

Appendices

Appendix -2.1.1

(Refer paragraph 2.1.4.8 at page 23)
Status of projects sanctioned under NABARD

(₹ in crore)

Tranche/ Year		Projects taken up		Projects completed		Projects dropped/ Non-starter/ Not commenced		Expenditure on projects in progress	
		No	Cost	No	Cost	No	Cost	No	Expr
XIII 2007-08	Major/Medium	3	40.76	0	0	0	0	3	9.07
	Minor	32	80.46	3	2.94	3	11.37	26	36.47
	Flood Control/ Drainage	21	59.16	12	33.11	3	4.57	6	14.97
XIV 2008-09	Major/Medium	8	67.94	0	0	1	10.34	7	24.92
	Minor	160	168.55	13	7.07	75	83.96	72	50.74
	Flood Control/ Drainage	41	136.34	13	23.64	1	1.81	27	105.15
XV 2009-10	Major/Medium	9	55.67	2	1.65	0	0	7	29.04
	Minor	3	7.99	0	0	3	7.99	0	0
	Flood Control/ Drainage	25	85.17	1	0.75	3	37.41	21	24.41
XVI 2010-11	Major/Medium	7	77.39	0	0	1	4.53	6	12.19
	Minor	63	64.77	0	0	63	64.77	0	0
	Flood Control/ Drainage	38	191.12	1	0.67	1	4.94	36	35.61
XVII 2011-12	Major/Medium	11	160.09	0	0	4	12.45	7	13.72
	Minor	13	13.38	0	0	13	13.38	0	0
	Flood Control/ Drainage	35	229.04	0	0	25	161.61	10	19.60
Total	Major/Medium	38	401.85	2	1.65	6	27.32	30	88.94
	Minor	271	335.15	16	10.01	157	181.46	98	87.21
	Flood Control/ Drainage	160	700.83	27	58.17	33	210.34	100	199.74
Grand Total		469	1437.83	45	69.83	196	419.12	228	375.89

Source: Progress Report of the DoWR on NABARD assisted irrigation and flood control projects

Appendix-2.1.2

(Refer paragraph 2.1.4.30 at page 35)

Details of split up execution of works

Sl No	Name of the project	Cost of the project (₹ in crore)	Number of split up packages	Date of commencement	Stipulated date for completion	Status of the work
						Delay in months
1	Strengthening Rushikulya river embankment	7.30	4	February 2010 to December 2011	January 2011 to October 2012	In progress
2	Flood control in Birupa Genguti Island	3.35	6	March 2007 to January 2008	June 2007 to November 2008	In progress (40 months)
3	Flood control in Aul Block	7.58	3	September 2007 to October 2011	July 2008 to September 2012	In progress
4	Daya west branch canal	10.51	5	February 2009 to November 2010	September 2009 to March 2011	In progress (12 months)
5	Construction of Gobardhanpur Barrage Project	12.67	20	March 2010 to March 2012	February 2011 to June 2012	In progress
6	Raising and strengthening to Mahanadi right embankment	3.97	3	December 2008 to November 2009	November 2009 to October 2010	In progress (17 months)
7	Improvement to communication facilities on CE 5A,OAE 6B, OAE 7B of Budha Kharsuan left from Budhaghat to Singhpur	12.26	7	July 2008 to January 2009	June 2009 to November 2009	In progress (28 months)
8	Improvement to Chhatisapat drainage system	9.69	2	June 2011 to November 2011	May 2012 to October 2012	In progress
9	Renovation to Kendua drain cum creek	7.87	5	October 2009 to March 2010	September 2010 to March 2012	Completed
10	Renovation to Nembu nullah	2.59	2	September 2009 to November 2010	July 2010 to October 2011	In progress (9 months)
	Total	77.79				

Appendix – 2.2.1

(Refer paragraph 2.2.4.15 at page 77)

Death of Elephants

Year	Natural	Unnatural				Total	Grand Total
		Poaching	Accident	Disease	Reasons not known		
2006-07	10	16	10	9	6	41	51
2007-08	11	7	16	10	10	43	54
2008-09	12	5	16	6	8	35	47
2009-10	5	3	14	15	14	46	51
2010-11	11	17	26	14	15	72	83
Total	49	48	82	54	53	237	286