

**Annex-1.1**  
**Force-wise budget and expenditure under Major Works during 2008-09 to 2013-14**  
**(Refer para 1.3 & 2.3)**

(₹ in crore)

Details of Budget and Expenditure for Major Works (Capital Section)														
	2008-09		2009-10		2010-11		2011-12		2012-13		2013-14		Total	
	RE	Exp	RE	Exp	RE	Exp	RE	Exp	RE	Exp	RE	Exp	RE	Exp
AR	287.5	285.13	335.1	137.98	345.94	344.4	387.23	387.08	464.94	459.2	400	399.98	2220.71	2013.77
BSF	298.85	298.49	280.35	297.73	425.93	403.71	550.35	553.06	585	615.33	440.37	429.36	2580.85	2597.68
CISF	34.55	40.93	47.78	41.78	192	129.24	122	155.84	182.2	170.04	100.08	100.01	678.61	637.84
CRPF	205.1	231.29	297	261.21	454.07	453.33	754.82	750.49	1038.65	1057.11	792.29	729.50	3541.93	3482.93
ITBP	160.13	135.93	167.76	135.53	168	164.12	196.09	185.76	401	411.65	305.72	293.13	1398.70	1326.12
NSG	8.9	9.28	115.6	100.79	112.6	114.14	80.9	76.84	48.7	43.39	41.24	41.92	407.94	386.36
SSB	150.41	141.57	167.37	114.75	187	200.34	324.09	323.15	552.44	586.56	273.65	232.83	1654.96	1599.20
<b>Total</b>	<b>1145.44</b>	<b>1142.62</b>	<b>1410.96</b>	<b>1089.77</b>	<b>1885.54</b>	<b>1809.28</b>	<b>2415.48</b>	<b>2432.22</b>	<b>3272.93</b>	<b>3343.28</b>	<b>2353.35</b>	<b>2226.73</b>	<b>12483.7</b>	<b>12043.9</b>

**Annex-1.2**  
**List of 132 land acquisition cases and cases of delay in land acquisition**  
**(Refer para 1.8& 3.1)**

\* Para 1.8: 132 land acquisition cases

\*\*Para 3.1: S.No 1 to 87 represents cases of delay in land acquisition

(₹ in lakh)

Sl. No.	State	Force	Purpose of land acquired	Area	Cost of land	Date of approval of KLP	Date of deposit of money	Date of taking over of land	Months from KLP to Deposit Money	Months from Deposit money to possession	Total months from initiations
1.	Meghalaya	BSF	Acquisition of land for establishment of border out post (Sonatala)	7.04	24.89	4-Dec	13-Jan	13-May	96	3	99
2.	Meghalaya	BSF	Acquisition of land for establishment of border out post (Nongjuri)	1.99	36.62	4-Dec	11-Sep	13-Mar	80	17	97
3.	Assam	BSF	Acquisition of land for establishment of Platoon level border out post	2.83	4.69	10-Apr	14-Mar	14-Aug	46	4	50
4.	Tripura	BSF	Acquisition of land for establishment of BSF Bn. HQ at Kumarghat	58.77	61.49	4-Dec	11-Aug	12-Aug	79	11	90
5.	Assam	AR	Acquisition of land for establishment of Assam Rifles battalion KLP.	149	708.76	6-Mar	11-Sep	13-Dec	65	24	89
6.	Tripura	BSF	Acquisition of land for establishment of border out post BhairaBn.agar Das Para to minimize inter border out post distance and better domination of bordering area.	4	13.97	4-Dec	9-Jun	11-Jul	53	24	77
7.	Sikkim	SSB	Acquisition of land for establishment of border out post at Lingam	2.47	14.03	7-Jan	13-Feb	13-May	72	2	74
8.	Tripura	BSF	Acquisition of land for establishment of border out post Boxanagar to minimize inter border out post distance and better domination of bordering area.	3	32.52	4-Dec	9-Jun	11-Jan	53	18	71
9.	Sikkim	SSB	Acquisition of land for establishment of Coy level border out post at Padamchen	2.47	18.19	7-Jan	12-Jul	12-Sep	65	1	66

10.	Uttar Pradesh	SSB	Acquisition of land for establishment of Reserve Bn. HQ & Balance components of Ftr. HQ at Lucknow	43.29	5284.04	5-Jul	9-Jun	14-Mar	46	63	109
11.	Tripura	BSF	Acquisition of land for establishment of border out post Chittabari to minimize inter border out post distance and better domination of bordering area.	4	13.86	4-Dec	9-Sep	10-Apr	56	6	62
12.	Tripura	BSF	Acquisition of land for establishment of border out post Sabroom to minimize inter border out post distance and better domination of bordering area.	1.54	7.39	4-Dec	9-Aug	9-Dec	55	3	58
13.	Assam	ITBP	Acquisition of land for Sector HQ	74.12	117.63	7-Feb	9-Dec	11-Oct	33	21	54
14.	Mizoram	BSF	Acquisition of land for establishment of Bn. HQr at Seiling, Aizawl-I (M&C Ftr.)	88	1956.26	4-Dec	9-Aug	9-Sep	55	0	55
15.	Assam	ITBP	Acquisition of land for Sector HQ Tejpur Assam	15	35.46	7-Feb	9-Dec	11-Oct	33	21	54
16.	Tripura	BSF	Acquisition of land for establishment of border out post Dyke-VIII to minimize inter border out post distance and better domination of bordering area.	2.4	7.43	4-Dec	8-Nov	9-Mar	46	3	49
17.	Assam	SSB	Acquisition of land for establishment of Platoon level border out post at Nonaikuti under 37 the Bn. SSB Mangaldoi	2.87	8.68	9-Nov	12-Jun	12-Dec	30	5	35
18.	Uttar Pradesh	BSF	Acquisition of land for establishment of Bn. HQ at Lucknow	65.34	298.58	4-Dec	8-Feb	11-Jan	37	43	80
19.	Bihar	SSB	Additional sanction for acquisition of land measuring 3 acres for establishment of border out post HQ. Musachak under Bn. HQ Sitamarhi of Ftr. HQ. Patna	3	58.03	7-Jan	9-Feb	12-Aug	24	43	67
20.	Tripura	BSF	Acquisition of land for establishment of border out post Acharjee para to minimize inter border out post distance and better domination of bordering area.	1.18	4.16	4-Dec	8-Aug		43		43
21.	Assam	BSF	Acquisition of land for establishment of company level border out post of 162 Bn. BSF under Sector HQ BSF Dhubri (Guwahati Ftr.)	6.48	21.54	10-Apr	13-Dec		43		43

22.	Assam	BSF	Acquisition of land for establishment of company level border out post of 162 Bn. BSF	2.6	12.21	10-Apr	13-Dec		43		43
23.	Assam	CISF	Acquisition of land for establishment of CISF 9th Reserve Bn. at Guwahati	99.17	90.47	9-Mar	12-May		37		37
24.	West Bengal	BSF	Acquisition of land for establishment of border out post-Raidighi under Sector HQ Raiganj (NB Ftr.)	3.08	17.2		10-Jul	13-Sep		37	37
25.	Assam	BSF	Acquisition of land for establishment of Bn. HQ, for DM Bn. (128 Bn. BSF)	33.06	375	4-Nov	7-Aug		32		32
26.	West Bengal	SSB	Acquisition of land for Bn. HQ at Malbazar	65.31	244.78		8-Dec	11-Apr		27	27
27.	Bihar	SSB	Acquisition of land for border out post HQ Teenlalten under Bn. HQ. Narkatiaganj (Bihar)	3	27.33	7-Jan	10-Nov	12-Nov	45	23	68
28.	Uttar Pradesh	SSB	Acquisition of land for establishment of Sector HQ And Bn. HQ At Lakhimpur Khri	80.88	1566.74	5-Jul	8-Sep	10-Jul	37	21	58
29.	Bihar	SSB	Acquisition of additional land measuring 2.50 acres in respect of Coy-cum-border out post hqr Sikta under 27th Bn.Narkatiaganj	5	34.77	7-Jan	10-Apr	12-Feb	38	21	59
30.	Uttra Khand	SSB	Acquisition of land for establishment of border out post HQ Jhulaghat	1.5	41.87	5-Aug	11-Aug	13-May	71	20	91
31.	Uttar Pradesh	ITBP	Acquisition of land for establishment of Battalion HQ at Kanpur	69.5	1091.34	8-Aug	9-Mar	10-Dec	6	19	25
32.	Assam	SSB	For establishment of Coy HQRat Nalaparaand Coy border out post at Tankibasti under 37 the Bn. SSB Mangaldoi	7.27	22		9-Mar	10-Oct		18	18
33.	Bihar	SSB	Revalidation sanction of 1 Lac for acquisition of 2.50 acres addl. Land for estt. of Coy HQ Sonbaa under 9th Bn. HQr (Now 20th Bn..Sitamarhi)	5	36.84	7-Jan	11-Apr	12-Aug	50	15	65
34.	Bihar	SSB	Additional sanction for acquisition of 3.00 acre land for establishment of border out post HQ Yadavtola under Bn. HQ Thakurganj	3	14.12	7-Jan	12-Nov	14-Jan	69	13	82
35.	Uttar Pradesh	SSB	Acquisition of land for establishment of border out post, Nazulia	1.26	7.37	3-Dec	9-Feb	10-Mar	61	12	73

36.	Uttar Pradesh	CRPF	Acquisition of land for establishment of Camping site of Bn. Allahabad	1.37	137.21	9-Dec	11-Dec	12-Jun	23	10	33
37.	Bihar	SSB	Regarding sanction of additional amount for acquisition of land measuring 75 acre for 27th Bn. HQ. at Narkatiaganj	74.34	1237.94	5-Feb	6-Sep	7-Jun	18	8	26
38.	Uttra Khand	SSB	Acquisition of land for establishment of border out post HQr Khaldhunga-I	1.25	5.17		5-Sep	6-May		7	7
39.	West Bengal	SSB	Acquisition of land for establishment of border out post HQ. Lamyadhura and Phool Khola under 29th Bn. HQ. SSB Kahprail.	3.75	18.52		10-Apr	10-Oct		5	5
40.	Assam	SSB	Acquisition of land for establishment of Training Centre	3.31	3.95		10-Sep	11-Mar		5	5
41.	Uttar Pradesh	CRPF	Acquisition of land for establishment of Group Centre & Ranj HQ at Trisundi Amethi	264.73	3110.22	6-Oct	9-Nov	10-Mar	36	4	40
42.	Uttra Khand	SSB	Acquisition of land for establishment of border out post-Ghola	0.86	NA	5-Jul	11-Apr	11-Sep	68	4	72
43.	Uttra Khand	BSF	Acquisition of land for establishment of AI Rol Bn. Deharadun	20.09	236	4-Dec	11-May	11-May	77	0	77
44.	Uttra Khand	SSB	Acquisition of land for establishment of Coy-cum-border out post Basai	2.47	not finalised	2-Sep	12-May	12-Jul	115	1	116
45.	Uttar Pradesh	CISF	For establishing CISF Group HQrs Allahabad	4	1450.1	8-Feb	10-Aug	11-Mar	29	6	35
46.	Uttra Khand	SSB	Acquisition of land for establishment of Bn. HQ. Deharadun	26.2	413.66	10-Aug	13-Jul	13-Aug	34	0	34
47.	Uttra Khand	SSB	Acquisition of land for establishment of border out post-Simbalghat	2.35	not finalised	10-Jun	12-May	12-Jun	22	0	22
48.	Bihar	SSB	Additional sanction for acquisition of land measuring 3.96 acres for establishment of Coy cum border out post HQ Lalbandi under Bn. HQ. Sitamarhi	3.96	57.99	7-Jan	11-Oct	12-Sep	56	10	66
49.	Bihar	SSB	Additional sanction for acquisition of additional land measuring 1.61 acres against 1.75 acres sanctioned initially for establishment of border out post HQ Siiya under Bn. HQ Sitamarhi-II	2.86	23.4	7-Jan	9-Aug	12-Sep	30	0	30

50.	Bihar	SSB	Additional sanction for acquisition of land measuring 03 acres for establishment of border out post HQ Basantapur under Bn. HQ Narkatiaganj	3	32.49	7-Jan	9-Jul	10-Sep	29	13	42
51.	Tripura	BSF	Acquisition of land for establishment of border out post Konaban to minimize inter border out post distance and better domination of bordering area.	3	10.38	4-Dec	9-Apr	10-Feb	51	9	60
52.	Sikkim	SSB	Acquisition of land for establishment of Bn. HQ at Yangtey, Geyging	64	1467.33	Feb 12 (Revised)	11-Feb	12-Apr		13	13
53.	Arunachal Pradesh	SSB	For establishment of 61st Bn. HQ Twang-II	31.79	383.31		13-Jun				0
54.	Rajasthan	BSF	Acquisition of 70 acres land for Bn. HQ at Baramsar, Ramgarh Rajasthan Ftr.	70	29.67						
55.	Rajasthan	SSB	Acquisition of land measuring 229.04 acres (110.85 acres in village Mauzur Tehsil Laxmangarh and 118.19 acres in village Dera Tehsil Rajgarh for establishment of two Reserve Bn. Hwr One Sector HQ and SSB Dog Training-cum-Breeding Centre in District Alwar (Rajasthan)	229.04	827						
56.	Rajasthan	CRPF	Purchase of Rajputna Hotel Estate (RHE) building/land for ISA Mount Abu	5.18	1850						
57.	West Bengal	BSF	Acquisition of land for establishment of border out post Chandrapara	2.96	6.02	Land not acquired					
58.	West Bengal	SSB	Acquisition of land for establishment of Reserve Bn. HQ. Sambalpur	60.79	1,297.52	Land not acquired					
59.	Mizoram	AR	Acquisition 115.52 acres land for 1xBattalion KLP at Lungtlai (Mizoram)	115.52	163.63	Land not acquired					
60.	Gujarat	BSF	Acquisition of 77.19 Acres land for Marine Bn. HQ at Sedata Bhuj (Gujarat Ftr.)	77.19	624.77	Land not acquired					
61.	Bihar	SSB	Acquisition of lands for establishment of border out post HQ. at Mazrakh under 28th Bn. Araria	3	29.52	Land not acquired					

62.	Bihar	SSB	Acquisition of additional land measuring 1.75 acre for establishment of border out post HQ. at Kamala under 14th Bn. Jaynagar	1.75	19.45	Land not acquired
63.	Bihar	SSB	Acquisition of additional land measuring 02 acre of land for establishment of Coy-cum-border out post HQ. at Kamla under 14th Bn. Jaynagar	2	26.89	Land not acquired
64.	Bihar	SSB	Acquisition of land for establishment of border out post Tarabari under 36th Bn. Thakurganj	3	8.61	Land not acquired
65.	Bihar	SSB	Acquisition of land measuring 3.00 acres in respect of border out post HQ. at Kelabari under 28th Bn. Araria	3	72.29	Land not acquired
66.	Bihar	SSB	Acquisition of land measuring 73 acres for establishment of Reserve Bn. and Ftr. HQ. Patna at Didarganj Rail over bridge	73	3,728.41	Land not acquired
67.	Uttra Khand	SSB	Acquisition of land for establishment of border out post HQ. Lamari	0.32	0.06	Land not acquired
68.	Uttra Khand	SSB	Acquisition of land for establishment of border out post HQ. Quitar	3.169	15.15	Land not acquired
69.	Bihar	SSB	Acquisition of 1.25 acre land for border out post HQ Amgachi under Bn. HQ. Bathnaha, Bihar.	3	2.64	Land not acquired
70.	Bihar	SSB	Acquisition of land measuring 3 acres for establishment border out post HQ. Khaalwa under Bn. HQ. Sitamarhi-I.	3	68.53	Land not acquired
71.	Bihar	SSB	Acquisition of land measuring 3 acres for establishment border out post HQ Berihari under Bn. HQ. Piprakothi (Ramgarhwa)	3	82.81	Land not acquired
72.	Bihar	SSB	Acquisition of land measuring 3acres for establishment border out post HQ. Dinmatola under Bn. HQ Sitamarhi-II.	3	70.2	Land not acquired
73.	Bihar	SSB	Acquisition of land measuring 3acres for establishment border out post HQ. Nawahi under Bn. HQ. Sitamarhi-II.	3	159.55	Land not acquired

74.	Bihar	SSB	Acquisition of land measuring 3 acres for establishment border out post HQ. Dhalkawa under Bn. HQ. Sitamarhi-II.	3	57.44	Land not acquired
75.	Bihar	SSB	Acquisition of land measuring 3 acres for establishment border out post HQ Koraiya (New) under Bn. HQ. Motihari	3	116.76	Land not acquired
76.	Uttar Pradesh	SSB	Acquisition of land for establishment of border out post HQ Kapishwa under Bn. HQ Sidharth Nagar	3	112.46	Land not acquired
77.	Bihar	SSB	Additional sanction for acquisition of 85 acres of land for Bn. HQ Kishan Ganj, Bihar	75	1,850.98	Land not acquired
78.	Bihar	SSB	Acquisition of land measuring 40.77 acres for establishment of Reserve Bn. HQ SSB Patna.	40.77	2,739.82	Land not acquired
79.	Uttar Pradesh	SSB	Acquisition of land for establishment of border out post HQ Chirigawan under Bn. HQ Sidharth Nagar	3	112.48	Land not acquired
80.	Uttar Pradesh	SSB	Acquisition of land for establishment of Company HQ border out post at Sonuli under Bn. HQ SSB Mahrajganj	2.21	51.14	Land not acquired
81.	Bihar	SSB	Acquisition of land for border out post Kanta under 27th Bn. Narkatiaganj, Bihar	3	22.95	Land not acquired
82.	Bihar	SSB	Additional cost sanction for land in respect of border out post HQ Dumarbana under 24th Bn. HQ SSB Bathnaha.	1.75	7.29	Land not acquired
83.	West Bengal	SSB	Acquisition of land for establishment of Bn. HQ at Khaprail	74.49	804.28	Land not acquired
84.	GOA	CISF	Acquisition of 70 acres land for 6 <sup>th</sup> Reserve Bn. CISF at village Pernem, North Goa	100	555.47	Land not acquired
85.	Maharashtra	BSF	Acquisition of land for Reserve Bn. at Takali District-Sholapur for an areas of 32.29 Hectors (77.79 acres)	77.79	1,000.50	Land not acquired
86.	Telangana	BSF	Acquisition of land for establishment of reserve Bn. Of BSF in Telangana	84.33	847.98	Land not acquired



87.	West Bengal	BSF	Acquisition of land for establishment of Bn. HQ at Roshanbagh	43.53	128.91	Land not acquired					
88.	Manipur	AR	Acquisition of 150 acre of land for Bn at Modi, Manipur.		92.5						
89.	Nagaland	AR	Acquisition of 75 acres land for office of IG, AR at Chakbama, Nagaland		264.15						
90.	Manipur	AR	Acquisition of 13.051 acres land for Bn at Shangshak (on court).		30.54						
91.	Rajasthan	BSF	Acquisition of 9500 Acres land for Firing range at Kishangarh, Ramgarh (Rajasthan Ftr.)		195.29						
92.	Rajasthan	BSF.	Acquisition of 6.5 Acres land for border out post- Deepawala (Rajasthan Ftr.)		Not finalized						
93.	Gujarat	BSF	Acquisition of 5.00 Acres land for marine border out post Akri (Gujarat Ftr.)		42.73						
94.	Gujarat	BSF	Acquisition of 3.00 Acres land for border out post - Ashira Wand under Sector HQ BSF Bhuj (Guj Ftr.)		28.81						
95.	Maharashtra	BSF	Acquisition of 80 Acres land for establishment of Bn. HQ at Varsagaon, Distt- Pune Maharashtra		5.31						
96.	Odisha	BSF	Acquisition of land for Bn. HQ BSF Odisha.								
97.	Tripura	BSF	Hiring of Hanger for BSF Helicopter at Agartala Airport		Land was not acquired but hired.						
98.	Tripura	BSF	Acquisition of land for establishment of border out post Yaku Bn. at Agartala to minimize inter-border out post distance and better domination of bordering area.		40.1						
99.	Punjab	BSF	Implementation of court order in respect of 49 acres 04 Kanal 18 Marla land at Village-Sohana, Lakhnour Chandigarh Punjab for Bn. HQ								

100.	Jammu & Kashmir	BSF	Acquisition of 44 kanal & 17 marla land for border out post-Bobiya under Sector HQ Indreshwar Nagar (Jammu Ftr.)								
101.	Jammu & Kashmir	BSF	Acquisition of 46 kanal, 14 marla land for border out post 6R under Sector HQ Indreshwar Nagar Jammu								
102.	Rajasthan	CISF	Acquisition of 35.60 hectare land for Firing range of CISF Madhya Pradesh Regional Training Centre Behror, Distt Alwar		188.04						
103.	Tamilnadu	CISF	Acquisition of land for residential & non-residential. building for 4th RB at Amaravathi, Pudur, Karaikuri, Sivagangai		1003						
104.	Karnataka	CISF	Acquisition of land for establishment of 10 <sup>th</sup> reserve Bn.		1834.25						
105.	Gujarat	CRPF	Acquisition of 0.5 acre of land for Martyrs memorial at Rann of Kutch, Gujarat		0.08						
106.	Jharkhand	CRPF	Acquisition of land for stablishment of Group Centre CRPF in Jharkhand		86.29						
107.	Jharkhand	CRPF	Acquisition of land for establishment of CRPF Bn. In Jharkhand		0						
108.	Madhya Pradesh	CRPF	Acquisition of 81.06 acre of land for 208 COBRA Bn. at Balaghat, Madhya Pradesh		1						
109.	Karnataka	CRPF	Acquisition of land for stablishment of Modern Field firing range in Karnataka		81.4						
110.	West Bengal	CRPF	Acquisition of land for stablishment of 207 CRPF COBRA Bn. at Salboni		0						
111.	Nagaland	CRPF	Acquisition of 25.5 acre of land for Bn. site at Mokokchung, Nagaland		4.34						
112.	West Bengal	CRPF	Acquisition of land for establishment of Battalion Camp Medinipur		188						
113.	Jammu & Kashmir	CRPF	Acquisition of 4.75 acre of land for Bn. Site at Agling Tang Spituk, Leh, Jammu & Kashmir								
114.	Jammu & Kashmir	CRPF	Acquisition of 3.9 acre of land for transit camp Ramnagar near Samba Railway Station, Jammu		18.19						

115.	Tamilnadu	ITBP	Acquisition of land for establishment of Bn. HQrs , Madurai		80						
116.	Tamilnadu	ITBP	Acquisition of land for establishment of Regional Training Centre at Sivagangai		Not finalized						
117.	Odisha	ITBP	Acquisition of land for establishment of Bn. & Sector HQ								
118.	Karnataka	ITBP	Acquisition of land for establishment of Bn. and Development Center		0						
119.	Jammu & Kashmir	ITBP	Acquisition of 48.25 acre goverment land for Bn. HQ at Samba, Jammu & Kashmir		386						
120.	Delhi	NSG	Acquisition of land for establishment of Regional Hub of NSG in Delhi		29.45						
121.	Maharashtra	NSG	Acquisition of land for establishment of regional hub at Marol, Thungvey, Mumbai, 23 acres (Actually in possession of NSG 20.28 acres)		0						
122.	West Bengal	NSG	Acquisition of land for establishment of Regional Centre at Rajarhat, Kolkata on Lease		3547.5						
123.	Delhi	SSB	Acquisition of land for establishment of Force HQ SSB in New Delhi		57.59						
124.	Uttra Khand	SSB	Acquisition of land for establishment of SSB Academy at Srinagar (Garhwal)		33.34						
125.	Bihar	SSB	Acquisition of land for establishment of border out post HQ at Mazrakh under 28th Bn. Araria		Not finalized						
126.	Bihar	SSB	Sanction of additional amount for acquisition of lands in respect of (i) comany Kanwa (ii) comany Majorganj (iii) border out post Dhararwa (iv) border out post Srikhandbhitta (Bhittamore) (v) border out post Basbitta (Belwapari) under 09th Battalion Sitamarhi (Bihar).		156.03						
127.	Bihar	SSB	Acquisition of and measuring 1.729 acres for establishment of border out post Soniatl under Bn. HQ Maharajganj								

128.	Bihar	SSB	Acquisition of and measuring 3 acres for establishment of border out post HQ Karmiswa under Bn. HQ. Maharajganj								
129.	Bihar	SSB	Acquisition of land measuring 3 acres for establishment of border out post Laxmipur under Bn. HQ Maharajganj								
130.	West Bengal	SSB	Acquisition of land for establishment of Group Centre HQ at Karnajora		144.72						
131.	Assam	SSB	Acquisition of land for establishment of SSB border out post 33rd Bn. on International Bengla Desh Border		8.41						
132.	Assam	SSB	Acquisition of and for establishment of Platoon level border out post at Nonaikuti under 37th Bn. SSB Mangaldoi, Assam		8.68						

## Annex-1.3

**List of 710 works cases which including delay in submission of PE, AA&ES and award of work  
(Refer para 1.8, 4.1.3, 4.1.5, 4.1.6, 4.2.2, 4.3.1, 4.5.2, 4.5.3, 4.5.4 and 7.5)**

- Colour coding
  - Violet- 341 Cases of delay in approval from local authorities (Para 4.1.3)
  - Blue- 173 Cases of delay in months taken by the PWO in subMission of PE (Para 4.1.6)
  - Red- 197 Cases of delay in getting administration approval(Para 4.2.2)
  - Yellow- 240 Cases of delay in awarding the contract by PWO(Para 4.3.1)
  - Green- 111 Cases of prvision for water harvesting not made in PE(Para:4.15)
  - Peach – 305 Cases of extra items (Para:4.5.3)
  - Black&White- 132 Cases of substituted items (Para:4.5.4)
  - Sky blue- 241 Cases of deviated items (Para:4.5.2)
  - Orange – 112 Cases of labour cess( Para:7.5)
  - List of 710 Cases of Construction works (Para:1.8)

(₹in lakh)

S.No	Name of the Force	Name of the State	Particulars of the work	Name of the Executing Agency	*Months taken by Agency in submission of the PE to the Force	**Months taken by Force in giving AA & ES	#Months taken by Agency in awarding the contract after AA & ES	Amount of the AA & ES	Number of extra items	Total amount of the extra items	Number of substituted items utilized in Work	Total amount of the substitute items	No of items where deviation was more than 30% against the BOQ (both above or less)	Percentage range of deviation	Total Amount of deviation	Non deduction of Labour Cess
1	BSF	West Bengal	Construction of Nalla and drain including developmen MT work adjacent to boundary wall in rear porition of Kadamtala	CPWD	3	15	0	98.42	2	8.38		0	4	(-)100 to 47	18.1	0
2	BSF	Assam	Construction of remaining portion of boundary wall for BSF campus at dholchera Silchar, Assam	CPWD	4	13	3	178.69	1	1.09		0	7	(-) 100 to 95	23.6	0
3	BSF	West Bengal	Construction of MT workshop & MT park for Sector HQ Siliguri at Radhabari under North East Ftr. BSF	CPWD	19	1	5	491.36	26	2.48		0	22	31 to 870	68.2	0
4	BSF	West Bengal	Construction of combined drill shed for 02 unit at BSF campus Raninagar, Jalpaiguri	CPWD	24	2	5	222.58	23	8.47	3	0.46	35	33 to 1883	17.3	0

5	BSF	West Bengal	Construction of magazine, kote,"A"Type jawan, barrack (2 nos.) at BPO-Srirampur	CPWD	0	1	6	74.55		0	0			0	0	
6	BSF	West Bengal	Construction of combined drill shed and open air theatre for Signal Training Centre, BSF,	CPWD	42	2	14	492.39	17	7.96	0	18	35 to 418	49.5	0	
7	BSF	Mizoram	Construction of SOs mess including development of site and bulk services at Bn.hq, BSF campus, Zotlang near Lunglei under Sector HQ BSF, Aizawl, Mizoram.	CPWD	5	1	9	200.26	3	1.06	0			0	0	
8	BSF	Tripura	Construction of mi room for Bn.HQ BSF campus Maharanchera under Sector HQ BSF	CPWD	7	28	4	149.54	33	16.57	0	65	(-) 100 to 4757	46.7	0	
9	BSF	Tripura	Construction of SOs mess with 4 nos. suits for BSF Bn.at Tripura	CPWD	9	3	6	145.09	39	18.11	0	67	(-) 100 to 2107	45.7	0	
10	BSF	Mizoram	Construction of Type-V, 1 no. quarter at BSF campus, Lunglei (Mizoram) under Ftr. HQ BSF, Aizawl, Mizoram	CPWD	6	1	24	76.56	1	0.28	0			0	0	
11	BSF	West Bengal	Construction of jawan barrack and magazine kote including internal water supply and sanitary intallation at border out post Khajipara in Nadia diatrick of West Bengal for 42 Bn. under Sector HQ, BSF Krishnanagar	CPWD	0	1	6	77.25	9	2.46	2	0.14	40	(-) 100 to 670	7.67	0
12	BSF	West Bengal	Construction of office block, magazine, Kote, wireless block & jawan barrack at border out post Durgapur of 28 Bn.BSF under Sector HQ Malda, HQ Malda Ftr. BSF.	CPWD	1	2	2	103.15	6	1.28	0	30	(-) 100 to 233	17.6	0	
13	BSF	West Bengal	Construction of kitchen, dining block, jawan barrack & toilet block at border out post	CPWD	#	Nil	4	61.26	13	0.64	0	12	37 to 835	8.77	0	
14	BSF	West Bengal	Construction of administration block magazine, kote, kitchen and dining hall including internal water supply and sanitary installation of border out post in Murshidabad District of West Bengal for 126 Bn. BSF under Sector HQ BSF Kolkata, South Bengal Ftr. BSF	CPWD	1	2	3	59.59	21	5.68	2	0.05	27	(-) 100 to 920	18.2	0
15	BSF	West Bengal	Construction of administration block magazine, Kote, Kitchen and Dining hall including internal water supply and sanitary installation of border out post Bhatupara in Nadia district of West Bengal for 92 Bn. BSF under Sector HQ BSF Krishna Nagar Ftr. BSF	CPWD	1	1	4	77.24	3	0.03	2	0.11	81	(-) 100 to 334	22	0
16	BSF	West Bengal	Construction of administration block magazine, Kote, Kitchen and Dining hall including in ternal water supply and sanitary installation of border out post Natna innadia district ofWest Bengal for 92 Bn. BSF under Sector HQ BSF Krishna Nagar Ftr. BSF	CPWD	0	1	4	77.25	7	8.1	4	0.21	27	39 to 2239	1.92	0
17	BSF	West Bengal	Construction of administration block magazine, kote, kitchen and dining hall including in ternal water supply and sanitary installation of border out post Maluapara in Nadia district of West Bengal for 42Bn. BSF under Sector HQ BSF Krishnanagar Ftr. BSF	CPWD	0	1	4	77.25	14	2.73	1	0.01	39	(-) 100 to 1688	5.81	0

18	BSF	West Bengal	Construction of jawan barrack & magazine Kote at border out post Chandichak of 151 Bn. BSF under Sector HQ BSF Berhampore, sb Ftr. BSF	CPWD	1	1	6	95.93							0	0
19	BSF	West Bengal	Construction of office block, magazine, Kote Wireless block, & jawan barrack at border out post Devipur of 57 Bn. BSF under Sector HQ Malda, HQ Malda Ftr. BSF.	CPWD	1	1	4	105.13							0	0
20	BSF	West Bengal	Construction of office block, magazine, Kote, wireless block & kitchen, dining block & toilet block at border out post Chakabanshi of 57 Bn. BSF under Sector HQ Malda, Malda Ftr. HQ BSF.	CPWD	1	2	4	90.07	11	0.15		0	45	(-) 100 to 260	6.98	0
21	BSF	West Bengal	Construction of magazine, kote, wireless block & kitchen, dining block & jawan barrack & toilet block at border out post Kestopur of 123 Bn. BSF under Sector HQ BSF Malda, Malda Ftr. HQ BSF	CPWD	2	4	8	92.72	9	0.75		0	51	(-)100 to 338	9.8	0
22	BSF	West Bengal	Construction of magazine, Kote, wireless block & jawan barrack at border out post Domutha of 69 Bn. BSF under Sector HQ Malda, Malda Ftr. HQ BSF.	CPWD	6	3	5	72.38	4	0.75		0	26	38 to 388	9.17	0
23	BSF	West Bengal	Construction of 06 nos. double storied pre- fab structures at Signal Training Centre BSF, North Bengal	NBCC	#!	#VAL UE	4	289.13	3	2.8		0			0	0
24	BSF	West Bengal	Constructions of platoon level border out post at Shamsheer near bp no. 215/4-s to 218/1-s in Malda district of West Bengal including internal electrical installation.	CPWD	19	7	8	495.2	4	2.64		0	3	42 to 136	1.19	0
25	BSF	Assam	Construction of RCC over Head Tank of 1.5 lac litres capacity, 3 lacs liters capacity U.G. Sump, boring of deep tube well, iron removal filtration plant and laying of water supply line from over head tank to existsting line at BSF Campus Patgaon, Guwahati (Assam).	CPWD	7	1	0	182.66							0	0
26	BSF	Assam	Construction of 12 nos. Type -II residential quarters at Ftr. HQ BSF Guwahati location at Patagaon (Guwahati)	CPWD	3	5	4	218.03	2	4.05		0			0	0
27	BSF	West Bengal	Construction of residential quarters (SH: Type-V/02, Type-IV/08, & t/III/12 for Bn. HQ BSF at Khagra-III under Sector HQ BSF Kishanganj, HQ North Bengal Ftr. BSF	CPWD	1	7	17	488.38				0	0		0	0
28	BSF	West Bengal	Construction of one number 120 Men Barrack at Bn. HQR BSF Campus Assam.	CPWD	0	14	11	429.67				0	0		0	0
29	BSF	Meghalaya	Construction of GOs mess with 07 suites for Bn. HQ, Tura (New Location), Bewegre.	CPWD	9	2	12	334.04				0	0		0	0
30	BSF	Meghalaya	Construction of quarter Guard / Kote /Armoury workshop for Bn. HQ, Tura (New Location), Bewegre.	CPWD	9	2	6	296.47				0	0		0	0
31	BSF	Assam	Sanction for consturction of officer mess for HQ Guwahati Ftr. BSF campus Patgaon, Guwahati, Assam	CPWD	0	6	0	455.7				0	0		0	0

32	BSF	West Bengal	Construction of Jawan Barrack with BCL & Kote & Magazine, Kitchen, Dining hall & administration block at border out post Shbra under Sector HQ BSF Rai Ganj	CPWD	25	4	6	121.59			0	0			0	0
33	BSF	Assam	Construction of gymnasium at ftr hq guwahati at BSF campus Patagno, Guwahati (Assam)	CPWD	4	5	0	315.84			0	0			0	0
34	BSF	Tripura	Construction of GOs mess with 07 sutis for BSF HQ BSF campus Sephenjuri (Dharmahagar) under Ftr. HQ Tipura	CPWD	#VA	23	0	215			0	0			0	0
35	BSF	Tripura	Construction of GOs mess with six suits at Sector HQ BSF Campus Gokulnagar under Tripura Ftr.	CPWD	#E	19	0	369.55			0	0			0	0
36	BSF	Meghalaya	Construction of residential accommodation for Ftr. HQ BSF at Umpling, Shillong (Meghalaya) (SH: Construction of 04 nos. Type-II (two storied) and 08 nos. Type-III (Four storied) quarters.	CPWD	0	3	0	197.6			0	0			0	0
37	BSF	Meghalaya	Construction of residential accommodation for Bn. HQ, BSF at Umpling, Shillong (SH:Construction24 nos. Type-II (Four Storied) quarters in Phase-I	CPWD	0	3	0	346.79			0	0			0	0
38	BSF	West Bengal	Construction of administration block with sand model for Bn. HQ at BSF campus Mathpur, under South Bengal Ftr.	CPWD	1	18	0	254.34			0	0			0	0
39	BSF	Meghalaya	Construction of residential quarters Type-II 24 nos., Sector HQ BSF Tura, Dobasipar	CPWD	0	4	0	374.87			0	0			0	0
40	BSF	Manipur	Construction of 05 nos. residential quarters (SH: Type-IV/04 & Type-V/01 at Bn. HQ BSF campus Koirengei (Manipur)	CPWD	6	24	0	177.64			0	0			0	0
41	CRPF	West Bengal	Construction of administration block for 3rd Signal, Salt Lake, Kolkata	CPWD	13	19	10	487.82	2	1.01		0	2	146 to 238	2.6	0
42	ITBP	Sikkim	Construction of garage store and sanitary box for Sector HQ (North East-2) I.T.B.P at Tadong Gangtok	CPWD	0	1	20	78.89	32	5.09		0	80	(-) 100 to 7835	42.5	0
43	ITBP	Sikkim	Water supply scheme in Lingdum 13th Bn. Lingdum	CPWD	5	1	26	178.1	10	2.65		0			0	0
44	ITBP	Arunachal Pradesh	Construction of Training shed at Lohitpur	CPWD	3	1	8	115.35	35	5.08		0	28	(-)100 to 1666	26.3	0
45	ITBP	Arunachal Pradesh	Construction of MT Garage & work shop at Sector HQ (Itanagar)	CPWD	!	Nil	40	298.51	20	43.67		0	47	(-) 100 to 531	27	0
46	ITBP	Arunachal Pradesh	Construction of GOs mess & singal officer accommodation at 25th Bn., Tezu	CPWD	10	7	4	267.46			0	0			0	0
47	ITBP	Arunachal Pradesh	Construction of Water Based Macadam (WBM) road & recarpeting of road at 9 <sup>th</sup> Bn., Lohitpur	CPWD	27	3	0	193.16	3	5.57		0	6	38 to 143	6.08	0
48	ITBP	Sikkim	Construction of SO's mess & suites at Lingdum	CPWD	4	2	8	260.21	4	2.55		0	3	50to 66	17.4	0
49	ITBP	Arunachal Pradesh	Construction of boundary wall with elevated watch tower, guard room and sentry post with gate at Mohanbari.	CPWD	9	6	2	175.23	54	10.68	4	0.31	26	(-)10 to 466	39.4	0



50	ITBP	Arunachal Pradesh	Construction of GOs mess and suits for ITBP at Itanagar (AP)	CPWD	20	3	6	215.26	13	5.85	7	1.28	53	(-) 100 to 1766	33.4	0
51	ITBP	Assam	Installation of filtration plant covering of open area and additional horticulture work at transit camp for ITBP Jhalukbari, Guwahati.	CPWD	1	9	4	76.52		0		0			0	0
52	NSG	West Bengal	Construction of boundary wall at RC Kolkatta	CPWD	E	3	7	471.78	2	10.59		0	1	30	1.06	0
53	SSB	Assam	Construction of Type-III/8 (three storied) at 33rd Bn. Rangia	CPWD	2	2	2	179.08	3	2.33		0	9	204	9.38	0
54	SSB	Assam	Construction of Type-III/18 (three storied) at 33rd Bn. Rangia (P-II)	CPWD	2	2	1	322.34		0	0	0	7	285	130	0
55	SSB	Arunachal Pradesh	Construction of Type-IV/02 & T-V/1 at 34th Bn. Dirang	CPWD	5	4	14	140.84	5	1.6		0	124	(-) to 463	30.2	0
56	SSB	Arunachal Pradesh	Construction of Type -III/8 nos. quarters. at 34th Bn. Dirang	CPWD	25	3	6	155.79	2	0.29	1	0.24	51	(-)100 to 218	8.27	0
57	SSB	Arunachal Pradesh	Construction of Type-V/02 nos. residential quarters. at 38th Bn. Tawang	CPWD	7	2	0	140.62	15	35.47		0	48	(-)100 to 187	6.82	0
58	SSB	Arunachal Pradesh	Construction of Type-IV/06 nos. quarters at 38th Bn. Tawang	CPWD	7	2	0	218.01		0		0			0	0
59	SSB	Assam	Construction of boundary wall with 7 f watch tower at Bn. HQrs Sarbahure (Bhairabarrackunda)	CPWD	5	5	3	348.61	4	3.68	2	1.08	51	626	93.6	0
60	SSB	Assam	Construction of SOs mess for 23rd Bn. at village Sarbeherua (Udalguri)	CPWD	1	8	2	133.86	31	7.06		0	108	4780	41.4	0
61	SSB	Assam	Construction of quarter guard building for 23rd Bn. at village Sarbeherua (Udalguri)	CPWD	1	8	2	246.05	3	0.78		0			0	0
62	SSB	Assam	Construction of Tradesingle menen Shop at village Sarbeherua (Udalguri)	CPWD	2	8	2	74.34	4	0.63		0	54	1445	12	0
63	SSB	Assam	Construction of river training work, retaining wall and boundary wall on northern side of SSB Campus Bongaigaon	CPWD	16	16	23	118.13	5	1.69	3	2.56			0	0
64	SSB	Uttra Khand	Construction of permanent infrastructure at border out post Co. HQ Sunder Nagar	CPWD	4	6	11	339.00	1	0.01		0	1	100	0.15	0
65	SSB	Assam	Construction of quarter Guard including development of site Bn. HQrs SSB Kokrajhar	CPWD	14	7	0	187.14		0		0			0	0
66	SSB	Assam	Construction of 10 bedded hospital including development of site for Bn. HQrs at Kajalgaon	CPWD	15	6	0	373.43		0		0			0	0
67	SSB	Assam	Construction of GOs mess with six nos. suits for Bn. HQrs SSB Kajalgaon	CPWD	15	6	0	187.29		0		0			0	0
68	SSB	Assam	Construction of new 250 KVA Sub station building at CTC SSB Salonibari.	CPWD	3	8	8	71.18		0		0			0	0

69	AR	Manipur	Construction of 01 block of 03 nos. single menbarrack for 06 NCOs and 60 ORs (G+II) and 01 No administration Block (G+I)for 21 Assam Rifles at Kakching	NPCCCL	30	5	1	412.91								0	0
70	AR	Meghalaya	Constructionof 01 block of 03 nos. single men(G+II), black top bituminous road and main drain for Assam Rifles at Laitkor, Shillong (Meghalaya)	NPCCCL	3	0	1	297.48		0	0	0	5	- 100to 491	17.62		0
71	AR	Tripura	Construction of 16 nos. Type-II (G+III) SF quarters for Assam Rifles at Agartala (Tripura)	NPCCCL	4	0	0	236.91	7	1.53		0	2	(-)100	0.9		0
72	AR	Manipur	Construction of Magzine building for AR Bn.at Kakching	NPCCCL	5	0	2	203.99		0	0	0	5	100to 537	30.9		0
73	AR	Nagaland	Construction of 12 nos. T-II (G+II) quarters in 02 Blocks for AR at Tuensang (Nagaland)	NPCCCL	8	0	1	347		0	0	0	2	-32to - 100	3.08		0
74	AR	Manipur	Construction of Bdywall with RCC Posts and 1.35 KM New road for Assam Rifles Bn. at Khuga (Manipur)	Himachal PradeshL	3	0	5	492.23		0		0			0		0
75	AR	Manipur	Construction of 01 block of 03 nos. single menbarrack (G+II) and 01 block of cook house cum dining hall for AR Bn. at Phundrei	NPCCCL	0	0	3	446.02		0	0	0	3	-85to - 100	13.53		0
76	AR	Assam	Construction of 01 block of 04 nos. single menbarrack (G+III) and Bituminous road for Assam Rifles Bn. at Srikona Silchar	NPCCCL	#	Nil	2	474.72	4	21.55		0	3	- 59 to 90	74.69		0
77	AR	Manipur	Construction of 01 block of 04 nos. single men barrack (G+III) and 01 No cook house cum dining hall for Assam Rifles for Assam Rifles Bn. at Khuga(Manipur)	Himachal PradeshL	2	0	6	465.81	1	27.97		0	3	(-)49 to -100	17.1		0
78	AR	Manipur	Construction of residential building boundary wall around Mantripukhri Garrison at Mantripukhri (Manipur)	NPCCCL	0	1	3	498		0	0	0	1	-51	210		0
79	AR	Manipur	Construction of 03 nos. single menbarracks (G+II) with approach road for Assam Rifles at Kangvai (Manipur)	NPCCCL	0	1	2	488.98		0		0			0		0
80	AR	Manipur	Construction of residential buiildings support facility like CH/DH and internal road for KLP location of Assam Rifles at Modi (Manipur)	NPCCCL	2	0	1	485.21		0		0			0		0
81	AR	Assam	Construction of 01 block of 03 nos. single men barrack (G+II) and 01 block of 06 nos. Type -II (G+II) for No 2 Transit Camp at Jorhat (Assam)	NPCCCL	1	2	3	474.4	1	6.18		0	11	(-)100 to 130	77.1		0
82	AR	Manipur	Construction of 04 block of 24 nos. Type-II(G+II) for AR Bn. at Kangvai (Manipur)	NPCCCL	1	2	2	481.16		0		0			0		0
83	AR	Tripura	Construction of 02 nos. Type-V quarters, 04 nos. single junior commissioned officers accommodation and 16 nos. Type-II quarters for Assam Rifles Bn. at Udaipur (Tripura)	NPCCCL	0	0	3	447.32	26	3.73		0	18	(-)100 to 1047	23.5		0
84	AR	Assam	Construction of 32 nos. Type-II quarters (SF) for Assam Rifles Bn. at Jorhat (Assam)	NPCCCL	0	1	2	425.67	3	4.89		0	10	(-)100 to 70	93.4		0

85	AR	Tripura	Construction of 06 nos. fbarracks with development woks for Assam Rifles Bn. at Radhanagar (Tripura)	NPCCL	0	0	3	364.52							0	0			0	0
86	AR	Assam	Construction of 02 nos. Type-V (G+1) with allied services and development works for Assam Rifles at Haflong (Assam)	NPCCL	1	0	10	195.03							0	0			0	0
87	AR	Manipur	Construction of 12 nos. Type-II (G+II) in 2 block and 10 nos. Type-IV(G+1) in 5 blocks with allied services and development works for Assam Rifles at Mantripukhri (Manipur)	NPCCL	0	0	0	493.67							0	0			0	0
88	AR	Nagaland	Construction of 06 nos. Type-III quarters (G+II) in 01 block, 02 nos. Type-IV (G+I) in 01 block and 02 nos. Type-V quarters for AR Bn. at Wokha (Nagaland)	NPCCL	0	0	2	496							0	0			0	0
89	AR	Manipur	Construction of 03 nos. single men barrack (G+II) with approach road for KLP location of Assam Rifles Bn. at Khuga(Manipur)	Himachal PradeshL	0	0	2	252.42							0	0			0	0
90	AR	Manipur	Construction of one block of 03 nos. singlemen barracks (G+II) with approach raod for new localation of Assam Rifles at Phunderi (Manipur)	NPCCL	0	0	4	427.25			0	0	0	4				-100 to 246	98.92	0
91	AR	Arunachal Pradesh	Augmentation of water Supply Scheme & 1 lac capacitiy PS overhead tank with staging & allied services for residential complex at Jairampur (AP)	Uttar PradeshJN	2	4	11	409.43							0	0			0	0
92	AR	Manipur	Construction of security wall including main gate, sentry posts, security lights etc for residential accommodation for AR Bn. at Modi (Manipur)	NPCCL	2	2	5	450.06							0	0			0	0
93	AR	Manipur	Construction of administration block (G+1) including allied services and development works for Assam Rifles new KLP at Phundrei (Manipur)	NPCCL	0	3	3	461.51							0	0			0	0
94	AR	Manipur	Constructionof quarter Guard, Kote, Armoury and Armr shop including development works and internal road for Assam Rifles Bn. at Modi (Manipur)	NPCCL	3	0	2	245.42							0	0			0	0
95	AR	Nagaland	Construction of 08 nos. Type -II (G+III) in one blcok with allies services and development works for AR works at Zunheboto (Nagaland)	NPCCL	2	3	3	215							0	0			0	0
96	AR	Manipur	Construction of 20 Bedded Hospital including development works for AR Bn. at Khuga (Manipur)	Himachal PradeshL	2	1	3	359.59			0	0	0	2				-100to 47	34.91	0
97	AR	Manipur	Construction of 24 nos. Type-II SF quarters G+II including development works and allied services for IGAR (S) at Manthripukhari, Manipur	NPCCL	4	0	2	482.83		2	30.32			0	2			(-)100	7.68	0
98	AR	Meghalaya	Construction of Central Sewage System of residential accommodation of DGSE of HQ DGAR at Laitkor, Shillong (Meghalaya)	Uttar PradeshJN	1	3	3	492.69							0	0			0	0

99	AR	Assam	Construction of security wall in 1.7 km length with 02 nos. main entry gate and other related development work at new AR KLP at Guwahati	Uttar PradeshJN	1	1	20	435.44									0	0	0	0
100	AR	Manipur	Construction of security wall including main gate security light foot path with plan sump IRP & 100 KVA transformer with HT/LT Lt & sub stn for residential. complex of AR Bn. at Keithalmanbi (Manipur)	NPCCL	1	3	6	475.52									0	0	0	0
101	AR	Nagaland	Construction of 02 nos. Type-IV (G+I) quarters with allied services and development work for AR Bn. at Wokha Nagaland	NPCCL	3	0	3	130									0	0	0	0
102	AR	mizoram	Supply and installation of 01 x 250 KVA transformer for residential complex, street lines, security lights and allied services for AR Bn. at Lunglei (Mizoram)	Himachal PradeshL	3	1	3	89.43									0	0	0	0
103	AR	Assam	Construction of 01 No Type-VI (G+I) in one block with allied services and development works for HQ IGAR (East) at Srikona (Assam)	NPCCL	0	0	3	80.32									0	0	0	0
104	AR	Manipur	Construction of 04 nos. single officers accommodation (G+I) in 1 block with allied services and development works for AR Bn. at Mantripukhri (Manipur)	NPCCL	7	0	2	85.29									0	0	0	0
105	AR	Assam	Construction of 02 nos. Type-V quarters (G) in 1 block with allied services and development works for HQ 25 Sector AR at Jorhat (Assam)	NPCCL	14	0	2	98.38									0	0	0	0
106	AR	Nagaland	Construction of 08 nos. single junior commissioned officers accommodation (G+III) in one block with allied services and development works for AR Bn. at Chieswama	NPCCL	1	0	6	106.35									0	0	0	0
107	AR	Nagaland	Construction of 08 nos. single junior commissioned officers (G+III) in one block including development works and allied services for Sector HQ AR at Tuensang (Nagaland)	NPCCL	13	0	2	112.3									0	0	0	0
108	AR	Manipur	Construction of 01 No single menbarrack (G) in 01 block with allied services and development works for HQ 10 Sector AR at Somsai (Manipur)	NPCCL	0	0	3	119.34									0	0	0	0
109	AR	Manipur	Construction of 02 nos. Type-V quarters (G) in 1 block including development works and allied services for 4 Workshop AR at Keithalmanbi (Manipur)	NPCCL	7	0	2	128.22									0	0	0	0
110	AR	Nagaland	Construction of 06 nos. Type-III (G+II) in one block including development works and allied services for AR Bn. at Kohima (Nagaland)	NPCCL	0	0	2	137.35									0	0	0	0
111	AR	Nagaland	Construction of 16 nos. single junior commissioned officers accommodation (G+III) in 02 blocks 1 with allied services land development works for AR Bn. at Naginimora (Nagaland)	NPCCL	0	0	3	178.71									0	0	0	0

112	AR	Assam	Construction of 11 nos. single junior commissioned officers (G+II) pf 06 units in 01 block and 05 units in 01 block (G+II) for No 3 Workshop AR and 01 No single menbarrack (G) in 01 block for ARDB & TC with allied services and development works at Jorhat (Assam)	NPCCL	5	2	3	185.83								0	0			0	0	
113	AR	Nagaland	Construction of 14 nos. single junior commissioned officers (G+III) in one block with allied services and development works for AR Bn. at Zunheboto (Nagaland)	NPCCL	12	0	1	188.79								0	0			0	0	
114	AR	Manipur	Construction of Housing project- 02 nos. Type-IV quarters (G+I) in 01 block and 02 nos. Type-V quarters (G+I) in 1 block with allied services and development works for AR Bn. at Phundrei (Manipur)	NPCCL	0	0	2	239.27								0	0			0	0	
115	AR	Assam	Construction of 08 nos. single officer (G+III) in one Block and 07 nos. single civilian accommodation (G+III) in one Block including development works and allied services for AR Bn. at Srikona (Assam)	NPCCL	6	8	6	261								0	0			0	0	
116	AR	Assam	Construction of 06 nos. Type-V quarters (G+II) in one block with allied services and development works for IGAR (East) at Srikona (Assam)	NPCCL	0	0	3	325.51								0	0			0	0	
117	AR	Manipur	Construction of 24 nos. single junior commissioned officers accommodation (G+III) in 3 block with allied services and development works for AR Bn. at Kangvai (Manipur)	NPCCL	2	1	2	340.2								0	0			0	0	
118	AR	Nagaland	Construction of 24 nos. Type-II quarters (G+III) in 03 block with allied services and development works for AR Bn. at Naginimora (Nagaland)	NPCCL	1	2	2	362.7								0	0			0	0	
119	AR	Meghalaya	Construction of 04 nos. single menbarrack (G+II) in 1 block with allied services and development works for ARC & MC, Laitkor (Shillong)	NPCCL	1	0	2	364.53								0	0	0	7	- 100to 785	64.65	0
120	AR	Nagaland	Construction of 04 nos. single men barrack (G+III) in one block including development works and allied services for AR Bn. at Tuensang (Nagaland)	NPCCL	2	1	2	430.33								0	0			0	0	
121	AR	Manipur	Construction of housing project-24 nos. Type-II quarters (G+III) in 03 blocks with allied services and development. works for AR Bn. at Pallel (Manipur)	NPCCL	0	0	14	457.25								0	0			0	0	
122	AR	Manipur	Construction of housing project-24 nos. Type-II quarters (G+III) in 3 blocks with allied services and development works for AR Bn. at Modi (Manipur)	NPCCL	0	1	2	452.99								0	0			0	0	
123	AR	Manipur	Construction of housing project-24 nos. Type-II quarters (G+III) in 3 blocks with allied services and development works for AR Bn. at Modi (Manipur)	NPCCL	0	1	2	452.99								0	0			0	0	

124	AR	Manipur	Construction of 12 nos. single junior commissioned officers accommodations (G+I) in 2 blocks and 16 nos. Type-II quarters (G+III) in 2 blocks with allied services and development works for AR Bn. at Mantripukhri (Manipur)	NPCCL	7	1	3	457.48										0	0		0	0	
125	AR	Manipur	Construction of housing project- 24 nos. Type-II quarters (G+III) in 03 blocks with allied services and development works for AR Bn. at Phundrei (Manipur)	NPCCL	0	0	2	462.04										0	0		0	0	
126	AR	Manipur	Construction of housing project- 24 nos. Type-II quarters (G+III) in 03 blocks with allied services and development works for AR Bn. at Phundrei (Manipur)	NPCCL	0	0	2	462.04							1	128	3.99					0	
127	AR	mizoram	Construction of 08 nos. single junior commissioned officers accommodation (G+III) in 1 block along with development works and allied services for AR Bn. at Lunglei (Mizoram)	EPIL	0	3	2	113.17										0	0		0	0	
128	AR	Manipur	Construction of housing project-02 dwelling units Type-V quarters in (G) configuration in 01 block at Khuga (Manipur)	Himachal PradeshL	1	0	14	155.3										0	0		0	0	
129	AR	Manipur	Construction of 1.25 KM internal road for proposed housing project of 128 dwelling units at Khuga (Manipur)	Himachal PradeshL	1	0	2	202.16										0	0		0	0	
130	AR	Manipur	Construction of 1.5 Km internal road for proposed housing project of 150 dwelling units at Kangvai (Manipur)	Himachal PradeshL	0	0	2	242.59										0	0		0	0	
131	AR	Manipur	Construction of housing project-16 dwelling units Type-II quarters in (G+III) configuration at Khuga (Manipur)	Himachal PradeshL		4	4	310.29										0	0		0	0	
132	AR	Manipur	Construction of housing project-05 dwelling units tupe-V quarters in (G+I) confiuguration in 02 blocks at Kangvai (Manipur)	Himachal PradeshL	0	0	2	340.1										0	0		0	0	
133	AR	Manipur	Construction of 04 nos. single men barrack (G+III) including allied services and development works for AR Bn. at Khuga (Manipur)	Himachal PradeshL		0	3	441.65										0	0		0	0	
134	AR	Manipur	Construction of 1 No storage accommodation (G) in 1 block including development works and allied services for 4 workshop AR at Keithalmanbi (Manipur)	NPCCL	7	1	0	67.53										0	0		0	0	
135	AR	Assam	Construction of storage accommodation (G) in 1 block including development works and allied services for 3 workshop AR at Jorhat (Assam)	NPCCL	7	0	2	72.95										0	0		0	0	
136	AR	Manipur	Construction of 1 No administration block (G) in 1 block including development works and allied services for 4 workshop AR at Keithalmanbi (Manipur)	NPCCL	7	0	7	78.37										0	0		0	0	
137	AR	Assam	Construction of Regimental School (G+I) in 01 block with allied services and development works for AR Bn. at Lokhra (Assam)	NPCCL	0	0	3	94.52										0	0		0	0	
138	AR	Assam	Construction of Regtl School (GH+I) in 1 block with allied services and development works for AR Bn. at Haflong (Assam)	NPCCL	0	0	3	95										0	0		0	0	

139	AR	Manipur	Construction of Recreation Room (G) in 1 block with allied services and development works for AR Bn. at Moreh (Manipur)	NPCCL	3	1	4	96.57		0	0			0	0
140	AR	Nagaland	Construction of 01 No Junior Commissioned Officer's Club (G) in one blocks including development works and allied services for AR Bn. at Ghaspani (Nagaland)	NPCCL	0	1	3	121.25		0	0			0	0
141	AR	Assam	Construction of quarter Guard, Kote, Armourer shop (G) in one block with allied services and development works for AR Bn. at Haflong (Assam)	NPCCL	0	1	2	221.4		0	0			0	0
142	AR	Manipur	Construction of quarter Guard, Kote, Armourer shop (G) in 1 block with allied services and development works for AR Bn. Kangvai (Manipur)	NPCCL	2	1	2	232.03		0	0			0	0
143	AR	Nagaland	Construction of 01 No storage accommodation (G) in one block with allied services and development works for AR Bn. at Ghaspani (Nagaland)	NPCCL	2	1	2	257.8		0	0			0	0
144	AR	Manipur	Construction of 01 No. office building (G+I) in one block with allied services and development works for HQ IGAR (S) AR at Mantripukhri (Manipur)	NPCCL	2	2	3	260.04		0	0			0	0
145	AR	Manipur	Construction of magazine building with allied services and development works for AR Bn. at Jwalamukhi (Manipur)	NPCCL	12	0	2	260.07		0	0			0	0
146	AR	Manipur	Construction of magazine building with allied services and development works for AR Bn. at Phunderi (Manipur)	NPCCL	9	4	2	264.21		0	0			0	0
147	AR	Manipur	Construction of 01 No. officer club (G+I) in 1 block with allied services and development works for AR Bn. at Modi (Manipur)	NPCCL	0	0	3	326.4		0	0			0	0
148	AR	Assam	Construction of MT accommodation in 03 blocks including allied services and development works for AR Bn. at Haflong (Assam)	NPCCL	0	0	3	214.53		0	0			0	0
149	AR	Manipur	Construction of 02 nos. Cook House cum Dining Hall (G) in 2 blocks with allied services and development works and Construction of Recreation Room (G) in 1 block with allied services and development works for AR Bn. at Kangvai (Manipur)	NPCCL	1	3	3	302.22		0	0			0	0
150	AR	Manipur	Construction of 01 No storage accommodation (G) in one block with allied services and development works for AR Bn. at Palle (Manipur)	NPCCL	7	0	2	259.53		0	0			0	0
151	AR	Tripura	Construction of boundary wall for AR Bn. at Teliamura (Tripura)	NPCCL	0	0	3	428.9		0	0			0	0
152	AR	Arunachal Pradesh	Construction of 10 nos. single junior commissioned officers accommodation in 02 blocks of (G+I) including infrastructural development works for AR Bn. at Jairampur (Arunachal Pradesh)	EPIL	#VA!	1	3	123.43		0	0			0	0

153	AR	mizoram	Construction of Family Welfare Centre alongwith allied services and development works for AR Bn. at Serchip (Mizoram)	EPIL	0	0	7	125.96							0	0
154	AR	Arunachal Pradesh	Construction of Motor Transport (MT) accommodation with Technical stores (G+I) for AR Bn. at Khonsa (Arunachal Pradesh)	EPIL	#V	0	13	195.76							0	0
155	AR	mizoram	Construction of storage accommodation (G+I) including infrastructural development works for AR Bn. at Serchip (Mizoram)	EPIL	0	0	5	238.48							0	0
156	AR	mizoram	Construction of quarter Guard/Kote/Armoury including infrastructural development works for AR Bn. at Lunglei (Mizoram)	EPIL	0	0	3	244.64							0	0
157	AR	Manipur	Construction of Family Welfare Centre along with allied Service and development works for Assam Rifles Bn. at Khuga, (Manipur)	Himachal PradeshL	2	1	4	118.93							0	0
158	AR	Manipur	Construction of officers club alongwith allied services and development works for AR Bn. at Khuga (Manipur)	Himachal PradeshL	2	0	3	301.73							0	0
159	AR	Manipur	Construction of 01 No. administration Block (G+I) including allied services and development works for AR Bn. at Khuga (Manipur)	Himachal PradeshL		0	3	414.27							0	0
160	AR	Nagaland	Construction of Swimming Pool along with allied services and development works for ARegional Training Centre & School at Sukhovi (Nagaland)	Himachal PradeshL	0	0	5	497.35							0	0
161	AR	Manipur	Construction of Central Sewarage System for AR Bn. at Kangvai (Manipur)	Uttar PradeshJN	4	0	10	169.54							0	0
162	AR	Manipur	Providing of water supply scheme for AR Bn. at Kangvai (Manipur)	Uttar PradeshJN	4	0	11	193.1							0	0
163	AR	Manipur	Providing of Water Supply scheme for AR Bn. at Khuga (Manipur)	Uttar PradeshJN	4	0	10	193.46							0	0
164	AR	Manipur	Providing of erection and stringing of one separate 11 KVA dedicated line from 33/11KV Walnging substation and supply, Erection, Testing and commissioning of 1 set of 11 KV, VCB Incoming/Outgoing panel at 33/11 KV walnging sub station for Phundrei (Manipur)	ECB	7	4	0	71.97							0	0
165	AR	Manipur	Construction of 24 nos. Type-II quarters (G+III) in 03 block with allied services and development works for AR Bn. at Moreh (Manipur)	NPCCCL	9	1	4	493.66							0	0
166	AR	Manipur	08 nos. single officers accommodation (G+I) in 02 blocks with allied services and development works for AR Bn. at Moreh (Manipur)	NPCCCL	8	1	4	179.77							0	0



167	BSF	West Bengal	Construction of boundary wall (Length- 7300 metre) along the periphery of Signal Training Centre, BSF in West Bengal	CPWD	5	24	18	521.15	4	11.01		0	4	90 to 664	51.8	0
168	BSF	Assam	Construction of administration Block for Ftr. HQ, BSF Campus	CPWD	12	2	6	1,503.61	1	0.94		0			0	0
169	BSF	West Bengal	Construction of 48 nos. Type-II residential quarters for Bn. HQ at Radhabri under Sector HQ BSF Siliguri.	CPWD	4	1	0	615.36		0		0			0	0
170	BSF	Meghalaya	Construction of 64 nos. Type-II quarters for Battalion HQ BSF campus at Tura (New Location), Bewegre.	CPWD	0	4	0	1,038.54		0		0			0	0
171	BSF	Tripura	Sanction for construction of administration block for Sector HQ BSF Gokulnagar, under Tripura Frontier.	CPWD	#VA	48	0	615.3		0		0			0	0
172	BSF	Tripura	Sanction for construction of one number 120 men barrack at Battalion HQ BSF campus Sephznjuri Dharmanagar under Tripura Frontier	CPWD	#VA!	16	0	636.45		0		0			0	0
173	BSF	Tripura	Constructions of 120 nos. men barrack for Bn. HQ BSF campus Kumarghat (Tripura).	CPWD	#VA	4	0	527.92		0		0			0	0
174	CISF	Assam	Construction of non-residential accommodation for CISF Group HQ Guwahati	CPWD	21	18	8	1,095.17	34	111.8		0	119	38 to 2650	270	0
175	CRPF	Assam	Construction of 3 nos. 180 men barrack (Revised sanction instead of ₹ 863.45 lakh dated 27/11/2009) at Group Centre (Group Centre) Khatkhati	CPWD	1	11	12	2,298.31	11	7.19		0	140	682 to 789	640	0
176	CRPF	Assam	Construction of boundary wall, main gate, guard room, sentry post & watch tower at Group Centre Silchar	CPWD	16	5	3	299	13	11.87	1	3.45	9	(-) 45 to 10469	299	0
177	CRPF	Tripura	Construction of boundary wall with two main gates, watch towers 6 nos., sentry posts 18 nos. & guard room at Group Centre Agartala	CPWD	1	7	2	325.37	1	2.66		0	83	(-)100 to 761	141	0
										0		0			0	0
178	CRPF	West Bengal	development & bulk services at Group Centre Siliguri	CPWD	5	7	44	2,865.59	121	248.3	3	35.57	41	88 to 10297	250	0
179	CRPF	West Bengal	Construction of 3 nos. 240 Men barrack at 207 COBRA Bn. Salboni, West Bengal	CPWD	7	2	5	2,548.83	16	18.12	21	119.2	37	32 to 8425	76.2	0
180	CRPF	West Bengal	Construction of 222 nos. family quarters. (T/II-180, T/II-27, T/IV-14 & T/V-1). at 207 COBRA Bn. Salboni, West Bengal	CPWD	10	6	2	3,246.83	30	18.53	11	23.62	20	31 to 1235	68.2	0
181	CRPF	Assam	Construction of GOs mess at Group Centre Silchar, Assam	CPWD	26	20	7	582.29		0		0			0	0
182	CRPF	West Bengal	Construction of 20 bedded hospital/ at 207 COBRA Bn. Salboni, West Bengal	CPWD	19	2	7	540.56	44	24.65		0	23	34 to 706	22.9	0
183	CRPF	West Bengal	Construction of GOs mess/suites at Group Centre Siliguri, West Bengal	CPWD	44	3	8	729.69	6	0.62		0	4	182 to 714	10.3	0
184	CRPF	West Bengal	Construction of 47 nos. Type-II family quarters at 207 COBRA Bn. Salboni, West Bengal	CPWD	1	2	7	578.32		0	1	0.21	4	35 to 145	86.3	0

185	CRPF	Assam	Construction of 3 nos. 240 Men barracks at 210 CoBRA Bn., Dalgaoon, Darrang, Assam	CPWD	2	6	6	2,437.29		0	0				0	0
186	CRPF	Assam	Construction of SOs mess/ dormitory for 210 CoBRA Bn., Dalgaoon, Assam	CPWD	2	6	5	659.78		0	0				0	0
187	CRPF	West Bengal	Construction of 224 Type-II quarters at Group Centre, CRPF, Siliguri (construction of 112 quarters-Split-I)	CPWD	2	7	6	2,292.69	77	173.7	8	96.7	64	31 to 1470	379	0
188	SSB	Assam	Construction of permanent infrastructure at Bn. HQ SSB Gossai Gaon, Assam	CPWD	3	15	4	1,348.38		0	0				0	0
189	SSB	Assam	Construction of administration Block at Sector HQ Rangia, Assam	CPWD	15	#	0	1,100.00		0	0				0	0
190	SSB	Assam	Construction of residential quarters at Sector HQ Rangia, Assam	CPWD	18	12	0	566.64		0	0				0	0
191	SSB	Arunachal Pradesh	Construction of infrastructure (45 nos. Type-II quarters) at 38th Bn. SSB Tawang under SSB Ftr. Guwahati.	CPWD	3	9	0	770		0	0				0	1.13
192	SSB	Assam	Construction of administration block at Sector HQ Rangia, Assam	CPWD	19	12	0	533.53		0	0				0	0
193	SSB	Assam	Construction of infrastructure at 47th Bn. SSB Bijni, Assam	NBCC	E	3	0	3,366.20		0	0				0	0
194	AR	Nagaland	Construction of 12 nos. Type-III in (G+II) and 12 nos. Type-II quarters (G+II) for 5 Sector HQ and 78 nos. Type-II quarters (G+II) for Assam Rifles Bn. at Chieswema (Nagaland)	NPCCCL	4	6	10	1,028.02		0	0				0	0
195	AR	Manipur	Construction of 06 nos. single junior commissioned officers living accommodation (G+I), 01 Block of 03 nos. single men barrack (G+II), 01 No administration block (G+I) and 01 No officers mess for Sector HQ and 01 Block of 03 nos. single men barrack (G+I) for Assam Rifles Bn. at Keithalmanbi (Manipur)	NPCCCL	1	3	6	1,336.39		0	0				0	0
196	AR	Manipur	Construction of one Block of 04 nos. single men barrack (G+III) for Assam Rifles Bn. at Jawalamukhi and one block of 04 nos. single men barrack (G+III) for Assam Rifles Bn. at Maram (Manipur)	NPCCCL	2	4	1	645.77		0	0				0	0
197	AR	Mizoram	Construction of accommodation for Assam Rifles at Zokhawsang, Mizoram	EPIL	#VE	22	27	8,660.00	1	2.5		0	18	(-)100 to 829	682	0
198	AR	Nagaland	Construction of 09 blocks of 72 nos. T-II quarter (G+III) for AR Bn. at Kashirambasti (Nagaland)	NPCCCL	2	4	1	1,126.50		0	0				0	0
199	AR	Assam	Construction of 01 block of 04 nos. single men barrack, 01 No junior commissioned officers mess and 01 nos. 20 bedded hospital for Assam Rifles Battalion at Haflong (Assam)	NPCCCL	3	3	3	597.28	1	4.67		0			0	0

200	AR	Nagaland	Construction of 08 blocks of 64 nos. Type-II quarters (G+III) for Assam Rifles Bn. at Mokokchung (Nagaland)	NPCCCL	2	4	1	1,182.05	2	2.74	0	16	(-)100 to 100	18	2.05
201	AR	Assam	Construction of 12 nos. Type-III quarters (G+II) and 66 nos. Type-II quarters (G+II) SF accommodation at Jorhat (Assam)	NPCCCL	16	6	0	861.24	5	6.6	0	13	(-) 100 to 70	30.3	3.98
202	AR	Arunachal Pradesh	Construction of 08 nos. single men barrack (G+III), 04 nos. single officers accommodation, 12 nos. single junior commissioned officers accommodation, 01 No. administration Block (G+I), 01 No. officers mess, 01 No. junior commissioned officers mess for Assam Rifles Bn. at Khonsa (Arunachal Pradesh)	EPIL	6	5	2	1,685.83			0			0	3.97
203	AR	Assam	Construction of 64 nos. Type-II (G+III) quarters for Assam Rifles Bn. at Charduar (Assam)	EPIL	4	4	3	970.51			0			0	3.83
204	AR	Arunachal Pradesh	Construction of 48 nos. Type-II (G+III) quarters for Assam Rifles Bn. at Khonsa (Arunachal Pradesh)	EPIL	6	10	3	938.07			0			0	3.57
205	AR	Meghalaya	Construction of 72 nos. Type-II (G+III) SF accommodation for Assam Rifles at Laitkor, Shillong, Meghalaya	NPCCCL	5	5	3	1,355.14	4	91.7	0	5	(-)100 to 3900	27	2.38
206	AR	Manipur	Construction of 01 nos. T-VI (GF) 04 nos. T-V (G+1), 13 nos. T-III, 18 nos. T-II (G+2) and 02 nos. S/officers accommodation for AR Sector HQ at Keithalmanbi, Manipur	NPCCCL	0	11	1	1,008.46			0			0	1.71
207	AR	Nagaland	Construction of 07 km internal Rd for Assam Rifles Training Centre and School at Sukhovi, Nagaland	Himachal PradeshL	3	0	3	1,387.02	1	0.02	0	6	392 to 976	0.58	3.07
208	AR	Manipur	Construction of 72 nos. T-II accommodation with development works and ancillary service for AR Sector HQ/ Bn. HQ at Keithalmanbi at Manipur	NPCCCL	0	3	4	1,480.42	2	39.45	0			0	5
209	AR	Manipur	Construction of 48 nos. Type-II(G+II) in 08 block and 07 nos. single junior commissioned officers accommodation with development works, water supply and external electrification for Assam Rifles at Jwalamukhi (Manipur)	NPCCCL	1	2	2	1,207.16		0	0	1	48	14.8	9.33
210	CRPF	Maharashtra	Carrying out civil and electrical development work and bulk services for 206 Bn., CoBRA, Bhandara	CPWD	0	0	16	1402		0	0			0	0
211	SSB	Maharashtra	Construction of infrastructure at Reserve Battalion HQ SSB Yelki (Maharashtra)	NBCC	NA	NA	0	5369		0	0			0	0
212	BSF	Delhi	Providing 20 nos. 320 KVA DG set, at BSF HQ, CGO Complex, New Delhi	CPWD	4	3	9	86.1	2	0.51	0	10	(-)73 to 180	2.05	0
213	BSF	Delhi	Construction of 120 Men barrack at sts BSF Tigri, New Delhi	NBCC	0	3	8	484.29		0	0			0	0
214	BSF	Delhi	Construction of Type-III (14 nos.) and Type-IV (05) at Signal Training School Tigri	NBCC	0	4	7	415.73		0	0			0	0
215	CISF	Delhi	Construction of girls hostel at Shastri Park, New Delhi	DMRC	1	7	8	306	22	21.52	0			0	0

216	NSG	Delhi	Development of 05 acre land near IGI airport, raising of ground, New Delhi	CPWD	0	0	4	100	77	68		0			0	0
217	NSG	Delhi	Construction of semi permanent structure IGI airport, New Delhi	CPWD	7	1	3	704		0		0			0	0
218	NSG	Delhi	Upgradation of electric system for NSG campus in Manesar, Haryana	CPWD	1	1	9	99.75	10	1.42		0	7	(-)100 to 82	74	0
219	NSG	Delhi	Construction of boundary wall at NSG Head quarter Mehram Nagar, New Delhi	CPWD	5	7	5	226	16	8.66		0	6	(-)40 to 98	0.43	0
220	NSG	Delhi	Construction of special operation training centre building for NSG at Manesar, Haryana	CPWD	0	2	17	0.97		0		0			0	0
221	CISF	Delhi	Construction of 4 nos. men's barracks, GOs Mess for CISF at Special Security Group (SSG) Greater Noida	NBCC	0	1	1	2218	2	2.37		0	6	228 to 2140	18.5	0
222	CISF	Delhi	Construction of 108 nos. residential quarters for CISF at SSG Greater Noida	NBCC	0	5	4	1534.96	18	14.16		0	22	290 to 1678	188	0
223	CISF	Delhi	Construction of Non-residential building for CISF at Government Building Security (GBS) Mahipalpur, New Delhi	NBCC	4	34	6	9972	6	1.56		0			0	0
224	NSG	Delhi	Construction of 8 additional class rooms for montessori school, Manesar, Haryana	CPWD	2	0	6	97.73	12	2.1	6	0.02	62	30 to 3570	10.9	0
225	NSG	Delhi	Construction of Composit Structur for 52 Special action Group (SAG) Unit Samalkha	CPWD	3	29	89	4742	18	28	8	9	8	126 to 647	3.98	0
226	BSF	Madhya Pradesh	Construction of SO's mess and Hostel accommodation for 44 SOs at CSWT BSF, Indore	CPWD	6	6	43	497.46	24	8.14	1	0.47			0	0
227	BSF	Madhya Pradesh	Reconstruction & Strengthening of Front boundary wall Gates and Guard Rooms at CSWT BSF, Indore.	CPWD	6	11	43	96.19	28	11.23	2	13			0	0
228	BSF	Madhya Pradesh	Construction of Infrastructure For augmentation of training capacity at CSWT BSF, Indore	CPWD	0	0	0	Work not execute		0		0			0	0
229	BSF	Madhya Pradesh	Construction of administration and communication block for Reserve Bn. BSF Campus at Indore, Madhya Pradesh	NBCC	0	1	7	272.96		0		0			0	0
230	BSF	Madhya Pradesh	Construction of GOs mess with 07 suites for BSF Bn. HQ at Indore Campus Madhya Pradesh	NBCC	0	2	5	216.35		0		0			0	0
231	BSF	Madhya Pradesh	Construction of Type-III (G+2) residential, 26 nos. for BSF Bn. HQ at Indore Campus Madhya Pradesh	NBCC	1	2	5	475.81		0		0			0	0
232	BSF	Madhya Pradesh	Construction of Type-IV & Type-V residential-10 nos. for BSF Bn. HQ at Indore Campus Madhya Pradesh	NBCC	0	2	5	287.64		0		0			0	0
233	BSF	Madhya Pradesh	Construction of 34 Type-II (34 nos.) quarters for CSWT BSF at Indore	NBCC	3	4	6	461.01		0		0			0	0

234	BSF	Uttar Pradesh	Construction of Store Block, Tradesingle menan Shop & MT Complex for Bn. HQ BSF Campus Baad Mathura Uttar Pradesh	NBCC	0	4	4	492								0	0
235	BSF	Madhya Pradesh	Construction of Various Infrastructures at Newly upgraded Signal Training Centre (Signal Training Centre) BSF Indore, SH: Construction of MT Garage & Workshop	CPWD	NA	NA	0	A/A & ES Canceled								0	0
236	BSF	Madhya Pradesh	Construction of 120 Men Barrack For Sector HQ BSF, Bhopal	NBCC	2	4	7	470.19								0	0
237	CISF	Chhattisgarh	Construction of Training Block for 3rd Reserve Bn. Bhilai	CPWD	0	2	19	102	21	1.4	2	1.44	60	(-)100 to 245	10.6		0.5
238	CISF	Madhya Pradesh	Renovation of Darya Mahal of Regional Training Centre, Barwaha, Madhya Pradesh	CPWD	1	2	46	290	38	19.78	5	4.54				0	0
239	CISF	Madhya Pradesh	Construction of Inspection Gallery and Stage in existing miniature firing range for Regional Training Centre, Madhya Pradesh	CPWD	10	1	5	60.37	7	6.14	1	0.81	28	40	26.4		0
240	CISF	Madhya Pradesh	Construction of 06 nos. quarters (Type-V 2 nos. and Type-IV 04 nos.) for Regional Training Centre, Madhya Pradesh	CPWD	5	16	44	168.57	17	6.25	1	2.25				0	0
241	ITBP	Madhya Pradesh	Construction of MT Complex and workshop at Telecom Bn., Shivpuri, Madhya Pradesh	CPWD	11	3	22	125.38	18	4.1		0	64	45	45.2		0
242	ITBP	Madhya Pradesh	Construction of Ammunition Shed Phase-I (6 nos.) at Karera, Madhya Pradesh	CPWD	11	4	25	487.63	23	15.53	7	12.24				0	0.59
243	ITBP	Madhya Pradesh	Construction of Ammunition Shed Phase-II (4 nos.) at Karera, Madhya Pradesh	CPWD	10	5	26	349.03	13	3.58	1	2.85				0	0
244	ITBP	Madhya Pradesh	Recarpetting of internal roads at Karera, Madhya Pradesh	CPWD	8	1	4	78.25	2	0.7		0				0	0
245	ITBP	Chhattisgarh	Construction of quarter Guard building for 38th Bn. ITBP at Raipur, Chhattisgarh	CPWD	4	4	10	271.88				0				0	0.05
246	ITBP	Chhattisgarh	Construction of SOs mess at 38 th Bn. Raipur, Chhattisgarh	CPWD	0	na	12	233.23				0				0	0
247	ITBP	Madhya Pradesh	development of electrical & civial works at Regional Training Centre, Karera, Madhya Pradesh	CPWD	18	11	18	489.58				0				0	0
248	BSF	Madhya Pradesh	Construction of various infrastructure at newly upgraded, Tekanpur, Madhya Pradesh	CPWD	0	0	0	not pertaning				0				0	0
249	BSF	Madhya Pradesh	Construction of one number 180 Men Barrack for BSF at CS MT Tekanpur Campus, Madhya Pradesh	NBCC	1	4	10	599.32				0				0	0
250	CRPF	Chhattisgarh	Construction of Combined administration n./quarter guard/Store block at Group Centre Bilaspur	CPWD	0	0	15	985.62	18	21.43	3	3.13	44	(-)94 to 819	11		0

251	CRPF	Chhattisgarh	Construction of 50 bedded composite hospital lat Group Centre Bilaspur	CPWD	7	6	15	1219.87	31	12.55	6	1.5	79	(-)100 to 1545	32	0
252	CRPF	Chhattisgarh	Construction of SOs mess/dormitory at Group Centre, Bilaspur, Chhattisgarh	CPWD	0	0	11	635.02	19	9.39		0	92	(-)100 to 1902	20.2	0
253	CRPF	Madhya Pradesh	Construction of 50 bedded hospital at Group Centre,CRPF Bangrasiya, Bhoapl	CPWD	1	5	8	1281.41	22	16.11	3	9.18	198	31	250	0
254	CRPF	Chhattisgarh	Construction of administration block buildings at 201 and 204 COBRA Bn., Jagdalpur, Chhattisgarh	NBCC	6	3	5	735.13	6	37.17		0	181	(-)100 to 8299	38.6	0
255	CRPF	Madhya Pradesh	Combined building of administration /Training Block/ Class Room / Sand Model Room-cum-lecture hall and 2 nos. 270 Men barracks at Counter Insurgency and Anti Terrorism (CIAT) training centre Shivpuri, Madhya Pradesh	NBCC	0	0	2	4202.75		0		0			0	0
256	CRPF	Madhya Pradesh	Construction of combined building of GOs mess & suites, SOs mess & badminton court and gymnasium at Central Training College (CTC) Shivpuri, Madhya Pradesh	NBCC	2	4	2	4170.84	12	95.03		0			0	0
257	CRPF	Chhattisgarh	Carrying out civil and electrical development works and bulk services for 201 & 204 CoBRA Bns. of CRPF at Jagdalpur	NBCC	2	4	6	1721.28		0		0			0	0
258	CRPF	Madhya Pradesh	Construction of 1 no. each 480 and 240 men barracks for 208 COBRA Bn., Balaghat, Madhya Pradesh	NBCC	6	2	3	2823.85	20	0.25		0			0	0
259	CRPF	Madhya Pradesh	Construction of GOs mess/suites, SOs mess/ dormitory, swimming cum driving poo, 1 & 3 nos. dog kennels for 208 Bn., CoBRA, Balaghat, Madhya Pradesh	NBCC	7	1	3	1387.6		0		0			0	0
260	CRPF	Madhya Pradesh	Carrying out development work and bulk services (Civil & Electrical works) for 208 Bn., Balaghat, Madhya Pradesh	NBCC	7	2	4	950.9		0	3	22.67			0	0
261	BSF	Gujarat	Construction of 10 Bedded Hospital with maternity ward for 11 Bn. BSF campuses Gandhidham including draingae and development works.	CPWD	9	3	4	98.85		0		0			0	0
262	BSF	Rajasthan	Construction of 1 No. 120 men barrack including development works at 84 Bn. BSFCampus-I located at Sum Road Jaisalmer, Rajasthan	CPWD	2	16	7	165.78	18	3.48	1	0.03	10	(-) 100 to 700	57.4	0
263	BSF	Rajasthan	Construction of quarter guard building at BSF campus, Udaipur, Rajasthan	CPWD	11	11	6	108.5	35	13.47	3	0.89	32	(-)100 to 705	26.8	0
264	BSF	Rajasthan	Construction of MT complex with garrage BSF campus bhramsar ramkunda for Bn. HQ under Sector HQ BSF, Rajasthan	CPWD	0	2	9	257	10	18.42	1	6.2	4	(-)100 to 1916	19.9	0
265	BSF	Rajasthan	Construction of provisioning complex for Sector HQ BSF campus Sum Road Jaisalmer, Rajasthan	CPWD	1	3	9	195	6	7.45	1	0.72	7	(-)100 to 1073	9.36	0
266	BSF	Gujarat	Construction of single menall arm workshop at Frontier HQ, BSF at Gandhinagar.	CPWD	3	3	54	162.84	21	6.35		0	19	31 to 306	7.91	0

267	BSF	Rajasthan	Construction of hanuman ki khejari firing range at BSF campus, 192 Bn. Rajasthan	CPWD	10	5	2	152.14	2	15.41		0	6	(-)100 to 56	61.3	0
268	BSF	Gujarat	Construction of Provisioning complex for Sector HQ BSF Gandhi Nagar, Gujarat	CPWD	6	19	3	371.64		0		0			0	0
269	CISF	Rajasthan	Construction of Semi permanent structures for CISF Regional Training Centre, Behror, Rajasthan	CPWD	1	0	3	299.5	4	4.33		0	44	(-)100 to 1200	61.4	0
270	CISF	Rajasthan	Construction of MT garage for Madhya Pradesh Regional Training Centre, Behror, Rajasthan	CPWD	6	5	7	79.6	1	0.33	4	13.1	53	(-)100 to 1078	22.5	0
271	CISF	Rajasthan	Construction of 05 nos. residential quarters (Type-V 1, Type-IV 4) for Regional Training Centre at Deoli, Rajasthan	CPWD	12	17	19	48.54	29	3.44		0	23	(-)100 to 3164	13.1	0
272	CISF	Rajasthan	Construction of sewage treatment plant for Regional Training Centre Behror, Rajasthan	CPWD	19	1	19	120.75	9	1.94		0	22	(-)100 to 700	8.32	0
273	ITBP	Rajasthan	Providing & Laying water supply line at 42 Bn., Jodhpur, Rajasthan	CPWD	4	1	4	64.72		0		0			0	0
274	BSF	Rajasthan	Construction of residential quarter (SH: 32 nos. Type-II, 16 nos. Type-III, 07 nos. Type-IV & 02 nos. Type-V) for Bn. HQ BSF campus at Alwar, Rajasthan	CPWD	5	15	5	736.3		0		0			0	0
275	CISF	Rajasthan	Construction of SO's mess for CISF Regional Training Centre, Behror, Rajasthan	CPWD	28	8	30	539.63		0		0			0	0
276	CISF	Gujarat	Construction of residential and non-residential buildings for CISF Group HQ Ahmedabad, Gujarat	NBCC	23	1	10	1576.6		0		0			0	0
277	CRPF	Rajasthan	Construction of boundary wall, main gate, guard room, watch towers and security lights at Group Centre-II Ajmer, Rajasthan	CPWD	4	3	0	919.1	10	11.3		0	50	(-)100 to 50	68.1	0
278	SSB	Rajasthan	Construction of residential building and non-residential building at Reserve Bn. HQ Maujpur, Alwar, Rajasthan	NBCC	9	10	0	3940.31		0		0			0	0
279	CISF	Karnataka	Construction of compound wall	CPWD	0	5	3	248		0		0			0	0
280	ITBP	Karnataka	Construction of boundary wall	CPWD	1	2	3	389	5	26.33		0	9	140 to 6013	63.4	0
281	BSF	Karnataka	Construction of providing internal roads, culverts etc for 82nd Battalion, Karahalli, Bengaluru Rural district, Karnataka	CPWD	9	22	20	492	10	34.02	3	8.31	2	122 to 123	1.85	0
282	BSF	Karnataka	Construction of 60 numbers of quarters	CPWD	8	8	10	827		0		0			0	0
283	CRPF	Karnataka	Construction of 208 family quarters.	CPWD	2	12	3	1229	8	15.62	4	92.42	13	106 to 770	49.8	12.34
284	BSF	Punjab	Construction of boundary wall, Madhopur	CPWD	2	5	2	100		0		0			0	0
285	BSF	Punjab	Construction of boundary wall at BSF campus 143 Bn. BSF K.M.S.Wala, Ferozepur, Punjab	CPWD	8	7	11	309		0		0			0	0

286	BSF	Punjab	Construction of sewerage treatment plant at BSF campus Bikhi, Punjab	CPWD	15	18	15	214		0	0			0	0
287	BSF	Punjab	Construction of boundary wall with gates and sentry post at BSF campus 80 Bn., BSF, Khemkaran, Punjab	CPWD	15	4	4	161		0	0			0	0
288	BSF	Haryana	Construction of SOs mess building at BSF campus, Bhondsi, Haryana	CPWD	4	4	12	499		0	0			0	0
289	BSF	Jammu & Kashmir	Construction of 8 no double story quarters	NBCC	0	0	5	386		0	0			0	0
290	BSF	Haryana	Construction of 10 Bedded Hosiptal with maternity ward for Bn. HQ, Bhondsi	CPWD	0	0	0	Sactionc ansald		0	0			0	0
291	BSF	Punjab	Construction of barracks at Dera Baba Nanak, Punjab	CPWD	2	17	0	388		0	0			0	0
292	BSF	Himachal Pradesh	Construction of GOs mess, Kangra, Himachal Pradesh	CPWD	0	2	4	189		0	0			0	0
293	BSF	Haryana	Construction of main entrance gateway & dormitory block/side entrance gateway & dormitory block & refurbishment of boundry wall for Reserve Bn. BSF campus at Bhondsi, Gurgaon (Haryana)	NBCC	1	5	0	201		0	0			0	0
294	BSF	Jammu & Kashmir	Construction of 120 men barrack I/Nagar, Jammu & Kashmir	CPWD	5	13	0	462		0	0			0	0
295	BSF	Punjab	Construction of Sewage Treatment Plant of 0.2 million litres per day capacity for BSF Campus KMS Wala under Sector HQ BSF Ferozepur, Punjab	CPWD	8	19	0	83		0	0			0	0
296	BSF	Himachal Pradesh	Construction of Type III and IV quarters at Kangra, Himachal Pradesh	CPWD	1	4	0	433		0	0			0	0
297	ITBP	Jammu & Kashmir	Construction of MT workshop at Leh	CPWD	1	5	24	194		0	0	14	30 to 349	48	2.58
298	ITBP	Punjab	Construction of Type-1 to 1V quarters at Patiala	CPWD	0	3	6	182		0	0			0	1.28
299	ITBP	Haryana	Construction of Sewage Treatment Plant at Saboli, Haryana	CPWD	0	0	17	71.82		0	0			0	0
300	ITBP	Haryana	Construction of Store depot at Sabili, Jhajjar Haryana	CPWD	0	0	2	62		0	0			0	0
301	ITBP	Haryana	Construction of A.T. School and veterinary hospital at Bhanu, Panchkula	CPWD	7	20	10	88.47		0	0			0	0.75
302	ITBP	Jammu & Kashmir	Construction of GOs mess at 15 <sup>th</sup> Bn. Udhampur, Jammu & Kashmir	CPWD	0	0	14	425	26	3.73	0	45	30 to 2330	13	0
303	ITBP	Haryana	Construction of SOs mess at 28th Bn., Jatusana, Rewari, Haryana	CPWD	1	2	6	291		0	0			0	0
304	ITBP	Himachal Pradesh	Renovation of quarters for ITBP at Serhan, Himachal Pradesh	CPWD	1	3	2	118		0	0			0	0
305	ITBP	Haryana	Augmentation of Substation in residential campus at Ramgarh (SH: Construction of two room for transformers)	CPWD	3	5	8	99		0	0			0	0.17



306	ITBP	Haryana	Construction of National Dog Training Centre (kitchen, cooking house, grooming shed, hospital & development work.) at Bhanu, Haryana	CPWD	0	14	6	236								0	0
307	ITBP	Haryana	Construction of road up to firing range at Bhanu, Haryana	CPWD	5	6	0	73								0	0.87
308	ITBP	Haryana	Renovation of GOs mess at Bn. HQ at Bhanu, Haryana	CPWD	2	0	0	69								0	1.19
309	ITBP	Punjab	Construction of administration block (double story) at TPT Bn. Chandigarh	CPWD	6	3	11	1.87								0	0
310	ITBP	Jammu & Kashmir	Construction of SOs mess and dormitory	CPWD	9	0	13	496	3	9.06			8	30 to 560	52		0
311	ITBP	Haryana	Providing air conditioners in training block (Millennium buildings) BTC	CPWD	4	21	0	102								0	0
312	SSB	Himachal Pradesh	Construction of boundary wall, Sapri, Himachal Pradesh	CPWD	3	1	2	87								0	0
313	SSB	Himachal Pradesh	Construction of indoor shooting range at TC SSB, Shamshi, Kullu, Himachal Pradesh	CPWD	23	3	0	273								0	0
314	SSB	Himachal Pradesh	External water supply scheme for SSB TC Sarahan including construction of sedimentation, filtration and storage tank and development of site.	CPWD	3	8	2	119								0	0
315	BSF	Jammu & Kashmir	Construction of airbase with cabin/hanger	CPWD	1	4	13	486		0	0	19	34 to 524	347		0	
316	BSF	Jammu & Kashmir	Construction of administration block & common block at Ftr. HQ Sgr	JKPCC	4	35	0	1293								0	0
317	BSF	Haryana	Construction of 01 No 120 men barrack including information & recreation centre for reserve Bn. BSF campus Bhondsi	NBCC	1	6	0	500								0	0
318	BSF	Haryana	Construction of 01 No 120 men barrack including information & recreation centre for reserve Bn. BSF campus Bhondsi	NBCC	1	6	0	500								0	0
319	BSF	Punjab	Construction of conference cum dining hall with kitchen, dormitory with toilets block gents & ladies toilets (Attari, Amritsar)	CPWD	56	9	0	2398								0	0
320	CRPF	Delhi	Construction of administration & Training block at Group Centre Kadarpur	CPWD	18	17	13	1,100	71	80.61	1	7.54	112	30 to 2139	11.8		0
321	CRPF	Punjab	Construction of Type II/126 nos. (T/S) Family quarters, Jalandhar	CPWD	7	6	5	1157								0	0
322	CRPF	Jammu & Kashmir	Construction of 60 nos. family quarters (Type-III, 22, Type-IV, 24, Type-V, 12)	CPWD	4	5	13	1633								0	0
323	CRPF	Haryana	Construction of 160 nos. Type-II family quarters at Group Centre Sonapat	NBCC	0	6	2	2571								0	0

324	CRPF	Haryana	Construction of 236 nos. various Type (Type/II-160, Type/III-38, Type-IV-24, Type/V-14)	NBCC	0	8	3	4502		0	0			0	0	
325	CRPF	Haryana	Construction of GOs mess/suites and SOs mess/ dormitory at Group Centre Bahalgarh, Sonipat	NBCC	0	8	2	871		0	0			0	0	
326	CRPF	Haryana	Construction of boundary wall, main gate with signage & automatic boom barrier and watch tower at Group Centre CRPF Bahalgarh, Sonipat, Haryana	NBCC	0	8	2	642		0	0			0	0	
327	CRPF	Haryana	Construction of 240 nos. various Type Type-II quarters at Group Centre Sonipat	NBCC	0	10	2	3858		0	0			0	0	
328	CRPF	Haryana	Construction of mens club, canteen & badministration inton court, MT garage, works shop, parade ground, fort wall, 10 bedded hospital, Dhobi Ghat, FWC and School at Group Centre Sonipat, Haryana	NBCC	0	10	2	1589		0	0			0	0	
329	CRPF	Haryana	Carrying out development and bulk services (Civil & Electrical ) works at Group Centre Sonipat, Haryana	NBCC	0	11	7	2509		0	0			0	0	
330	ITBP	Jammu & Kashmir	Construction of 03 nos. administration block one each for 12	CPWD	9	3	8	524		0	0			0	0	
331	ITBP	Jammu & Kashmir	Construction of Training shed (revised sanction)	CPWD	1	5	31	851	5	12.34	3	183.7	31	30 to 1861	150	0
332	ITBP	Jammu & Kashmir	Construction of 36 No T-II quarters for ITBP at BHQ	CPWD	7	12	13	4.83	3	6.13		0	12	30 to 662	7	0
333	BSF	Kerala	Construction of 22 nos. temporary shed and 3 nos. toilet block at new station, Calicut	CPWD	1	4	5	494.67		0	0			0	0	
334	BSF	Kerala	Construction of BSF campus at Kainoor, Thrissur, Construction of administration block	CPWD	2	1	8	340.89	19	4.42		0		0	0	
335	BSF	Kerala	Construction for establishment of Sector HQ and SO's mess for BSF, Trivandrum	CPWD	0	0	14	348.13	1	14.32		0		0	0	
336	BSF	Kerala	Construction of administration block & GOs mess of Sector HQ for BSF, Trivandrum	CPWD	0	0	14	496.4		0	0			0	0	
337	BSF	Kerala	Construction of establishment and administration block of Sector HQ for BSF, Trivandrum	CPWD	0	0	17	161.61	1	1.25		0		0	0	
338	CISF	Tamil Nadu	Construction of semi permanent structures, 2 nos. dining & kitchen block, 1 no trade single men shop, 1 no office and bulk services	CPWD	NA	NA	0	238.67		0	0			0	0	
339	CISF	Tamil Nadu	Construction of quarter guard at 4th RB Sivagangai, Tamil Nadu	NBCC	0	0	3	218.84		0	0			0	0	
340	CISF	Tamil Nadu	Construction of 100 MTr baffle range at Regional Training Centre, Arakkonam	CPWD	2	2	5	217.68		0	0			0	0	
341	CISF	Tamil Nadu	Construction of Men's club at Regional Training Centre, Arakkonam, Tamil Nadu	CPWD	10	15	3	37.58		0	0			0	0	

342	CISF	Tamil Nadu	Providing fly proof shutters for the residential quarters (53 nos. of Type-I & 160 nos. of Type-II ) for CISF Regional Training Centre (A)	CPWD	1	6	1	379								0	0	
343	ITBP	Tamil Nadu	Construction of accommodation for various utilities at Idayapatti, Madurai, Tamil Nadu	CPWD	1	1	3	1358.46								0	0	
344	CRPF	Tamil Nadu	Construction of 149 nos. Type/II Family quarters at Group Centre Avadi	CPWD	0	0	6	279								0	0	
345	ITBP	Odisha	Construction of quarter guard & quarter master store at Sector HQ(BBSR)	CPWD	NA	NA	0	213								0	0	
346	ITBP	Odisha	Construction of main road in compus at Sector HQ (BBSR)	CPWD	NA	NA	0	139.88								0	0	
347	ITBP	Odisha	Development of site, external water supply (Phase-I) over head tank and under ground sump of 02 lacs ltrs capacity each two nos. deep tube well at 41st Bn. ITBP in Odisha	CPWD	NA	NA	0	492								0	0	
348	ITBP	Odisha	Construction of internal road and storm water drainage at 41st Bn., Bhubeneshwar	CPWD	NA	NA	0	708								0	0	
349	BSF	Telangana	Construction of 2 No's 120 men barracks	CPWD	0	5	0	980.73								0	0	
350	ITBP	Odisha	Construction of 77 residential quarters for CISF Regional Training Centre, Mundali	CPWD	NA	NA	0	523								0	0	
351	CRPF	Telangana	Construction of 2 nos. 180 men barracks for CRPF in Telangana	CPWD	1	3	2	3121.28	14	4.03	8	6.66					0	0
352	CRPF	Odisha	Construction of 269 nos. family quarters (Type/II-227, III-27, IV-14 & V-1) for 202 COBRA Bn., Koraput	CPWD	NA	NA	0	500								0	0	
353	CRPF	Odisha	Construction of 20 bedded hospital for 202 COBRA Bn., Koraput, Odisha	CPWD	NA	NA	0	762								0	0	
354	CRPF	Odisha	Upgradation of 40 to 50 bedded hospital at Group Centre, Bhubaneshwar, Odisha	CPWD	NA	NA	0	992								0	0	
355	CRPF	Odisha	Construction of administration block /quarter guard/store block/trade single men shop for 202 COBRA Bn. Koraput, Odisha	CPWD	NA	NA	0	150								0	0	
356	BSF	Bihar	Construction of 10 nos. additional suits for combined officers mess at BSF campus	CPWD	1	4	3	249	35	0.21	6	0.02	2	66 to 400	0.32		0	
357	BSF	Bihar	Construction of 400 meter track with pavilion & change room for Sector HQ BSF Khagra,	CPWD	33	8	9	155	28	0.51	4	0.1	61	33 to 825	0.39		0	
358	BSF	Bihar	Construction of combined drill shed cum darbar shed for 142 Bn., hq at BSF campus	CPWD	3	9	6	498.58	29	0.13	4	0.01	64	30 to 1700	0.38		0	
359	ITBP	Jharkhand	Construction of administration block for Signal Training Centre, BSF, Hazaribagh	CPWD	2	3	8	447								0	0	
360	BSF	Uttar Pradesh	Construction of GOs mess with 07 suites and SOs with 04 suites for Bn. HQ. BSF Campus, Mathura, Uttar Pradesh	NBCC	0	2	2	457					36	247	0.62		0	

361	BSF	Uttar Pradesh	Extrenal development works & bulk services (road work/boundary wall/entrance gateway & dormitory block) for BSF campus Mathura, Uttar Pradesh	NBCC	2	1	2	475		0	0	5	82	0.66	0	
362	BSF	Uttar Pradesh	Construction of 90 men barrack at Sector HQ, BSF, Greater Noida, Uttar Pradesh	NBCC	4	2	2	243		0	0	2	32	0.02	0	
363	CRPF	Bihar	Construction of 8 nos. SP barracks at Regional Training Centre-V, Rajgir, Bihar	CPWD	0	2	5	448.44	42	0.3	11	0.23	19	37 to 1148	0.61	0
364	ITBP	Jharkhand	Construction of M.T workshop/garage for 209, cobra Bn.Fudi, Khunti, Jharkhand	CPWD	1	9	3	149		0	0			0	0	
365	ITBP	Uttra Khand	Construction of residential cum office complex at Mana, Uttra Khand	CPWD	14	1	12	439	27	0.07	8	0.27	99	620	0.3	0.85
366	ITBP	Uttra Khand	Construction of administration block and training block at M & SI Auli Uttra Khand	CPWD	9	2	16	149	48	0.21	4	0.07	89	538	1.58	4.11
367	ITBP	Uttra Khand	development of storm water system & drains at 12 th Bn. Matli Uttra Khand	CPWD	4	8	9	293	7	0.09		0	40	1180	0.96	0
368	ITBP	Uttra Khand	Construction of administration block for 1 <sup>st</sup> Bn. Uttra Khand	CPWD	8	5	15	278	29	0.24		0	101	1650	0.96	2.73
369	ITBP	Uttra Khand	Construction of quarter guard in Astel Estate of ITBP Academy Massoorie Dehradun Uttra Khand	CPWD	4	4	2	89	22	0.1	3	0.07	56	1199	0.51	2.44
370	ITBP	Uttra Khand	Construction of 8 nos. T-II (D/S) quarters. At Gothi Uttra Khand	CPWD	2	3	11	63	13	0.01		0			0	0.83
371	ITBP	Uttra Khand	Augmentation of water supply line at Seemadwar Dehradun (Revised) Uttra Khand	CPWD	0	0	0	142	12	0.03		0	11	100	0.3	0.68
372	ITBP	Uttra Khand	Construction of chain link fencing in remaining area of 30 <sup>th</sup> Bn. HQ Uttra Khand	CPWD	4	1	3	85	28	0.29	4	0.01	2	97	0.07	1.81
373	ITBP	Uttra Khand	Water supply and drainage system Jalagam Parisar at Gaucher Uttra Khand	CPWD	4	1	3	77		0	0			0	0.89	
374	ITBP	Uttra Khand	Construction of GOs mess at Munsyari, Uttra Khand	CPWD	5	3	13	136	18	0.03		0			0	0
375	ITBP	Uttra Khand	Construction of officer mess at Auli, Uttra Khand	CPWD	4	1	13	273	85	0.09	4	0.06	113	1200	0.89	1.8
376	ITBP	Jharkhand	Providing & installation of substation equipment, 125 KVA, DG set and laying 11 KV hot line for 40th Bn. Ranchi, Jharkhand	CPWD	0	0	0	401		0	0			0	0	
377	ITBP	Uttra Khand	Construction of quarter master store at 36th Bn. Lohaghat	CPWD	4	2	7	223.43	2	0.04		0			0	0
378	ITBP	Jharkhand	Construction of SOs mess at Ranchi, Jharkhand , 40th Bn. Jharkhand	CPWD	1	1	6	2493.59	22	6.32	2	0.63	94	30 to 100	44.6	0
379	ITBP	Jharkhand	Construction of bituminous road and drain for non residential buildings at 40th Bn., ITBP Ranchi, Jharkhand	CPWD	2	4	4	456.35		0		0			0	0
380	SSB	Bihar	Construction of boundary wall at Bathnaha, Araria, Bihar.	CPWD	5	3	4	444.76	5	0.3	5	0.01			0	0

381	SSB	Bihar	Construction of border out post building at comany HQ. cum border out post at Sikta under Bn. HQ. SSB, Narkatiaganj, Bihar	CPWD	0	0	8	444.14		0	0				0	0
382	SSB	Bihar	Construction of border out post building at company HQ. cum border out post at Pantoka under Bn. HQ. SSB, Piprakothi, East Champaran, Bihar	CPWD	3	6	9	476.93	49	0.14		0			0	0
383	SSB	Bihar	Construction of 128 Men Barrack at SSB Bn. head quarters, Bathnaha, Distt. Araria, Bihar.	CPWD	1	11	5	374	3	0.01		0			0	0
384	SSB	Uttar Pradesh	Construction of permanent infrastructure border out post Khunwa Bn. HQ. Maharajganj, Uttar Pradesh	CPWD	16	4	6	434		0	0	0	7	563	0.11	0
385	SSB	Uttar Pradesh	Construction of permanent infrastructure border out post Chandithan Bn. HQ Maharajganj, Uttar Pradesh	CPWD	17	3	7	378	4	0.01		0			0	0
386	SSB	Uttar Pradesh	Construction of permanent infrastructure border out post Jhingti Bn. HQ Maharajganj, Uttar Pradesh	CPWD	18	6	9	422	2	0.1		0	23	1083	0.18	0
387	SSB	Uttar Pradesh	Construction of permanent infrastructure border out post Dandahead Bn. HQ Maharajganj, Uttar Pradesh	CPWD	14	5	31	317		0	0				0	0
388	SSB	Uttar Pradesh	Construction of permanent infrastructure border out post Dranoura Bn. HQ Siddharth Nagar, Uttar Pradesh	CPWD	17	3	9	287	1	0.01		0	8	300	0.07	0
389	SSB	Uttar Pradesh	Construction of permanent infrastructure border out post Pakrihawa Bn. HQ Siddharth Nagar, Uttar Pradesh	CPWD	17	2	29	382		0	0	0	3	378	0.07	0
390	SSB	Uttar Pradesh	Construction of permanent infrastructure border out post Aligarwa Bn. HQ Siddharth Nagar, Uttar Pradesh	CPWD	17	3	23	322		0	0				0	0
391	SSB	Uttar Pradesh	Construction of permanent infrastructure border out post Lohti Bn. HQ Siddharth Nagar, Uttar Pradesh	CPWD	16	3	18	375		0	0	0	11	325	0.08	0
392	SSB	Uttar Pradesh	Construction of permanent infrastructure border out post Harbanspur Bn. HQ Siddharth Nagar, Uttar Pradesh	CPWD	11	2	25	453		0	0	0	3	556	0.02	0
393	SSB	Uttar Pradesh	Construction of permanent infrastructure border out post Barhani Bn. HQ. Sidharthnagar, Uttar Pradesh	CPWD	16	3	25	212		0	0				0	0
394	SSB	Uttar Pradesh	Development & bulk services for Frontier HQ, SSB at Gomti Nagar, Lucknow	CPWD	15	2	3	425	12	0.1	2	0.01	37	34	0.24	0
395	SSB	Uttar Pradesh	Construction of 10 beded hospital at Palia, Uttar Pradesh	CPWD	0	11	4	222	29	0.07		0	47	100 to 250	0.79	0
396	SSB	Uttra Khand	Construction of permanent infrastructure including development of site and rain water harvesting at border out post-Bagrihat	CPWD	4	9	11	120		0	0				0	0
397	SSB	Bihar	Construction of Family welfate centre at SSB Campus Narkatiyaganj, Bihar	CPWD	4	2	0	427		0	0				0	0
398	SSB	Uttar Pradesh	Construction of 128 men barrack at Bn. HQ SSB Balrampur, Uttar Pradesh	CPWD	40	21	8	139		0	0				0	0

399	SSB	Uttra Khand	Renovation and upgradation of existing internal road at FHQ Ranikhet, Uttra Khand	CPWD	5	5	4	951	8	0.05		0	1	4678	0.44	0
400	BSF	Uttar Pradesh	Constructions of one number 240 men barrack for Bn. HQ BS Campus at Mathura.	NBCC	1	3	4	1207		0	0	0	8	352	0.62	0
401	ITBP	Jharkhand	Construction of dog training schoolfor CISF 2nd Resrve Bn., Ranchi, Jharkhand	NBCC	0	0	0	1252		0	0				0	0
402	CRPF	Uttar Pradesh	Construction of 50 bedded hospital at Group Centre, Allahabad, Uttar Pradesh	CPWD	12	5	9	2403	22	0.12		0	43	41	0.07	0
403	CRPF	Uttra Khand	Construction of administration building etc.	NBCC	10	1	2	2002	52	0.88	9	0.49			0	0
404	CRPF	Jharkhand	Construction of 3 nos. 240 mem Barrack for 203, COBRA Bn., Barhi, Hazaribagh	CPWD	4	2	8	2101		0	0				0	0
405	CRPF	Uttra Khand	Construction of 3 nos. 240 mens barracks	NBCC	10	5	2	3128	26	0.01	2	0.11			0	0
406	CRPF	Uttra Khand	Construction of carrying out development & bulk services	NBCC	19	22	3	1638	28	0.03	3	0.05			0	0
407	CRPF	Uttra Khand	Construction of 144 nos. Type-II quarters	NBCC	41	1	2	1002.91	2	0.04	6	0.21			0	0
408	ITBP	Jharkhand	Construction of combined building/ administration/quarter guard/store block for 209 COBRA Bn. Fudi, Khunti, Jharkhand	CPWD	0	0	6	1311.11		0	0				0	0
409	ITBP	Jharkhand	Construction of internal peripheral and other road to connect plots ABC&D, surface,drain culverts and retaining wall for 209 cobra Bn. Fudi, Khunti, Jharkhand	CPWD	1	6	5	3703	1	24.96		0			0	0
410	ITBP	Uttra Khand	Construction of seprated family accomodation at ITBP Seemadwar Dehradun. Sub Head: Construction of 200 nos. Type-I, 144 nos. Type-II and 24 nos. Type-III quarters; construction of sewage treatment plant, construction of overhead tank and drilling of tubewell	CPWD	1	5	56	582	CPWD	186	0.82	16	0.19	320	0.8	16.61
411	ITBP	Uttar Pradesh	Construction of boundary wall, road, sentry post including front gate & front wall and dormitory block with attached toilet at Greater Noida, Uttar Pradesh	CPWD	0	8	10	511.82	26	0.4		0	3	21600	0.9	0
412	SSB	Bihar	Construction of Type-III-24 nos., Type-IV-6 nos. & Type-V-2 nos. for SSB at Narkatia Ganj, Bihar	CPWD	2	1	12	540.38	30	0.58		0			0	0
413	SSB	Bihar	Construction of 10 bedded hospital at 12th Battalion HQ, Bagha, Valmiki Nagar, Bihar.	CPWD	11	10	14	671.68	3	0.14		0			0	0
414	SSB	Bihar	Construction of 53 nos. Type-II quarters at Sector Head quarter for SSB, Muzaffarpur, Bihar	CPWD	8	6	17	1585.9	5	0.2		0			0	0
415	SSB	Bihar	Development of site & bulk services for SSB at Narkatiaganj, Bihar	CPWD	3	7	17	1585.9	9	0.05		0			0	0
416	SSB	Bihar	Construction of boundary wall for Sector HQrs, SSB, Muzaffarpur, Bihar	CPWD	8	2	5	238.33	16	0.11		0	4	43 to 86	0.09	0

417	SSB	Uttar Pradesh	Construction of administration Block at Ftr. Lucknow, Uttar Pradesh	CPWD	18	9	2	2277	3	0.04		0			0	0
418	AR	Assam	Construction of 03 single men barrack with allied services and development works for AR at Diphu, Assam	NPCCL	3	1	3	429.06		0		0			0	0
419	AR	Tripura	Construction of 08 nos. single junior commissioned officers accommodation (G+I), 02 Blocks of 06 nos. single men barrack (G+II), one no. administration block, 01 no. officers mess, one no. junior commissioned officers club and internal road for 36 AR at Radhanagar, Tripura	NPCCL	4	12	2	755.85		0	1	2.7			0	0
420	AR	Manipur	Construction of 06 nos. Type III (G+II) and 48 nos. Type II quarters. (G+II) for 19 AR at Shangshak, Manipur	NPCCL	3	4	4	528.13	4	1.07		0			0	0
421	AR	Tripura	Construction of 02 nos. T-V (G+I) 02 nos. T-IV (G+I) 12 nos. T-III 90 nos. T-II (G+II) and 06 nos. single officers accommodation for 36 AR at Radhanagar	NPCCL	4	12	2	1,196.11		0	0	0	6	100 to 44	51.9	0
422	AR	Tripura	Construction of 06 nos. T-III (G+II) & 78 nos. T-II (G+II) for 15 AR at Teliamura	NPCCL	5	11	7	854.31	12	32.27		0	10	100 to 421	24.6	0
423	AR	Assam	Construction of 12 nos. T-III (G+II) and 54 nos. T-II G+II quarter for 43 AR at Lokra (Assam)	EPIL	4	6	4	587.46		0		0			0	0
424	AR	Assam	Construction of 09 nos. single men barrack (G+II), 01 No administration block (G+I) and 01 No officers mess for 43 AR at Lokra, Assam	EPIL	#E	20	3	552.16		0		0			0	0
425	AR	Nagaland	Construction of 01 nos. Type IV quarters (GF), 06 nos. Type III quarters. (G+II) and 06 nos. single officers living accommodation (G+I)	NPCCL	6	0	14	658.65		0		0			0	0
426	AR	Assam	Construction of 48 nos. T-II quarters and 12 nos. T-III seperated family accommodation for Assam Rifles at Jorhat	EPIL	1	5	5	611.34		0		0			0	0
427	AR	Arunachal Pradesh	Construction of 02 Type-V (G+I) quarters, 72 nos. Type-II quarters (G+II) and 04 nos. single officers living accommodation (G+I) for 29 Assam Rifles at Jairampur, Arunachal Pradesh	EPIL	6	1	9	773.69		0		0			0	0
428	AR	Nagaland	Construction of 03 block of 09 nos. single men barrack (for 18 NCOs and 180 Ors) (G+III), 01 no. administration block, 01 officers mess, 01 no. junior commissioned officers	NPCCL	6	2	12	704.48	5	4.36		0			0	0
429	AR	Mizoram	Construction of 48 nos. Type-II and 06 nos. Type-III quarters for Assam Rifles at Lunglie, Mizoram	EPIL	5	11	0	674.07		0	0	0	4	100 to 832	44.3	0
430	CRPF	Assam	Providing and fixing wire gauge shutters in residential and non-residential building 344 nos. T/I quarters, 16 nos. T/II quarters. & 7 nos. barracks	CPWD	13	13	8	94.8	5	20.21		0			0	0
431	CRPF	Assam	Construction of 33 KV sub station & electric sub station rooms at training area & gate No.3	CPWD	16	3	8	164.87	18	16.25	1	0.23	143	100	75.7	0

432	CRPF	Tripura	Construction boundary wall with two main gates, watch towers 6 nos., sentry posts 18 nos. & guard room	CPWD	0	19	8	328.65	20	23.58		0	51	(-)100 to 1111	107	0
433	CRPF	Tripura	Construction 26 nos. family quarters (T/II-18, T/III-6 & T/IV-2)	CPWD	17	4	6	411.55	27	10.51	1	0.31	83	(-)100 to 318	113	0
434	BSF	West Bengal	Construction of residential quarter at Seema Nagar SH: 91 nos. Type-II quarter.	CPWD	#E!	#VAL UE	14	1,117.05	65	40.34	24	7.52	163	31 to 458	131..5	0
435	BSF	Meghalaya	Construction of combined amenity/community centre for Sector HQ BSF, Umpling Shillong	CPWD	3	6	5	234.9	9	0.94		0	8	(-)100 to 115	10	0
436	ITBP	Arunachal Pradesh	Construction of deep bore well (i) 02 nos. for 9th Bn. Lohitpur. (ii) 01 No. for 25 Bn. ITBP, Tezu, Arunachal Pradesh	CPWD	4	2	5	59.06	3	1.21		0	1	-98	0.71	0
437	CRPF	Maharashtra	Construction of 38 nos. family quarters ( T/I-4, T-II-12, T-III, T-IV-12 & T-V-2)	CPWD	0	7	4	335		0		0			0	0
438	CRPF	Maharashtra	399 nos.Type-I 60 nos. quarters	CPWD	0	0	18	1838.34	64	13.11	19	4.5	188	(-)100 to 100	109	14.56
439	CRPF	Maharashtra	Construction of 2 nos. filter bed and clear water reinforced cement concrete storage tank of 2.50 lakhs litre capacity	CPWD	11	11	10	98.89	5	2.47		0			0	0.64
440	CRPF	Maharashtra	359 nos. (T/I-93, T-II-255, T-III-7& T-IV-4 nos.) family quarters (Construction of 18 nos.Type-I quarters)	CPWD	NA	NA	0	1764.32		0		0			0	18.47
441	CRPF	Maharashtra	Construction of 3 nos. 120 men barracks	CPWD	6	6	15	599.47		0		0			0	5.88
442	AR	Delhi	Construction of 32 nos. Type-II, 16 nos. Type-III separated family quarters and hostel for 30 boys and 20 girls for Assam Rifles at Dwarka, New Delhi	EPIL	0	5	33	481		0		0			0	0
443	CRPF	Delhi	Augmentation of 3 No. electric sub station	CPWD	10	14	7	187		0		0			0	0
444	CRPF	Delhi	Laying of C.I. pipeline at Group Centre, CRPF, Nazafgarh, New Delhi	CPWD	0	15	32	833	9	1.6		0	24	31 to 8701	0.49	4.88
445	CRPF	Delhi	Construction of boundry wall Wazirabad, New Delhi	CPWD	24	0	9	217	40	10.48		0	13	(-)43 to 66	83.2	0.09
446	CRPF	Delhi	Construction of Type-II, 288 Family quarter. Greater Noida, Uttar Pradesh	NBCC	16	9	2	1411		0		0			0	0
447	CRPF	Delhi	Construction of 240 Men barracks, Greater Noida, Uttar Pradesh	NBCC	25	2	10	1448		0		0			0	0
448	NSG	Delhi	Construction of indoor shooting range at NSG, Manesar	CCPCPWD CWD	7	20	19	220	34	12.6		0	12	36 to 240	45.7	1.77
449	CISF	Madhya Pradesh	Construction of 4 nos. drill sheds for Regional Training Centre, Barwaha	CPWD	14	1	11	142	10	2.29	3	0.15			0	0
450	CRPF	Chhattisgarh	Construction of 6 nos. semi permanent buildings (22 x 8.5 MTrs) having AC sheet roofing)	CPWD	5	4	4	98.42	5	1.95		0	51	(-)100 to 531	3.17	0



451	CRPF	Madhya Pradesh	Construction of administration block, CRPF Bangrasiya, Bhopal	CPWD	6	1	5	161.92	15	3.85	1	0.17			0	0
452	CRPF	Madhya Pradesh	Repair and renovation of GOs mess	CPWD	14	4	8	82.95	62	16.02	17	1.26			0	0
453	CRPF	Madhya Pradesh	Construction of boundary wall at Group Centre, CRPF, Neemcuh, Madhya Pradesh	CPWD	1	27	15	496.78	35		8	40.95				
454	CRPF	Madhya Pradesh	Construction of 501 nos. T/II family quarters at Group Centre Neemuch	CPWD	2	8	57	4657.93	133	63.35	4	4.58			0	0
										0		0			0	0
455	BSF	Madhya Pradesh	Construction of 120 nos. separated family accommodation (SFA) quarter at Bijasan under Central School of Weapons and Tactics (CSWT) BSF, Indore	CPWD	2	8	11	482.33	32	17.91	11	7.32			0	0
456	CISF	Rajasthan	Construction of 02 nos. of 180 men barracks	CPWD	2	6	8	499.49	37	12.16	6	69.49	41	(-)100 to 983	77.9	0
457	CISF	Rajasthan	Construction of 107 quarters (T-II 84, T-III 20, T-IV 02 and T-V 01) for Regional Training Centre, Rajasthan	CPWD	1	7	8	857.02	33	43.04	16	10.14	20	(-)100 to 200	147	0
458	CISF	Rajasthan	Construction of non-residential buildings	CPWD	4	4	7	1078.4	87	1.39	5	84.4			0	0
459	CISF	Rajasthan	Construction of family welfare centre	CPWD	8	1	10	180.52	4	2.26	6	20.69	24	(-)100 to 600	15.4	0
460	CRPF	Gujarat	Construction of 60 women barrack	CPWD	36	76	4	94.65	28	3.68		0	1	1300	1.29	0
461	CRPF	Gujarat	Construction of under ground sump & providing & laying water supply line for storage & distribution of Narmada Water	CPWD	0	9	4	98.6	5	0.61		0	1	50	0.09	0
462	CRPF	Gujarat	Providing & fixing of sewerage treatment plant	CPWD	3	13	19	84.31		0		0			0	0
463	CRPF	Rajasthan	Providing & fixing wire mesh doors & windows in 386 nos. various Types of old family quarters (T/I-84, T/II-290 & T/III-12)	CPWD	4	14	5	98.97	10	11.3		0	50	(-)100 to 50	68.1	0
464	CRPF	Delhi	Development and bulk services at Group Centre, CRPF, Kadarapur, Haryana	CPWD	0	3	14	2502	9	83.57		0	11	47 to 339	52.8	5.06
465	CRPF	Delhi	Construction of approach road to connect Group Centre from main village road Kadarapur, Haryana	CPWD	25	24	3	65.29	3	10.74	1	0.01	6	52 to 117	3.93	0.78
466	CRPF	Delhi	Construction of 699 quarters at Group Centre, Kadarapur, Haryana	CPWD	1	6	14	3106	16	3.89		0	148	(-) 100	275	0

467	CRPF	Haryana	Construction of compound wall on western side & raising height of about 2100 MTrs length of existing boundary wall	CPWD	0	2	10	117.09		0	0			0	0	
468	CRPF	Jammu & Kashmir	Construction of 117 nos. family quarters	CPWD	5	2	62	396	12	6.02	0	52	30 to 547	28.5	0	
469	CRPF	Jammu & Kashmir	Construction of 3 nos. 180 men barracks	CPWD	16	6	7	873	4	11.58	0	55	30 to 1075	34.4	8.02	
470	CRPF	Jammu & Kashmir	Construction of 04 nos. Nallah RCC sumpwell services administration & quarter guard	CPWD	25	15	28	918.47	44	19.77	5	9.78	40	30 to 1100	37.2	6.5
471	CRPF	Jammu & Kashmir	Construction of under ground water sump, lines and providing CGI sheet roofing	CPWD	2	3	7	74.35		0	0			0	0	
472	CRPF	Punjab	Construction of compounding wallat Hira Nagar, Punjab	CPWD	0	0	0	63.98		0	0			0	0.56	
473	CRPF	Jammu & Kashmir	Construction of boundary wall at CRPF Nagrota, Jammu & Kashmir	CPWD	2	6	23	185.9	1	12.64	0	2	102 to 3522	0.68	0.75	
474	CRPF	Punjab	Construction of approach road, water supply & sewage disposal for 180 men barrack Hallomajra, Punjab	CPWD	0	0	6	177		0	0			0	0.65	
475	BSF	Jammu & Kashmir	Construction of boundary wall with barbed wire fencing at Ftr. HQ, BSF Baramulla	CPWD	11	0	5	129.3		0	0			0	0	
476	ITBP	Haryana	Construction of road up to firing range at ITBP, BTC, Haryana	CPWD	0	0	0	187		0	0			0	0.04	
477	ITBP	Jammu & Kashmir	Construction of 120 men barrack at 21st Bn. Jammu & Kashmir	CPWD	2	0	21	73.2	21	8.16	8	4.51	11	30 to 423	1.47	2.78
478	CISF	Tamil Nadu	Indoor sports complex for Regional Training Centre, Tamil Nadu	CPWD	0	0	0	329.15		0	0			0	0	
479	CRPF	Kerala	Development & bulck service at Regional Training Centre III, Peringome, Kannur	CPWD	0	0	10	1543.58		0	0			0	0	
480	CRPF	Tamil Nadu	Construction of 180 men barrack in Tamil Nadu	CPWD	0	0	14	964.75		0	0			0	0	
481	CRPF	Tamil Nadu	Providing bulk services and development works	CPWD	0	8	0	475.41		0	0			0	0	
482	CRPF	Tamil Nadu	Revised sanction issued for Construction of boundary wall with barbed wire fencing for additional area obtained after re-survey in Tamil Nadu	CPWD	1	2	4	218.84		0	0			0	0	
483	CRPF	Tamil Nadu	Constructionof firing range at CRPF campus Tamil Nadu	CPWD	4	9	3	160.23		0	0			0	0	
484	CRPF	Tamil Nadu	Constructionof trainee hostel for 50 mahila SOs	CPWD	2	4	8	325.9		0	0			0	0	
485	CRPF	Tamil Nadu	Constructionof recreation hall at CRPF campus, Tamil Nadu	CPWD	13	2	7	95.42		0	0			0	0	
486	CRPF	Tamil Nadu	Providing mosquito proof door shutter in 4 nos. 60 men barracks, SOs dormitory & 60 women barrack	CPWD	2	7	7	96.78		0	0			0	0	
487	CRPF	Kerala	Replacement of over head electric lines with under ground cables at Group Centre, CRPF, Pallipuram, Trivandrum	CPWD	5	38	15	69.54	2	9.21	2	3.21		0	0	

488	CISF	Odisha	Construction of ten bedded hospital for Regional Training Centre in Odisha	CPWD	NA	NA	0	120		0	0			0	0	
489	CISF	Odisha	Construction of 5 quarters (Type-V 01 and Type-IV 04) for Regional Training Centre	CPWD	NA	NA	0	70.73		0	0			0	0	
490	CISF	Odisha	Widening of firing range of Regional Training Centre in Odisha	CPWD	NA	NA	0	71.19		0	0			0	0	
491	CISF	Odisha	Construction of fort wall for Regional Training Centre in Odisha	CPWD	NA	NA	0	87.87		0	0			0	0	
492	CISF	Telangana	Construction of fire exercise ground with demonstration wall and rooms for FSTI, CISF, Hakimpet, Hyderabad.	CPWD	29	0	12	159	15	4.08	8	6.66		0	0	
493	CRPF	Telangana	Construction of. 312 nos. family quarter for CRPF in Telangana	CPWD	1	21	29	1947		0	0			0	0	
										0	0			0	0	
494	CRPF	Telangana	Construction of 180 nos.Type-II quarters (Part-I & Part -II) Group Centre, CRPF Hyderabad	CPWD	0	1	8	989.93	23	10.91	4	0.96	18	30	35	0
495	CRPF	Telangana	Construction of sewerage treatment plant- laying of CI pipe line grid for horticulture purpose	CPWD	0	0	26	44.33		0	0			0	0	
496	CRPF	Telangana	Construction of 248 nos. family quarters (Type-II-240 nos. and Type-III 8 nos.) for Group Centre. Jawaharnagar, Hyderabad.	CPWD	3	0	4	1445	46	21.26	14	0.56			0	0
497	CRPF	Odisha	Construction of 115 nos. family quarters T-II-97, T-III-14, T-IV-4 nos.	CPWD	NA	NA	0	588.53		0	0			0	0	
498	CRPF	Bihar	Construction of administration block Group Centre, Muzaffarpur, Bihar	CPWD	10	10	17	161.08		0	2	0.14			0	0
499	CRPF	Bihar	Construction of 4 nos. 180 men barrack Group Centre, Muzaffarpur, Bihar	CPWD	4	10	90	1346.66		0	2	13.19			0	0
500	CRPF	Bihar	Construction of 23 nos. family quarters (T-I-2,T-II-12, T-III-7, T-VI-2), bulk services, main gate, guard room, development works and boundary wall at Sector HQ, Patna, Bihar	CPWD	0	0	0	361.36	10	0.04	0	0	140	31 to 1739	0.07	0
501	CRPF	Bihar	Construction of administration block for IGP /DIGP Office, Sector HQ, Patna, Bihar	CPWD	3	6	17	275.87	22	0.51	2	0.06	101	309 to 594	0.38	0
502	CRPF	Bihar	Construction of SOs mess & other Mess (4 storied) for IG/DIGP, CRPF at Digha Sector HQ, Patna, Bihar	CPWD	14	16	30	314	23	0.11	5	0.01	130	31 to 1600	0.95	0
503	CRPF	Bihar	Construction of 15 nos. T-I-2, T-II-7, T-III-5 & T-IV-1 at Sector HQ, Patna, Bihar	CPWD	4	13	7	104		0	0			0	0	
504	ITBP	Jharkhand	Construction of 97 nos. FF/ Qrs(T/II-96,T/V-01)(External electrification work from substation to F/quarters ans installation of tube well 20.2.2009	NBCC	0	8	3	683.7		0	0			0	0	

505	CRPF	Uttar Pradesh	Construction 60 women barrack for 104th Bn. RAF Aligarh	CPWD	5	18	3	88	33	0.03	6	0.01	75	44	0.18	0
506	CRPF	Uttar Pradesh	Construction of 250 nos. F/quarters (T/II-240, IV-8, V-2) Group Centre Allahabad.	CPWD	0	7	8	1809	13	0.55	1	0.04	25	44	0.92	1.19
507	CRPF	Uttar Pradesh	Construction of 20 bedded hospital for CRPF in Uttar Pradesh	CPWD	49	9	1	368	34	0.01		0	30	45	0.97	0.08
508	CRPF	Uttar Pradesh	Construction of Motor Transport (MT) Garage and Workshop at CRPF campus, Lucknow, Uttar Pradesh	CPWD	0	0	13	306	3	0.05	4	0.29	50	55	35	0
509	CRPF	Uttar Pradesh	Construction of 278 nos. (T-1-2 & T/II-266 nos.) family quarters for CRPF at Lucknow	CPWD	3	24	3	1110	44	0.38	6	0.09	84	904	0.95	0
510	CRPF	Uttar Pradesh	Construction of office of DIGP Group Centre Lucknow	CPWD	2	4	6	145	26	0.02		0	35	45	0.19	0.07
511	CRPF	Uttar Pradesh	Development & bulk services (Civil works only) Meerut	CPWD	0	0	0	569		0		0			0	0
										0		0			0	0
512	CRPF	Uttar Pradesh	Construction of 15 nos. watch lower & guard rooms Rampur, Uttar Pradesh	CPWD	1	1	3	50	16	0.05		0	43	(-)100 to 90	0.14	0
513	CRPF	Uttar Pradesh	Construction of boundry wall & 2 nos. watch towers with guard rooms & providing with concertina wire Rampur, Uttar Pradesh	CPWD	1	1	3	69	9	0.07		0	8	46	0.09	0
514	CRPF	Uttar Pradesh	Construction of Site development and bulk Services at 104th Bn. CRPF, Rapid Action Force, Aligarh, Uttar Pradesh	CPWD	4	14	73	834		0	0	0	7	33 to 124	63	0.08
515	CRPF	Uttar Pradesh	Construction of one no. 60 women barrack, 101 RAF Allahabad, Uttar Pradesh	CPWD	1	12	2	139	45	0.03		0			0	0.11
516	ITBP	Uttra Khand	Construction of 10 bedded hospital at ITBP campus Mirthi, Uttra Khand	CPWD	4	5	12	179	36	0.06		0			0	1.34
517	ITBP	Uttra Khand	Construction of quarter guard, quarter master, store and MI room at Auli, Uttra Khand	CPWD	14	2	10	401	10	0.02		0	33	312	0.19	3.36
518	SSB	Bihar	Construction of border out post building at Majorganj under 9 <sup>th</sup> Bn., Sitamarhi, Bihar	CPWD	0	0	0	489		0		0			0	0
519	SSB	Bihar	Construction of border out post at HQ Kamla in Madhubani under 9 <sup>th</sup> Bn., Jaynagar	CPWD	0	0	0	456	5	0.02		0			0	0
520	SSB	Uttra Khand	Construction of residential quarters (T/IV-02, T/I-12 nos.) at Bn. HQ Almora	CPWD	4	7	8	131		0		0			0	0
521	AR	Arunachal Pradesh	Provision of 81 MM Motor Simulator for 18 Assam Rifles at Jairampur, Arunachal Pradesh	Deptt.		2	6	55.93	4	1.07		0			0	0
522	AR	Manipur	Provision of extension of dining hall and recreation centre over RCC platform for Training Camp Minuthong, Manipur	Deptt.	9	1	2	NA		0		0			0	0
523	AR	Mizoram	Construction of recreation room for HQ 23 Sector AR at Khatla, Aizawl, Mizoram	Deptt.	#V	#VAL	5	54		0		0			0	0

524	AR	Nagaland	Providing of work for family welfare centre for 26 AR at Kohima, Nagaland	Deptt.	#E!	#VAL UE	2	36.3			0		0			0	0
525	AR	Tripura	Provision of protection for signal exchange and magazine building of 35 AR at Agartala, Tripura	Deptt.	#V!	#VAL UE	2	23.02			0	1	1.99			0	0
526	BSF	Delhi	Construction of modular work station at BSF HQ, New Delhi	Deptt.	0	2	2	59.01			0		0			0	0.63
527	BSF	Delhi	Construction of office accommodation for BSF staff air wing, New Delhi	Deptt.	0	1	1	58.91			0		0			0	0.64
528	BSF	Delhi	Providing flooring tiles in corridors in BSF HQ, New Delhi	Deptt.	0	2	4	50.73			0		0			0	0.55
529	BSF	Delhi	Renovation of Type-I quarters at BSF Chhawla, New Delhi	Deptt.	0	5	2	59.68			0	9	2.43	59	(-) 100 to 1465	19.2	0.65
530	BSF	Delhi	Renovation of Type-II quarters at BSF Chhawla, New Delhi	Deptt.	0	6	4	59.56	15	5.16			0	30	(-) 100 to 744	24.4	0.64
531	BSF	Assam	Renovation/upgradation of 120 men barrack no. 1 (being used by Ftr. HQ) at BSF Campus, Patgaon under Ftr. HQ, BSF, Guwahati, Assam	Deptt.	9	4	1	21.08	1	0.19			0			0	0.11
532	BSF	Gujarat	Construction of 209 nos. residential quarters for BSF Campus at Gandhidham.	CPWD	15	9	47	40.1	4	4.28			0	2	38.47	0.11	0
533	BSF	Gujarat	Construction of 04 nos. Prefab structures for jawan barrack, single men and PC/CC Room at border out post No 5 (Near VillKosa) of 157 Bn. BSF (Marrine Bn.) under Sector HQ BSF Bhuj	Deptt.	0	0	3	30.57			0		0			0	0
534	BSF	Gujarat	Construction of 04 nos. GOs mess in BSF campus Gujarat	Deptt.	0	0	12	32.76	13	4.7	7	2.11	35	31 to 400	4.88	0	0
535	BSF	Gujarat	Construction of 04 nos. Prefab structures for jawanbarrack, Rooms at border out post No 1 (Near Mitha Port Jakhau) of 157 Bn. BSF (Marrine Bn.) under Sector HQ BSF Bhuj	Deptt.	0	0	3	30.57			0		0			0	0
536	BSF	Gujarat	Construction of 03 nos. of magazine building for 133 (now 107) Bn. BSF under Sector HQ. BSF, Gandhinagar, Gujarat	Deptt.	0	0	19	23.78	5	0.88			0	13	31 to 255	3.27	0
537	BSF	Haryana	Construction of providing wire-mesh door/ window shutter in Type-I Qtrs. No. 1 to 100 at BSF Campus, Hisar, Haryana	Deptt.	0	18	2	48			0		0			0	0.45
538	BSF	Haryana	Construction of drill shed at Bn. HQ 33 Bn. BSF, Hisar, Haryana	Deptt.	0	15	11	60			0		0			0	0.59
539	BSF	Jammu & Kashmir	Construction of providing of security light alongwith perimeter of BSF Campus Jammu	Deptt.	0	0	10	27			0		0			0	0.25
540	BSF	Karnataka	Construction of providing and fixing wire gauge shutters to doors and windows of existing Type-II quarters (71 numbers); Type-III (10 numbers); Type-III cottages (03 numbers) and Type-IV (07 numbers) at Signal Training Centre, BSF, Bengaluru	Deptt.	NA	NA	0	26.82	4	1.47			0			0	0.29

541	BSF	Karnataka	Construction of 10 numbers semi permanent structures for residential and non residential accomodation for 82nd Battalion, BSF at Karahalli, Karnataka	Deptt.	NA	NA	0	59.99	6	1.36	2	1.33				0	0.58
542	BSF	Karnataka	Construction of light/medium and heavy vehicle garage for 82nd Battalion, BSF at Karahalli, Karnataka	Deptt.	NA	NA	0	59.96	4	1.79		0				0	0.66
543	BSF	Karnataka	Upgradation of existing Type-I staff quarters (120 numbers) at Signal Training Centre, Bengaluru, Karnataka	Deptt.	NA	NA	0	58.36	1	0.06	3	0.22				0	0.33
544	BSF	Kerala	Construction of 2 nos. magazine for 163 Bn. BSF, Thrissur, Kerala	Deptt.	0	0	8	45.8	5	10.29		0				0	0
545	BSF	Kerala	Construction of Type-V quarters at Sector HQ, Muttathara, Trivandrum, Kerala	Deptt.	0	0	9	49.11	19	3.37	12	2.11				0	0
546	BSF	Manipur	Construction of 5 nos. temporary structures for communication set up and MT Fleet for establishment of 140 Bn. of BSF, under Sector HQ BSF, Manipur	Deptt.	#VALUE!	#VALUE	0	36.36								0	0
547	BSF	Meghalaya	Construction of Type-II (04 nos.) quarters (double storied) at BSF Campus Umpling, Meghalaya	Deptt.		2	20	48.02	13	6.45		0	64	(-)100 to 344	8.31		6.02
548	BSF	Punjab	Construction of 4 nos. Transit Suit at BSF campus, Jaladhar, Punjab	Deptt.	0	0	0	37		0		0				0	0.36
549	BSF	Punjab	Construction of vertical extension, at BSF campus, Jalandhar, Punjab	Deptt.	0	0	0	25		0		0				0	0
550	BSF	Rajasthan	Construction of jawan barrack at border out post Vijeta, BINjour, Majnu & Kheruwala-64 Bn. BSF	Deptt.	0	14	3	57.83	15	9.41		0	10	(-)100 to 854	10.3		0
551	BSF	Rajasthan	Construction of jawan barrack, cook house cum dining hall, administration block and kote store & magazine block at border out post Jagdev of 66 Bn. BSF, Rajasthan	Deptt.	0	2	9	39.38	6	0.15		0				0	0
552	BSF	Rajasthan	Construction of administration block and single men barrack at border out post Nalka of 194 Bn. BSF under Sector HQ BSF, Jaisalmer	Deptt.	0	1	30	39.67		0		0				0	0
553	BSF	Rajasthan	Construction of improvement of Type-I (44 nos.) quarters at Ftr. HQ BSF, Rajasthan	Deptt.	0	5	5	38.96	10	1.17	2	0.16	2	(-) 100 to 260	10.8		0
554	BSF	Rajasthan	Recarpeting drill Square Parade ground at Signal Training Centre BSF, Jodhpur	Deptt.	0	2	4	47.24		0		0	3	-100	2.9		0
555	BSF	Tripura	Renovation/up-gradation of administration block of 19 Bn. BSF Campus, Salbagan, Sector HQ BSF, Gokulnagar	Deptt.	#V!	#VALUE	3	32.82	19	3.25		0	18	(-) 100 to 98	4.01		0.21
556	BSF	Uttra Khand	Construction of SOs accommodation (G-1) BSF campus Markham Grant-II Dehradun	CPWD	0	0	1	29		0	0	0	21	458	0.07		0
557	BSF	Uttra Khand	Construction of single SOs accomodation with pre-fabricated modular Bn. HQ Dehradun	NBCC	0	0	0	25		0		0				0	0.21

558	BSF	Uttar Pradesh	Construction of magazine building for Bn. HQ BSF, Mathura	Deptt.	0	1	5	60	1	0.01		0				0	0
559	BSF	Uttar Pradesh	Construction of perimeter fencing of BSF campus Baad, Mathura	Deptt.	0	2	4	33		0		0				0	0
560	BSF	Uttar Pradesh	Construction of 02 nos. Toilet block at 97 Bn. BSF, Lucknow.	Deptt.	1	0	6	11	1	0.1		0				0	0
561	BSF	West Bengal	Flood damage repair in BSF campus, West Bengal	CPWD	2	0	1	23.57	1	0.05		0	1	245	0.18		0
562	BSF	Maharashtra	Construction of basic infrastructure for additional Regional Training Centre like toilet block, bathing point, RO Plant, & deep tube well ) at Signal Training Centre Chakur, Maharashtra	Deptt.	0	0	3	55.61	10	0.34	16	1.56				0	0.5
563	BSF	Maharashtra	Construction of 08 nos. semi permanent structures for additional at Signal Training Centre BSF Chakur, Maharashtra	Deptt.	0	0	5	54.99		0		0				0	0.52
564	BSF	Maharashtra	Construction of Water Closet (WC) block 10 seated for each company HQ at Signal Training Centre,BSF Chakur, Maharashtra	Deptt.	0	0	1	28.19		0		0				0	0.23
565	BSF	Madhya Pradesh	Construction of entrance gate at BSF Academy, Tekanpur, Madhya Pradesh	Deptt.	0	2	3	59.94	12	1.31	2	3.22				0	0.65
										0		0				0	0
566	BSF	Madhya Pradesh	Construction of providing & erection of steel structure and roof over open air auditorium at Academy	Deptt.	0	1	3	59.89	1	3.25	2	9.09				0	0.65
										0		0				0	0
567	BSF	Madhya Pradesh	Construction of security Fencing 5.35 Kms from Bona Gate towards widow quarters at Tekanpur Academy, Madhya Pradesh	Deptt.	0	17	4	59.93	3	1		0				0	0.36
										0		0				0	0
568	BSF	Madhya Pradesh	Construction of security cum boundary wall in front of Academy House and officers colony towards NH-75	Deptt.	0	30	7	59.83	7	2.71		0				0	0.62
										0		0				0	0
569	BSF	Madhya Pradesh	Improvement of 39 nos. Type-II quarters at Takenpur Signal unit (TSU) BSF Academy, Madhya Pradesh	Deptt.	0	2	16	59.99	3	0.48	2	1				0	0.29
										0		0				0	0
570	BSF	Tamil Nadu	Construction of guard room at BSF campus	Deptt.	0	0	5	15.39		0		0				0	0
571	CISF	Delhi	Construction of reception cum registration counter at the from gallery nursing staion X- ray room at Saket, New Delhi	CPWD	3	1	6	3.41		0		0				0	0
572	CISF	Delhi	Construction of 2 nos. portable huts for mess (dining hall) Mahipalpur New Delhi	CPWD	1	7	0	42	16	2.06	2	4.01	12	41 to 214	8.8		0
573	CiSF	Delhi	Renovation of hospital building & physiotherapy room by providing platform with kota stone flooring adjoining to the canteen area at CISF campus Saket	CPWD	5	8	13	24.59	35	9.86	1	0.32	61	(-) 50 to 1624	6.64		0
574	CISF	Delhi	Electrification of 13 nos. portable huts at Mahipal pur, New Delhi	CPWD	NA	NA	5	10.07	13	1.6	1	3.15	7	(-60) to 154	3.09		0

575	CISF	Delhi	Construction of portable huts for kitchen and ration store for mess at Mahipal pur	CPWD	1	7	3	21.07		0	0			0	0	
576	CISF	Chhattisgarh	Construction of 2 nos. drill sheds for Regional Training Centre, CISF Bhilai	CPWD	7	3	5	55.11	5	0.75	3	6.08	8	(-) 100 to 498	12	0.57
577	CISF	Chhattisgarh	Construction of various works for armoury & magazine building at base workshop at Regional Training Centre, CISF at Bhilai	CPWD	9	4	9	58.01		0	0	0	5	45 to 183	15.2	0.3
578	CISF	Chhattisgarh	Construction of perimeter wall from SOs ATM gate to corner at CISF Regional Training Centre, Bhilai	CPWD	2	3	2	46.22	1	0.11		0	6	(-) 74 to 1176	2.53	0.1
579	CISF	Chhattisgarh	Construction of Training Block for CISF Regional Training Centre Bhilai	CPWD	0	0	9	310	19	1.21	2	0.35	111	(-)100 to 600	6.61	0.5
580	CISF	Chhattisgarh	Construction of building at CISF Regional Training Centre, Bhilai	CPWD	12	6	5	20.32	11	0.65		0	18	(-)100 to 546	1.56	0
581	CISF	Madhya Pradesh	Re-carpeting of roads in non-residential area, Barwaha, Madhya Pradesh	CPWD	11	1	7	27.42		0		0			0	0
582	CISF	Madhya Pradesh	Re-carpeting of roads in residential area, Barwaha, Madhya Pradesh	CPWD	3	1	7	27.02		0		0			0	0
583	CISF	Madhya Pradesh	Providing and fixing chain link & concertina coil fencing along choral river bank of old campus, Barwaha	CPWD	0	1	3	28.7	1	2.74		0			0	0
584	CISF	Madhya Pradesh	Construction of collapsed compound wall near WT Ground for CISF Regional Training Centre, Barwaha	CPWD	2	1	2	21.25	2	1.16		0			0	0
585	CISF	Madhya Pradesh	Repair & maintenance of non-residential buildings of CISF, Barwaha	CPWD	12	1	5	15.69		0		0			0	0
586	CISF	Rajasthan	Construction of laying chain link fencing around quarter Guard Deoli, Rajasthan	CPWD	3	1	4	28.9	3	0.47		0	3	(-) 100 to 168	1.6	0
587	CISF	Rajasthan	Construction of rain water harvesting system at CISF campus Regional Training Centre-I, Deoli, Rajasthan	CPWD	4	3	4	23.02	1	0.19		0	2	(-) 100 to 50	3.78	0
588	CISF	Rajasthan	Construction of residual work at ceremonial parade ground Deoli, Rajasthan	CPWD	3	2	3	42.05	8	2.34		0	2	(-) 100 to 115	4.87	0
589	CISF	Rajasthan	Construction of boundary wall around cemetery ground Deoli, Rajasthan	CPWD	1	1	21	18.67	4	0.53		0	5	(-)90 to 196	1.76	0
590	CISF	Rajasthan	Providing street light from C Comany to neckchal temple, CPWD office to Ajmeri gate and Ajmeri gate to war memorial Deoli, Rajasthan	CPWD	7	2	5	38.26		0	0	0	4	-73to 107	2.02	0
591	CISF	Tamil Nadu	Re-surfacing of internal roads in RB area of CISF campus, Tamil Nadu	CPWD	0	1	0	57.38		0		0			0	0
592	CISF	Telangana	Repairing & raising the height of boundary wall, fixing of concertina coil etc. from Gate No.2 to M.T. Section of CISF, Hakimpet, Hyderabad.	CPWD	3	2	3	46.24		0		0			0	0



593	CISF	Telangana	Extension of viewers gallery (on either side) at Ceremonial Parade Ground of CISF at Hakimpet, Hyderabad.	CPWD	0	1	1	37.17	12	6.13	1	0.88				0	0
594	CISF	Telangana	Repairs & Maintenance of Non residential buildings of CISF at Hakimpet, Hyderabad.	CPWD	0	0	1	29.83	14	4.17		0				0	0
595	CISF	Telangana	Construction of 200 bedded semi permanent barracks for trainees at NISA	CPWD	NA	NA	NA	29.63		0	1	3.19				0	0
596	CISF	Uttar Pradesh	Construction of boundary wall with coil fencing at kalindipuram, Allahabad	CPWD	0	2	1	45		0	0	0	8	164	11		0
597	CISF	Uttar Pradesh	Construction of main gate at Kalindipuram Allahabad, Uttar Pradesh	CPWD	0	2	18	15	1	0.01		0	22	317	0.07		0
598	CISF	Tamil Nadu	Construction of 4 nos. bore well at CISF campus, Tamil Nadu	C PWD	1	2	2	18.92		0		0				0	0
599	CISF	Tamil Nadu	Providing false ceiling, vitrified tiles and misc. work at GOs mess at CISF campus, Tamil Nadu	CPWD	0	0	0	14.08		0		0				0	0
600	CRPF	Delhi	Strengthening of existing boundry wall, Mahavir Nagar, New Delhi	CPWD	0	5	4	46.08	38	10.48		0	17	(-)45 to 1038	7.01		0
601	CRPF	Delhi	Construction of water proofing treatment, at Group Centre, CRPF Jharoda Kalan New Delhi	CPWD	1	5	16	28.05	13	4.52		0	3	(-) 100 to 1414	9		0
602	CRPF	Delhi	Construction of approach road to parade ground	CPWD	0	1	0	59.76	7	31.5	1	0.02	11	(-) 100 to 116	6.25		0
603	CRPF	Delhi	Construction of 10 squad post	CPWD	1	5	2	53.33	8	10.56		0	8	44 to 110	4.48		0
604	CRPF	Delhi	Providing security light along with periferal wall	CPWD	23	3	7	44.52	10	88.6		0	13	(-)90 to 825	63.1		0
605	CRPF	Assam	Construction of development repair by re-carpeting of road/by lanes of Group Centre, CRPF, Guwahati, Assam	CPWD	2	9	2	35.26	2	1.83	1	0.09	4	(-)100 to 30	0.56		0.21
606	CRPF	Chhattisgarh	Construction of BIN Type magazine Group Centre CRPF at Bilaspur	CPWD	0	2	8	29.79		0	0	0	15	- 100 to 351	2.25		0
607	CRPF	Gujarat	Construction of strengthening of existing compound wall and construction of new compound wall in place of damaged part of the compound wall around the campus of Group Centre, CRPF at Gandhi Nagar.	CPWD	3	9	8	58.21		0		0				0	0
608	CRPF	Gujarat	Construction of re-carpeting of internal roads at Group Centre, CRPF, Gandhinagar.	CPWD	0	3	1	44.98	1	0.31		0				0	0
609	CRPF	Gujarat	Construction of 3 m wide kachcha peropherial road for patrolling along the compound wall at Group Centre, CRPF Campus, Gandhi Nagar.	CPWD	2	22	5	53.08	4	6.2	1	8.44	1	216	0.09		0
610	CRPF	Gujarat	Construction of BIN Type magazine building for 100 Bn., Rapid Action Force, Vastral, Ahmedabad	CPWD	30	11	4	30.32	2	0.21	1	3.4	2	31 to 75	0.1		0

611	CRPF	Gujarat	Construction of Grain godown cum shopping centre for 100 Bn., Rapid Action Force, Vastral, Ahmedabad	CPWD	4	30	6	36.48		0	0			0	0	
612	CRPF	Haryana	Repair & re-carpeting of worn out portions of main road at Group Centre CRPF, Pinjore, Haryana	CPWD	18	0	0	33.8		0	0			0	0	
613	CRPF	Jammu & Kashmir	Providing of aluminium partition for making office cabins for special DG Jammu	CPWD	0	1	1	8		0	0			0	0	
614	CRPF	Jammu & Kashmir	Construction of open surface drain along the boundary wall for CRPF campus Nagrotad	CPWD	0	0	1	22		0	0			0	0	
615	CRPF	Jammu & Kashmir	Construction of Dhobi ghat at Group Centre CRPF Lethpora	CPWD	0	0	4	57		0	0			0	0	
616	CRPF	Jammu & Kashmir	Annual repair and maintenance of CRPF campus Bantalab	CPWD	NA	NA	0	11		0	0			0	0	
617	CRPF	Jharkhand	Construction of electrical sub station for 209 , COBRA Bn., Kunti, Jharkhand	CPWD	0	0	2	90.68		0	0			0	0	
										0	0			0	0	
618	CRPF	Jharkhand	Construction of BIN Type magazine for Group Centre, CRPF, Sambo, Ranchi	CPWD	7	12	3	33.53		0	0			0	0	
										0	0			0	0	
619	CRPF	Jharkhand	Construction of BIN type magazine for 203 COBRA Bn., Barhi, Hazaribagh	CPWD	3	10	4	27.61		0	0			0	0	
620	CRPF	Jharkhand	Construction of electrical substation for 203, COBRA Bn., Barhi, Hazaribagh	CPWD	2	9	5	36.58		0	0			0	0	
621	CRPF	Karnataka	Construction of 135 men barrack at Taralu, Bengaluru (Temporary structure)	CPWD	3	5	0	59.26		0	0			0	0	
622	CRPF	Kerala	Electrical renovation of (i) 192 Type-II quarters (ii) 138 Type-I special quarters of CRPF at Pallipuram, Trivandrum	CPWD	0	19	17	57.87	2	4.48	1	1.08			0	0
623	CRPF	Kerala	Construction room for interactive arms training at CRPF Peringome, Kannur	CPWD	9	8	7	0	9	0.41		0			0	0
624	CRPF	Kerala	Construction for providing peripheral lights, street lights, power supply to the new open well & 4 nos. watch towers-Regional Training Centre, Peringome	CPWD	0	11	5	0	18	5.84		0			0	0
625	CRPF	Maharashtra	Repair and carpeting to the internal road including dressing shoulder and providing masonry storm water drainage wherever required at 102 Bn., CRPF Rapid Action Force, Talaja, Navi-Mumbai	CPWD	6	23	22	59.74		0	0			0	0	
626	CRPF	Maharashtra	Diversion of 150 and 200 mm CI pipe line at hilly area and near Jack well for Group Centre, CRPF, Talegaon, Pune	CPWD	2	0	3	48.03		0	0			0	0	
627	CRPF	Maharashtra	Construction of 7 nos. sentry morcha with guard room for CoBRA Bn. at Chitapur, Bhandara	CPWD	13	0	4	91.72		0	0			0	0	
628	CRPF	Rajasthan	Construction of maintenance and aesthetic improvement of Masuda House	CPWD	8	2	2	27.04	29	3.61		0	9	(-)100 to 286	6.69	0

629	CRPF	Rajasthan	Renovation of Type-II quarters. No. 01 to 48 at Group Centre-1, Ajmer.	CPWD	1	2	5	58.44	37	12.35	1	0.24	7	(-) 100 to 130	8.17	0
630	CRPF	Rajasthan	Development of two nos. children park in residential area at CRPF campus, Rajasthan	CPWD	1	29	3	54.36	4	1.3		0	13	(-)100 to 1185	4.35	0
631	CRPF	Rajasthan	Development of existing pond at CRPF campus, Rajasthan	CPWD	1	3	6	44.08	8	4.16	1	0.09	27	(-)100 to 312	7.67	0
632	CRPF	Rajasthan	Renovation of toilets of barrack No. 1 to 5 at CRPF campus, Rajasthan	CPWD	1	12	5	46.61	16	9.34		0	56	(-)100 to 656	13.6	0
633	CRPF	Tamil Nadu	Construction of guard room near GOs mess	CPWD	8	2	2	27.9		0		0			0	0
634	CRPF	Tamil Nadu	Construction of drilling 6 numbers bore well and providing of pump set with service connections	CPWD	0	3	0	23.92		0		0			0	0
635	CRPF	Tamil Nadu	Construction of approach road to all 4 numbers newly constructed drill shed at Regional Training Centre, Avadi	CPWD	1	1	0	24.11		0		0			0	0
636	CRPF	Telangana	Renovation of 16 nos. new Type-IV residential quarters CRPF, Hyderabad	CPWD	0	11	12	29.75	28	5.12	12	4.3			0	0
637	CRPF	Telangana	Upgradation of main office building including DIGP range office building. at Group Centre, CRPF, Hyderabad ,	CPWD	4	11	12	42.69	51	3.72	4	3.6			0	0
638	CRPF	Telangana	Repair/replacement of main sewer line in non-residential area and some place at residential area of CRPF	CPWD	3	7	2	44.33	5	1.79	9	3.18			0	0
639	CRPF	Telangana	Providing exhaust fans in kitchen of 972 nos. family quarters at CRPF campus in Telangana	CPWD	NA	NA	1	44.82	9	1.5		0			0	0
640	CRPF	Telangana	Re-carpeting of bituminous road & providing of kerb stones along with road of parade ground at Group Centre, CRPF, Jawaharnagar	CPWD	0	15	1	33.96	6	0.83		0			0	0
641	CRPF	Uttar Pradesh	Construction of 121 nos. BOAC at CRPF campus, Allahabad	CPWD	39	1	4	29	2	0.03	1	0.01			0	0
642	CRPF	Uttar Pradesh	Renovation of 40 nos. toilets at CRPF campus in Allahabad	CPWD	0	2	3	46		0		0			0	0
643	CRPF	Uttar Pradesh	Renovation of street light, park light at CRPF campus in Allahabad	CPWD	0	2	10	30	6	0.02	2	0.02	7	3536	0.03	0
644	CRPF	West Bengal	Construction of perimeter/security wall for quarter Guard at Group Centre, CRPF, West Bengal	CPWD	0	0	12	28.23	2	0.07	1	0.13			0	0
645	CRPF	West Bengal	Construction of BIN Type magazine for Group Centre, CRPF, Siliguri	CPWD	26	7	9	29.79	4	0.22	1	1.31	11	34 to 272	18.8	0
646	CRPF	West Bengal	Construction Dhobi Ghat at Group Centre, CRPF, Siliguri	CPWD	4	4	5	16		0	0	0	37	- 100to 766	5.46	0
647	CRPF	West Bengal	Construction of cycle and motor cycle shed near administration block at Group Centre, CRPF, Siliguri	CPWD	2	2	1	19.69	16	4.97		0			0	0
648	CRPF	Madhya Pradesh	Construction of permanent morcha near all main gate/office/important place for Group Centre, CRPF Neemuch, Madhya Pradesh	CPWD	0	4	2	44.98	42	4.98		0			0	0

649	CRPF	Madhya Pradesh	Construction of 03 nos. open wells for Regional Training Centre, Neemuch	CPWD	0	2	1	44.97	6	0.81		0			0	0
650	CRPF	Madhya Pradesh	Replacement of false ceiling of main office and signal centre of 4 signal Bn. CRPF in Madhya Pradesh	CPWD	0	2	4	44.61	24	2.08		0			0	0
651	CRPF	Madhya Pradesh	Renovation of Kanetkar Barrack No. 1 & 2 Central Training Centre, CRPF, Neemuch	CPWD	2	3	5	44.76	17	2.31	4	0.91	46	36	15	0
652	CRPF	Madhya Pradesh	Construction of 5 nos. kote room at Group Centre, CRPF, Naya Gaon, Gwlior	CPWD	0	3	27	45.31	11	8.27	3	1.13	35	33	13.6	0
653	CRPF	Tamil Nadu	Construction of compound wall with gate around 12 Mahila SOs dormitory and 60 women barracks of CRPF in Tamil Nadu	CPWD	3	3	1	11.49		0		0			0	0
654	CRPF	Tamil Nadu	Construction of compound wall for Type- VI family quarters at CRPF campus, Tamil Nadu	CPWD	3	3	1	20.43		0		0			0	0
655	ITBP	Delhi	Construction of sitting gallery for force personnel at ITBP campus in Delhi	Deptt.	0	0	1	36.14		0		0			0	0.26
656	ITBP	Delhi	Construction of sitting gallery for VIP personnel at ITBP campus in Delhi	Deptt.	0	0	1	36.17		0		0			0	0.26
657	ITBP	Delhi	Construction of boundary wall at ITBP campus	Deptt.	0	0	5	38.66		0		0			0	0.39
658	ITBP	Delhi	Construction of family quarters at ITBP campus in Greater Noida	Deptt.	0	0	6	59.97	7	0.3		0			0	0.6
659	ITBP	Delhi	Construction of toilet & bath room at ITBP campus	Deptt.	0	0	3	12.61		0		0			0	0.12
660	ITBP	Arunachal Pradesh	Construction of 04 nos. corrugated galvanised iron or steel (CGI) sheet shed in patrol route of Lungar sub sector.	Deptt.		3	8	36.4		0		0			0	0
661	ITBP	Arunachal Pradesh	Construction of 04 nos. dining hall for ATC Lohitpur.	Deptt.		6	4	24.48		0		0			0	0
662	ITBP	Arunachal Pradesh	Constructions of SOs living accommodation at ITBP campus Arunachal Pradesh	Deptt.		0	22	13.66		0		0			0	0
663	ITBP	Assam	Providing erection of 04 nos. plastic huts or store and jawans accommodation at Tezpur	Deptt.	#VA!	#VAL UE	5	28.02	2	0.15	1	0.64	2	100 to 145	0.11	0
664	ITBP	Haryana	Renovation of 64 nos.T-III, quarters. at Ramgarh	Deptt.	3	3	3	39		0		0			0	0.3
665	ITBP	Haryana	Renovation of 02 No. old 120 Men Jawan Barrack at Ramgarh	Deptt.	1	0	3	33		0		0			0	0.32
666	ITBP	Jammu & Kashmir	Renovation of ceiling of Type-I/24 and Type-II/36 nos. quarters Leh	Deptt.	0	1	4	27		0		0			0	0.27
667	ITBP	Jammu & Kashmir	Upgradation of children park near family quarters at 15th Bn. ITBP Leh	Deptt.	0	1	8	18		0		0			0	0.17

668	ITBP	Jharkhand	Providing 4 nos. Pre-fabricated Huts of size 19.52 mx 6.1 m including 1.525 m veranda & attached 5 nos. water closet (W/C) and 4 nos. bath for each Hut for ITBP, Ranchi SH: Preparation of base and flooring for Pre-fabricated Huts	CPWD	1	1	8	52.32								0	0	0	0
669	ITBP	Jharkhand	Providing 4 nos. Pre-fabricated Huts of size 19.52 mx 6.1 m including 1.525 m veranda & attached 5 nos. water closet (W/C) and 4 nos. bath for each Hut for ITBP, Ranchi SH: Supply and erection of prefabricated huts.	CPWD	1	1	12	27.12								0	0	0	0
670	ITBP	Jharkhand	Construction of non residential building for 40th Bn. ITBP, Ranchi SH: Development of site & bulk service (Civil&Electrical) SH: Providing installation, testing and commissioning of 2 nos. pressure filter cum iron removal filtration plant capacity 50 cum per hour	CPWD	0	1	13	26.92								0	0	0	0
671	ITBP	Jharkhand	Construction of non residential building for 40th Bn. ITBP, Ranchi SH: Development of site & bulk service (Civil&Electrical) SH: Construction of 100000 litre capacity RCC elevated service reservoir for water and underground Sump	CPWD	0	1	11	58.42								0	0	0	0
672	ITBP	Jharkhand	Construction of non residential building for 40th Bn. ITBP, Ranchi SH: Development of site & bulk service (Civil&Electrical) SH: providing, installing, testing & commissioning of fluoride filtration treatment plant capacity 50 Cum per hour.	CPWD	0	1	13	31.14								0	0	0	0
673	ITBP	Karnataka	Construction of semi permanent SOs mess, at 44th Battalion, ITBP, Belgaum	Deptt.	NA	4	0	39.45	8	1.84			25	30				0.4	0
674	ITBP	Karnataka	Construction of 02 numbers semi permanent kitchen and dining hall for jawans at 44th Battalion, ITBP, Belgaum	Deptt.	NA	4	0	30.67	10	3.01								0	0
675	ITBP	Madhya Pradesh	Augmentation of water supply system at ITBP Regional Training Centre campus at Karera through rain water harvesting	Deptt.	0	3	3	59.5	7	9.13								0	0
676	ITBP	Madhya Pradesh	Construction of 01 (one) double storey building for administration staff at Regional Training Centre, ITBP, Karera	Deptt.	1	1	3	55.53								0	0	0	0.57
677	ITBP	Punjab	Construction of sewage treatment plant of 0.2 MLD for ITBP in Punjab	CPWD	4	0	7	40								0	0	0	0
678	ITBP	Sikkim	Construction of jawan line including toilet at Kerang Post of 11th Bn. ITBP in Sikkim	Deptt.	0	13	17	25.22								0	0	0	0
679	ITBP	Tamil Nadu	Construction of semi-permanent store building at 45 Bn. ITBP in Tamil Nadu	Deptt.	1	1	10	19.02								0	0	0	0
680	ITBP	Tamil Nadu	Construction of semi permanent Type GOs mess with provision of drawing room, dining hall, kitchen pantry and store at ITBP campus in Tamil Nadu	Deptt.	1	3	7	42.81								0	0	0	0

681	ITBP	Uttra Khand	Construction of providing parameter fencing around the camp at upper Rimkhim and lower Limkhim Lathal and Sanchutalla Post in Uttra Khand	Deptt.	0	7	3	54		0	0			0	0.52	
682	ITBP	Uttra Khand	Providing chain link fencing at Malari post, ITBP in Uttra Khand	Deptt.	0	4	3	51		0	0			0	0.55	
683	ITBP	Uttra Khand	Construction of jawan barrack at Jagrao post at 8th Bn. Gaucher, Uttra Khand	Deptt.	0	2	19	30		0	2	0.04	13	534	0.02	0.29
684	ITBP	Uttra Khand	Construction of GOs accommodation at Gastoli post at 8th Bn. Gaucher, Uttra Khand	Deptt.	0	1	6	25		0	0			0	0.21	
685	ITBP	Uttra Khand	Providing water proofing treatment applying weather code on outer walls and construction at 23rd Bn. Dehradun, Uttra Khand	Deptt.	6	3	3	40		0	0	1	35	0.04	0.42	
686	NSG	Delhi	Construction of toilet dwelling unit in Manesar	Deptt.	1	1	12	59.98	25	4.77		0		0	0	
687	NSG	Delhi	Construction of water tank, Manesar	Deptt.	1	1	3	39.98	29	4.05		0		0	0	
688	NSG	Delhi	Construction of lawn tennis court, Manesar	Deptt.	4	4	17	35.85		0	0			0	0	
689	NSG	Delhi	Construction of cook house at Manesar	Deptt.	0	1	6	14.98	15	3.69		0		0	0	
690	NSG	Delhi	Construction of Operation Room at Mahram Nagar, New Delhi	Deptt.	14	4	9	34.43		0	0			0	0	
691	SSB	Delhi	Renovation of leval-II Communication Center, R.K. Puram New Delhi	Deptt.	5	2	4	31.12		0	0	0	22	-100 to 1717	2.65	1.31
692	SSB	Delhi	Construction of M.T.Guard Ghitorni, New Delhi	Deptt.	0	11	6	15.63	4	3.34		0	37	(-)100 to 2346	6.91	0.16
693	SSB	Delhi	Renovation of computer branch at R.K. Puram New Delhi	Deptt.	0	0	2	3.67		0	0	0	24	-100 to 216	10.44	0.42
694	SSB	Delhi	Construction of S.P.Canteen Ghitorni, New Delhi	Deptt.	0	13	4	26.3	2	0.93	1	4	63	(-)100 to 2650	20.8	0.26
695	SSB	Delhi	Renovation of quarter. Guard Ghitorni, New Delhi	Deptt.	0	6	9	59.51		0	0			0	0.6	
696	SSB	Arunachal Pradesh	Construction of 02 nos. 20 men barrack at Comany HQ Jang under 38th Bn.SSB, Arunachal Pradesh	Deptt.	0	12	7	44.62	12	2.49	6	1.3			0	0
697	SSB	Arunachal Pradesh	Repair and re-carpeting of internal bituminous road and water bound Macadam at 34th Bn. Dirang, Arunachal Pradesh	Deptt.	#VAL LUE!	#VAL UE	9	14.13	1	0.1		0			0	0
698	SSB	Arunachal Pradesh	Construction of garage for medium and heavy vehicles at 38th Bn. Tawang, Arunachal Pradesh	Deptt.	0	10	14	22.75	2	1.19		0			0	0
699	SSB	Assam	Construction of 02 nos. barrack for jawans at border out post Kalajhar under 23rd Bn. (Sub Head: Barrack for transit personnel)	Deptt.	0	7	4	28.53		0	0			0	9.82	

700	SSB	Assam	Construction of 01 no. residence for Commandant and one officer at 33rd Bn. Rangia, Assam	Deptt.	0	4	4	16.3	5	0.46	6	1.26			0	7.59
701	SSB	Himachal Pradesh	Construction of class room at Sapri, Himachal Pradesh	Deptt.	0	0	0	48		0		0			0	0
702	SSB	Himachal Pradesh	Relaying of existing sewer line at telecom Training. Centre. SSB Down Kothi, Kasumpti, Shimla (Himachal Pradesh)	CPWD	0	0	0	34		0		0			0	0
703	SSB	Himachal Pradesh	Renovation of existing bituminous internal road at SSB Kasumpti, Shimla.	CPWD	0	0	0	16		0		0			0	0
704	SSB	Himachal Pradesh	Construction of overhead reinforced cement concrete tank of 50000 liter capacity at SSB Kasumpti, Shimla.	CPWD	7	4	35	14		0		0			0	0
705	SSB	Uttra Khand	Construction of Barbed wire fencing at Bn. HQrs Champawat, Uttra Khand	Deptt.	0	3	3	40	12	0.09		0			0	0.44
706	SSB	Uttra Khand	Construction of trade single men shop and ware house at Frontier HQ Ranikhet	Deptt.	0	20	2	19	30	0.03		0			0	0.2
707	SSB	Uttar Pradesh	Providing prefabs structures at Lakimpur Kheri, Uttar Pradesh	Deptt.	0	8	3	60		0	0	0	7	570	0.03	0.63
708	SSB	Uttar Pradesh	Construction of permanent building at border out post bankati under 39th Bn. Palia, Uttar Pradesh	Deptt.	0	0	15	58	23	0.03		0	53	540	0.03	0.56
709	SSB	Uttar Pradesh	Construction of initial infrastructue at 26th Bn. HQ SSB Pilibhit (i) Construction of Jawan barrack 02 nos. (ii) Construction of toilet block-10 No.	Deptt.	0	3	0	60		0		0			0	0
710	BSF	Maharashtra	Construction of 11 nos. semi permanent structure at Signal Training Centre BSF Chakur, Maharashtra	Deptt.	0	0	4	35.86	2	1.58	2	1.73			0	0.34
										3016		1080			8288	217

**Annex-1.4**  
**Non-production of records by CAPFs/Executing agencies**  
**(Refer para 1.10)**

(₹ in lakh)

S.No.	Name of Agency	Name of force	Name of the work	Records not provided
1.	CPWD	CRPF	Bulk and development services for CRPF group centre at Kadarapur;	Client Request for submission of PE
2.	CPWD	CRPF	Construction of administration and training block for Group Center and Academy at Kadarapur	Client Request for submission of PE
3.	CPWD	CRPF	Construction of approach road to connect CRPF campus from main village road to Kadarapur	Client Request for submission of PE
4.	CPWD	CRPF	Construction of approach road to parade ground, leveling of surrounding area, external drainage work and water supply lines to green areas at CPRF Group center, Kadarapur	Client Request for submission of PE
5.	CPWD	CRPF	Augmentation of 3 electric sub-stations and replacement of high tension under ground cable at CPRF Camp, Jharoda Kalan.	Client Request for submission of PE
6.	CPWD	CRPF	Providing security light along periphery wall for strengthening of security arrangement at Group Centre, CRPF Campus, Jharoda Kalan	Client Request for submission of PE
7.	CPWD	CRPF	Construction of 699 family quarters for CRPF Group Centre at Kadarapur	Client Request for submission of PE
8.	CPWD	NSG	Construction of boundary wall at NSG HQ, Mehram Nagar, New Delhi	Client Request for submission of PE
9.	CPWD	NSG	Construction of 8 additional classrooms for Montessori school at NSG Camp, Manesar	Client Request for submission of PE
10.	CPWD	NSG	Construction of semi-permanent structure on 5 acres of land allotted to NSG near Indira Gandhi International Airport	Client Request for submission of PE
11.	CPWD	NSG	Construction of indoor shooting range at NSG, Manesar	Client Request for submission of PE
12.	CPWD	NSG	Development of 5 acres land near IGI Airport	Client Request for submission of PE
13.	CPWD	CISF	Electrification of 13 huts at CISF, GBS, Mahipalpur, New Delhi	Client Request for submission of PE
14.	CPWD	CISF	Reception cum registration counter at the front gallery, nursing station in hospital ward and racks in lab and x – ray room at CISF campus, Saket	Client Request for submission of PE



15.	CPWD	CISF	Renovation/repair of hospital building and physiotherapy room at CISF Campus, Saket	Client Request for submission of PE
16.	CPWD	BSF	Providing 2 320 KVA silent Type DG sets at BSF (HQ) Block No. 10, CGO complex	Client Request for submission of PE
17.	CPWD	CRPF	Construction of approach road to connect CRPF campus from main village road to Kadarapur	PE not on records
18.	CPWD	CRPF	Construction of approach road to parade ground, leveling of surrounding area, external drainage work and water supply lines to green areas at CPRF Group center, Kadarapur	PE not on records
19.	CPWD	NSG	Construction of semi-permanent structure on 5 acres of land allotted to NSG near Indira Gandhi International Airport	PE not on records
20.	CPWD	NSG	Upgradation and modernization of electric system at NSG, Manesar	PE not on records
21.	CPWD	CISF	Electrification of 13 huts at CISF, GBS Unit at Mahipalpur	PE not on records
22.	CPWD	CISF	Reception cum registration counter at the front gallery nursing station in hospital ward and racks in laboratory and X-ray room while renovation of hospital building at CISF Campus, Saket	PE not on records
23.	CPWD	CISF	Renovation/repair of hospital building and physiotherapy room at CISF Campus	PE not on records
24.	CPWD	CRPF	Construction of approach road to parade ground, leveling of surrounding area, external drainage work and water supply lines to green areas at CPRF Group center, Kadarapur	AA&ES not found on records
25.	CPWD	CISF	Electrification of 13 huts at CISF, Government Security Building Unit at Mahipalpur, New Delhi	AA&ES not found on records
26.	CPWD	CRPF	Construction of approach road to parade ground, leveling of surrounding area, external drainage work and water supply lines to green areas at CPRF Group center, Kadarapur	TS not found on records
27.	CPWD	CRPF	Augmentation of 3 electric sub-stations and replacement of HT UG cable at CPRF Camp, Jharoda Kalan	TS not found on records

28.	CPWD	CISF	Electrification of 13 huts at CISF, GBS Unit at Mahipalpur	TS not found on records
29.	CPWD	CISF	Reception cum registration counter at the front gallery nursing station in hospital ward and racks in laboratory and X-ray room while renovation of hospital building at CISF Campus, Saket	TS not found on records
30.	CPWD	CRPF	Augmentation of 3 electric sub-stations and replacement of HT UG cable at CPRF Camp, Jharoda Kalan	NIT not found on records
31.	CPWD	CRPF	Construction of approach road to connect CRPF campus from main village road to Kadarapur	Justification not found on records
32.	CPWD	BSF	Providing 2 nos. 320 KVA Silent Type DG sets at BSF (HQ) Block No. 10, CGO complex, New Delhi	Installation not available on records
33.	CPWD	CRPF	Construction of approach road to parade ground, leveling of surrounding area, external drainage work and water supply lines to green areas at CPRF Group Center, Kadarapur	Completion Certificate not found on records
34.	CPWD	CRPF	Renovation of toilets and kitchen in Type II and Type IV quarters at CRPF camp, Jharoda Kalan	Completion Certificate not found on records
35.	CPWD	CRPF	Construction of 10 squad posts at Group Centre, Kadarapur	Completion Certificate not found on records
36.	CPWD	CRPF	Water proofing treatment to roofs for strengthening and to prevent seepage in Type II, III & IV quarters at CRPF, Jharoda Kalan	Completion Certificate not found on records
37.	CPWD	NSG	Construction of 8 additional classrooms for Montessori school at NSG Camp, Manesar	Completion Certificate not found on records
38.	CPWD	CISF	Construction of portable huts for kitchen and ration store for mess at CISF Campus	Completion Certificate not found on records
39.	CPWD	CISF	Construction of 2 portable huts for mess in CISF campus at GBS	Completion Certificate not found on records
40.	CPWD	CISF	Electrification of 13 huts at CISF, GBS Unit at Mahipalpur	Completion Certificate not found on records

41.	CPWD	CISF	Reception cum registration counter at the front gallery nursing station in hospital ward and racks in laboratory and X-ray room while renovation of hospital building at CISF Campus, Saket	Completion Certificate not found on records
42.	CPWD	CRPF	Construction of boundary wall along the periphery of campus, watch tower and drainage for 103 Bn., RAF, CRPF;	Labour Licence not obtained.
43.	CPWD	CRPF	Laying of GI pipeline from Najafgarh to CRPF Campus for supply of potable water and laying of CI pipeline for internal water supply grid;	Labour Licence not obtained.
44.	CPWD	CRPF	Bulk and development services for CRPF group centre at Kadarapur;	Labour Licence not obtained.
45.	CPWD	CRPF	Construction of administration and Training block for Group Center and Academy at Kadarapur;	Labour Licence not obtained.
46.	CPWD	CRPF	Construction of 10 squad posts at Group Centre, Kadarapur	Labour Licence not obtained.
47.	CPWD	NSG	Construction of composite structure for 52, SAG at Samalkha, New Delhi	Labour Licence not obtained.
48.	CPWD	NSG	Construction of 8 additional classrooms for Montessori school at NSG Camp, Manesar;	Labour Licence not obtained.
49.	CPWD	NSG	Construction of semi – permanent structure on 5 acres of land allotted to NSG near Indira Gandhi International Airport, New Delhi	Labour Licence not obtained.
50.	CPWD	NSG	Construction of indoor shooting range at NSG, Manesar;	Labour Licence not obtained.
51.	CPWD	CRPF	Laying of GI pipeline from Najafgarh, New Delhi to CRPF Campus for supply of potable water and laying of CI pipeline for internal water supply grid;	Fortnightly Labor Report not obtained..
52.	CPWD	CRPF	Renovation of toilets and kitchen in Type-II and Type-IV quarters at CRPF campus Jharoda Kalan, New Delhi	Fortnightly Labor Report not obtained.
53.	CPWD	NSG	Construction of indoor shooting range at NSG, Manesar;	Fortnightly Labor Report not obtained.
54.	CPWD	CISF	Electrification of 13 huts at CISF	Fortnightly Labor Report not obtained.
55.	CPWD	CISF	Renovation/repair of hospital building and physiotherapy room at CISF Campus	Fortnightly Labor Report not obtained.

56.	CPWD	BSF	Providing 2 320 KVA silent Type DG sets at BSF (HQ) Block No. 10, CGO complex	Fortnightly Labor Report not obtained.
57.	CPWD	CRPF	Laying of GI pipeline from Najafgarh to CRPF Campus for supply of potable water and laying of CI pipeline for internal water supply grid;	Records relating to deployment of technical personnel during the execution of work.
58.	CPWD	CRPF	Construction of approach road to connect CRPF campus from main viltakene road to Kadarapur;	Records relating to deployment of technical personnel during the execution of work.
59.	CPWD	CRPF	renovation of toilets and kitchen in Type II and Type IV quarters at CRPF camp, Jharoda Kalan; and	Records relating to deployment of technical personnel during the execution of work.
60.	CPWD	CRPF	Providing security light along periphery wall for strengthening of security arrangement at Group Centre, CRPF Campus, Jharoda Kalan; and	Records relating to deployment of technical personnel during the execution of work.
61.	CPWD	CRPF	Construction of 10 squad posts at Group Centre, Kadarapur	Records relating to deployment of technical personnel during the execution of work.
62.	CPWD	CRPF	Strengthening of existing boundary wall/fencing supplemented by iron grill and concertina coil at CRPF campus, Mahavir Nagar, New Delhi;	Records relating to deployment of technical personnel during the execution of work.
63.	CPWD	NSG	Construction of 8 additional classrooms for Montessori school at NSG Camp, Manesar;	Records relating to deployment of technical personnel during the execution of work.
64.	CPWD	CISF	Electrification of 13 huts at CISF	Records relating to deployment of technical personnel during the execution of work.
65.	CPWD	CISF	Renovation/repair of hospital building and physiotherapy room at CISF Campus	Records relating to deployment of technical personnel during the execution of work.

66.	CPWD	BSF	Providing 2 320 KVA silent Type DG sets at BSF (HQ) Block No. 10, CGO complex	Records relating to deployment of technical personnel during the execution of work.
67.	CPWD	CRPF	Construction of administration and Training block for Group Center and Academy at Kadarapur;	Monthly Progress Report not submitted
68.	CPWD	NSG	Construction of boundary wall at NSG Headquarters, Palam, New Delhi	Monthly Progress Report not submitted
69.	CPWD	NSG	Construction of semi – permanent structure on 5 acres of land allotted to NSG near Indira Gandhi International Airport;	Monthly Progress Report not submitted
70.	CPWD	NSG	Construction of 8 additional classrooms for Montessori school at NSG Camp, Manesar	Monthly Progress Report not submitted
71.	CPWD	BSF	Providing 2 320 KVA silent Type DG sets at BSF (HQ) Block No. 10, CGO complex	Insurance Cover not available
72.	CPWD	CISF	Construction of Training Block for CISF, Regional Training Centre, Bhilai. (2004-05)	P.E. and all the connecting records of constrworks. (Except M.B.)
73.	CPWD	CISF	Construction of Training Block for 3rd R.B., CISF, Bhilai.	Correspondence File, DE, Approved Copy of deviation statement, Extra items Statement, Substitutes items Statement, Mobilization Advance, EOT
74.	CPWD	CISF	Construction of Room for installation of Driving Training Simulator at CISF, Regional Training Centre, Bhilai.	Correspondence File, DE, Copy of Work order, Copy of agreement, Approved Copy of deviation statement, Extra items Statement, Substitutes items Statement, Final Exp/MB, Mob. Advance, EOT, Completion Certificate
75.	CPWD	CISF	Construction of Training Block for CISF, Regional Training Centre, Bhilai.	PE, Approved Copy of deviation statement, Extra items Statement, EOT
76.	CPWD	CRPF	Construction of 6 nos. Semi permanent building (22x8.5 MTrs) having AC sheet roofing, Group Centre, CRPF, Bilaspur.	Correspondence File, DE, Copy of Work order, Copy of agreement, Approved Copy of deviation statement, Extra items Statement, Substitutes items Statement, Final Exp/MB, Mob. Advance, EOT, Completion Certificate

77.	CPWD	CFPF	Construction of BIN Type magazine, Group Centre, CRPF, Bilaspur.	Correspondence File, DE, Copy of Work order copy of agreement, Approved Copy of deviation statement, Extra items Statement, Substitutes items Statement, Final Exp/MB, Mob. Advance, EOT, Completion Certificate
78.	NBCC	CRPF	Construction of 240 men Breacks at Gr.Noida.	Informactionas respects of penalty imposed and recoverd in contractor
79.	EPIL	AR	Construction of quarters Works in Dwarka, New Delhi	<ul style="list-style-type: none"> <li>i. Requisition letter</li> <li>ii. Preliminary estimates submitted by EPIL to AR in 2003, 2005 and 2008</li> <li>iii. MoU/agreement entered into by EPIL with AR in 2004</li> <li>iv. Sanction of ₹ 4.81 crore was communicated to EPIL by DGACR in January 2004 and revised estimated were submitted by EPIL in December 2005. The action taken by EPIL during 2004 and 2005 in respect of the above mentioned work</li> <li>v. Files and records related to tendering process carried out by EPIL in 2006 and 2008</li> <li>vi. Files and records related to submission of RA bill by M/s Meghalaya constrand the payment made by EPIL in this regard</li> <li>vii. Files and records related to correspondence with DGAR</li> </ul>

**Annex - 3.1**  
**Cases of increase in cost of land by State Government**  
**(Refer Para 3.1.1)**

(₹ in lakh)

Sl. No.	Force	Purpose of land acquired	Original cost of acquisition in first proposal	Final cost of land	difference in original and final cost	Number of times cost of land was revised	Percentage difference
1.	BSF	Establishment of Border Out Post (BOP) Konaban to minimize inter BOP distance and better domination of bordering area.	8.56	10.38	1.82	1	21.26
2.	BSF	Establishment of BOP-Raidighi under Sector HQ Raiganj (NB Ftr.)	10.19	17.20	7.01	1	68.79
3.	BSF	Establishment of BOP Bhaira Bn. Agar Das Para to minimize inter BOP distance and better domination of bordering area.	11.54	13.97	2.43	1	21.06
4.	BSF	Establishment of BOP Boxanagar to minimize inter BOP distance and better domination of bordering area.	15.37	32.52	17.15	2	111.58
5.	BSF	Establishment of Bn. HQ at Seiling, Aizawl-I (M&C Ftr.)	1,459.42	1,956.26	496.84	1	34.04
6.	SSB	For Group Centre HQs at Karnajora	134.40	144.72	10.32	1	7.68
7.	BSF	Establishment of BOP Yaku Bn. Agar to minimize inter BOP distance and better domination of bordering area.	8.95	40.10	31.15	1	348.04
8.	SSB	Establishment of Bn. HQ at Yangtey, Geyging	1,293.97	1,467.33	173.36	1	13.40
9.	BSF	To establish BOP (Nongjuri)	33.37	36.62	3.25	1	9.74
10.	BSF	Establishment of BSF Bn. HQ at Kumarghat	61.45	61.49	0.04	1	0.07
11.	BSF	To establish BOP (Sonatala)	24.39	24.89	0.50	1	2.05
12.	BSF	Establishment of BOP Chittabari to minimize inter BOP distance and better domination of bordering area.	11.43	13.86	2.43	1	21.26
13.	BSF	Establishment of BOP Acharjeepara to minimize inter BOP distance and better domination of bordering area.	3.44	4.16	0.72	1	20.93

14.	CRPF	For establishment of Battalion Camp Medinipur	184.31	188.00	3.69	1	2.00
15.	BSF	Acquisition of 80 acres land for establishment of Bn. HQ. at Varsagaon, Distt-Pune Maharashtra	5.28	5.31	0.03	0	0.57
16.	BSF	Acquisition of 70 Acres land for Bn. HQ at Baramsar (Ramgarh) Rajasthan	26.97	29.67	2.70	1	10.01
17.	SSB	Acquisition of land measuring 229.04 for establishment of two Reserve Bn. HQ, one Sector HQ and SSB Dog Training-cum-Breeding Centre in Distt- Alwar (Rajasthan)	752	827	75.00	1	9.97
18.	CRPF	Purchase of Rajputana Hotel Estate (RHE) building/land for ISA Mount Abu	500	1850	1,350.00	0	270.00
19.	ITBP	Acquisition of land for Bn. HQ, Madurai	77	80	3.28	1	4.26
20.	CISF	Acquisition of land for residential and non-residential building for 4th Reserve Bn.at Amaravathi, Pudur, Karaikuri, Sivagangai District	60	1003	943.03	1	1572.50
21.	SSB	Establishment of SSB Academy at Srinagar (Garhwal)	13.31	33.34	20.03	3	150.49
22.	SSB	Regarding sanction of additional amount for acquisition of land measuring 75 acre for 27th Bn. at Narkatiaganj	302	1237.94	935.94	3	309.91
23.	CRPF	Acquisition of land for establishment of Group Centre & Range HQ. at Trisundi Amethi	1669.32	3110.22	1,440.90	1	86.32
24.	ITBP	Acquisition of land for establishment of Bn. HQat Kanpur	1065.31	1091.34	26.03	1	2.44
25.	SSB	Acquisition of land for establishment of BOP - Nazulia	4.66	7.37	2.71	1	58.15
26.	SSB	Acquisition of additional land measuring 2.50 acres in respect of Company-cum-BOP HQ Sikta under 27th Bn. Narkatiaganj	18.18	34.77	16.59	1	91.25
27.	SSB	Acquisition of land for establishment of Sector HQ and Bn. HQ at Lakhimpur Khiri	923.27	1566.74	643.47	1	69.69
28.	CISF	Acquisition of land for establishment of CISF Group HQ Allahabad	1196.32	1450.1	253.78	1	21.21
29.	SSB	Revalidation sanction of one lac for acquisition of 2.50 acres additional land for establishment of Company HQ Sonba under 9th Bn. HQ	35.45	36.84	1.39	1	3.92
30.	SSB	Additional sanction for acquisition of additional land measuring 1.61 acres against 1.75 acres sanctioned initially for establishment of BOP HQ under Bn. HQ Sitamarhi-II	22.33	23.4	1.07	2	4.79



31.	SSB	Additional sanction for acquisition of land measuring 3 acres for establishment of BOP HQ Musachak under Bn. HQ Sitamarhi of Ftr. HQ Patna	53.18	58.03	4.85	1	9.12
32.	SSB	Additional sanction for acquisition of land measuring 03 acres for establishment of BOP HQ Basantapur under Bn. HQ Narkatiaganj	20.14	32.49	12.35	1	61.32
33.	SSB	Additional sanction for acquisition of 3.00 acre land for establishment of BOP HQ Yadavtola under Bn. HQ Thakurganj	8.1	14.12	6.02	1	74.32
34.	SSB	Acquisition of land for establishment of Bn. HQ. Dehardun	307.66	413.66	106.00	1	34.45
35.	SSB	Acquisition of land for establishment of Reserve Bn. HQ& Balance components of Ftr. HQ at Lucknow	117.43	5284.04	5,166.61	4	4399.74
36.	SSB	Sanction of additional amount for acquisition of lands in respect of 7 Company under 9 <sup>th</sup> Battalion Sitamarhi (Bihar).	71.23	156.03	84.80	2	119.05

**Annex - 3.2**  
**Irregularities in documentation of land acquisition**  
**(Refer Para 3.2.4)**

Sl. No.	Name of the State	Name of the Force	Purpose for which land was acquired	Remarks
1.	UK	SSB	Establishment of BOP HQ Khaldhunga-I	No lease/ sale deed executed
2.	UK	SSB	Establishment of BOP HQ Jhulaghat	No lease/sale deed executed
3.	UK	SSB	Establishment of Bn. HQ Dehardun	No lease/sale deed executed
4.	UK	SSB	Establishment of Company-Cum-BOP Basai	No lease/sale deed executed
5.	UK	SSB	Establishment of BOP Ghola	No lease/sale deed executed
6.	UK	SSB	Establishment of BOP Simbalghat	No lease/sale deed executed
7.	Bihar	SSB	Establishment of land in respect of BOP Khaniabad and BOP Mafiatola	Sale deed/ mutation not executed
8.	Bihar	SSB	Establishment of land in respect of Company Kanwa	Sale deed/ mutation not executed
9.	Bihar	SSB	Regarding sanction of additional amount for acquisition of land measuring 75 acre for 27th Bn. at Narkatiaganj	Sale deed/ mutation not executed
10.	Bihar	SSB	Acquisition of additional land measuring 2.50 acres in respect of Company-cum-BOP HQ Sikta under 27th Bn.Narkatiaganj	Sale deed/ mutation not executed
11.	Bihar	SSB	Revalidation sanction of 1 Lac for acquisition of 2.50 acres addl. Land for establishment of HQ Sonba under 9th Bn. HQ(Now 20th Bn. Sitamarhi)	Sale deed/ mutation not executed
12.	Bihar	SSB	Acquisition of land for BOP HQ Teenlalten under Bn. HQ Narkatiaganj (Bihar)	Sale deed/ mutation not executed
13.	Bihar	SSB	Additional sanction for acquisition of land measuring 3.96 acres for establishment of Company cum BOP HQ Lalbandi under Bn. HQ Sitamarhi	Sale deed/ mutation not executed
14.	Bihar	SSB	Additional sanction for acquisition of additional land measuring 1.61 acres against 1.75 acres sanctioned initially for establishment of BOP HQ Siiya under Bn. HQ Sitamarhi-II	Sale deed/ mutation not executed

15.	Bihar	SSB	Additional sanction for acquisition of land measuring 03 acres for establishment of BOP HQ Basantapur under Bn. HQ Narkatiaganj	Sale deed/ mutation not executed
16.	Bihar	SSB	Additional sanction for acquisition of 3.00 acre land for establishment of BOP HQ Yadavtola under Bn. HQ Thakurganj	Sale deed/ mutation not executed
17.	Bihar	SSB	Additional sanction for acquisition of land measuring 3 acres for establishment of BOP HQ Musachak under Bn. HQ Sitamarhi of Ftr. HQ Patna	Sale deed/ mutation not executed
18.	Rajasthan	SSB	Acquisition of land measuring 229.04 acres (110.85 acres in village Mauzur Tehsil Laxmangarh and 118.19 acres in village Dera Tehsil Rajgarh for establishment of two Reserve Bn. HQ One Sector HQ and SSB Dog Training-cum-Breeding Centre in Distt- Alwar (Rajasthan)	Sale deed/ mutation not executed

**Annex - 3.3**  
**Land not put to use**  
**(Refer Para 3.3)**

(₹ in lakh)

S. No.	Name of the State	Name of the Force	Purpose of land acquired	Date of land purchases	Amount paid	Reasons for not using the land
1.	Rajasthan	CISF	Acquisition of 35.60 hectare land for firing range of CISF MP Regional Training Centre Behror, Distt Alwar	21-12-2010	188.04	Permission not given by state Govt. for firing
2.	Gujarat	CRPF	Acquisition of 0.5 acre of land for Martyrs memorial at Rann of Kutch, Gujarat	03-11-2008	0.08	Preliminary estimate not received by CRPF from CPWD. Hence
3.	Gujarat	BSF	Acquisition of 77.19 Acres land for Marine Bn. HQ at Sedata Bhuj (Gujarat Ftr.)	26-06-2008	624.78	due to not transfer of land in the name of BSF
4.	UP	CISF	For establishing CISF Group HQ Allahabad	10.08.2010	1450.09	Unused
5.	UP	CRPF	Establishment of Camping site of Bn. Allahabad	08.06.2012	137.21	Unused
6.	UP	SSB	Establishment of BOP HQ Kapishwa under Bn. HQ. Sidharth Nagar	-	112.46	Unused
7.	UK	SSB	Establishment of Bn. HQ. Dehardun	17.08.2013	803.91	Sanction not received
8.	UK	SSB	Establishment of BOP Ghola	7.09.2011	2.58	Under use (Court case)
9.	Nagaland	AR	Acquisition of 75 acres land at Chakbama, Nagaland for IGAR	03-08-2011	264.15	Not shifting of IG office
10.	West Bengal	SSB	For Group Centre HQ. at Karnajora	16-02-1998	144.72	Transferred to BSF on 05.07.05
11.	Assam	AR	For establishment of an Assam Rifles battalion KLP.	16-12-2013	708.76	KLP under development
12.	Assam	CISF	Establishment of CISF 9th Reserve Bn. at Guwahati	06-09-2012	90.47	The area is vacant and presently the land is not under use as no infrastructure is available
13.	Arunachal Pradesh	SSB	For Establishment of 61st Bn. HQ. Tawang-II	14-06-2013	383.31	61st Battalion shifted to other place.
Total					<b>4910.56</b>	

**Annexure 3.4**  
**Land acquisition cases with deviation**  
**(Refer Para 3.1)**

(₹ in crore)

Sl. No.	Name of the Force	Purpose of land acquired	Proposed Area of land (in acre)	Area of land actually acquired/ allotted (in acre)	Authorization as per MHA norms (in acre)	Total land acquired (in acre)	Excess /shortfall in land acquired (in acre)
1.	AR	Acquisition of 150 acre of land at Modi, Manipur	150	150.00	80.00	150.000	70.00
2.	BSF	Establishment of Border Out Post (BOP) Dyke-VIII to minimize inter BOP distance and better domination of bordering area.	2.4	2.400	3.00	2.400	-0.60
3.	BSF	Establishment of BOP-Raidighi under Sector HQ. Raiganj (NB Ftr)	3.08	3.080	3.00	3.080	0.08
4.	BSF	Establishment of BOP Sabroom to minimize inter BOP distance and better domination of bordering area.	1.54	1.540	3.00	1.540	-1.46
5.	BSF	Establishment of BOP Bhaira Bn. Agar Das Para to minimize inter BOP distance and better domination of bordering area.	4	4.000	3.00	4.000	1.00
6.	ITBP	Acquisition of land for Bn. HQ. at Tezpur, Assam	74.12	74.120	77.19	74.120	-3.07
7.	SSB	For establishment of Company HQ. at Nalapara and Company BOP at Tankibasti under 37th Bn.SSB Mangaldoi	9.94	7.270	10.00	7.280	-2.72
8.	SSB	For Bn. HQ. at Malbazar	65.31	65.310	75.00	65.310	-9.69
9.	AR	Acquisition of 75 acres land at Chakbama, Nagaland for IGAR	75	75.000	33.00	75.000	42.00
10.	BSF	Establishment of Bn. HQ. at Seiling, Aizawl-I (M&C Ftr.)	88	88.000	77.19	88.000	10.81
11.	CRPF	For establishment of 207 COBRA Bn. at Salboni	141.24	141.240	50.00	141.240	91.24
12.	SSB	Establishment of BOP HQ. Lamyadhura and Phool Khola under 29th Bn. HQ. SSB Kahprail.	3.75	3.750	6.00	3.750	-2.25
13.	SSB	For establishment of Platoon Company HQ. at samarang under 37th Bn.SSB Mangaldoi	4.97	4.970	5.00	4.970	-0.03

14.	BSF	Establishment of BOP Yaku Bn. agar to minimize inter BOP distance and better domination of bordering area.	6	6.000	3.00	6.000	3.00
15.	CRPF	Acquisition of 25.5 acre of land for Bn. Site at Mokokchung, Nagaland	25.45	25.450	77.19	25.45	-51.74
16.	SSB	Establishment of Bn. HQ. at Yangtey, Geyging	64.00	64.000	75.00	64.00	-11.00
17.	AR	For establishment of an Assam Rifles batallion KLP	149	149.000	80.00	149.00	69.00
18.	BSF	To establish BOP (Nongjuri)	1.99	1.990	5.00	1.99	-3.01
19.	BSF	Establishment of BSF Bn. HQ. at Kumarghat	58.77	58.770	77.19	58.77	-18.42
20.	CISF	Establishment of CISF 9th Reserve Bn. at Guwahati	100	99.173	77.19	99.17	21.98
21.	ITBP	For Sector HQ. Tejpur, Assam	15	15.000	28.00	15.00	-13.00
22.	NSG	Regional Centre at Rajarhat, Kolkata on lease	34.315	34.315	1200	34.32	1165.9
23.	SSB	Establishment of SSB BOP 33rd Bn. on Indo Bengladesh Border (IBB)	2.48	2.480	3.00	2.48	-0.52
24.	AR	Acquisition of 13.051 acres land at Shangshak (on court) for Bn.	13.051	13.051	180.00	13.05	-166.95
25.	BSF	To establish BOP (Sonatala)	7.04	7.040	5.00	7.04	2.04
26.	SSB	For establishment of Platoon level BOP at Nonaikuti under 37 <sup>th</sup> Bn. SSB Mangaldoi	2.87	2.870	5.00	4.85	-0.15
27.	SSB	Establishment of BOP at Lingtam	2.47	2.470	3.00	2.47	-0.53
28.	SSB	Establishment of Company level BOP at Padamchen	2.47	2.470	5.00	2.47	-2.53
29.	SSB	For Establishment of 61st Bn. HQ. Twang-II	31.79	31.790	85.00	31.790	-53.21
30.	BSF	Establishment of BOP Chittabari to minimize inter BOP distance and better domination of bordering area.	4	4.000	5.00	4.00	-1.00
31.	BSF	Establishment of BOP Acharjeepara to minimize inter BOP distance and better domination of bordering area.	1.18	1.180	3.00	1.18	-1.82
32.	BSF	For establishment of Company level BOP of 162 Bn. BSF under Sector HQ. BSF Dhubri (Guwahati Ftr.)	6.48	6.480	5.00	6.48	1.48
33.	BSF	For establishment of Company level BOP of 162 Bn. BSF	2.604	2.604	5.00	3.25	-1.75
34.	BSF	For establishment of Platoon level BOP	2.83	2.830	3.00	2.83	-0.17
35.	CRPF	For establishment of Battalion Camp Medinipur	43.64	43.640	77.19	43.64	-33.55

36.	BSF	Acquisition of 80 Acres land for establishment of Bn. HQ. at Varsagaon, Distt- Pune Maharastra	80	80	77.19	80	2.81
37.	CRPF	Acquisition of 81.06 acre of land for 208 Cobra Bn. At Balaghat, Madhya Pradesh	81.06	81.06	77.19	81.06	3.87
38.	BSF	Acquisition of 70 Acres land for Bn. HQ. at Baramsar, Ramgarh, Rajasthan Ftr.	70	70	77.19	70	-7.19
39.	BSF	Acquisition of 6.5 Acres land for BOP- Deepawala, Rajasthan Ftr.	12.9375	6.5	5	6.5	1.50
40.	SSB	Acquisition of land measuring 229.04 acres for establishment of two Reserve Bn. HQ. one Sector HQ. and SSB Dog Training-cum-Breeding Centre in Distt- Alwar, Rajasthan	229.04	229.04	182.38	229.04	46.66
41.	BSF	Acquisition of 44 kenal & 17 marla land for BOP- Bobiya under Sector HQ. Indresh Nagar, Jammu Ftr.			5	5.61	0.61
42.	BSF	Acquisition of 46 kenal 14 Marla land for BOP 6R under Sector HQ. Indresh Nagar Jammu			5	5.84	0.84
43.	ITBP	Acquisition of 48.25 acre govt. land Bn. HQ. at samba, J&K	48.25	48.25	105	48.25	-56.75
44.	CISF	Residential & Non-residential building for 4th RB at Amaravathi, Pudur, Karaikuri, Sivagangai District	100	100	77.19	100	22.81
45.	BSF	Acquisition of land for Bn. HQ.			77.19	43.57	-33.62
46.	ITBP	Acquisition of land for Bn. & Sector HQ.			109.03	109.54	0.51
47.	BSF	Establishment of Bn. HQ. at Lucknow	65.343	65.343	77.19	65.343	-11.85
48.	CRPF	Establishment of Group Centre	106.86	91.7	165	91.7	-73.30
49.	SSB	Regarding sanction of additional amount for acquisition of land measuring 75 acre for 27th Bn. HQ. at Narkatiaganj	75	74.34	75	74.34	-0.66
50.	CRPF	Establishment of Group Centre & Range HQ. at Trisundi Amethi	264.73	264.73	165	264.73	99.73
51.	ITBP	Establishment of Battalion HQ. At Kanpur	75.063	69.504	77.19	75.06	-2.13
52.	SSB	Establishment of BOP - Nazulia	1.265	1.265	75	107.98	32.98
53.	BSF	Establishment of AI Rol Bn. Dehardun	20.09	20.09	77.19	20.09	-57.10

54.	CRPF	Establishment of camping site of Bn. at Allahabad	1.5	1.37	10	1.37	-8.63
55.	SSB	Establishment of Company-cum-BOP Basai	2.47	2.47	2.5	2.47	-0.03
56.	SSB	Establishment of BOP-Ghola	0.86	0.86	3	0.86	-2.14
57.	SSB	Establishment of BOP HQ. Khaldhunga-I	1.25	1.25	3	1.25	-1.75
58.	SSB	Additional sanction for acquisition of additional land measuring 1.61 acres against 1.75 acres sanctioned initially for establishment of BOP HQ. Siiya under Bn. HQ. Sitamarhi-II	3	2.86	3	2.86	-0.14
59.	SSB	Establishment of BOP at Simbalghat	2.347	2.347	3	2.35	-0.65
60.	SSB	Establishment of BOP HQ. Jhulaghat	1.5	1.5	3	1.5	-1.50
61.	SSB	Establishment of Bn. HQ. Dehardun	26.2	26.2	77.19	50.9	-26.29
62.	SSB	Establishment of Reserve Bn. HQ. & Balance components of Ftr. HQ. At Lucknow	107.98	43.29	75	83.5	8.50
63.	SSB	Acquisition of land in respect of (i) Company-cum-BOP Fatehpur, (ii) BOP Khaniabad (iii) Company-cum-BOP Pegtola (iv) BOP Mafiatola (v) BOP Bairia under 28th Battalion Araria	17	6	17	6	-11.00
64.	SSB	Sanction of additional amount for acquisition of lands in respect of (i) Company Kanwa (ii) Company Majorganj, (iii) BOP Dhararwa (iv) BOP Srikhandbhitta (Bhittamore) (iv) BOP Basbitta (Belwapari) under 9 <sup>th</sup> Battalion Sitamarhi (Bihar).	17.75	17.21	17.75	12.21	-5.54
65.	CISF	Establish of 10th reserve Bn.	100	55.36	77.19	55.36	-21.83
66.	ITBP	Establish of Bn. and development central	349	250	77	250	173.00
67.	BSF	For establishment of Bn. HQ. for DM Bn.(128 Bn. BSF)	85	33.060	125.00	33.06	-91.94



**Annex-4.1**  
**Adoption of incorrect rate in Preliminary Estimates**  
**(Refer para 4.1.4)**

(₹ in lakh)

S.No.	Name of the Work	Location	Name of the force	Executing Agency	No of PE	Inflated estimate amount
1.	Construction of 1 block of 4 nos. single men barrack (G+III)	Srikona, Assam	AR	NPCCL	1	6.1
2.	Construction of 32 nos. Type-II with five blocks (G+II) and 01 block in (G)	Jorhat, Assam	AR	NPCCL	1	20.13
3.	Construction of nos. Type-II (G+II) in one block with allied services and development works	Jorhat, Assam	AR	NPCCL	1	3.45
4.	Construction of one block of 4 nos. single men barrack (G+III)	Haflong, Assam	AR	NPCCL	1	7.93
5.	Construction of 72 nos. Type-II (G+III) in 9 blocks SF	Shillong, Meghalaya	AR	NPCCL	1	34.36
6.	Construction of 4 nos. single men barrack (G+II) in 1 block & (G) in 1 block with allied services and development Works	Laitkor, Meghalaya	AR	NPCCL	1	12.55
7.	Construction of one block of 3 nos. single men barrack G+II for jawans	Laitkor, Meghalaya	AR	NPCCL	1	10.32
	<b>Total</b>				<b>7</b>	<b>94.84</b>

**Annex-4.2**  
**Excess provision made for Service tax**  
**(Refer para 4.1.4)**

(₹ in lakh)

S.No.	Name of Work	force	state	Executing Agency	Sanctioned est. cost	Excess provision made for Service Tax
1.	Construction of Gazetted Officers (GOs) mess/suits and Subordinate Officers (SOs) mess	CRPF	Haryana	NBCC	870.88	6.73
2.	Construction of boundary wall and main gate	CRPF	Haryana	NBCC	641.87	4.96
3.	Construction of men's club, canteen and badminton court	CRPF	Haryana	NBCC	1589.04	11.28
4.	Carrying out development and bulk services	CRPF	Haryana	NBCC	2590.29	20.03
5.	Construction of 160 nos. Type-II family quarters	CRPF	Haryana	NBCC	2571.48	19.31
6.	Construction of 236 nos. various Type quarters	CRPF	Haryana	NBCC	4501.94	28.77
7.	Construction of 240 nos. various Type quarters	CRPF	Haryana	NBCC	3858.09	29.84
8.	Acquisition of 4.75 acre of land for Bn. site at Leh, J&K	CRPF	J&K		176	-
9.	Construction of 120 men barrack	BSF	Haryana	NBCC	499	3.11
10.	Construction of 120 men barrack	BSF	Haryana	NBCC	499	3.11
11.	Construction of main entrance gate way and dormitory	BSF	Haryana	NBCC	499	3.11
12.	Construction of administration block, Srinagar	BSF	J&K	JKPCC	1293.21	-
13.	Construction of 8 nos. double story building at BSF campus in Srinagar	BSF	J&K	NBCC	385.51	-
<b>Total</b>					<b>19975.31</b>	<b>130.25</b>

**Annex- 4.3**  
**Non-including of items in Preliminary Estimates**  
**(Refer para 4.1.5)**

(₹ in lakh)

S. No.	Name of State	Particulars of Work	Name of the force	Year of sanction	Executive Agency	Amount	Date of LOI	Months given for completion	Months elapsed	Per cent of time elapsed	reason for Non start of Work
1.	Srikona (Assam)	Construction of 01 Type-VI (G+I) in one block with allied services and development works for IG HQ, AR (East) at Srikona (Assam)	Assam Rifles	2013-14	NPCCL	80	12.12.2013	15	10	66.67	Non availability of approach path
2.	Jorhat (Assam)	Construction of 02 nos. Type-V qtrs (G) in 1 block with allied services and development works for HQ 25 Sect AR at Jorhat (Assam)	Assam Rifles	2013-14	NPCCL	98	25.01.2014	15	9	60	Due to change in configuration of building by AR
3.	Jorhat (assam)	Construction of 11 nos. single JCOs (G+II) quarters, 06 units in 01 block and 05 units in 01 block (G+II) for AR with allied services and development works at Jorhat (Assam)	Assam Rifles	2013-14	NPCCL	123	18.12.2013	15	10	66.67	Non-availability of approach path
4.	Srikona/ Assam	Construction of 06 nos. Type-V quarters (G+II) in one block with allied services and development works for IGAR (East) at Srikona (Assam)	Assam Rifles	2013-14	NPCCL	326	12.12.2013	15	10	66.67	Non-availability of approach path
5.	Jorhat (Assam)	Construction of storage accommodation (G) in 1 block including works and allied services for AR at Jorhat (Assam)	Assam Rifles	2013-14	NPCCL	73	25.01.2014	15	9	60	Non-availability of approach path
<b>Total</b>						<b>700</b>					

**Annex- 4.4**  
**Non-obtaining of revised expenditure sanction**  
**(Refer para 4.2.3)**

(₹ in lakh)

Sl.No.	force	State	Particulars of the Work	Executing Agency	Amount of AA & ES	Final Exp/Up to date Exp.	Difference	Per cent
1.	CRPF	Delhi	Strengthening of existing boundary wall	CPWD	46.08	50.77	4.69	10.17
2.	CRPF	Delhi	Providing security light along with peripheral wall	CPWD	44.52	50.12	5.6	12.57
3.	BSF	West Bengal	Construction of Nalla and drain including development Work adjacent to boundary wall in rear portion of Kdamtala	CPWD	98.42	125.56	27.14	27.57
4.	NSG	Delhi	Construction of cook house Manesar	Deptt.	14.98	17.19	2.21	14.75
5.	CISF	Delhi	Electrification of 13 nos. portable huts at Mahipalpur	CPWD	10.07	16.53	6.46	64.15
6.	CRPF	TAMIL NADU	Compound wall with gate around 12 Mahila SOs dormitory and 60 women barracks	CPWD	11.49	15.59	4.1	35.68
7.	ITBP	MP	Construction of MT Complex and Workshop at Telecom Bn. Shivpuri	CPWD	125.38			
8.	CRPF	Assam	Repair by re-carpeting of road/by lanes of Group Centre, CRPF, Guwahati-23	CPWD	35.26	40.43	5.17	14.66
9.	CRPF	West Bengal	Construction of BIN Type magazine for Group Centre, CRPF, Siliguri	CPWD	40.45	55.69	15.24	37.67
10.	CRPF	West Bengal	Construction of dhobi ghat at Group Centre, CRPF, Siliguri	CPWD	16.00	27.10	11.1	69.37
11.	CRPF	West Bengal	Construction of Cycle and Motor cycle shed near Administrative Block at Group Centre, CRPF, Siliguri	CPWD	19.69	42.15	22.46	114.06
12.	CRPF	Delhi	Augmentation of 3 No. Electric Sub Station	CPWD	187	206	19	10.16

13.	CISF	MP	4 nos. drill sheds for RTC, Barwaha	CPWD	142	168.7	26.7	18.80
14.	CRPF	Chhattisgarh	Construction of BIN Type magazine Group Centre CRPF at Bilaspur	CPWD	29.79	34.23	4.44	14.90
15.	CRPF	MP	Construction of 5 nos. kote room at Group Centre, CRPF, Naya Gaon Gwlior	CPWD	45.31	62.59	17.28	38.14
16.	CISF	Rajasthan	Construction of semi-permanent structures for CISF RTC Behror	CPWD	299.5	381.79	82.29	27.47
17.	BSF	Punjab	Construction of boundary wall at BSF campus 143 Bn. BSF kmswala, Punjab	CPWD	309	495	186	60.19
18.	ITBP	Haryana	Construction of Sewage Treatment Plant at Saboli, Haryana	CPWD	71.82	81.82	10	13.92
19.	ITBP	Haryana	Construction of AT School, veterinary hospital at Bhanu, Panchkula	CPWD	88.47	98.59	10.12	11.44
20.	ITBP	Haryana	Renovation of GOs mess at Battalion HQ at Bhanu	CPWD	69	118.68	49.68	72.00
21.	CRPF	J&K	Construction of 04 nos. Nallah, RCC sump well services, administration block and quarter guard	CPWD	918.47	1017	98.53	10.72
22.	ITBP	J&K	Construction of training shed	CPWD	524	629	105	20.03
23.	SSB	Himachal Pradesh	Construction of renovation of existing bituminous internal road at Telecom Training Centre (TTC) SSB Kasumpti, Shimla.	CPWD	16	18	2	12.50
24.	SSB	Himachal Pradesh	Construction of overhead RCC tank of 50000 liter capacity at SSB Kasumpti, Shimla.	CPWD	14	22	8	57.14
25.	ITBP	Haryana	Construction of road up to firing range at BTC.	CPWD	73.2	87.27	14.07	19.22
26.	SSB	Uttra Khand	Construction of Tradesmen shop and Ware house at Frontier HQ Ranikhet.	Deptt.	19.00	21	2	10.52
27.	CRPF	Telangana	Construction of Sewerage Treatment Plant-laying of CI pipe line grid for Horticulture purpose	CPWD	44.33	50.61	6.28	14.16

28.	CRPF	Bihar	Construction of 23 nos. family quarters (T/I-2, II-12, III-7, VI-2), bulk services, main gate, guard room, development Works and boundary wall. Sector HQ, Patna, Bihar.	CPWD	361.36	407.48	46.12	12.76
29.	ITBP	Jharkhand	Construction of non-residential building for 40th Bn. ITBP, Ranchi SH: Development of site & Bulk Service.	CPWD	58.42	68.95	10.53	18.02
30.	SSB	Bihar	Construction of Type-III-24 nos., T-IV-6 nos. & T-V-2 nos. for SSB at Narkatiaganj.	CPWD	511.82	616	104.18	20.35
31.	ITBP	J&k	Construction of MT workshop at Leh.	CPWD	718	919	201	27.99
32.	CISF	MP	Re-carpeting of road in nonresidential area, Barwaha.	CPWD	27.42	53.75	26.33	96.02
33.	CRPF	Telangana	Repair/Replacement of main sewer line in non-residential area and some place at residential area of CRPF Campus, Hyderabad,	CPWD	44.33	50.61	6.28	14.16
<b>Total</b>					<b>5034.58</b>	<b>6216.58</b>	<b>1182.00</b>	

**Annex- 4.5**  
**Irregular award of Work**  
**(Refer para 4.3.2)**

(₹ in lakh)

Sl. No.	Name of Work	Executing Agency	AA&ES amount	tendered cost	Irregularity in tendering process
1.	Work of combined building for COBRA Bn. CRPF, Fudi at Khunti, Jharkhand	CPWD	696.00	696.00	NIT of the Work was floated in March 2013 without acquisition of land/availability of clear site. Work could not be completed within stipulated time-frame and was lying held till date.
2.	Renovation of toilets and kitchen of Type II and Type IV Quarters at Group Centre, CRPF, Jharoda Kalan, New Delhi	CPWD	24.06	-	The tenders were called from 20 February 2012 to 28 February 2012. But as per tender sale register, tenders were sold on March 1, 2012. The successful bidder had bought the tender on March 1, 2012 raising questions about undue favour to a bidder.
3.	Construction of semi-permanent structure on 5 acres of land allotted to NSG near Indira Gandhi International Airport	CPWD	100.00	0.091	Tenders were accepted by applying the delegation of powers changed after the opening of tenders
4.	Laying of GI pipeline from Najafgarh to CRPF Campus for supply of potable water and laying of CI pipeline for internal water supply grid;	CPWD	833	436.00	Justification was prepared incorrectly resulting in award of Work at ₹ 43 lakh higher
5.	Construction of two nos.120 Men Barrack for BSF at Kalikiri in Chitoor District, andhra Pradesh	CPWD	708.00	-	₹ 85 lakh was released on the work, without approval of modified preliminary estimates and without initiating the tender process (December, 2014) despite availability of 77.19 acres of land for this work resulted in blockage of funds of ₹ 85 lakh.
6.	08 Double story pre-fabricated structure for BSF at Humhamma, Srinagar (J&K)	CPWD	386.00	329	Out of four bidders only one bidder had the requisite Work qualification, which clearly showed defective tendering by the agency.

7.	Carrying out site development including water and sewerage pipelines, drainage Works, HT & LT substation equipments etc at Group Centre/Range HQ, CRPF Bahalgarh, Sonipat (Haryana)	NBCC	2590.00	2590.00	Work was awarded by NBCC relaxing the qualifying criteria to favour a particular contractor/bidder in 2 <sup>nd</sup> call whose bid was rejected in first call as he was not fulfilling the qualifying criteria, which was in contravention of CVC guidelines which stipulate that tendering process should be competitive & transparent.
8.	Construction of Lawn Tennis NSG, Manesar	DEPTT.	35.85	35.5	Work was awarded on single tender basis and in violation of clause of NIT he was not authorized agent of manufacturer for the current year. There was delay in supply of raw material as contractor was not authorized agent.
9.	Revovation of quater guard SSB Ghitorni, New Delhi.	DEPTT.	59.51	52.39	The NIT was issued in Newspaper on 1.8.13 and last date of submission of tender was 9.8.13 sufficient time was not provided to the contractors. The electric work was awarded to M/s Vinay Shrivastva while he was not lowest one.
10.	Construction of 102 quarters for AR at Chieswema, Nagaland	NPCCL	1128.00	1480.00	NPCCL invited tender with wrong web-address in April 2008 but non-receipt of bids in the first 4 bidding during April-July 2008, NPCCL had to invite tender for the 5 <sup>th</sup> time in August 2008. work was awarded on higher rates in fifth call of tender as by that time cost index was revised in July 2008 and the higher rates quoted by the contractors were found justified by NPCCL/AR on the basis of revised cost index of July 2008.
<b>Total</b>			<b>6560.42</b>		



**Annex - 4.6**  
**Absence of Detailed Estimates and Technical Sanction**  
**(Refer para 4.4.1)**

(₹ in lakh)

S.No.	Name of the force	Particulars of the Work	Executing Agency	Amount of Lumpsum Contract/ executed contract	Amount of D.C. paid for preparation of D.E.	Whether Completed or not
1.	AR	Construction of 01 block of 03 nos. singe men barrack (G+II), black top bituminous Road and Main Drain for Assam Rifles at Laitkor, Shillong (Meghalaya)	NPCCL	154.07	0.39	Completed
2.	AR	Construction of 72 nos. Type-II SF accommodation for Assam Rifles at Laitkor (Shillong)	NPCCL	744.67	1.86	Completed
3.	AR	Construction of 01 block of 04 nos. (G+III) and Bituminous Road for Assam Rifles Bn. at Srikona Silchar	NPCCL	168.50	0.42	Completed
4.	AR	Construction of 01 block of 03 nos. singe men barrack (G+II) and 01 block of 06 nos. Type -II (G+II) for No 2 Transit Camp at Jorhat (Assam).	NPCCL	188.09	0.47	Completed
5.	AR	Construction of 32 nos. Type -II quarters (SF) for Assam Rifles Bn. at Jorhat (Assam).	NPCCL	330.27	0.83	Completed
6.	AR	Construction of 03 singes men barrack with allied services and development works for COE Diphu (Assam).	HPL	188.01	0.47	Completed
7.	AR	Construction of 01 blocks of 04 nos. singe men barrack, 01 No JCO Mess and 01 nos. 20 bedded Hospital for Assam Rifles Battalion at Haflong (Assam).	NPCCL	404.20	1.01	Completed
8.	AR	Construction of 12 nos. Type-III quarters (G+II) and 66 nos. Type-II quarters (G+II) accommodation at Jorhat (Assam).	NPCCL	653.18	1.63	Completed
9.	AR	Construction of 08 nos. single Men barrack (G+III), 04 nos. single officers accommodation, 12 nos. single JCOs accommodation, 01 administrative block (G+I), 01 officers mess, 01 JCOs mess for Assam Rifles Bn. at Khonsa (Arunachal Pradesh).	EPIL	1545.33	3.86	Completed
10.	AR	Construction of 64 nos. Type-II (G+III) quarters for Assam Rifles Bn. at Charduar (Assam).	EPIL	617.54	1.54	Completed

11.	AR	Construction of 48 nos. Type-II (G+III) quarters for Assam Rifles Bn. at Khonsa (AP).	EPIL	528.60	1.32	Completed
12.	AR	Construction of 02 Type-V (G+I) quarters, 72 nos. Type-II quarters (G+II) and 04 nos. single officers living accommodation (G+I) for 29 Bn. Assam Rifles at Jairampur, Arunachal Pradesh	EPIL	610.59	1.53	Completed
13.	AR	Construction of 48 nos. T-II quarters and 12 nos. T-III accommodation for Assam Rifles at Jorhat	EPIL	322.34	0.81	Completed
14.	AR	Construction of 12 nos. T-III (G+II) and 54 nos. T-II G+II quarter for 43 Bn. AR at Lokra (Assam).	EPIL	459.01	1.15	Completed
15.	AR	Construction of 09 nos. single men barrack (G+II), 01 No Adm. Block (G+I) and 01 No officer mess for 43 Bn. AR at Lokra.	EPIL	419.30	1.05	Completed
16.	AR	Residential buildings support facility and internal road for KLP location of Assam Rifles at Modi (Manipur).	NPCCL	120.04	0.30	Completed
17.	AR	Construction of 12 nos. T-II (G+II) qtrs in 02 blocks for AR at Tuensang (Nagaland).	NPCCL	83.57	0.21	Completed
18.	AR	Construction of 08 blocks of 64 nos. Type-II Quarters (G+III) for Assam Rifles Bn. at Mokokchung (Nagaland).	NPCCL	890.05	2.23	Completed
19.	AR	Construction of 12 nos. Type - III in (G+II) and 12 nos. Type- II quarters (G+II) for 5 Sector HQ and 78 nos. Type-II quarters (G+II) for Assam Rifles Bn. at Chieswema (Nagaland).	NPCCL	84.70	0.21	Completed
20.	AR	Construction of 72 quarters Type-II (G+III) for AR Bn. at Kashirambasti.	NPCCL	868.99	2.17	Completed
21.	AR	Construction of 01 Block of 03 nos. single men barracks for 06 NCOs and 60 Ors (G+II) and 01 no. Admn. Block (G+I) for 21 Assam Rifles.	NPCCL	276.72	0.69	Completed
22.	AR	Construction of magazine building for AR	NPCCL	96.41	0.24	Completed
23.	AR	Construction of 01 Block of 03 nos. single men barrack (G+II) and 01 Block of Cook House cum Dining Hall for AR	NPCCL	295.73	0.74	Completed
24.	AR	Construction of 01 block of 03 nos. single men barrack (G+II) with approach road for new location of Assam Rifles.	NPCCL	154.42	0.39	Completed
25.	AR	Construction of 06 nos. single JCOs accommodation (G+I), 01 block of 03 nos. single men barrack (G+II), 01 no. admn. block (G+I) and 01 officers mess for Sector HQ and 01 block of 03 nos. single men barrack (G+I) for A.R Bn. .	NPCCL	895.76	2.24	Completed
26.	AR	Construction of one block of 04 nos. single men barrack (G+III) for A.R Bn. at Jwalamukhi and one block of 04 nos. single Men barrack (G+III) for A.R Bn. at Maram.	NPCCL	429.00	1.07	Completed

27.	AR	Construction of 1 No. Type-VI (GF), 4 nos. Type-V (G+I), 13 nos. Type-III, 18 nos. Type-II (G+2) and 2 nos. single officers accommodation with allied services.	NPCCL	677.38	1.69	Completed
28.	AR	Construction of 16 nos. Type- quarters for Assam Rifles at Agartala (Tripura).	NPCCL	201.43	0.50	Completed
29.	AR	Construction of 02 nos. Type-V quarters, 04 nos. single JCOs accommodation and 16 nos. Type-II quarters for Assam Rifles BN at Udaipur (Tripura).	NPCCL	299.62	0.75	Completed
30.	AR	Construction of 08 nos. single JCOs Accommodation (G+I) 02 Blocks of 06 nos. single men barrack (G+II) one No Adm Block 01 No. officer mess one No JCO club and internal road for 36 AR at Radhanagar.	NPCCL	565.40	1.41	Completed
31.	AR	Construction of 02 nos. T-V (G+I) 02 nos. T-IV (G+I) 12 nos. T-III 90 nos. T-II (G+II) and 06 nos. single officer accommodation for 36 AR at Radhanagar.	NPCCL	888.42	2.22	Completed
32.	AR	Construction of 06 nos. T-III (G+II) & 78 nos. T-II (G+II) for 15 AR at Teliamura.	NPCCL	769.54	1.92	Completed
33.	AR	Construction of 48 nos. Type-II and 06 nos. Type-III Quarters for Assam Rifles at Lunglie, Mizoram.	EPIL	501.55	1.25	Completed
34.	AR	Construction of 04 nos. single men barrack (G+II) in 1 block with allied services and development works for ARC & MC, Laitkor (Shillong).	NPCCL	272.74	0.68	Ongoing
35.	AR	Construction of 02 nos. Type-V (G+1) with allied services and development Works for Assam Rifles at Haflong (Assam).	NPCCL	87.45	0.22	Ongoing
36.	AR	Construction of 01 No Type-VI (G+I) quarters in one block with allied services and development works for HQ IGAR (East) at Srikona (Assam).	NPCCL	63.14	0.16	Ongoing
37.	AR	Construction of 02 nos. Type-V quarters (G) in 1 block with allied services and development works for HQ 25 Sect AR at Jorhat (Assam).	NPCCL	81.47	0.20	Ongoing
38.	AR	Construction of 11 nos. single JCOs (G+II) quarters 06 units in 01 block and 05 units in 01 block (G+II) for AR and 01 no. single men barrack (G) in 01 block for ARDB & TC with allied services and development works at Jorhat (Assam).	NPCCL	149.70	0.37	Ongoing
39.	AR	Construction of 08 nos. single officer (G+III) in one block and 07 nos. single civilian accommodations (G+III) in one block including development works and allied services for AR Bn. at Srikona (Assam).	NPCCL	206.45	0.52	Ongoing
40.	AR	Construction of 06 nos. Type-V quarters (G+II) in one block with allied services and development works for IG, AR (East) at Srikona (Assam).	NPCCL	267.72	0.67	Ongoing

41.	AR	Construction of storage accommodation. (G) in 1 block including development works and allied services for 3 works of AR at Jorhat (Assam).	NPCCL	41.86	0.10	Ongoing
42.	AR	Construction of Regimental School (G+I) in 01 block with allied services and development works for AR Bn. at Lokhra (Assam).	NPCCL	72.37	0.18	Ongoing
43.	AR	Construction of Residential School (GH+I) in 1 block with allied services and development works for AR Bn. at Haflong (Assam).	NPCCL	74.51	0.19	Ongoing
44.	AR	Construction of quarter guard, kote, armourer shop (G) in one block with allied services and development works for AR Bn. at Haflong (Assam).	NPCCL	168.70	0.42	Ongoing
45.	AR	Construction of MT accommodation in 03 blocks including allied services and development Works for AR Bn. at Haflong (Assam).	NPCCL	165.53	0.41	Ongoing
46.	AR	Construction of 10 nos. single JCOs accommodation in 02 blocks of (G+I) including infrastructural development works for AR Bn. at Jairampur (Arunachal Pradesh).	EPIL	100.08	0.25	Ongoing
47.	AR	Construction of MT accommodation with Tech stores (G+I) for AR Bn. at Khonsa (Arunachal Pradesh).	EPIL	152.39	0.38	Ongoing
48.	AR	Construction of 08 nos. Type -II (G+III) in one block with allied services and development works for AR Works at Zunheboto (Nagaland).	NPCCL	117.17	0.29	Ongoing
49.	AR	Construction of 02 nos. Type - IV (G+I) quarters with allied services and development works for AR Bn. at Wokha, Nagaland.	NPCCL	43.05	0.11	Ongoing
50.	AR	Construction of 04 block of 24 nos. Type-II (G+II) for AR Bn. at Kangvai (Manipur).	NPCCL	342.31	0.86	Ongoing
51.	AR	Construction of 08 nos. single JCOs (G+III) in one block including development works and allied services for Sector HQ AR at Tuensang (Nagaland).	NPCCL	84.70	0.21	Ongoing
52.	AR	Construction of 06 nos. Type-III (G+II) in one block including development works and allied services for AR Bn. at Kohima (Nagaland).	NPCCL	109.70	0.27	Ongoing
53.	AR	Construction of 16 nos. single JCOs accommodation (G+III) in 02 blocks with allied services land development works for AR Bn. at Naginimora (Nagaland).	NPCCL	149.68	0.37	Ongoing
54.	AR	Construction of 24 nos. Type-II quarters (G+III) in 03 blocks with allied services and development works for AR Bn. at Naginimora (Nagaland).	NPCCL	300.12	0.75	Ongoing
55.	AR	Construction of 01 No JCOs Club (G) in one blocks including development works and allied services for AR Bn. at Ghaspani (Nagaland).	NPCCL	108.28	0.27	Ongoing

56.	AR	Construction of 04 blocks of 24 nos. Type-II (G+II) for AR Bn. at Kangvai (Manipur).	NPCCL	336.60	0.84	Ongoing
57.	AR	Construction of 06 nos. Type-3 <sup>rd</sup> Quarters (G+II) in 01 block, 02 nos. Type-IV (G+I) in 01 block and 02 nos. Type V Quarters for AR. at Wokha (Nagaland).	NPCCL	44.46	0.11	Ongoing
58.	AR	Construction of Boundary Wall with RCC posts and 1.35 km. new road for AR	HPL	28.28	0.07	Ongoing
59.	AR	Construction of 01 Block of 04 nos. single Men Barrack (G+III) and 01 no. Cook House cum Dining Hall for AR	HPL	354.20	0.89	Ongoing
60.	AR	Construction of 12 nos. Ty-II qtrs. (G+II) in 02 blocks and 10 nos. Type-IV (G+I) in 5 blocks with allied services and development works for AR	NPCCL	370.29	0.93	Ongoing
61.	AR	Construction of 03 nos. single men barrack (G+II) with approach road for KLP location of AR	HPL	179.63	0.45	Ongoing
62.	AR	Construction of admn. block (G+I) including allied services and development works for A.R	NPCCL	305.12	0.76	Ongoing
63.	AR	Construction of quarter guard, Kote, armoury and arm shop including development works and internal road for AR	NPCCL	133.51	0.33	Ongoing
64.	AR	Construction of 20 bedded hospital including development Works for AR	HPL	223.20	0.56	Ongoing
65.	AR	Construction of 24 nos. Type-II quarters. including allied services and development works for IG, AR.	NPCCL	337.62	0.84	Ongoing
66.	AR	Construction of 04 nos. single officers accommodation in 1 block with allied services and development works for AR	NPCCL	72.90	0.18	Ongoing
67.	AR	Construction of 01 No. single men barrack (G) in 01 block with allied services and development works for Sector HQ, AR	NPCCL	98.20	0.25	Ongoing
68.	AR	Construction of 02 nos. Ty-V quarters. (G) in 1 block including development works and allied services for 4 works of AR	NPCCL	106.49	0.27	Ongoing
69.	AR	Construction of Housing Project-02 nos. Type-IV quarters. (G+I) in 01 block and 02 nos. Type-V quarters. (G+I) in 1 block with allied services and development works for AR	NPCCL	162.22	0.41	Ongoing
70.	AR	Construction of 24 nos. single JCOs accommodation (G+III) in 3 block with allied services and development works for AR	NPCCL	280.67	0.70	Ongoing
71.	AR	Construction of Housing Project-24 nos. Type-II quarters. (G+III) in 03 blocks with allied services and development works for AR	NPCCL	373.36	0.93	Ongoing

72.	AR	Construction of Housing Project-24 nos. Type-II quarters. (G+III) in 03 blocks with allied services and development works for AR	NPCCL	376.24	0.94	Ongoing
73.	AR	Construction of Housing Project-24 nos. Type-II quarters. (G+III) in 03 blocks with allied services and development works for AR	NPCCL	376.24	0.94	Ongoing
74.	AR	Construction of 12 nos. single J.C.O accommodation (G+II) in 2 blocks and 16 nos. Type-II quarters (G+III) in 2 blocks with allied services and development works for AR	NPCCL	390.97	0.98	Ongoing
75.	AR	Construction of Housing Project-24 nos. Type-II quarters. (G+III) in 03 blocks and with allied services and development works for AR	NPCCL	397.03	0.99	Ongoing
76.	AR	Construction of Housing Project-24 nos. Type-II quarters. (G+III) in 03 blocks and with allied services and development works for AR	NPCCL	365.45	0.91	Ongoing
77.	AR	Construction of Housing Project-02 Dwelling Units Type-V quarters in (G) configuration in 01 block.	HPL	114.34	0.29	Ongoing
78.	AR	Construction of Housing Project-16 Dwelling Units Type-II quarters. in (G+III) configuration.	HPL	268.57	0.67	Ongoing
79.	AR	Construction of 04 nos. single men barrack (G+III) including allied services and development works for A.R Bn.	HPL	359.21	0.90	Ongoing
80.	AR	Construction of 1 No. storage accommodation (G) in 1 block including development works and allied services for 4 works AR	NPCCL	52.98	0.13	Ongoing
81.	AR	Construction of one administration block in 1 block including development works and allied services for AR	NPCCL	58.67	0.15	Ongoing
82.	AR	Construction of recreation room in 1 block with allied services and development works for AR	NPCCL	65.53	0.16	Ongoing
83.	AR	Construction of quarter guard, kote, armourer shop (G) in 1 block with allied services and development works for AR	NPCCL	159.77	0.40	Ongoing
84.	AR	Construction of one no. office building. (G+I) in one block with allied services and development works for HQ, IGAR(S) AR	NPCCL	210.43	0.53	Ongoing
85.	AR	Construction of magazine building with allied services and development works for AR	NPCCL	146.95	0.37	Ongoing
86.	AR	Construction of magazine building with allied services and development works for AR	NPCCL	148.45	0.37	Ongoing
87.	AR	Construction of one. officer club in 1 block with allied services and development works for A.R Bn. .	NPCCL	266.01	0.67	Ongoing

88.	AR	Construction of two nos. Cook House cum Dining Hall (G) in 2 blocks with allied services and development works and construction of recreation room (G) in 1 block with allied services and development works.	NPCCCL	212.28	0.53	Ongoing
89.	AR	Construction of 01 storage room (G) in one block with allied services and development works for AR	NPCCCL	164.08	0.41	Ongoing
90.	AR	Construction of Family Welfare Centre along with allied services and development works for AR	HPL	96.02	0.24	Ongoing
91.	AR	Construction of officer club along with allied services and development works for AR	HPL	252.50	0.63	Ongoing
92.	AR	Construction of 01 No. Admn. Block (G+I) including allied services and development works for AR	HPL	330.93	0.83	Ongoing
93.	AR	Construction of 24 nos. Type-II quarters. (G+III) in 03 block with allied services and development works for AR	NPCCCL	403.58	1.01	Ongoing
94.	AR	Construction of 08 nos. single officers accommodation (G+I) in 02 blocks with allied services and development works for AR	NPCCCL	148.00	0.37	Ongoing
95.	AR	Construction of 72 nos. Type-II accommodation With development works and ancillary service for A.R Sector HQ/Bn. HQ.	NPCCCL	935.91	2.34	Ongoing
96.	AR	Construction of 48 nos. Type-II (G+2) in 08 block and 07 nos. single JCOs accommodation with development works water supply and external electrification for AR	NPCCCL	707.07	1.77	Ongoing
97.	AR	Construction of accommodation for Assam Rifles at Zokhawsang, Mizoram.	EPIL	5438.65	13.60	Ongoing
98.	AR	Construction of 06 nos. single men barracks with development works for Assam Rifles Bn. at Radhanagar (Tripura).	NPCCCL	285.15	0.71	Ongoing
99.	AR	Construction of 08 nos. single JCOs accommodation. (G+III) in 1 block along with development Works and allied services for AR Bn. at Lunglei (Mizoram).	EPIL	91.65	0.23	Ongoing
100.	AR	Construction of Family Welfare Centre along with allied services and development Works for AR Bn. at Serchip (Mizoram).	EPIL	107.90	0.27	Ongoing
101.	AR	Construction of storage accommodation. (G+I) including infrastructural development Works for AR Bn. at Serchip (Mizoram).	EPIL	192.00	0.48	Ongoing
102.	AR	Construction of quarter guard/kote/armoury including infrastructural development works for AR Bn. at Lunglei (Mizoram).	EPIL	194.18	0.49	Ongoing

103.	BSF	Construction of one number 240 Men barrack for Bn. HQ. Separated family Campus at Mathura.	NBCC	950.99	2.38	Ongoing
104.	BSF	External Development Works & Bulk Services (Road Work/boundary wall/entrance gateway & dormitory block) for Campus Mathura.	NBCC	456.67	1.14	Ongoing
105.	BSF	Construction of GOs Mess with 07 suites and SOs with 04 suites for Bn. Hq. Campus Baad, Mathura (UP).	NBCC	446.54	1.12	Ongoing
106.	BSF	Construction of Store Block, Tradesman Shop & MT Complex for Bn. HQ. Separated family Campus Baad Mathura (U.P.).	NBCC	492.23	1.23	Ongoing
107.	BSF	Constructions of 90 men barrack at Sector HQ., Greater Noida.	NBCC	475.9	1.19	Ongoing
<b>Total</b>				<b>38137.37</b>	<b>95.34</b>	



**Annexure-4.7**  
**Absence of drawings and design**  
**(Refer para 4.4.1)**

S. No.	force	State	Particulars of Work	Executive Agency	Hindrence (in days )
1.	BSF	West Bengal	Construction of MT Workshop & MT park at Sector HQ, Radhabari	CPWD	45
2.	BSF	West Bengal	Construction of platoon level border out post at Shamsher	CPWD	61
3.	CRPF	West Bengal	Development of bulk service SH: Nallah & drain	CPWD	39
4.	CRPF	West Bengal	Development of bulk service SH: STP of capacity of 870 cum	CPWD	114
5.	CRPF	West Bengal	Construction of 3 No 240 men barrack at Cobra Bn. Salboni	CPWD	49
6.	CRPF	West Bengal	Construction of 222 family quarters (180 nos. Type-II)	CPWD	100
7.	CRPF	West Bengal	Construction of 20 bedded hospital for Cobra Bn. at Salboni	CPWD	203
8.	CRPF	West Bengal	Construction of BIN Type magazine for Group Centre, CRPF, Siliguri	CPWD	166
9.	BSF	West Bengal	Construction of residential quarters at Seema Nagar SH: 01 Type-V quarters.	CPWD	63
10.	BSF	West Bengal	Construction of boundary wall (7300 m) along the periphery of Signal Training Centre	CPWD	222
<b>Total</b>					<b>1062</b>

**Annex- 4.8**  
**Execution of extra item without Technical Sanction**  
**(Refer para 4.4.2)**

(₹ in lakh)

S. No.	force	Executing Agency	Name of the Work	Amount of extra item
1.	BSF	CPWD	Construction of combined drill shed for 02 units at campus Rani Nagar, Jalpaiguri.	8.47
2.	BSF	CPWD	Constructions of combined drill shed and open air theatre for Signal Training Centre,	7.96
3.	BSF	CPWD	Construction of administration block, jawan barrack and magazine kote i/c internal water supply and sanitary installation at border out post Khanjipara in Nadia district of West Bengal for 42 Bn. under Sector HQ, Krishnanagar	2.45
4.	BSF	CPWD	Construction of office block, magazine, kote, wireless block & jawan barrack at border out post Durgapur of 28 Bn. under Malda Sector HQ, Malda Ftr.	1.28
5.	BSF	CPWD	Construction of admn. block, magazine, kote, kitchen and dining hall i/c internal water supply and sanitary installation of bop dmc in Murshidabad district of West Bengal for 126 Bn. under Sector HQ kolkata.	5.68
6.	BSF	CPWD	Construction of administration block magazine, kote, kitchen and dining hall i/c in ternal water supply and sanitary installation of border out post Maluapara in Nadia district of West Bengal for 42 Bn. under Sector HQ Krishnanagar Sb. Ftr.	2.73
7.	BSF	CPWD	Construction of office block, magazine, kote, wireless block & kitchen, dining block & toilet block at border out post Chakabanshi of 57 Bn. under Sector HQ Malda, Hq Malda ftr.	0.15
8.	BSF	CPWD	Construction of magazine, kote, wireless block & kitchen, dining block & jawan barrack & toilet block at bop kestopur of 123Bn. under Sector HQ Malda, Malda Ftr.	2.11
	BSF		<b>Total</b>	<b>30.83</b>
9.	ITBP	CPWD	Water supply scheme in Lingdum 13th Bn. Lingdum	2.65
			<b>Total</b>	<b>2.65</b>
10.	CRPF	CPWD	Construction of administration block for 3rd Signal, Salt Lake, Kolkata	1.01
11.	CRPF	CPWD	Revised sanction for 224 nos. family quarters (T/II-224) at Group Centre Siliguri	173.65
12.	CRPF	CPWD	Construction of dhobi ghat at Group Centre, CRPF, Siliguri	4.97
			<b>Total</b>	<b>179.63</b>
			<b>Grand Total</b>	<b>213.11</b>

**Annex-4.9**  
**No revised Technical Sanction**  
**(Refer para 4.4.3)**

(₹ in lakh)

S. No.	force	State	Particulars of the Work	Executing Agency	Technical Saction Amount	Actual Exp.	Excess Exp.	Percentage of Excess Exp.
1.	ITBP	Uttra Khand	Construction of administration block and training block at Auli, Uttarakhand	CPWD	308.45	411.14	102.69	33.29
2.	ITBP	Uttra Khand	Development of Storm water system & drains at 12th Bn. Matli, Uttarakhand	CPWD	107.69	133.08	25.39	23.58
3.	ITBP	Uttra Khand	Construction of administration block for 1 <sup>st</sup> Bn., Uttarakhand	CPWD	223.88	279.64	55.76	24.91
4.	ITBP	Uttra Khand	Construction of quarter guard, quarter master store and MI room at Auli, Uttarakhand	CPWD	196.67	243.53	46.86	23.83
5.	ITBP	Uttra Khand	Construction of officer mess at Auli, Uttarakhand	CPWD	117.23	180.47	63.24	53.95
6.	ITBP	Uttra Khand	Construction of accommodation at ITBP Seemadwar Dehradun. SH: Construction of 200 nos. Type-I quarters and SH: Construction of 144 nos. Type-II quarters, in ITBP campus Uttarakhand	CPWD	1984.82	2335.63	350.81	17.67
7.	ITBP	Uttra Khand	Construction of quarter guard in Astel Estate of ITBP Academy Massoorie Dehradun, Uttarakhand	CPWD	189.16	243.83	54.67	28.90
<b>Total</b>					<b>3127.90</b>	<b>3827.32</b>	<b>699.42</b>	

**Annex-4.10**  
**Delay in commencement of Work**  
**(Refer para 4.5.1)**

(₹ in crore)

S. No.	Name of the Work	Year of sanction	Force	Agency	Amount of AA/ES	Tender amount	LOI date	Stipulated date of completion	Time lapsed
1.	Construction of Residential School (GH+I) in one block with allied services and development woks for AR Bn. at Haflong (Assam)	2013-14	AR	NPCCL	0.95	0.82	18.12.13	15	10
2.	Construction of quarter guard, kote, armour shop (G) in one block with allied services and development woks for AR Bn. at Haflong (Assam)	2013-14	AR	NPCCL	2.21	1.93	05.10.13	15	12
3.	Construction of MT accommodation in 03 blocks including allied services and development Works for AR Bn. at Haflong (Assam)	2013-14	AR	NPCCL	2.15	1.87	01.10.13	15	12
<b>Total</b>					<b>5.31</b>	<b>4.62</b>			

**Annex-4.11**  
**Payment of deviated quantities at market rates**  
**(Refer para 4.5.2)**

(₹ in lakh)

Sl.No.	Name of the work	Estimated cost	Tender amount	Name of contractor	Agreement No.	Stipulated date of commencement	Stipulated date of completion	Status of the work	No of items paid on market rate	Total amount as per agreement rate	Total amount as per market rate	Excess payment on market rate
1	2	3	4	5	6	7	8	9	10	11	12	13
1.	Construction of non-residential accommodation for office of Group commandant, quarters, Group Headquarters, Guwahati, Assam, (Block A & Block B) including development of site)	675.72	708.86	M/s O.P. Kondai & Co. Pvt. Ltd.	72/CE/EE/G CD/2009-10	18.07.2009	08.01.2011	completed	60	55.10	91.71	36.61
2.	Construction of boundary wall with 2 nos. reception post, 07 nos. watch towers for 23 <sup>rd</sup> Bn. Udalguri at Sarbaherua, Assam	224.88	308.37	M/s Guneshwar Sharma	08/EE/AAW/ D/2011-12	05.05.2011	03.05.2012	completed	11	38.56	45.48	6.92
<b>Total</b>												<b>43.53</b>

**Annex- 4.12**  
**Use of extra items without taking approvals**  
**(Refer para 4.5.3)**

(₹ in lakh)

Sl.No.	Name of Work	A.A./E.S	Estimated Cost	Tendered Amount	Final/upto date payment made to contractor	Payment made on a/c of extra items of work (₹ in lakh)
1.	Construction of Administration Block Bangrasia, Bhopal	221.45	138.50	155.44	152.79	4.95
2.	Construction of 50 Bedded Hospital at Bangrasia, Bhopal	1281.41	653.19	822.41	948.69	12.41
3.	Construction of 120 nos. Type-I quarters Indore	482.33	355.94	380.99	391.78	6.40
4.	Re-construction & strengthening of front boundary wall at Indore	96.19	88.50	92.80	100.38	11.18
5.	Construction of 501 Type-II quarters at CRPF Neemuch	4657.93	3098.21	3885.65	4423.09	51.46
6.	Construction of Boundary Wall at CRPF Neemuch	496.78	80.02	96.51	103.67	2.03
	Agmt No. 34/EE/ICD-I/2008-09		127.37	156.04	183.32	4.26
	Agmt No. 30/EE/ICD-I/2008-09		67.02	82.41	86.98	2.06
	Agmt No. 36/EE/ICD-I/2008-09		78.72	97.29	113.27	11.20
	Agmt No. 35/EE/ICD-I/2008-09					
7.	Replacement of false ceiling of main office and signal centre for 4 <sup>th</sup> Signal Bn. ., CRPF, Neemuch	44.61 (C) 14.07 (E) <b>Total 58.68</b>	33.18	33.50	39.40	1.80
8.	Construction of Permanent Morcha near all main gates and offices and other important place at Group Centre, CRPF, Neemuch	44.98	35.13	41.93	46.41	4.98
9.	Providing and erection of steel trusses and roof over open air auditorium at Academy Tekanpur	59.90	53.40	64.86	65.34	3.25
10.	Construction of security fencing 5.35 km. from Bona Gate towards widow quarters at Academy Tekanpur	59.94	49.53	65.91	36.00 (upto 2 <sup>nd</sup> RA Bill & work in progress)	1.85

11.	Construction of Security cum Boundary Wall in front of Academy house & officers colony towards N-75 at Academy Tekanpur	59.83	32.34	42.99	61.92	2.71
12.	Improvement of Type-II quarters (39 nos.) at TSU, Academy Tekanpur	60.00	46.04	60.72	29.98 (work in progress)	0.48
13.	Construction of Entrance Gate at Academy Tekanpur	59.95	51.37	65.82	65.93	1.31
14.	Renovation of GO's Mess at CRPF, Neemuch (SH: S/R to E.I. & Fans including AC unit compound lighting & service connection)	NA	73.03	96.03	NA	0.87
15.	Construction of quarters at Darya Mahal, , Barwaha	290	202.31	242.94	210.11	13.53
16.	Construction of Inspection Gallery, Barwaha	60	52.23	65.70	82.86	9.44
17.	Construction of six nos. quarters, Barwaha	168.57	106.59	132.38	135.27	5.91
18.	Construction of four nos. Drill Shed, , Barwaha	169.70	62.70	87.81	109.62	2.29
19.	Construction of collapsed compound wall, Barwaha	21.25	18.54	22.34	21.78	1.16
20.	Construction of MT Complex, ITBP, Shivpuri	125.38	91.61	96.46	125.23	3.8
					<b>Total</b>	<b>159.33</b>

**Annex- 4.13**  
**Delay in completion of Work/Cost overrun due to delayed execution & savings in the completed works**  
**(Refer para 4.5.5.1 & 4.5.6)**

*Delay in completion of Work (1 to 129+ 1 to 189+ 1 to 87= 405), cost overrun in completed works ( 1 to 129) and Savings in completed works (1 to 189)*

(₹ in lakh)

S.No.	Force	State	Name of Work	Executing Agency	Delay in Month	Present status as on completion of audit	Amount of AA & ES	Final Exp/Up to date Exp.	Difference
1.	SSB	Delhi	Renovation of Level-II Communication Center RK Puram New Delhi	DEPTT.	2	Completed	31.12	34.04	2.92
2.	SSB	Delhi	Construction of M.T.Guard Ghitorni	DEPTT.	11	Completed	15.63	16.94	1.31
3.	SSB	Delhi	Renovation of Computer Branch RK Puram New	DEPTT.	10	Completed	3.67	42.48	38.81
4.	SSB	Delhi	Construction of S.P. Canteen Ghitorni	DEPTT.	12	Completed	26.03	28.58	2.55
5.	BSF	Delhi	Construction of Modular Work Station	DEPTT.	2	Completed	59.08	63.08	4
6.	BSF	Delhi	Construction of office accommodation for Staff Air Wing	DEPTT.	4	Completed	58.91	64.8	5.89
7.	BSF	Delhi	Providing flooring tiles in corridors	DEPTT.	1	Completed	50.73	55.79	5.06
8.	BSF	Delhi	Renovation of Type-I quarters Chhawla	DEPTT.	14	Completed	59.68	59.95	0.27
9.	BSF	Delhi	Renovation of Type-II quarters Chhawla	DEPTT.	14	Completed	59.56	64.66	5.1
10.	CRPF	Delhi	Strengthening of existing Boundry Wall, Mahavir Nagar, New Delhi	CPWD	8	Completed	46.08	50.77	4.69
11.	CRPF	Delhi	Water Proofing Treatment, Jahroda Kalan, New Delhi	CPWD	1	Completed	28.05	29.75	1.7
12.	CRPF	Delhi	Providing security light along with peripheral Wall	CPWD	5	Completed	44.52	50.12	5.6
13.	BSF	West Bengal	Construction of nalla and drain including development work adjacent to boundary wall in rear portion of Kdamtala	CPWD	0	Completed	98.42	125.56	27.14
14.	BSF	Assam	Construction of remaining portion of boundary wall for campus at Dholchera Silchar, Assam	CPWD	32	Completed	178.69	181.89	3.2



15.	NSG	Delhi	Construction of Water Tank at NSG campus, Manesar	DEPTT.	6	Completed	39.98	42.33	2.35
16.	NSG	Delhi	Construction of Cook House at Manesar	DEPTT.	4	Completed	14.98	17.19	2.21
17.	BSF	Tripura	Construction of MI Room for Bn. HQ Campus Maharanchera under Sector HQ	CPWD	8	Completed	149.54	164.27	14.73
18.		Delhi	Renovation of Hospital Building & Physiotherapy Room by providing platform with kota stone flooring adjoining to the canteen area at Campus Saket	CPWD	8	Completed	24.59	35.69	11.1
19.		Delhi	Electrification of 13 No. Portable Huts at Mahipal Pur	CPWD	2	Completed	10.07	16.53	6.46
20.	ITBP	Delhi	Construction of boundary wall	DEPTT.	0	Completed	38.66	39.49	0.83
21.		West Bengal	Construction of administration block in West Bengal for 92 Bn. under Sector HQ Krishnanagar SBI Ftr.	CPWD	24	Completed	77.24	77.36	0.12
22.		Rajasthan	Construction of Jawan Barrack at border out post Vijeta, Binjour, Majnu & Kheruwala-64 Bn.	DEPTT.	5	Completed	57.83	63.59	5.76
23.		Rajasthan	Providing and laying chain link fencing around quarter guard	CPWD	0	Completed	28.9	31.63	2.73
24.		Rajasthan	Developing of Rain Water Harvesting System at Campus Regional Training Centre-I Deoli, Rajasthan	CPWD	0	Completed	23.02	29.85	6.83
25.		Rajasthan	Construction of residual work at Ceremonial Parade Ground	CPWD	0	Completed	42.05	45.86	3.81
26.		Rajasthan	Construction of Boundary Wall around cemetery ground	CPWD	NA	Completed	18.67	20.07	1.4
27.	CRPF	Rajasthan	Maintenance and aesthetic improvement of Masuda House	CPWD	4	Completed	27.04	27.62	0.58
28.	CRPF	Gujarat	Strengthening of existing compound wall and construction of new compound wall in place of damaged part of the compound wall around the campus of G.C. CRPF at Gandhinagar.	CPWD	3	Completed	58.21	60.31	2.1
29.	CRPF	Gujarat	Construction of 3 mtr. wide kachcha peripheral road for patrolling along the compound wall at G.C. CRPF Campus, Gandhinagar.	CPWD	10	Completed	53.08	54.79	1.71

30.		Gujarat	Construction of 04 nos. deficient GOs mess	DEPTT.	31	Completed	32.76	46.67	13.91
31.		Gujarat	Construction of 03 nos. of magazine building for 133 (Now 107) Bn. under Sector HQ., Gandhinagar, Gujarat	DEPTT.	14	Completed	23.78	31.85	8.07
32.	CRPF	Assam	Construction of 33 KV Sub Station & Electric Sub Station rooms at Training Area & Gate No.3.	CPWD	21	Completed	164.87	169.35	4.48
33.	CRPF	Tripura	Construction of boundary wall with two main gates, watch towers 6 nos., and sentry posts 18 nos.	CPWD	13	Completed	328.65	405.66	77.01
34.	BSF	Tamil Nadu	Construction of Guard Room	DEPTT.	8	Completed	15.39	16.11	0.72
35.	BSF	Tamil Nadu	Providing false ceiling, vitrified tiles and misc. works at GOs mess	CPWD	NA	Completed	14.08	14.77	0.69
36.	CRPF	Tamil Nadu	Compound wall with gate around 12 mahila SOs dormitory and 60 women barracks	CPWD	5	Completed	11.49	15.59	4.1
37.	ITBP	Arunachal Pradesh	Construction of water bound macadam road & re-carpeting of road at 9th Bn. Lohitpur	CPWD	15	Completed	193.16	257.85	64.69
38.	ITBP	Arunachal Pradesh	Construction of boundary wall with elevated watch tower, guard room and sentry post with gate at Mohanbari.	CPWD	8	Completed	175.23	181.18	5.95
39.	SSB	Arunachal Pradesh	Construction of Type-V-02 nos. residential quarters at 38 <sup>th</sup> Bn. Tawang	CPWD	5	Completed	140.62	366.39	225.77
40.	SSB	Arunachal Pradesh	Construction of Type-IV-06 nos. quarters at 38th Bn. Tawang	CPWD	23	Completed	218.01	366.39	148.38
41.	CISF	Delhi	Construction of 144 Girls Hostels at Shastri Park	DMRC	29	Completed	306	354.72	48.72
42.	BSF	MP	Strengthening of front boundary wall gates and guard rooms at CSWT Indore.	CPWD	4	Completed	96.19	102.42	6.23
43.	CRPF	Assam	Repair by re-carpeting of road/by lanes of Group Centre, CRPF, Guwahati	CPWD	3	Completed	35.26	40.43	5.17
44.	SSB	Assam	Construction of 01 No. residence for Commandant + one officer at 33rd Bn. Rangia	DEPTT.	21	Completed	16.30	16.45	0.15
45.	SSB	Arunachal Pradesh	Repair and re-carpeting of internal bituminous road and water bound macadam road at 34th Bn. Dirang	DEPTT.	0	Completed	14.13	15.44	1.31

46.	SSB	Arunachal Pradesh	Construction of garage for medium and heavy vehicles at 38th Bn. Tawang	DEPTT.	1	Completed	22.75	25.02	2.27
47.	AR	Arunachal Pradesh	Provision of 81 MM Motor Simulator for 18 Assam Rifles at Jairampur	DEPTT.	8	Completed	55.93	58.12	2.19
48.	CRPF	West Bengal	Construction of BIN Type magazine for Group Centre, CRPF, Siliguri	CPWD	11	Completed	40.45	55.69	15.24
49.	CRPF	West Bengal	Flood damage repair (BP 358 MP To BP 357 MP)	CPWD	1	Completed	23.57	42.32	18.75
50.	CRPF	West Bengal	Construction of dhobi ghat at Group Centre, CRPF, Siliguri	CPWD	10	Completed	16.00	27.10	11.1
51.	CRPF	West Bengal	Construction of cycle and motor cycle shed near administrative block at Group Centre, CRPF, Siliguri	CPWD	0	Completed	19.69	42.15	22.46
52	AR	Manipur	Construction of 5 nos. temporary structures for communication set up and establishment of 140 Bn. of under Sector HQ Ci (Ops), Manipur	DEPTT.	7	Completed	36.36	63.78	27.42
53	AR	Mizoram	Construction of recreation room for HQ 23 Sector AR at Khatla, Aizawl	DEPTT.	2	Completed	54.00	56.65	2.65
54	AR	Tripura	Provision of surge protection for signal exchange and magazine building of 35 AR at Agartala	DEPTT.	15	Completed	23.02	24.44	1.42
55	CRPF	Maharashtra	Construction of 3 nos. 120 men barracks	CPWD	13	Completed	599.47	637.92	38.45
56	CRPF	Delhi	Augmentation of 3 nos. Electric Sub Station	CPWD	16	Completed	187	206	19
57	CRPF	Delhi	Construction of Boundary Wall Wazirabad	CPWD	5	Completed	217	227	10
58	CRPF	Delhi	Construction of Type-II, 288 family quarters Greater Noida	NBCC	64	Completed	1411	2358	947
59		MP	4 nos. Drill Sheds for Regional Training Centre, Barwaha	CPWD	6	Completed	142	168.7	26.7
60	CRPF	MP	Repair and renovation of GOs Mess (Ochtorlony House)	CPWD	0	Completed	82.95	89.57	6.62
61	CRPF	MP	Construction of Boundary Wall at Group Centre, CRPF, Neemuch	CPWD	0	Completed	496.78	500.17	3.39
62	CRPF	MP	Construction of 501 nos. T/II Family quarters. at Group Centre Neemuch	CPWD	8	Completed	4657.93	4896.82	238.89

63	CRPF	Chhattisgarh	Construction of BIN Type Magazine Group Centre CRPF at Bilaspur	CPWD	7	Completed	29.79	34.23	4.44
64	CISF	MP	Construction of Collapsed Compound Wall Near WT Ground for, Regional Training Centre (RTC) Barwaha	CPWD	0	Completed	21.25	22.93	1.68
65	BSF	MP	Entrance Gate at Academy, Tekanpur	DEPTT.	11	Completed	59.94	65.93	5.99
66	BSF	MP	Providing & erection of Steel Trusses and Roof Over Open Air Auditorium at Academy	DEPTT.	4	Completed	59.89	65.75	5.86
67	BSF	MP	Security Cum Boundary Wall in front of academy house and officers colony towards NH-75	DEPTT.	8	Completed	59.83	62.08	2.25
68	CRPF	MP	Construction of permanent Morcha near all main gate/office/important place for Group Centre CRPF Neemuch	CPWD	10	Completed	44.98	46.41	1.43
69	CRPF	MP	Construction of 03 nos. open wells for RTC Neemuch	CPWD	0	Completed	44.97	45.53	0.56
70	CRPF	MP	Replacement of false ceiling of main office and Signal Centre of 4 Signal Bn. .	CPWD	8	Completed	44.61	48.94	4.33
71	CRPF	MP	Renovation of Kanetkar Barrack No. 1 & 2 CTC, CRPF, Neemuch	CPWD	0	Completed	44.76	48.73	3.97
72	CRPF	MP	Construction of 5 nos. kote room at Group Centre, CRPF, Naya Gaon Gwalior	CPWD	2	Completed	45.31	62.59	17.28
73	ITBP	MP	Augmentation of Water Supply System of RTC Campus through rain water harvesting, RTC, ITBP, Karera	DEPTT.	0	Completed	59.5	59.81	0.31
74	ITBP	MP	Construction of 01 (One) Double Storey Building for Administration Staff at RTC, ITBP, Karera	DEPTT.	0	Completed	55.53	59.02	3.49
75	BSF	Rajasthan	Construction of 1 no. 120 men barrack including development works at 84 Bn. Campus-I located at Sum Road Jaisalmer.	CPWD	21	Completed	165.78	207.74	41.96
76	BSF	Gujarat	Construction of small arm workshop at Ftr. HQ, at Gandhinagar.	CPWD	NA	Completed	162.84	213.53	50.69
77	CISF	Rajasthan	Construction of semi-permanent structures for Regional Training Centre (RTC) Behror.	CPWD	7	Completed	299.5	381.79	82.29

78	SSB	Rajasthan	Construction of residential building and non-residential building at Reserve Bn. HQ Maujpur (Alwar).	NBCC	0	Completed	3940.31	4194.33	254.02
79	ITBP	Karnataka	Construction of Boundary Wall	CPWD	8	Completed	389	539	150
80	BSF	Karnataka	Providing internal roads, culverts, storm water drains etc.	CPWD	3	Completed	492	573	81
81	CISF	Rajasthan	02 nos. of 180 Men Barracks	CPWD	22	Completed	499.49	708.18	208.69
82	CISF	Rajasthan	Construction of 107 quarters (TII 84, TIII 20, TIV 02 and TV 01) for RTC	CPWD	38	Completed	857.02	877.03	20.01
83	CISF	Rajasthan	Construction of non-residential buildings	CPWD	7	Completed	1078.4	2268.55	1190.15
84	CISF	Rajasthan	Construction of family welfare centre	CPWD	10	Completed	180.52	181.17	0.65
85	CRPF	Rajasthan	Providing & fixing wire mesh doors & windows in 386 nos. various Types of old family quarters (T/I-84, T/II-290 & T/III-12	CPWD	4	Completed	98.97	100.13	1.16
86	BSF	Maharashtra	Construction of Water Closet (WC) Block of 10 seated for each company A,B,C,D,E HQ at STC, Chakur	Deptt. 1	17	Completed	28.19	36.47	8.28
87	CRPF	Karnataka	Construction of 208 nos. Type-II family qtrs.	CPWD	11	Completed	1229	1430	201
88	CRPF	Delhi	Approach Road To Connect Group Centre from Main Village Road Kadarpur	CPWD	0	Completed	65.29	78.34	13.05
89	CRPF	J&K	Construction of 117 nos. family quarters	CPWD	9	Completed	396	577	181
90	SSB	H.P	External Water Supply Scheme for SSB TC Sarahan including construction of sedimentation, filtration and storage tank and development of site.	CPWD	7	Completed	119	125	6
91	ITBP	J&K	Construction of three nos. administration block	CPWD	10	Completed	998	1004	6
92	CRPF	J&K	Construction of 3 nos. 180 men barracks	CPWD	NA	Completed	873.00	1372	499
93	CRPF	J&K	Construction of four nos. Nallah RCC sumpwell services, administration block and quarter guard	CPWD	11	Completed	918.47	1017	98.53
94	CISF	Tamil Nadu	Construction of 100 mtr. Baffle Range at RTC Arakkonam	CPWD	23	Completed	218.84	295.28	76.44

95	BSF	U.P.	Construction of 02 nos. Toilet Block at 97 Bn. Lucknow.	Deptt.	3	Completed	11	12	1
96	CISF	Tamil Nadu	Indoor Sports Complex for RTC	CPWD	NA	Completed	329.15	334.77	5.62
97	CRPF	Tamil Nadu	Revised Sanction Issued for construction of boundary wall with barbed wire fencing for additional area obtained after re-survey	CPWD	13	Completed	218.84	295.25	76.41
98	CRPF	Tamil Nadu	Construction of Recreation Hall	CPWD	10	Completed	95.42	129.35	33.93
99	CRPF	Tamil Nadu	Providing mosquito proof door shutter in 4 nos.60 men barracks, SOs dormitory & one women barrack	CPWD	NA	Completed	96.78	99.2	2.42
100	CRPF	Kerala	Replacement of overhead electric lines with UG cables at Group Centre, CRPF, Pallipuram, Trivandrum	CPWD	66	Completed	69.54	94.49	24.95
101	CISF	Odisha	Construction of ten Bedded Hospital for RTC	CPWD	42	Completed	120	162.55	42.55
102	CRPF	Odisha	Construction of 269 nos. family quarters (T/II-227, III-27, IV-14 & V-1) for 202 Cobra Bn. , Koraput	CPWD	6	Completed	3121.28	3193.04	71.76
103	SSB	U.P.	Construction of prefabs structures at Lakhimpur Kheri.	Deptt.	2	Completed	60	63	3
104	ITBP	Uttarakhand	Construction of Admn. Block and Trg. Block at Auli	CPWD	NA	Completed	439	453	14
105	ITBP	Uttarakhand	Development of Storm Water System & Drains at 12th Bn. Matli	CPWD	14	Completed	149	193	44
106	ITBP	Uttarakhand	Augmentation of Water Supply Line at Seemadwar Dehradun	CPWD	NA	Completed	63	68	5
107	ITBP	Uttarakhand	Providing Chain Link fencing at Malari Post	DEPTT.	0	Completed	51	55	4
108	ITBP	Uttarakhand	Providing water proofing treatment applying weather code on outer walls and construction of at 23rd Bn. Dehradun	DEPTT.	0	Completed	40	42	2
109	CISF	Odisha	Construction of Fort wall for RTC	CPWD	31	Completed	87.87	133.27	45.4
110	SSB	Uttarakhand	Construction of barbed wire fencing at Bn. HQ Champawat.	DEPTT.	20	Completed	40.00	44	4
111	SSB	Uttarakhand	Construction of Tradesmen Shop and Ware House at Frontier HQ Ranikhet	DEPTT.	14	Completed	19.00	21	2

112	CRPF	Bihar	Construction of 23 nos. family quarters (T/I-2, II-12, III-7, VI-2), bulk services, main gate, guard room, development works and boundary wall Sector HQ, Patna, Bihar	CPWD	21	Completed	361.36	407.48	46.12
113	ITBP	Jharkhand	Providing & fixing of 4 nos. pre-fabricated huts of size 19.52 Mx6.1 M including 1.525 m veranda & attached 5 nos. water closet (WC) and 4 nos. bath for each hut for ITBP, Ranchi SH: Supply and erection of pre-fabricated huts.	CPWD	0	Completed	27.12	28.18	1.06
114	ITBP	Jharkhand	Construction of non-residential building for 40th Bn. ITBP, Ranchi SH: Development of site & bulk service (civil & electrical) SW: Construction of 100000 Litre Capacity RCC Elevated Service Reservoir for Water and Underground Sump	CPWD	0	Completed	58.42	68.95	10.53
115	CRPF	Bihar	Construction of SOs Mess & Others Mess (4 Storied) for IG/DIGP Bihar Sector, CRPF at Digha, Sector HQ, Patna, Bihar	CPWD	39	Completed	314	505	191
116	CRPF	Bihar	Construction of 15 nos. T-I-2, T-II-7, T-III-5 & T-IV-one Sector HQ, Patna, Bihar	CPWD	13	Completed	104	110	6
117	CRPF	U.P.	Construction of women barracks for 104th Bn. RAF Aligarh	CPWD	0	Completed	88	94	6
118	CRPF	U.P.	Construction of 250 nos. family quarters (T/II-240, IV-8, V-2) Group Centre Allahabad.	CPWD	7	Completed	1809	1888	79
119	SSB	Bihar	Construction of Type-III-24 nos., T-IV-6 nos. & T-V-2 nos. for SSB at Narkatiaganj.	CPWD	20	Completed	511.82	616	104.18
120	CRPF	U.P.	Construction of 15 nos. watch towers & guard rooms Rampur	CPWD	0	Completed	50	53	3
120	BSF	Kerala	Construction of 2 nos. magazine for 163 Bn., Thrissur	DEPTT.	8	Completed	45.8	49.6	3.8
122	BSF	Kerala	Construction of Type-V quarters at Sector HQ, Muttathara, Trivandrum	DEPTT.	17	Completed	49.11	53.83	4.72

123	CRPF	U.P.	Construction of boundary wall & 2 nos. watch towers with guard rooms & providing with concertina wire on top in front of 6.5 acres land for security reasons Rampur	CPWD	8	Completed	69	72	3
124	BSF	Karnataka	Providing and fixing wire gauge shutters to doors and windows of existing Type ii quarters (71 numbers); Type iii (10 numbers); Type iii cottages (03 numbers) and Type iv (07 numbers) at STC., Bengaluru	Depatmental	0	Completed	26.82	29.18	2.36
125	BSF	Karnataka	Construction of light/ medium and heavy vehicle garage for 82nd Battalion, at Karahalli	Depatmental	19	Completed	59.96	65.68	5.72
126	ITBP	Karnataka	Construction of semi-permanent SOs Mess, at 44th Battalion, ITBP, Belgaum	Depatmental	0	Completed	39.45	41.29	1.84
127	ITBP	Karnataka	Construction of 02 numbers semi-permanent kitchen and dining hall for others at 44th Battalion, ITBP, Belgaum	Depatmental	0	Completed	30.67	33.68	3.01
128	CRPF	Telangana	Renovation of 16 nos. new Type-IV residential quarters (quarter no.13 to 28) at Group Centre, CRPF, Hyderabad	CPWD	12	Completed	29.75	51.10	21.35
129	CISF	MP	Re-carpeting of roads in non-residential area, Barwaha	CPWD	8	Completed	27.42	53.75	26.33
<b>Total</b>							<b>33588.41</b>	<b>39890.84</b>	<b>6302.43</b>
1.	CRPF	Delhi	Construction of approach road to parade ground, Kadarapur, Gurgaon	CPWD	3	Completed	59.76	40.28	-19.48
2.	CRPF	Delhi	Construction of 10 Squad Post, Kadarapur, Gurgaon	CPWD	5	Completed	53.33	51.41	-1.92
3.	AR	Manipur	Construction of 06 nos. Type III (G +II) and 48 nos. Type II quarters. (G+II) for 19 AR at Shangshak.	NPCCCL	45	Completed	528.13	435.94	-92.19
4.	AR	Assam	Construction of 12 nos. T-III (G+II) and 54 nos. T-II G+II quarter for 43 AR at Lokra (Assam)	EPIL	25	Completed	587.46	498.17	-89.29
5.	AR	Assam	Construction of 09 nos. singe men barrack (G+II), 01 No Admn. Block (G+I) and 01 No Officer Mess for 43 AR at Lokra.	EPIL	NA	Completed	552.16	454.38	-97.78
6.	BSF	West Bengal	Construction of MT Workshop & MT Park for Sector HQ Siliguri at Radhabari Under Nb Ftr .	CPWD	9	Completed	491.36	298.71	-192.65



7.	BSF	West Bengal	Construction of combined drill shed for 02 unit at Campus Raninagar, Jalpaiguri.	CPWD	14	Completed	222.58	178.28	-44.3
8.	NSG	Delhi	Construction of toilet dwelling unit in Manesar.	DEPTT.	3	Completed	59.98	44.69	-15.29
9.	NSG	Delhi	Construction of Lawn Tennis Manesar	DEPTT.	7	Completed	35.85	34.88	-0.97
10.	NSG	Delhi	Construction of Operation Room at Mahram Nagar, New Delhi	DEPTT.	24	Completed	34.43	32.19	-2.24
11.	BSF	Tripura	Construction of SOs mess with four nos. suits	CPWD	0	Completed	145.09	139.57	-5.52
12.	BSF	Mizoram	Construction of Type-V-1 No quarters at Campus, Lunglei (Mizoram) under Sector HQ , Aizawl, Ftr. HQ	CPWD	21	Completed	76.56	71.01	-5.55
13.	BSF	West Bengal	Construction of administration block, jawan barrack and magazine kote including internal water supply and sanitary intallation at bop khajipara in Nadia district of West Bengal for 42 Bn. under Sector HQ, Krishna Nagar	CPWD	6	Completed	77.25	75.87	-1.38
14.	CISF	Delhi	Construction of potable huts for kitchen and ration store for Mess at Mahipal Pur	CPWD	3	Completed	21.07	20.67	-0.4
15.	ITBP	Delhi	Construction of Sitting Gallery for force Person	DEPTT.	3	Completed	36.14	26.87	-9.27
16.	ITBP	Delhi	Construction of Sitting Gallery for VIP Person	DEPTT.	3	Completed	36.17	26.64	-9.53
17.	ITBP	Delhi	Construction of Toilet & Bath Room.	DEPTT.	4	Completed	12.61	12.03	-0.58
18.	BSF	West Bengal	Construction of office Block, Magazine, Kote, Wireless Block & Jawan Barrack at border out post Durgapur of 28 Bn. under Malda Sector HQ, Malda Ftr.	CPWD	5	Completed	103.15	82.25	-20.9
19.	BSF	West Bengal	Construction of kitchen, dining block, jawan barrack & toilet block at border out post Kanchantar of 123 Bn. under Malda Sector HQ, Malda Ftr..	CPWD	4	Completed	61.26	57.24	-4.02
20.	BSF	West Bengal	Construction of Administration Block Magazine, Kote, Kitchen and Dining Hall including in Ternal Water Supply and Sanitary Installation of border out post in Murshidabad District of West Bengal for 126 Bn. under Sector HQ Kolkata, South Bengal Ftr	CPWD	8	Completed	59.59	55.67	-3.92

21.	AR	Assam	Construction of 48 nos. T-II quarters. and 12 nos. T-III separated family accommodation for Assam Rifles at Jorhat	EPIL	42	Completed	611.34	375.89	-235.45
22.	AR	Arunachal Pradesh	Construction of 02 Type-V (G+I) quarters, 72 nos. Type-II quarters (G+II) and 04 nos. single officers Living accommodation (G+I) for 29 Assam Rifles at Jairampur (Arunachal).	EPIL	28	Completed	773.69	621.80	-151.89
23.	AR	Nagaland	Construction of 03 Block of 09 nos. single men barrack (for 18 ncos and 180 ors) (g+iii), 01 no administrative block, 01 Officers Mess, 01 No JCO.	NPCCL	38	Completed	704.48	577.31	-127.17
24.	BSF	West Bengal	Construction of Administration Block Magazine, Kote, Kitchen and Dining Hall including In Ternal Water Supply and Sanitary Installation of border out post Natna in Nadia District of West Bengal for 92 Bn. under Sector HQ Krishnanagar	CPWD	10	Completed	77.25	32.63	-44.62
25.	BSF	West Bengal	Construction of Administration Block Magazine, Kote, Kitchen and Dining Hall including in Ternal Water Supply and Sanitary Installation of border out post Maluapara in Nadia District of West Bengal for 42 Bn. under Sector HQ Krishnanagar	CPWD	9	Completed	77.25	74.53	-2.72
26.	BSF	West Bengal	Construction of Jawan Barrack & Magazine Kote at border out post Chandichak of 151 Bn. Under Sector HQ Berhampore	CPWD	10	Completed	95.93	9.13	-86.8
27.	BSF	West Bengal	Construction of office Block, Magazine Kote, Wireless Block & Kitchen, Dining Block & Toilet Block at border out post Chakabanshi of 57 Bn. under Sector HQ Malda, HQ Malda Ftr .	CPWD	7	Completed	90.07	71.13	-18.94
28.	BSF	West Bengal	Construction of Magazine, Kote, Wireless Block & Kitchen, Dining Block & Jawan Barrack & Toilet Block at border out post Kestopur of 123 Bn. under Sector HQ Malda, HQ. Malda Ftr .	CPWD	9	Completed	92.72	81.00	-11.72
29.	BSF	West Bengal	Construction of Magazine, Kote, Wireless Block & Jawan Barrack at border out post Domutha of 69 Bn. Under Sector HQ Malda, HQ Malda Ftr .	CPWD	4	Completed	72.38	57.99	-14.39

30.	BSF	West Bengal	Construction of 06 nos. Double Storied Pre- Fab Structures at STC North Bengal	NBCC	9	Completed	289.13	220.14	-68.99
31.	BSF	Assam	Construction of RCC overhead tank of 1.5 lac liters capacity, 3 lacs liters capacity underground sump, boring of deep tube well, iron removal filtration plant and laying of water supply line from overhead to existing line at Campus Patgaon, Guwahati (Assam).	CPWD	9	Completed	182.66	1.99	-180.67
32.	BSF	Rajasthan	Construction of Jawan Barrack, Cook House Cum Dining Hall, Administration Block and Kote Store & Magazine Block at border out post Jagdev of 66 Bn.	DEPTT.	0	Completed	39.38	38.59	-0.79
33.	BSF	Rajasthan	Improvement of Type-I (44 nos.) quarters at FTR HQ Rajasthan	DEPTT.	28	Completed	38.96	19.78	-19.18
34.	BSF	Rajasthan	Re-carpeting of Drill Square Parade Ground at STC Jodhpur	DEPTT.	0	Completed	47.24	28.39	-18.85
35.	CISF	Rajasthan	Providing street light from C Coy to Neck Chal Temple, CPWD office to Ajmeri Gate and Ajmeri Gate To War Memorial	CPWD	2	Completed	38.26	20.03	-18.23
36.	CRPF	Rajasthan	Renovation of Type-II quarters. No. 01 To 48 at Group Centre-1, Ajmer.	CPWD	6	Completed	58.44	57.11	-1.33
37.	CRPF	Rajasthan	Development of Two No's Children Park In residential area at CRPF	CPWD	9	Completed	54.36	43.97	-10.39
38.	CRPF	Rajasthan	Development of existing pond	CPWD	2	Completed	44.08	38.35	-5.73
39.	CRPF	Rajasthan	Renovation of toilets of barrack No. 1 to 5	CPWD	0	Completed	46.61	43.32	-3.29
40.	CRPF	Gujarat	Re-carpeting of internal roads at G.C. CRPF, Gandhinagar.	CPWD	0	Completed	44.98	42.66	-2.32
41.	CRPF	Gujarat	Construction of BIN Type Magazine Building for 100 Bn., R.A.F. Vastral, Ahmedabad	CPWD	6	Completed	30.32	25.2	-5.12
42.	CRPF	Gujarat	Construction of Grain Godown Cum Shopping Centre for 100 Bn. ., CRPF, Rapid Action Force, Vastral, Ahmadabad	CPWD	7	Completed	36.48	33.98	-2.5
43.	BSF	Gujarat	Construction of 209 nos. residential quarters for Campus at Gandhidham.	CPWD	1	Completed	40.1	38.52	-1.58

44.	AR	Mizoram	Construction of 48 nos. Type-II and 06 nos. Type-III quarters for Assam Rifles at Lunglie.	EPIL	10	Completed	674.07	647.08	-26.99
45.	CRPF	Assam	Providing and fixing wire gauge shutters in residential and non-residential building, 344 nos. T/I and 16 nos. T/II quarters & 7 nos. barracks	CPWD	1	Completed	94.80	84.56	-10.24
46.	CRPF	Tripura	Construction of 26 nos. family quarters (T/II-18, T/III-6 & T/IV-2)	CPWD	4	Completed	411.55	396.00	-15.55
47.	ITBP	Arunachal Pradesh	Construction of 02 nos. deep bore well for 9th Bn. Lohitpur (T-I) 01 no. for 25 Bn. ITBP, Tezu, Arunachal Pradesh	CPWD	1	Completed	59.06	21.56	-37.5
48.	CISF	Tamil Nadu	Re-surfacing of internal roads in RB Area	CPWD	NA	Completed	57.38	53.21	-4.17
49.	CRPF	Tamil Nadu	Construction of guard room near GOs Mess	CPWD	10	Completed	27.9	20.45	-7.45
50.	CRPF	Tamil Nadu	Construction of compound wall for Type-VI family quarters	CPWD	4	Completed	20.43	19.94	-0.49
51.	CRPF	Tamil Nadu	Providing approach road to all 4 numbers newly construction of ucted drill shed at Regional Training centre (RTC) Avadi	CPWD	0	Completed	24.11	19.52	-4.59
52.	ITBP	Tamil Nadu	Construction of semi-permanent store building at 45 Bn. ITBP	DEPTT.	2	Completed	19.02	18.51	-0.51
53.	ITBP	Tamil Nadu	Construction of semi-permanent Type GOs Mess with provision of drawing room dining hall, kitchen pantry and store	DEPTT.	6	Completed	42.81	37.73	-5.08
54.	ITBP	Arunachal Pradesh	Construction of Training Shed at Lohitpur	CPWD	NA	Completed	115.35	105.61	-9.74
55.	ITBP	Arunachal Pradesh	Construction of MT Garage & Work Shop at Sector HQ, Itanagar	CPWD	29	Completed	298.51	278.09	-20.42
56.	ITBP	Arunachal Pradesh	Construction of GOs Mess & single officer accommodation at 25th Bn. Tezu, Arunachal Pradesh	CPWD	17	Completed	267.46	1.35	-266.11
57.	ITBP	Assam	Installation of filtration plant, covering of open area and additional horticulture work at transit camp for ITBP Jhalukbari, Guwahati.	CPWD	13	Completed	76.52	25.94	-50.58

58.	NSG	West Bengal	Construction of boundary wall at Regional Centre Kolkata.	CPWD	33	Completed	471.78	195.63	-276.15
59.	SSB	Assam	Construction of T-III/8 (Three Storied) at 33rd Bn. Rangia.	CPWD	2	Completed	179.08	124.98	-54.1
60.	SSB	Assam	Construction of boundary wall with 7 nos. watch tower at Bn. HQ Sarbahure (Bhairabkunda).	CPWD	8	Completed	348.61	316.97	-31.64
61.	SSB	Assam	Construction of SOs Mess for 23rd Bn. at village Sarbeherua (Udalguri)	CPWD	29	Completed	133.86	107.85	-26.01
62.	SSB	Assam	Construction of Quarter Guard Building for 23rd Bn. at village Sarbeherua (Udalguri).	CPWD	29	Completed	246.05	92.77	-153.28
63.	SSB	Assam	Construction of Tradesmen Shop at village Sarbeherua (Udalguri).	CPWD	12	Completed	74.34	67.83	-6.51
64.	AR	Manipur	Construction of Magazine Building for AR Bn. at Kakching.	NPCCL	21	Completed	203.99	190.63	-13.36
65.	AR	Nagaland	Construction of 12 nos. T-II (G+II) quarters in 02 blocks for AR at Tuensang (Nagaland)	NPCCL	0	Completed	347.00	303.00	-44
66.	AR	Manipur	Construction of 01 Block of 03 nos. single men barrack (G+II) and 01 block of Cook House Cum Dining Hall for AR BN at Phundrei	NPCCL	14	Completed	446.02	423.74	-22.28
67.	AR	Assam	Construction of 01 Block of 04 nos. single men barrack (G+III) and bituminous road for Assam Rifles Bn. at Srikona Silchar	NPCCL	1	Completed	474.72	359.00	-115.72
68.	AR	Manipur	Construction of 03 nos. single men barrack (G+II) with approach road for Assam Rifles at Kangvai (Manipur)	NPCCL	34	Completed	488.98	379.00	-109.98
69.	AR	Manipur	Construction of 04 block of 24 nos. Type-II (G+II) for AR Bn. at Kangvai (Manipur)	NPCCL	9	Completed	481.16	65.55	-415.61
70.	AR	Tripura	Construction of 06 nos. single men barracks with development woks for Assam Rifles Bn. at Radhanagar (Tripura)	NPCCL	10	Completed	364.52	264.61	-99.91
71.	AR	Assam	Construction of 02 nos. Type-V (G+1) with allied services and development works for Assam Rifles at Haflong (Assam)	NPCCL	12	Completed	195.03	55.97	-139.06

72.	AR	Nagaland	Construction of 06 nos. Type-III quarters (G+II) in 01 block, 02 nos. Type-IV (G+I) in 01 Block and 02 nos. Type-V quarters for AR Bn. at wokha (Nagaland)	NPCCL	0	Completed	496.00	355.00	-141
73.	AR	Nagaland	Construction of 16 nos. single JCOs accommodation (G+III) in 02 blocks with allied services and land development work for AR Bn. at Naginimora, Nagaland	NPCCL	NA	Completed	178.71	96.66	-82.05
74.	AR	Nagaland	Construction of 14 nos. single JCOs (G+III) in one block with allied services and and development work for AR Bn. at Zunheboto, Nagaland	NPCCL	9	Completed	188.79	54.49	-134.3
75.	AR	Meghalaya	Construction of 04 nos. single men barrack (G+II) In 1 with allied services and land development work for ARC & MC, Laitkor (Shillong)	NPCCL	NA	Completed	364.53	152.89	-211.64
76.	CRPF	Assam	Construction of SOs Mess/ Dormitory for 210 Cobra Bn., Dalgaon	CPWD	21	Completed	659.78	103.13	-556.65
77.	SSB	Assam	Construction of permanent infrastructure at Bn. HQ SSB Gossaigaon	CPWD	11	Completed	1,348.38	13.61	-1334.8
78.	AR	Assam	Construction of 01 block of 04 nos. single men barrack, 01 No JCO Mess and 01 no. 20 Bedded Hospital for Assam Rifles Battalion at Haflong (Assam)	NPCCL	10	Completed	597.28	492.47	-104.81
79.	AR	Nagaland	Construction of 07 km. internal road for Assam Rifles Training Centre and School at Sukhovi (Nagaland)	HPL	26	Completed	1,387.02	829.00	-558.02
80.	AR	Manipur	Construction of 72 nos. T-II accommodation with development work and ancillary service for AR Sector HQ/Bn. HQ at Keithalmanbi at Manipur	NPCCL	30	Completed	1,480.42	1,349.06	-131.36
81.	BSF	Delhi	Providing 20 nos. 320 KVA DG Set, for HQ, CGO Complex, New Delhi	CPWD	26	Completed	86.1	66.54	-19.56
82.	NSG	Delhi	Development of 05 Acre land near IGI Airport, raising of ground, New Delhi	CPWD	33	Completed	100	0.11	-99.89
83.	NSG	Delhi	Temporary Pre-fabricated men barrack (5 nos.) at NSG Samalkha	CPWD	27	Completed	704	569	-135
84.	NSG	Delhi	Up gradation of Electric System in Manesar	CPWD	23	Completed	99.75	55.35	-44.4
85.	NSG	Delhi	RCC Boundary Wall at HQ	CPWD	38	Completed	226	126	-100

86.	NSG	Delhi	Construction of 8 additional class rooms for Montessori School, Manesar, Haryana	CPWD	5	Completed	97.73	82.9	-14.83
87.	BSF	MP	Construction of admn./communication block for Reserve Bn. Campus at Indore (MP)	NBCC	4	Completed	272.96	58.14	-214.82
88.	BSF	MP	Construction of GOs Mess with 07 suites for Bn. HQ at Indore Campus (MP)	NBCC	9	Completed	216.35	77.94	-138.41
89.	BSF	MP	Construction of Type-III (G+2) quarters, 26 nos. for Bn. HQ at Indore Campus (MP)	NBCC	8	Completed	475.81	95.58	-380.23
90.	BSF	U.P.	Construction of store block, tradesman shop & mtrs. Complex for Bn. HQ Campus Baad Mathura	NBCC	0	Completed	492	46	-446
91.	ITBP	Assam	Providing and erection of 04 nos. plastic huts for store and jawans accommodation at Tezpur	DEPTT.	2	Completed	28.02	27.76	-0.26
92.	SSB	Arunachal Pradesh	Constructions of 02 nos. 20 men barrack at Company HQ. Jang under 38th Bn.	DEPTT.	8	Completed	44.62	41.30	-3.32
93.	ITBP	Arunachal Pradesh	Construction of 04 nos. Dining Hall for ATC Lohitpur.	DEPTT.	0	Completed	24.48	24.4	-0.08
94.	ITBP	Arunachal Pradesh	Construction of SOs living accommodation at CLG forward post.	DEPTT.	19	Completed	13.66	9.94	-3.72
95.	CRPF	West Bengal	Construction of Perimeter/Security Wall for Quarter Guard at CRPF, Group Centre, West Bengal	CPWD	8	Completed	28.23	24.45	-3.78
96.	BSF	Tripura	Renovation/Up-gradation of Admn. block of 19 Bn. Campus, Salbagan, Sector HQ, Gokulnagar	DEPTT.	0	Completed	32.82	21.04	-11.78
97.	ITBP	Sikkim	Construction of Jawan Line Including Toilet at Kerang Post of 11th Bn. ITBP	DEPTT.	30	Completed	25.22	24.76	-0.46
98.	CRPF	Maharashtra	359 nos. (T/I-93, II-255, III-7& IV-4 nos.) family quarters ( Construction of 18 nos.Type-I quarters.)	CPWD	28	Completed	1764.32	1416.1	-348.22
99.	CRPF	Delhi	Laying of C.I. Pipeline Nazafgarh	CPWD	6	Completed	833	588	-245
100.	NSG	Delhi	Construction of Indoor Shooting	CPWD	11	Completed	220	177	-43

101.	CRPF	Chhattisgarh	Construction of 6 nos.Semi Permanent Buildings(22 X 8.5 Mtrs) Having AC Sheet Roofing)	CPWD	NA	Completed	98.42	65.06	-33.36
102.	CRPF	MP	Construction of Admn. Block, CRPF Bangrasiya, Bhopal	CPWD	25	Completed	161.92	152.79	-9.13
103.	CRPF	Chhattisgarh	Construction of Combined Admn. block/quarter guard/Store Block at Group Centre, Bilaspur	CPWD	6	Completed	985.62	953.09	-32.53
104.	CRPF	Chhattisgarh	Construction of 50 Bedded Composite Hospital at Group Centre Bilaspur	CPWD	16	Completed	1219.87	751.05	-468.82
105.	CRPF	Chhattisgarh	Construction of Sos Mess/Dormitory at Group Centre Bilaspur	CPWD	5	Completed	635.02	380.25	-254.77
106.	CRPF	MP	Construction of 50 Bedded Hospital at Group Centre,CRPF Bangrasiya Bhoapl	CPWD	0	Completed	1281.41	1062.47	-218.94
107.	CRPF	MP	Construction of Coimbind Building of Admn./ Training Block/ Class Room/ Sand Model Room-Cum-Lecture Hall and 2 nos. 270 men barracks at CIAT Shivpuri	NBCC	27	Completed	4202.75	3587	-615.75
108.	CRPF	MP	Construction of Combined Building of GO's Mess & Suites, SOs Mess & Dormitory Block, Combined Building for Quarter Guard, Store Block, Tradesmen Shop, and Combined Building for Men's Club , Canteen, Grain Godown, Badminton Court and Gymnasium at Central Training College (CTC) Shivpuri, MP	NBCC	25	Completed	4170.84	2274	-1896.8
109.	CISF	Chhattisgarh	Construction of 2 nos. Drill Sheds for Regional training Centre, Bhilai	CPWD	8	Completed	55.11	53.51	-1.6
110.	CISF	Chhattisgarh	Construction of various works for armoury & magazine building at base workshop RTC at Bhilai	CPWD	17	Completed	58.01	57.31	-0.7
111.	CISF	Chhattisgarh	Construction of perimeter wall from SOs ATM Gate to corner RTC Bhilai	CPWD	4	Completed	46.22	38.50	-7.72
112.	CISF	Chhattisgarh	Construction of training block for RTC Bhilai	CPWD	5	Completed	310.00	248.08	-61.92
113.	CISF	Chhattisgarh	Construction of DTS Building RTC Bhilai	CPWD	3	Completed	20.32	16.56	-3.76
114.	CISF	MP	Providing and fixing chain link & concertina coil fencing along choral river bank of old campus, Barwaha	CPWD	0	Completed	28.7	26.2	-2.5



115.	CISF	MP	Essential repair & maintenance of non-residential buildings of , Barwaha	CPWD	0	Completed	15.69	14.92	-0.77
116.	BSF	Gujarat	Construction of 10 bedded hospital with maternity ward for 11 Bn. Campus Gandhidham.	CPWD	23	Completed	98.85	91.92	-6.93
117.	BSF	Rajasthan	Construction of quarter guard building at Campus, Udaipur	CPWD	16	Completed	108.5	93.74	-14.76
118.	BSF	Rajasthan	Construction of MT complex with garage Campus Bhramsar Ramkunda for Bn. HQ Under Sector HQ	CPWD	8	Completed	257	237	-20
119.	BSF	Rajasthan	Construction of provisioning complex for Sector HQ Campus Sam Road	CPWD	12	Completed	195	128	-67
120.	CISF	Rajasthan	Construction of Sewage Treatment Plant for RTC Behror	CPWD	4	Completed	120.75	113.61	-7.14
121.	ITBP	Rajasthan	Providing & Laying Water Supply Line at 42 Bn., Jodhpur	CPWD	6	Completed	64.72	52.89	-11.83
122.	CISF	Rajasthan	Construction of SOs Mess for RTC Behror	CPWD	6	Completed	539.63	472.63	-67
123.	CRPF	Rajasthan	Construction of boundary wall, main gate, guard room, watch towers and security lights at Group Centre-II Ajmer, Rajasthan	CPWD	4	Completed	919.1	870.25	-48.85
124.	CRPF	Gujarat	Construction of women barrack	CPWD	1	Completed	94.65	92.96	-1.69
125.	CRPF	Gujarat	Construction of underground sump & providing & laying water supply line for storage & distribution of Narmada Water	CPWD	4	Completed	98.6	72.05	-26.55
126.	CRPF	Gujarat	Providing& fixing of Sewage Treatment Plant	CPWD	0	Completed	84.31	82.14	-2.17
127.	CRPF	Delhi	Development and bulk services at Kadarpur	CPWD	9	Completed	2502	506	-1996
128.	BSF	Punjab	Construction of boundary wall, Madhopur	CPWD	2	Completed	100	76	-24
129.	CRPF	Delhi	Construction of 699 quarters at Kadarpur Haryana	CPWD	19	Completed	3106	1134	-1972
130.	ITBP	J&K	Construction of SOs Mess and Dormitory	CPWD	3	Completed	496	442	-54
131.	SSB	HP	Construction of bounday wall, Sapri.	CPWD	4	Completed	87	84	-3
132.	SSB	HP	Construction of Indoor Shooting Range at SSB, Shamshi, Kullu	CPWD	14	Completed	273	214	-59
133.	BSF	J&K	Construction of Admn. Block & Communication Block at Ftr. HQ Sri Nagar	JKPCC	4	Completed	1293	125	-1168

134.	CRPF	J&K	Underground water sump lines and providing CGI sheet roofing	CPWD	23	Completed	74.35	72	-2.35
135.	BSF	J&K	Boundary wall with barbed wire fencing at FTR HQ, Baramulla	CPWD	20	Completed	177	87	-90
136.	ITBP	J&K	Renovation of ceiling of Type-I/24 and Type-II/36 nos. quarters at Leh	Deptt.	5	Completed	27	24	-3
137.	ITBP	J&K	Up gradation of Children Park near family quarters at 15th Bn. ITBP Leh	Deptt.	7	Completed	18	17	-1
138.	CRPF	J&K	Construction of open surface drain along the boundary wall for CRPF Campus Nagrota	CPWD	2	Completed	22	15	-7
139.	CRPF	J&K	Construction of 60 nos. family quarters (T/Iii-22, T/Iv-24,T/V-12)	CPWD	NA	Completed	1633	1123	-510
140.	CRPF	Haryana	Carrying out development and bulk services (civil & electrical ) works at Group Centre Sonipat, Haryana	NBCC	20	Completed	2509	1635	-874
141.	CISF	Tamil Nadu	Construction of Quarter Guard at 4th Reserve Bn. Sivagangai	NBCC	12	Completed	238.67	187.56	-51.11
142.	CISF	U.P.	Construction of boundary wall with coil fencing at Kalindipuram Allahabad	CPWD	0	Completed	45	34	-11
143.	CRPF	Tamil Nadu	Providing bulk services and development works	CPWD	NA	Completed	475.41	437.92	-37.49
144.	CRPF	U.P.	Construction of 121 nos. BOAC at Allahabad.	CPWD	15	Completed	29	24	-5
145.	CRPF	U.P.	Renovation of 40 nos. toilets at CRPF campus, Allahabad.	CPWD	11	Completed	46	44	-2
146.	CRPF	Tamil Nadu	Construction of Firing Range	CPWD	9	Completed	160.23	104.95	-55.28
147.	CRPF	U.P.	Renovation of street light, park light Allahabad	CPWD	5	Completed	30	26	-4
148.	CRPF	Telangana	Construction of 2 nos.180 men barracks , CRPF	CPWD	1	Completed	523.00	442.00	-81
149.	SSB	U.P.	Construction of permanent building at development works Bankati Under 39th Bn. Palia	Deptt.	18	Completed	58	56	-2
150.	BSF	Bihar	Construction of 10 nos. additional suits for Combined Officers Mess at Campus	CPWD	10	Completed	150	136	-14

151.	BSF	Uttarakhand	Construction of others accommodation (G-1) Campus Markham Grant-II Dehradun	CPWD	5	Completed	29	24	-5
152.	ITBP	Jharkhand	Construction of administrative block for Signal Training Centre, Hazaribagh	CPWD	15	Completed	498.58	315.24	-183.34
153.	BSF	U.P.	Construction of 90 men barrack at Sector HQ, Greater Noida	NBCC	10	Completed	475	126	-349
154.	ITBP	Uttarakhand	Construction of residential cum office Complex at Mana	CPWD	23	Completed	149	85	-64
155.	ITBP	Uttarakhand	Construction of 8 nos.T-II (Double Storied) quarters. at Gothi	CPWD	4	Completed	89.00	83	-6
156.	ITBP	Uttarakhand	Construction of GOs Mess at Munsyari	CPWD	5	Completed	77.00	66	-11
157.	ITBP	Uttarakhand	Providing fencing around the camp at upper Rimkhim and lower Limkhim Lathal and Sanchutalla post	Deptt.	0	Completed	54	52	-2
158.	ITBP	Uttarakhand	Construction of GOs accommodation at Gastoli Post at 8th Bn. Gaucher	Deptt.	0	Completed	25	22	-3
159.	ITBP	Uttarakhand	Construction of Quarter Master Store at 36th Bn. Lohaghat	CPWD	40	Completed	401.00	211	-190
160.	ITBP	Jharkhand	Construction of SOs Mess at Ranchi, Jharkhand,40th Bn.	CPWD	2	Completed	223.43	178.58	-44.85
161.	ITBP	Jharkhand	Construction of bituminous road and drain for non-residential buildings at 40th Bn., ITBP Ranchi	CPWD	0	Completed	2493.59	304.12	-2189.5
162.	SSB	Bihar	Construction of Boundary Wall at Bathnaha, Araria (Bihar).	CPWD	2	Completed	456.35	393	-63.35
163.	SSB	Bihar	Construction of development works, building at Company HQ. cum development works at Sikta under Bn. HQ. SSB, Narkatiaganj	CPWD	8	Completed	444.76	290	-154.76
164.	CRPF	Telangana	Construction of 248 nos. family quarters (Type II - 240 nos. and Type III 8 nos.) for Group Centre. Jawahar Nagar, Hyderabad.	CPWD	6	Completed	1445.00	955.00	-490
165.	SSB	Bihar	Construction of boundary wall for Sector HQ, SSB, Muzaffarpur.	CPWD	NA	Completed	238.33	191	-47.33

166.	SSB	Bihar	Construction of building at Company HQ. and development works at Pantoka under Bn. HQ. SSB, Piprakothi, Distt. East Champaran.	CPWD	NA	Completed	444.14	339	-105.14
167.	SSB	Bihar	Construction of 128 Men Barrack at SSB Bn. HQ, Bathnaha, Distt. Araria (Bihar).	CPWD	22	Completed	476.93	426	-50.93
168.	CRPF	Bihar	Construction of 4 nos. 180 men barracks Group Centre, Muzaffarpur, Bihar.	CPWD	NA	Completed	1346.66	426	-920.66
169.	CRPF	Jharkhand	Construction of Electrical Sub Station for 209 , Cobra Bn., Kunti	CPWD	NA	Completed	90.68	55.67	-35.01
170.	CRPF	Jharkhand	Construction of BIN Type Magazine for GC, CRPF, Sambo, Ranchi	CPWD	NA	Completed	33.53	19.1	-14.43
171.	SSB	U.P.	Construction of 10 Bedded Hospital at Palia.	CPWD	4	Completed	425	388	-37
172.	SSB	Uttarakhand	Construction of permanent infrastructure including development of site and rain water harvesting at development works-Bagrihat	CPWD	0	Completed	222.00	54	-168
173.	ITBP	Jharkhand	Providing & fixing of 4 nos. pre-fabricated huts of size 19.52 mx6.1 m including 1.525 m veranda & attached 5 nos. water closet (WC) and 4 nos. bath for each hut for ITBP, Ranchi SH: Preparation of Base and flooring for pre- fabricated huts.	CPWD	NA	Completed	52.32	48.74	-3.58
174.	CRPF	Uttarakhand	Construction of Admn. Building	NBCC	15	Completed	2403.00	1827	-576
175.	CRPF	Uttarakhand	Construction of carrying out development & bulk services	NBCC	6	Completed	3128.00	1570	-1558
176.	ITBP	Jharkhand	Construction of 97 nos. family quarters (T/II-96,T/V-01)(external electrification work from sub-station to family quarters and installation of tube well	NBCC	10	Completed	683.7	681.62	-2.08
177.	CRPF	U.P.	Construction of 20 Bedded Hospital	CPWD	31	Completed	368	275	-93
178.	CRPF	U.P.	Construction of MT Garage and Workshop Lucknow	CPWD	0	Completed	306	212	-94
179.	CRPF	U.P.	Construction of office of DIGP Group Centre Lucknow	CPWD	12	Completed	145	128	-17
180.	ITBP	U.P.	Construction of boundary wall, road, sentry post including front gate & front wall and dormitory block with attached toilet at Greater Noida.	CPWD	7	Completed	582	522	-60

181.	SSB	Bihar	Construction of 10 bedded hospital at 12th Battalion HQ, Bagha, Valmiki Nagar, Bihar.	CPWD	29	Completed	540.38	251	-289.38
182.	SSB	Bihar	Development of site & bulk services for SSB at Narkatiaganj. SH: Civil Works.	CPWD	NA	Completed	1585.9	710	-875.9
183.	ITBP	Uttarakhand	Construction of 10 Bedded Hospital at Mirthi	CPWD	14	Completed	179.00	134	-45
184.	ITBP	Uttarakhand	Construction of quarter guard, quarter master (QM) store and MI Room at Auli	CPWD	20	Completed	401	340	-61
185.	BSF	Karnataka	Construction of 10 Numbers semi-permanent structures for residential and non-residential accommodation for 82nd Battalion, at Karahalli	Deptt.	0	Completed	59.99	58.06	-1.93
186.	BSF	Karnataka	Upgradation of existing Type I staff quarters (120 numbers) at Signal Training Centre, Bengaluru	Deptt.	1	Completed	58.36	32.94	-25.42
187.	CRPF	Telangana	Providing exhaust fans in kitchen of 972 nos. family quarters (285 nos. Type-I, 653 nos. Type-II, 34 nos. Type-III) including point wiring at CRPF, Jawahar Nagar	CPWD	6	Completed	44.82	24.52	-20.3
188.	CISF	Telangana	Construction of 200 Bedded Semi Permanent Barracks for Trainees at NISA	CPWD	3	Completed	29.63	19.11	-10.50
189.	CRPF	Punjab	Construction of Compounding Wallat Hira Nagar	CPWD	4	Completed	63.98	57	-6.98
<b>Total</b>							<b>76682.86</b>	<b>47775</b>	<b>28907.86</b>
1.	SSB	Delhi	Renovation of Quarter Guard at Ghitorni, New Delhi	Deptt.	2	Not Completed	59.51	Not available	Not available
2.	AR	Tripura	Construction of 08 nos. single JCOs accommodation (G+I) 02 blocks of 06 nos. single men barrack (G+II) one no. Admn. Block 01 no. Officers Mess one no. JCO Club and internal road for 36 AR at Radhanagar	NPCCL	43	Completed	755.85	-do-	-do-
3.	AR	Tripura	Construction of 02 nos. T-V (G+I) 02 nos. T-IV (G+I) 12 nos. T-III 90 nos. T-II (G+II) and 06 nos. single Officer accommodation for 36 AR at Radhanagar	NPCCL	27	Completed	1,196.11	-do-	-do-
4.	AR	Tripura	Construction of 06 nos. T-III (G+II) & 78 nos. T-II (G+II) for 15 AR at Teliamura, Tripura	NPCCL	41	Completed	854.31	-do-	-do-

5.	AR	Nagaland	Construction of 01 nos. Type-IV quarters (GF), 06 nos. Type- III quarters. (G+II) and 06 nos. single Officers living accommodation. (G+I)	NPCCL	16	Ongoing	658.65	-do-	-do-
6.	CISF	Delhi	Reception-cum Registration Counter from the Gallery Nursing Staion to X Ray Room at Saket	CPWD	14	Completed	3.41	-do-	-do-
7.	BSF	West Bengal	Construction of Office Block, Magazine, Kote Wireless Block, & Jawan Barrack at border out post Devipur of 57 Bn. under Sector HQ Malda, Malda Ftr .	CPWD	9	Completed	105.13	-do-	-do-
8.	BSF	Gujarat	Construction of 04 nos. Pre-fab structures for jawan barrack and development works near Villkosa of 157 Bn. (Marrine Bn.) under Sector HQ Bhuj	Deptt.	15	Not completed	30.57	-do-	-do-
9.	SSB	Assam	Construction of River Training Work, Retaining Wall and Boundary Wall On Northern Side of SSB Campus Bongaigaon, Assam	CPWD	1	Completed	118.13	-do-	-do-
10.	SSB	Assam	Construction of Quarter Guard Including development of site at Bn. HQ SSB Kokrajhar	CPWD	5	Completed	187.14	-do-	-do-
11.	SSB	Assam	Construction of 10 bedded Hospital including development of site for Bn. HQ at Kajalgaon, Assam	CPWD	15	Ongoing	373.43	-do-	-do-
12.	SSB	Assam	Construction of GO's Mess With Six nos. Suits for Bn. HQ SSB Kajalgaon, Assam	CPWD	1	Ongoing	187.29	-do-	-do-
13.	AR	Manipur	Construction of residential building boundary wall around Mantripukhri Garrison at Mantripukhri, Manipur	NPCCL	18	Completed	498.00	-do-	-do-
14.	AR	Manipur	Construction of 12 nos. Type-II (G+II) in 2 block and 10 nos. Type-IV(G+1) In 5 blocks with allied services and development works for Assam Rifles at Mantripukhri (Manipur)	NPCCL	35	WIP	493.67	-do-	-do-
15.	AR	Manipur	Construction of one block of 03 nos. single men barracks (G+II) with approach road for new location of Assam Rifles at Phunderi (Manipur)	NPCCL	35	Completed	427.25	-do-	-do-
16.	AR	Manipur	Construction of security wall including main gate, sentry posts, security lights for residential accommodation for AR Bn. at Modi (Manipur)	NPCCL	33	Ongoing	450.06	-do-	-do-

17.	AR	Manipur	Construction of administrative block (g+1) including allied services and development works for Assam Rifles at Phundrei (Manipur)	NPCCL	35	Ongoing	461.51	-do-	-do-
18.	AR	Manipur	Construction of quarter guard, kote, armory and armr shop including development works and internal road for Assam Rifles Bn. at Modi(Manipur)	NPCCL	33	Ongoing	245.42	-do-	-do-
19.	AR	Assam	Construction of 01 No Type-VI (G+I) in one block with allied services and development works for HQ IGAR (East) at Srikona (Assam)	NPCCL	1	Completed	80.32	-do-	-do-
20.	AR	Manipur	Construction of 04 nos. single officers accommodation (G+I) in 1 block with allied services and development works for AR Bn. at Mantripukhri, Manipur	NPCCL	2	Ongoing	85.29	-do-	-do-
21.	AR	Nagaland	Construction of 08 nos. single JCOs accommodation (G+III) in one block with allied services and development works for AR BN at Chieswama	NPCCL	18	Ongoing	106.35	-do-	-do-
22.	AR	Nagaland	Construction of 08 nos. single JCOs( G+III) In one block including development works and allied services for Sector HQ AR at Tuensang, Nagaland	NPCCL	12	Completed	112.30	-do-	-do-
23.	AR	Manipur	Construction of 01 No single men barrack (G) in 01 block with allied services and development works for HQ 10 Ssect AR at Somsai (Manipur)	NPCCL	25	Completed	119.34	-do-	-do-
24.	AR	Manipur	Construction of 02 nos. Type-V quarters (G) In 1 block including development works and allied services for 4 works AR at Keithalmanbi, Manipur	NPCCL	34	Completed	128.22	-do-	-do-
25.	AR	Assam	Construction of 08 nos. single officer (G+III) in one block and 07 nos. single civilian accommodations (G+III) in one block including development works and allied services for AR Bn. at Srikona (Assam)	NPCCL	26	Completed	261.00	-do-	-do-
26.	AR	Manipur	Construction of 24 nos. single JCOs accommodation (G+III) in 3 block with allied services and development works for AR Bn. at Kangvai (Manipur)	NPCCL	17	Completed	340.20	-do-	-do-
27.	AR	Manipur	Construction of Housing Project- 24 nos. Type-II quarters. (G+III) In 03 blocks with allied services and development works for AR Bn. at Phundrei (Manipur)	NPCCL	15	Ongoing	462.04	-do-	-do-

28.	AR	Manipur	Construction of recreation room (g) in 1 block with allied services and development works for AR Bn. at Lmoreh (Manipur)	NPCCL	10	Completed	96.57	-do-	-do-
29.	AR	Manipur	Construction of quarter guard, Kote, Armourer Shop (G) in 1 block with allied services and development works for AR Bn. Kangvai Manipur.	NPCCL	12	Ongoing	232.03	-do-	-do-
30.	AR	Manipur	Construction of 01 office building (G+I) in one block with allied services and development works for HQ IGAR (S) AR at Mantripukhri, Manipur.	NPCCL	12	Ongoing	260.04	-do-	-do-
31.	SSB	Assam	Construction of Residential Quarters at Sector HQ Rangia.	CPWD	10	Completed	566.64	-do-	-do-
32.	SSB	Arunachal Pradesh	Construction of infrastructure (45 nos. Type-II quarters) at 38th Bn. SSB Tawang Under FTR Guwahati.	CPWD	16	Ongoing	770.00	-do-	-do-
33.	SSB	Assam	Construction of Administrative Block at Sector HQ Rangia.	CPWD	15	Ongoing	533.53	-do-	-do-
34.	BSF	Delhi	Construction of 120 men barrack at Signal Training School Tigri, New Delhi	NBCC	31	Completed	484.29	-do-	-do-
35.	BSF	Delhi	Construction of Type-III (14 nos.) and Type-IV (05) at STS Tigiri	NBCC	32	Completed	415.73	-do-	-do-
36.	NSG	Delhi	Construction of Special Operation Training Centre Building at Manesar	CPWD	15	Ongoing	0.97	-do-	-do-
37.	BSF	MP	Construction of 34 Type-II (34 nos.) quarters for CSWT at Indore	NBCC	9	Completed	461.01	-do-	-do-
38.	BSF	MP	Construction of 120 men barrack for Sector HQ Bhopal	NBCC	9	Completed	470.19	-do-	-do-
39.	BSF	Meghalaya	Construction of Type-II (04 nos.) Quarters (Double Storied) at Campus Umpling	Deptt.	15	Completed	48.02	-do-	-do-
40.	ITBP	Arunachal Pradesh	Construction of 04 nos. CGI Sheet Shed In Patrol Route of Lungar Sub Sector.	Deptt.	5	Ongoing	36.40	-do-	-do-
41.	BSF	MP	Construction of one number 180 men barrack for at CSMT Tekanpur Campus (MP)	NBCC	11	Completed	599.32	-do-	-do-
42.	CRPF	Chhattisgarh	Construction of Admn. Block Buildings at 201 and 204 Cobra Bn. , Jagdalpur	NBCC	50	Completed	735.13	-do-	-do-



43.	BSF	MP	Construction of 120 nos. accommodation at Bijasan under CSWT Indore	CPWD	9	Incomplete	482.33	502.47	20.14
44.	CRPF	Chhattisgarh	Carrying out civil and electrical development and bulk services for 201 & 204 Cobra Bn. s. of CRPF at Jagdalpur	NBCC	12	Incomplete	1721.28	-do-	-do-
45.	BSF	Rajasthan	Construction of residential quarter (SH: 32 nos. Type-II, 16 nos. Type-III, 07 Numbers Type-IV & 02 nos. Type-V) for Bn. Hqr Campus at Alwar (Rajasthan)	CPWD	12	Completed	736.3	-do-	-do-
46.	CISF	Gujarat	Construction of residential and non-residential buildings for GP.HQ Ahmedabad	NBCC	6	Completed	1576.6	-do-	-do-
47.	BSF	Maharashtra	Construction of 11 nos. semi-permanent structure at Signal Training Centre (STC) Chakur	Deptt.	14	Ongoing	35.86	-do-	-do-
48.	BSF	Maharashtra	Construction of basic infrastructure for additional toilet block, bathing point, RO Plant CLP & deep tube well at STC Chakur	Deptt.	17	Ongoing	55.61	-do-	-do-
49.	BSF	Maharashtra	Construction of 08 nos. Semi-Permanent Structures for Additional at STC Chakur	Deptt.	20	Ongoing	54.99	-do-	-do-
50.	CRPF	Maharashtra	Repair and carpeting to the internal road including dressing shoulder and providing masonry storm water drainage wherever required at 102 Bn., RAF Taloja, Navi-Mumbai	CPWD	9	Completed	59.74	-do-	-do-
51.	BSF	Haryana	Construction of 10 bedded hospital With Maternity Ward for Bn. HQ, Bhondsi	CPWD	14	A&ES Cancelled		-	-
52.	BSF	U.P.	Construction of Magazine Building for Bn.. Hqr. Mathura	Deptt.	5	Completed	60	-do-	-do-
53.	CISF	U.P.	Construction of Main Gate at Kalindipuram Allahabad	CPWD	5	Completed	15	-do-	-do-
54.	ITBP	Uttra Khand	Construction of Jawan Barrack at Jagrao Post at 8th Bn. Gaucher	Deptt.	8	Completed	30	-do-	-do-
55.	CRPF	Bihar	Construction of Admn. Block, Group Centre, Muzaffarpur, Bihar	CPWD	4	Incomplete	161.08	-do-	-do-
56.	CRPF	Kerala	Construction of room for interactive arms training at CRPF Peringome, Kannur	CPWD	8	Not available	Not available	-do-	-do-

57.	CRPF	Kerala	Providing peripheral lights, street lights power supply to the new open well & providing submersible pump set, internal electrical lines and installation of 4 nos. watch towers at Regional Training Centre (RTC) Peringome, Kerala	CPWD	2	Not available	Not available	-do-	-do-
58.	CRPF	Telangana	Upgradation of Main office building including DIGP Range office building at Group Centre, CRPF, Hyderabad	CPWD	3	Completed	42.69	-do-	-do-
59.	CRPF	Telangana	Repair/replacement of main sewer line in non-residential area and some place at residential area of CRPF Campus, Hyderabad	CPWD	5	Completed	44.33	-do-	-do-
60.	CISF	Telangana	Repairing & raising the height of boundary wall, fixing of concertina coil etc. from gate no.2 to m.t. section of NISA-, Hakimpet, Hyderabad.	CPWD	3	Completed	46.24	-do-	-do-
61.	CISF	Telangana	Extension of viewers gallery ( on either side) at ceremonial parade ground of NISA - at Hakimpet	CPWD	1	Completed	37.17	-do-	-do-
62.	AR	Manipur	Construction of boundary wall with RCC Posts and 1.35 km new road for Assam Rifles Bn. at Khuga, Manipur	HPL	52	Completed	492.23	-do-	-do-
63.	SSB	Maharashtra	Construction of infrastructure at Reserve Battalion HQ SSB Yelki, Maharashtra	NBCC	22	Completed	5369	-do-	-do-
64.	CRPF	Maharashtra	Construction of 38 nos. family quarters (T/I-4, II-12, III-IV-12 & V-2)	CPWD	0	Completed	335	-do-	-do-
65.	CRPF	Maharashtra	Construction of 399 nos. Type-I 60 nos. quarters	CPWD	7	Completed	1838.34	-do-	-do-
66.	CRPF	Maharashtra	Construction of 2 nos. filter bed and clear water RCC Storage Tank of 2.50 lakh liter capacity	CPWD	6	Completed	98.89	-do-	-do-
67.	CISF	MP	Re-carpeting of roads in residential area, Barwaha	CPWD	8	Completed	27.02	-do-	-do-
68.	BSF	Punjab	Construction of Barracks at Dera Baba Nanak, Punjab	CPWD	0	Completed	388	-do-	-do-
69.	BSF	HP	Construction of Gazetted Officers Mess at campus, Kangra	CPWD	9	Completed	189	-do-	-do-
70.	BSF	Haryana	Construction of Drill Shed at Bn. HQ 33 Bn. , Hisar	Deptt.	5	Completed	60	-do-	-do-
71.	ITBP	Haryana	Construction of Store Depot at Sabili, Haryana	CPWD	30	Completed	62	-do-	-do-

72.	ITBP	Haryana	Providing air conditioners in training block, Millennium Building	CPWD	3	Completed	102	-do-	-do-
73.	BSF	Haryana	Construction of 01 No 120 men barrack including information & recreation centre for Reserve Bn. Campus Bhondsi	NBCC	11	Completed	500	-do-	-do-
74.	BSF	Haryana	Construction of 01 No 120 men barrack including information & recreation centre for Reserve Bn. Campus Bhondsi	NBCC	7	Completed	500	-do-	-do-
75.	CRPF	Tamil Nadu	Construction of 180 men barrack	CPWD	NA	Completed	964.75	-do-	-do-
76.	ITBP	Odisha	Construction of internal road and storm water drainage at 41st Bn., Bhubaneswar	CPWD	0	Completed	492	-do-	-do-
77.	BSF	Telangana	Construction of 2 nos. 120 men barracks	CPWD	16	Completed	708	-do-	-do-
78.	CRPF	Odisha	Construction of 20 Bedded Hospital for 202 Cobra Bn., Koraput	CPWD	NA	Completed	500	-do-	-do-
79.	CRPF	Odisha	Upgradation of 40 To 50 Bedded Hospital at Group Centre Bhubaneswar	CPWD	0	Completed	762	-do-	-do-
80.	CRPF	Odisha	Construction of Admn Block/ Quarter Guard/ Store Block/ Tradesmen Shop for 202 Cobra Bn., Koraput	CPWD	0	Completed	992	-do-	-do-
81.	BSF	U.P.	External development works & bulk services (road work/boundary wall/entrance gateway & dormitory block) for Camapus Mathura	NBCC	16	Completed	457	-do-	-do-
82.	CISF	Odisha	Construction of 5 quarters, (Type-V 01 and Type-IV 04) for Regional Training Centre (RTC), Odisha	CPWD	30	Completed	70.73	-do-	-do-
83.	CISF	Odisha	Widening of Firing Range of RTC Odisha	CPWD	31	Completed	71.19	-do-	-do-
84.	ITBP	Jharkhand	Providing & installation of substation equipment, 125 KVA, DG Set and laying 11 KV Hot line for 40th Bn. Ranchi	CPWD	33	Completed	273	-do-	-do-
85.	CRPF	Telangana	Construction of 312 nos. family quarters	CPWD	14	Completed	1947	-do-	-do-
86.	CRPF	Jharkhand	Construction of 3 nos. 240 men barrack for 203, Cobra Bn. Barhi, Hazaribagh	CPWD	10	Completed	2002	-do-	-do-
87.	CRPF	U.P.	Development & bulk services (civil works only) at CRPF campus, Meerut	CPWD	4	Completed	569	-do-	-do-

**Annex-4.14**  
**Cost overrun in ongoing work**  
**(Refer para 4.5.5.1)**

(₹ in lakh)

S. No.	force	State	Particulars of The Work	Executing Agency	Present status	Amount of the AA & ES	Final Exp/Up to date Exp.	Difference with
1.	BSF	Rajasthan	Construction of Administration Block and development works at Nalka of 194 Bn. under Sector HQ Jaiselmair (S)	Depart-mental	work in progress	39.67	51.32	11.65
2.	BSF	Meghalaya	Construction of combined amenity/community centre for Sector HQ , Dumpling Shillong	CPWD	work in progress	234.90	262.00	27.1
3.	SSB	Arunachal Pradesh	Construction of T-III/8 nos. quarters at 34th Bn. Dirang	CPWD	work in progress	155.79	187.78	31.99
4.	AR	Assam	Construction of security wall In 1.7 Km length with 02 nos. main entry gate and other related development work at new AR KLP at Guwahati	UPJN	work in progress	435.44	435.61	0.17
5.	BSF	West Bengal	Construction of boundary wall (length- 7300 metre) along the periphery of training Centre, in West Bengal Signal	CPWD	work in progress	521.15	690.82	169.67
6.	CISF	Assam	Construction of non-residential accommodation for Group HQ Guwahati	CPWD	work in progress	1,095.17	1,208.00	112.83
7.	CRPF	Assam	Construction of boundary wall, main gate, guard room, sentry post & watch tower at Group Centre, Silchar	CPWD	work in progress	299.00	902.30	603.3
8.	AR	Nagaland	Construction of 12 nos. Type-III in (G+II) and 12 nos. Type-II quarters. (G+II) for 5 Sector HQ and 78 nos. Type-II quarters. (G+II) for Assam Rifles Bn. at Chieswema, Nagaland	NPCCL	work in progress	1,028.02	1,188.74	160.72

9.	AR	Manipur	Construction of 06 nos. single Jcos Living Accommodation (G+I), 01 Block of 03 nos. single Men Barrack (G+II), 01 No Administrative Block (G+I) and 01 no. Officers Mess for Sector HQ and 01 block of 03 nos. single men barrack (G+I) for Assam Rifles Bn. at Keithalmanbi (Manipur)	NPCCL	work in progress	1,336.39	1,377.37	40.98
10.	AR	Manipur	Construction of 01 no. T-VI (GF) 04 nos. T-V(G+1), 13 nos. T-III, 18 nos. T-II (G+2) and 02 nos. officers accommodation for AR Sector HQ at Keithalmanbi	NPCCL	work in progress	1,008.46	1,019.92	11.46
11.	AR	Manipur	Construction of 48 nos. Type-II (G+II) In 08 block and 07 nos. single JCOs accommodation with development works, water supply and external electrification for Assam Rifles at Jwalamukhi (Manipur)	NPCCL	work in progress	1,207.16	6,511.32	5304.16
12.	CISF	Delhi	Construction of 108 Residential quarters at SSG Greater Noida	NBCC	work in progress	1534.96	1619.54	84.58
13.	CISF	MP	Renovation of Darya Mahal of Regional Training Centre (RTC), Barwaha	CPWD	work in progress	290	308.4	18.4
14.	CISF	MP	Construction of inspection gallery and stage in existing miniature firing for RTC	CPWD	work in progress	60.37	63.11	2.74
15.	AR	Delhi	Construction of 32 nos. Type-II, 16 nos. Type-III quarters and hostel for 30 boys and 20 girls for Assam Rifles at Dwarka, New Delhi	EPIL	work in progress	481	1360	879
16.	BSF	Rajasthan	Construction of Hanuman Ki Khejari Firing Range at Campus, 192 Bn.	CPWD	work in progress	152.14	161.75	9.61
17.	CISF	Rajasthan	Construction of MT Garage for RTC, Behror, Rajasthan	CPWD	work in progress	79.6	90.69	11.09
18.	CISF	Rajasthan	Construction of 05 No. S residential quarters (T-V 1, T-IV 4) for RTC at RTC Deoli	CPWD	work in progress	48.54	71.63	23.09
19.	BSF	Punjab	Construction of boundary wall at Campus 143 Bn. Kmswala, Punjab	CPWD	work in progress	309	495	186
20.	ITBP	J&K	Construction of MT Workshop at Leh	CPWD	work in progress	194	290	96

21.	ITBP	Haryana	Construction of Sewerage Treatment Plant at Saboli, Haryana	CPWD	work in progress	71.82	81.82	10
22.	ITBP	Haryana	Construction of GOs Mess at Bn. HQ at Bhanu	CPWD	work in progress	69	118.68	49.68
23.	CRPF	Delhi	Construction of admn. & Training block at Group Centre, Kadarapur	CPWD	work in progress	1,100	1526	426
24.	BSF	U.P.	Construction of perimeter fencing of Campus Baad Mathura	Departmental	work in progress	33	60	27
25.	CISF	TN	Providing fly proof shutters for the residential quarters (53 nos. of Type-I & 160 No. S of Type-II) for RTC (A)	CPWD	work in progress	37.58	80.78	43.2
26.	ITBP	Uttarakhand	Construction of admn. block for 1 <sup>st</sup> Bn.	CPWD	work in progress	293	314	21
27.	ITBP	Uttarakhand	Construction of chain link fencing in remaining area of 30 <sup>th</sup> Bn. HQ	CPWD	work in progress	142	182	40
28.	ITBP	Uttarakhand	Water Supply and Drainage System Jalagam Parisar at Gaucher	CPWD	work in progress	85	89	4
29.	ITBP	Uttarakhand	Construction of Officer Mess at Auli	CPWD	work in progress	136	206	70
30.	CRPF	Telangana	Construction of Sewage Treatment Plant, laying of CI Pipe Line Grid for horticulture purpose	CPWD	work in progress	44.33	50.61	6.28
31.	CRPF	Jharkhand	Construction of Electrical Substation for 203, Cobra Bn. , Barhi, Hazaribagh	CPWD	work in progress	36.58	37.29	0.71
32.	BSF	MP	Construction of 120 nos. accommodation at Bijasan under CSWT Indore	CPWD	work in progress	482.33	502.47	20.14
<b>Total</b>						<b>13041.40</b>	<b>21543.95</b>	<b>8502.55</b>

**Annex-4.15**  
**Other Irregularities-Commencement of Work without Work Order /Agreement for AR**  
**(Refer para 4.6.1)**

(₹ in lakh)

S.No.	Name of Work	Name of the Agency	Name of the force	Payment made before award of Work
1.	Construction of 18 nos. Type-II quarters (G+II) in 3 blocks for Assam Rifles at Jorhat (Assam).	NPCCL	Assam Rifles	148.23
2.	Construction of 12 nos. Type-II quarters (G+II) in 2 blocks and 12 nos. Type-III (G+II) in 02 blocks with allied services and development works for Assam Rifles at Jorhat (Assam).	NPCCL	Assam Rifles	20.11
3.	Constructions of 01 block of 04 nos. single men barrack, 01 no. JCO Mess and 01 nos. 20 bedded Hospital for Assam Rifles Battalion at Haflong (Assam).	NPCCL	Assam Rifles	124.26
4.	Construction of 01 block of 04 nos. single men barrack (G+III) and Bituminous Road for Assam Rifles Bn. at Srikona Silchar.	NPCCL	Assam Rifles	46.58
5.	Construction of 01 block of 03 nos. single men barrack (G+II) and 01 block of 06 nos. Type -II (G+II) for No 2 Transit Camp at Jorhat (Assam).	NPCCL	Assam Rifles	0
6.	Construction of 12 nos. Type -II (G+II) in 02 blocks with allied services and development works for Assam Rifles Bn. at Jorhat(Assam).	NPCCL	Assam Rifles	1.67
7.	Construction of 06 nos. Type -II (G+II) in 01 blocks and 02 nos. Type-II (G) in 01 block with allied services and development works for Assam Rifles Bn. at Jorhat (Assam).	NPCCL	Assam Rifles	0
8.	Construction of 02 nos. Type-V (G+1) with allied services and development works for Assam Rifles at Haflong (Assam).	NPCCL	Assam Rifles	0
9.	Construction of 08 nos. single officer (G+III) in one Block for AR Bn. at Srikona (Assam).	NPCCL	Assam Rifles	0
10.	Construction of single Civilian Accommodation (G+III) in one Block including development works and allied services for AR Bn. at Srikona (Assam).	NPCCL	Assam Rifles	0
11.	Construction of MT accommodation in 03 blocks including allied services and development works for AR Bn. at Haflong (Assam).	NPCCL	Assam Rifles	0
12.	Construction of Regimental School (G+I) in 01 block with allied services and development works for AR Bn. at Lohra (Assam).	NPCCL	Assam Rifles	0

13.	Construction of quarter guard, Kote, armorer shop (G) in one block with allied services and development Works for AR Bn. at Haflong (Assam).	NPCCL	Assam Rifles	0
14.	Construction of 06 nos. Type-V qtrs (G+II) in one block with allied services and development works for IGAR (East) at Srikona (Assam).	NPCCL	Assam Rifles	0
15.	Construction of 01 No Type-VI (G+I) in one block with allied services and development works for HQ IGAR (East) at Srikona (Assam).	NPCCL	Assam Rifles	0
16.	Construction of 11 nos. single JCO's accommodations (G+II) in 02 block with allied services and development Works for 3 MGAR at Jorhat (Assam).	NPCCL	Assam Rifles	0
17.	Construction of 01 No single men barrack (G) in 01 block with allied services and development works at Jorhat (Assam).	NPCCL	Assam Rifles	0
18.	Construction of Regimental School (GH+I) in 1 block with allied services and development works for AR Bn. at Haflong (Assam).	NPCCL	Assam Rifles	0
19.	Construction of storage accommodation (G) in 1 block including development works and allied services for AR at Jorhat (Assam).	NPCCL	Assam Rifles	0
20.	Construction of 02 nos. Type-V quarters (G) in 1 block with allied services and development works for HQ 25 Sector AR at Jorhat (Assam).	NPCCL	Assam Rifles	0
21.	Construction of 2 nos. Type-V quarters, 4 nos. single JCO accommodation and 16 nos. Type-II quarters for AR, Udaipur and Tripura.	NPCCL	Assam Rifles	0
22.	Construction of 2 nos. Type-V quarters, 2 Type-IV, 12 nos. Type-III, 90 nos. Type-II, 6 nos. single officers accommodation for AR, Radhanagar, Tripura.	NPCCL	Assam Rifles	233.74
23.	Construction of 16 nos. Type-II, quarters at Agartala, Tripura.	NPCCL	Assam Rifles	108.77
24.	Construction of 8 nos. single JCO accommodation, 6 nos. single men barrack, 1 no. administration block, 1 no. officers mess and 1 no. JCO club for AR Radhanagar, Tripura.	NPCCL	Assam Rifles	81.48
25.	Construction of boundary wall for AR at Teliamura, Tripura.	NPCCL	Assam Rifles	73.64
	<b>Total</b>			<b>889.06</b>



**Annex- 4.16**  
**Other Irregularities-Commencement of Work without Work Order /Agreement for BSF**  
**(Refer para 4.6.1)**

(₹ in lakh)

S.No.	Name of Work	A.A./E.S	Date of Work order issued to contractor	Date of agreement	Date of MOU signed between the client and NBCC
1.	Constructions of 01 no. 180 men barrack for at CSMT Tekanpur Campus (MP).	599.32	04.03.2014	23.04.2014	17.04.2014
2.	Construction of Administration/Communication block for Reserve Bn. Campus at Indore.	272.96	15.06.2013	04.07.2013	04.07.2013
3.	Construction of GOs Mess with 07 suites for Bn. HQ at Indore.	216.35	15.06.2013	04.07.2013	04.07.2013
4.	Construction of Type-III (G+2) Residences, 26 nos. for Bn. HQ at Indore Campus (MP).	475.81	15.06.2013	04.07.2013	04.07.2013
5.	Construction of Type-IV & Type-V for Bn. HQ at Indore Campus (MP)	287.64	15.06.2013	04.07.2013	04.07.2013
6.	Construction of Type-II 34 nos. quarter at CSWT Indore.	461.01	20.12.2013	11.02.2014	17.04.2014
7.	Construction of 120 Men Barrack for Sector HQ Bhopal.	470.19	17.07.2014	NA	MoU between client department and NBCC was not signed till date of audit.
8.	Construction of single SOs accommodation with prefabricated (G+1) modular structure for Bn. Headquarter at Doiwala, Dehradun (Uttarakhand).	25.00	12.06.2013	Executed without agreement	No Agreement signed
9.	Quarter Type-III (14 nos.) and Type-IV (05) of at Signal Training School Tigiri, New Delhi.	415.73	Aug-2014	Nov.2014	Nov.2014

**Annex-6.1**  
**Water used was not tested/Non-maintenance of Quality Assurance records**  
**(Refer para 6.1.3 & 6.1.4)**

(₹ in lakh)

Sl. No.	Name of the work	Name of Force	Executive Agency	Tender amount of works where manufacturer's test certificate not available	Tendered amount of works where water not tested	Tender amount of works where non-theoretical statement of consumption was not available
1.	Construction of 01 block of 03 nos. single men barrack for 06 NCOs and 60 others (G+II) and 01 no. administrative block (G+I) for 21 Assam Rifles at Kakching	AR	NPCCCL	319.96	319.96	319.96
2.	Construction of magazine building for AR Bn. . at Kakching, Manipur	AR	NPCCCL	159.53	159.53	159.53
3.	Construction of 01 block of 03 nos. SM bk (G+II) and 01 block of cook house cum dining hall for AR Bn. . at Phundrei	AR	NPCCCL	379.14	379.14	379.14
4.	Construction of residential building boundary wall around Mantripukhri Garrison at Mantripukhri (Manipur)	AR	NPCCCL	429.41	429.41	429.41
5.	Construction of 12 nos. Type-II (G+II) in 2 block and 10 nos. Type-IV(G+1) in 5 blocks with allied services and development works for Assam Rifles at Mantripukhri (Manipur)	AR	NPCCCL	424.64	424.64	424.64
6.	Construction of one block of 03 nos. Single men barracks (G+II) with approach road for new location of Assam Rifles at Phunderi (Manipur)	AR	NPCCCL	357.64	357.64	357.64
7.	Construction of security wall including main gate, sentry posts, Security lights etc for residential accommodation for AR Bn. at Modi(Manipur)	AR	NPCCCL	381.53	381.53	381.53
8.	Construction of administrative block(G+1) including allied services and development works for Assam Rifles new KLP at Phundrei(Manipur)	AR	NPCCCL	393.87	393.87	393.87
9.	Construction of QG, Kote, Armoury and Armr shop including development works and internal road for Assam Rifles Bn. at Modi(Manipur)	AR	NPCCCL	207.44	207.44	207.44
10.	Construction of 24 nos. Type-II SF quarters G+II including development works and allied services for IGAR (S) at Manthripukhari Manipur	AR	NPCCCL	414.58	414.58	414.58
11.	Construction of Security wall including main gate security light, foot path with plan sump IRP & 100 KVA transformer with HT/LT & sub-station for residential complex of AR Bn. at Keithalmanbi (Manipur)	AR	NPCCCL	408.74	408.74	408.74

12.	Construction of 06 nos. Single JCOs living accommodation (G+I), 01 Block of 03 nos. single men barrack (G+II), 01 no. administrative block (G+I) and 01 No. Officers Mess for Sector HQ and 01 block of 03 nos. Single men barrack (G+I) for Assam Rifles Bn. at Keithalmanbi (Manipur)	AR	NPCCCL	1110.38	1110.38	1110.38
13.	Construction of one block of 04 nos. single men barrack (G+III) for Assam Rifles Bn. at Jawalamukhi and one block of 04 nos. Single men barrack (G+III) for Assam Rifles Bn. at Maram (Manipur)	AR	NPCCCL	524.15	524.15	524.15
14.	Construction of 01 nos. T-VI (G +,F) 04 nos. Type-V (G+1), 13 nos. Type-III, 18 nos. T-II (G+II) and 02 nos. Single /Officers Accommodation with allied services and development works for Assam Rifles at Keithalmanbi.	AR	NPCCCL	860.8	860.8	860.8
15.	Construction of 72 nos. T-II accommodation with development works and ancillary service for AR sect HQ/ Bn. HQ at Keithalmanbi at Manipur	AR	NPCCCL	1265.95	1265.95	1265.95
16.	Construction of 48 nos. Type-II(G+II) in 08 block and 07 nos. single JCOs accommodation with development works,water supply and external electrification for Assam Rifles at Jwalamukhi(Manipur)	AR	NPCCCL	1015.45	1015.45	1015.45
17.	Construction of boundary wall with RCC Posts and 1.35 KM New Road for Assam Rifles Bn. at Khuga (Manipur)	AR	HPL	418.96	418.96	418.96
18.	Construction of 01 block of 04 nos. Single Men Barrack (G+III) and 01 No cook house cum dining hall for Assam Rifles for Assam Rifles Bn. at Khuga(Manipur)	AR	HPL	402.45	402.45	402.45
19.	Construction of 03 nos. single men barrack (G+II) with approach road for KLP location of Assam Rifles Bn. at Khuga (Manipur)	AR	HPL	181.24	181.24	181.24
20.	Construction of 20 bedded Hospital including development works for AR bn at Khuga (Manipur)	AR	HPL	308.21	308.21	308.21
21.	Construction of 160 nos. Type-II family quarters at Group Centre (GC), Sonipat.	CRPF	NBCC	2571	0	0
22.	Construction of 236 development works Various Type (Type/II-160, Type/III-38, Type-IV-24, Type/V-14)	CRPF	NBCC	4502	0	0
23.	Construction of GOs mess/ suites and SOs mess/ dormitory at GC Bahalgarh, Sonipat.	CRPF	NBCC	871	0	0
24.	Construction of Boundary wall, main gate with signage & automatic boom barrier and watch tower at GC CRPF Bahalgarh, Sonipat, Haryana	CRPF	NBCC	642	0	0
25.	Construction of 240 Type-II quarters and development works at GC Sonipat	CRPF	NBCC	3858	0	0

26.	Construction of mens club, canteen & badminton court, mt garage, works shop, parade ground, fort wall, 10 bedded hospital, dhobi ghat and school at GC Sonipat.	CRPF	NBCC	1589	0	0
27.	Carrying out development and bulk services (Civil & Electrical ) works at GC Sonipat, Haryana	CRPF	NBCC	2509	0	0
28.	Construction of compound wall on western side & raising height of about 2100 mtrs. length of existing boundary wall	CRPF	CPWD	117.09	0	0
29.	Repair & re-carpeting of worn out portions of Harnal & Main Road at GC CRPF, Pinjore	CRPF	CPWD	33.80	0	0
30.	Construction of 60 nos. family quarters (T/III-22, T/IV- 24,T/V-12)	CRPF	CPWD	1633	0	0
31.	Construction of 117 nos. family quarters	CRPF	CPWD	396	0	0
32.	Construction of 3 nos. 180 men Barracks	CRPF	CPWD	873.00	0	0
33.	Construction of 04 development works, Nallah, RCC Sump well Services, admn. block and quarter guard	CRPF	CPWD	918.47	0	0
34.	Underground water sump, lines and providing CGI sheet roofing	CRPF	CPWD	74.35	0	0
35.	Construction of boundary wall at CRPF campus, Nagrota	CRPF	CPWD	185.9	0	0
36.	Construction of TYPE-II/126 nos.(G+II) family quarters at Jalandhar	CRPF	CPWD	1157	0	0
37.	Construction of approach road, water supply & sewage disposal for 180 men barrack hallomajra	CRPF	CPWD	129.3	0	0
38.	Construction of compounding wallat Hira Nagar	CRPF	CPWD	63.98	0	0
39.	Construction of sewage treatment plant at Saboli, Haryana	ITBP	CPWD	81	0	0
40.	Construction of store depot at Sabili, Haryana	ITBP	CPWD	73	0	0
41.	Construction of A.T. School, Veterinary hospital at Bhanu, Panchkula	ITBP	CPWD	88	0	0
42.	Construction of SOs Mess at 28th Bn., Jatusana, Rewari	ITBP	CPWD	291	0	0
43.	Augmentation of substation in residential campus at Ramgarh (SH: Construction of two room for transformers)	ITBP	CPWD	99	0	0
44.	Construction of National dog training center (kennel, cook house, grooming shed, hospital & development work) at Bhanu	ITBP	CPWD	236	0	0
45.	Construction of road up to firing range at Bhanu	ITBP	CPWD	73	0	0
46.	Construction of GOs mess at Bn. HQ at Bhanu	ITBP	CPWD	69	0	0

47.	Providing air conditioners in training block (Millennium Buildings) Bn. Training Centre (BTC)	ITBP	CPWD	102	0	0
48.	Construction of road up to firing range at BTC	ITBP	CPWD	73.2	0	0
49.	Renovation of 64 T-III, quarters and development works at Ramgarh	ITBP	Deptt.	39.28	0	0
50.	Renovation of 02 nos. old 120 men jawan barrack at Ramgarh	ITBP	Depart-mental	33.25	0	0
51.	Construction of MT workshop at Leh	ITBP	CPWD	194	0	0
52.	Construction of GOs Mess 15thbn Udhampur	ITBP	CPWD	425	0	0
53.	Construction of SOs Mess and dormitory	ITBP	CPWD	496	0	0
54.	Construction of three nos. admn. block one each for company	ITBP	CPWD	998	0	0
55.	Construction of Training shed revised	ITBP	CPWD	524	0	0
56.	Construction of 36 No T-II quarters at Bn. HQ	ITBP	CPWD	851	0	0
57.	Construction of 120 men barrack at 21st Bn.	ITBP	CPWD	187	0	0
58.	Construction of admn. block (double story) at TPT Bn. Chandigarh	ITBP	CPWD	187	0	0
59.	Construction of T-1 to 1V quarters at Patiala	ITBP	CPWD	182	0	0
60.	Construction of 01 block of 03 single men barrack (G+II) and 01 block of 06 Type-II (G+II) for No 2 transit camp at Jorhat (Assam)	AR	NPCCCL	0	369.16	0
61.	Construction of 32 Type-II quarters for Assam Rifles Bn. at Jorhat (Assam)	AR	NPCCCL	0	355.45	0
62.	Construction of 02 Type-V (G+1) with allied services and development works for Assam Rifles at Haflong Assam	AR	NPCCCL	0	160.57	0
63.	Construction of 3 single men barracks with allied services and dev works at Diphu (Assam)	AR	NPCCCL	0	368.82	0
64.	Construction of security wall in 1.7 km length with 2 main entry gate and dev work at New AR KLP at Gujarat	AR	UPJN	0	412.71	0
65.	Construction of 1 Block of 4 single men barracks, 01 no. JCO Mess and 01 No 20 bedded hospital for AR Bn. at Haflog Assam	AR	NPCCCL	0	486.34	0
66.	Construction of 12 nos. Type-III quarters and 66 Type-II quarters at Jorhat, Assam	AR	NPCCCL	0	879.57	0
67.	Construction of 64 nos. Type-II (G+III) quarters for AR at Charduar, Assam	AR	EPIL	0	744.79	0
68.	Augmentation of water supply scheme and 01 lakh capacity, overhead tank with staging & allied services for residential complex at Jairampur (Arunachal Pradesh)	AR	UPJN	0	351.98	0

69.	Construction of 10 single JCOs accommodation in 02 block of G+1 including infrastructural development works for AR at Jairampur Arunachal Pradesh	AR	EPIL	0	106.01	0
70.	Construction of MT accommodation with tech stores for AR at Khonsa Arunachal Pradesh	AR	EPIL	0	173.05	0
71.	Construction of 08 single men barracks (G+III), 04 single officers accommodation, 12 JCOs accommodation, 01 adman block, 01 officers mess, 01 JCOs mess for AR at Khonsa Arunachal Pradesh	AR	EPIL	0	1376.14	0
72.	Construction of 48 Type-II (G+III) quarters for AR at khonsa, Arunachal Pradesh	AR	EPIL	0	754.33	0
73.	Construction of 2 nos. Type-V quarters, 4 nos. single JCO accommodation and 16 nos. Type-II quarters for AR at Udaipur	AR	NPCCCL	0	386.68	386.68
74.	Construction of 16 nos. Type-II quarters, including allied services & development works at Agartala	AR	NPCCCL	0	206.64	206.64
75.	Construction of 6 nos. single men barracks with allied services and development works for AR at Radha Nagar	AR	NPCCCL	0	316.53	316.53
76.	Construction of 2 nos. Type-V quarters, 2 Type-IV, 12 nos. Type-III, 90 nos. Type-II, 6 nos. single officers accommodation for AR, Radhanagar, Tripura	AR	NPCCCL	0	1038.42	1038.42
77.	Construction of 8 nos. single JCO accommodation, 6 nos. single men barrack, 1 no. admn block, AR Radha Nagar, Tripura	AR	NPCCCL	0	642.9	642.9
78.	Construction of 78 nos. Type-II (G+II) quarters, 6 nos. Type-III (G+II) with allied services and development work at Teliamura	AR	NPCCCL	0	769.54	769.54
79.	Construction of boundary wall for Assam Rifles at Teliamura	AR	NPCCCL	0	374.73	374.73
80.	Construction of 01 block of 04 nos. single men barrack (G+III) and bituminous road for AR Bn. at Srikona, Silchar, Assam	AR	NPCCCL	0	0	394.17
81.	Construction of 01 block of 03 single men barrack(G+II) and 01 block of 06 Type-II (G+II) for No 2 transit camp at Jorhat (Assam)	AR	NPCCCL	0	0	369.16
82.	Construction of 32 Type-II quarters (SF) for Assam Rifles Bn. at Jorhat (Assam)	AR	NPCCCL	0	0	355.45
83.	Construction of 02 Type-V (G+1) with allied services and development works for Assam Rifles at Haflong Assam	AR	NPCCCL	0	0	160.57
84.	Construction of 3 single men barrack with allied services and dev works for COE Diphu (Assam)	AR	NPCCCL	0	0	368.82

85.	Construction of security wall in 1.7 km length with 2 main entry gate and dev work at New AR KLP at Gujarat	AR	UPJN	0	0	412.71
86.	Constructions of 1 block of 4 single men barracks, 01 no. JCOs Mess and 01 no. 20 bedded hospital for AR Bn. at Haflong, Assam	AR	NPCCCL	0	0	486.34
87.	Construction of 12 nos. Type-III quarters and 66 Type -II quarters separated family accommodation at Jorhat Assam	AR	NPCCCL	0	0	879.57
88.	Construction of 64 nos. Type-II (G+III) quarters for AR at Charduar Assam	AR	EPIL	0	0	744.79
89.	Augmentation of water supply scheme and 1 lakh capacity, overhead tank with staging & allied services for residential complex at Jairampur (Arunachal Pradesh)	AR	UPJN	0	0	351.98
90.	Construction of 10 single JCO accommodation in 02 block of G+1 including infrastructural development works for AR at Jairampur Arunachalpur	AR	EPIL	0	0	106.01
91.	Construction of MT accommodation with technical stores for AR at Khonsa Arunachal Pradesh	AR	EPIL	0	0	173.05
92.	Construction of 08 single men barrack (G+III), 04 single officers accommodation, 12 JCOs accommodation, 01 admn. block, 01 officers mess, 01 JCOs Mess for AR at Khonsa, Arunachal Pradesh	AR	EPIL	0	0	1376.14
93.	Construction of 48 Type-II (G+III) quarters for AR at khonsa, AP	AR	EPIL	0	0	754.33
94.	Construction of 01 block of 03 single men barracks, black top bituminous road and main drain for AR at Laitkor, Shillong (Meghalaya)	AR	NPCCCL	0	0	237
95.	Construction of 04 single men barracks (G+II) and in 01 block with allied services and development works at Laitkor, Shillong	AR	NPCCCL	0	0	301
96.	Construction of 72 Type-II (G+II) separated family accommodation for AR at Laitkor, Shillong	AR	NPCCCL	0	0	1096
<b>Total</b>				<b>37389.69</b>	<b>20238.43</b>	<b>22266.6</b>

**Annex -7.1**  
**Separate Accounts not maintained**  
**(Refer para-7.1)**

(₹ in lakh)

S.No.	Name of the Force	Name of the State	Particulars of the work	Executing Agency	Amount of mobilization advance given
1.	CRPF	Delhi	Construction of 240 Men barracks Greater Noida	NBCC	386
2.	CRPF	Delhi	Construction of Type-II,288 family quarters Greater Noida	NBCC	605
3.	CISF	Delhi	Construction of 4- Men's Barrack GOs Mess Special Security Group (SSG) Greater Noida	NBCC	27.37
4.	CISF	Delhi	Construction of 108 Residential quarters SSG Greater Noida	NBCC	112.21
5.	CISF	Delhi	Construction non-residential building for Government Building Security (GBS) CISF Group, Mahipalpur	NBCC	2039.73
6.	BSF	MP	Construction of Administration/Communication block for Reserve Bn. BSF Campus at Indore (MP)	NBCC	55.4
7.	BSF	MP	Construction of GOs Mess with 07 suites for BSF Bn. HQ at Indore Campus (MP)	NBCC	43.91
8.	BSF	MP	Construction of Type-III(G+2) residences, 26 nos.for BSF Bn. HQ at Indore Campus(MP)	NBCC	96.57
9.	CRPF	MP	Combined building of Admn./Training Block/ Class Room / Sand Model Room-cum-lecture hall and 2 nos.270 men barracks at Counter Insurgency and Anti-Terrorist School (CIAT) Shivpuri	NBCC	853.77
10.	CRPF	MP	Construction of combined building of GOs mess & suites, SOs mess & dormitory block, combined building for quarter guard, store block, tradesmen shop, and combined building for men's club, canteen, grain godown, badminton court and gymnasium at Central Training Centre (CTC) Shivpuri, MP	NBCC	847.29
11.	BSF	Haryana	Construction of main entrance gateway & dormitory block /side entrance gateway & dormitory block & refurbishment of boundary wall for Reserve Bn. BSF campus at Bhondsi, Gurgaon (Haryana)	NBCC	106.08
12.	BSF	Haryana	Construction of 01 nos. 120 men barrack including Information & Recreation Centre for Reserve Bn. BSF campus Bhondsi	NBCC	106.19
13.	BSF	Haryana	Construction of 01 nos. 120 men barrack including Information & Recreation Centre for Reserve Bn. BSF campus Bhondsi	NBCC	106.19
14.	CRPF	Haryana	Construction of 160 nos. Type-II family quarters at Group Centre (GC) Sonipat	NBCC	522.5
15.	CRPF	Haryana	Construction of 236 nos. various type(Type-II-160, Type-III-38, Type-IV-24, Type-V-14)	NBCC	915.79
16.	CRPF	Haryana	Construction of GOs mess/ suites and SOs mess/ dormitory at GC Bahalgarh, Sonipat	NBCC	176.92



17.	CRPF	Haryana	Construction of boundary wall, main gate with signage & automatic boom barrier and watch tower at GC CRPF Bahalgarh, Sonipat, Haryana	NBCC	130.39	
18.	CRPF	Haryana	Construction of 240 nos. Type-II quarters at Group Centre, Sonipat	NBCC	783.76	
19.	CRPF	Haryana	Construction of Men's club, canteen & badminton court, MT garage, works shop, parade ground, fort wall, 10 bedded hospital, dhobi ghat, and School at GC Sonipat	NBCC	322.81	
20.	CRPF	Haryana	Carrying out development and bulk services (Civil & Electrical ) works at GC Sonipat, Haryana	NBCC	526.21	
<b>Total</b>						<b>8764.09</b>

**Annex -7.2**  
**Non-recovery of Liquidated Damages (LD)**  
**(Refer para.7.2)**

(₹ in lakh)

S. No	Force	State	Particulars of the work	Executing Agency	Tendered Value	delay (in month)	Leviable Liquidated Damage
1.	CISF	UP	Construction of boundary wall with coil fencing at Kalindipuram Allahabad	CPWD	37.00	7	3.70
2.	CISF	UP	Construction of main gate at Kalindipuram Allahabad	CPWD	12.00	5	0.82
3.	CRPF	UP	Construction of 60 women barrack for 104th Bn. CRPF, Rapid Action force (RAF) Aligarh	CPWD	88.45	14	8.85
4.	CRPF	UP	Site development and bulk Services at 104th Bn. RAF Aligarh	CPWD	486.00	12	48.60
5.	CRPF	UP	Construction of 15 nos. watch lower & guard rooms	CPWD	47.94	12	4.79
6.	CRPF	UP	Construction of boundary wall& 2 nos. watch towers with guard rooms & providing with concertina wire on top in front of CWS 6.5 acres land for security reasons.	CPWD	56.87	4	5.69
7.	CRPF	UP	Construction of 50 bedded hospital at Group Centre (GC), Allahabad.	CPWD	628.44	15	62.84
8.	CRPF	UP	Construction of 121 nos. BOAC at Allahabad.	CPWD	22.87	15	2.29
9.	CRPF	UP	Renovation of 40 nos. toilets at CRPF campus, Allahabad.	CPWD	40.52	12	4.05
10.	CRPF	UP	Construction of one no. 60 women barrack, 101 RAF Allahabad.	CPWD	86.64	8	8.66
11.	CRPF	UP	Construction of 250 nos. family quarters (T/II-240, IV-8, V-2) GC, Allahabad.	CPWD	1699.30	9	169.93
12.	CRPF	UP	Construction of MT Garage and Workshop	CPWD	241.96	7	24.20
13.	CRPF	UP	Construction of 278 nos. (T/12 & T/II-266 nos.) family quarters, Lucknow	CPWD	1082.30	30	108.23
14.	CRPF	UP	Renovation of street light and park light at CRPF campus, Allahabad	CPWD	21.00	4	1.48
15.	ITBP	UP	Construction of boundary wall, road, sentry post including front gate & front wall and dormitory block with attached toilet at Greater Noida	CPWD	329.22	24	32.92
16.	SSB	UP	Construction of permanent infrastructure BOP Khunwa Bn. HQ Maharajganj.	CPWD	289.08	12	28.91
17.	SSB	UP	Construction of permanent infrastructure BOP Chandthan Bn. HQ Maharajganj.	CPWD	348.13	12	34.81

18.	SSB	UP	Construction of permanent infrastructure BOP Jhingti Bn. HQ Maharajganj.	CPWD	316.17	11	31.62
19.	SSB	UP	Construction of permanent infrastructure BOP Dranoura Bn. HQ Siddharth Nagar.	CPWD	309.65	12	30.97
20.	SSB	UP	Construction of permanent infrastructure BOP Lohiti Bn. HQ Siddharth Nagar.	CPWD	324.16	7	32.42
21.	SSB	UP	Construction of prefabs structures at Lakhimpur Kheri.	Departmental	57.02	2	1.72
22.	SSB	UP	Construction of permanent building at BOP Bankati under 39th Bn. Pali.	Departmental	49.84	17	4.98
23.	SSB	UP	Development & bulk services for Ftr. HQ, SSB at Gominagar, Lucknow	CPWD	180.95	4	10.78
24.	SSB	UK	Construction of residential quarters (T/IV-02, T/I-12 nos.) at Bn. HQ Almora	CPWD	123.00	10	12.30
25.	SSB	UK	Construction of barbed wire fencing at Bn. HQ Champawat.	Departmental	30.00	7	3.00
26.	CRPF	UK	Construction of administration building	NBCC	2018.00	10	201.80
27.	CRPF	UK	Construction of three nos. 240 men barracks	NBCC	1570.00	6	135.26
28.	ITBP	UK	Construction of eight nos. T-II (double storied) quarters at Gothi	CPWD	82.00	1	8.20
29.	ITBP	UK	Construction of GOs mess at Munsyari	CPWD	66.00	1	0.99
30.	ITBP	UK	Construction of quarter master store at 36th Bn. Lohaghat	CPWD	263.00	1	2.63
31.	ITBP	UK	Construction of 10 bedded hospital at Mirithi	CPWD	136.00	14	13.60
32.	ITBP	UK	Construction of residential cum office complex at Mana	CPWD	77.00	56	7.70
33.	ITBP	UK	Construction of administration block and training block at Auli	CPWD	295.00	15	29.50
34.	ITBP	UK	Development of storm water system & drains at 12 Bn. Mati	CPWD	96.00	20	9.60
35.	ITBP	UK	Construction of administration block for 1 <sup>st</sup> Bn	CPWD	199.00	26	19.90
36.	ITBP	UK	Construction of chain link fencing in remaining area of Bn. HQ of ITBP at Mahidanda	CPWD	154.00	13	15.40
37.	ITBP	UK	Water supply and drainage system Jalagam Parisar at Gaucher	CPWD	80.00	8	8.00
38.	ITBP	UK	Construction of officer mess at Auli	CPWD	106.00	13	10.60
39.	ITBP	UK	Construction of quarter guard, quarter master store and MI room at Auli	CPWD	266.00	11	26.60

40.	ITBP	UK	Construction of separated family accommodation at ITBP Seemadwar Dehradun,	CPWD	2336.57	38	233.66
41.	ITBP	UK	Augmentation of water supply line at Seemadwar Dehradun (Revised)	CPWD	77.00	1	0.77
42.	ITBP	UK	Construction of quarter guard in Astel Estate of ITBP Academy Massoorie Dehradun	CPWD	185.00	14	18.50
43.	CRPF	Bihar	Construction of administration block GC, Muzaffarpur, Bihar	CPWD	115.96	34	11.59
44.	CRPF	Bihar	Construction of 8 nos. barracks at RTC-V, Rajgir	CPWD	178.11	5	17.81
45.	CRPF	Bihar	Construction of administration block for IGP /DIGP Office	CPWD	170.45	26	17.04
46.	CRPF	Bihar	Construction of SOs mess & others mess (4 storied) for IG/DIGP Bihar Sector, CRPF at Digheha	CPWD	572.25	17	57.22
47.	SSB	Bihar	Construction of Boundary wall at Bathnaha, Araria (Bihar).	CPWD	419.61	38	41.96
48.	SSB	Bihar	Construction of Boundary wall for Sector HQ SSB, Muzaffarpur.	CPWD	204.02	20	20.40
49.	SSB	Bihar	Construction of BOP Building at Coy HQ cum BOP at Sikta under Bn. HQ SSB, Narkatiaganj.	CPWD	332.69	28	33.27
50.	SSB	Bihar	Construction of BOP Building at Coy HQ cum BOP at Pantoka under Bn. HQ SSB, Piprakothei, District East Champaran.	CPWD	332.09	21	33.20
51.	SSB	Bihar	Construction of 128 Men Barrack at SSB Bn. Head Quarters, Bathnaha, District Araria (Bihar).	CPWD	370.27	20	37.03
52.	SSB	Bihar	Construction of Type-III-24 nos., T-IV-6 nos. & T-V-2 nos. for SSB at Narkatiaganj.	CPWD	445.30	29	44.53
53.	SSB	Bihar	Construction of 10 Bedded hospital at 12th Battalion HQ, Bagha, Valmikinagar, Bihar.	CPWD	408.97	23	40.89
54.	SSB	Bihar	Construction of 53 nos. Type-II Quarters at Sector Head Quarter for SSB, Muzaffarpur. ( Bihar )	CPWD	602.57	21	60.23
55.	SSB	Bihar	Development of site & Bulk services for SSB at Narkatiaganj. SH: - Civil Works.	CPWD	978.73	12	97.87
56.	SSB	Bihar	Construction of BOP building at Majorganj under 9 <sup>th</sup> Bn, Sitamarhi	CPWD	245.31	37	24.53
57.	SSB	Bihar	Construction of BOP at HQ Kamla in Madhubani under 9 <sup>th</sup> Bn, Jaynagar	CPWD	242.54	36	24.25
58.	ITBP	(J&K)	Renovation of ceiling of type-II/24 and type-II/36 nos. quarters Leh.	Departmental	24.18	5	2.42
<b>Total</b>					<b>20558.13</b>		<b>1985.51</b>

**Annex – 7.3**  
**Excess payment made to contractor**  
**(Refer para 7.3.1)**

(₹ in lakh)

Sl. Nos.	Name of work	Force	PWOS	Amount	Description	
1.	Construction of 12 nos. Type-III quarters in G+II & 54 Type-II quarters in G+III for 43 AR in Lokhra Assam.	Assam Rifles	EPRL	1.70	Escalation for steel was to be allowed on the minimum of index for the period under consideration or whole sale cost index of the month in which half of the stipulated contact period was over or last consignment of steel reinforcement was procured. These conditions were not adhered to.	
2.	Construction of 12 nos. T-III quarters in G+III & 66 T-II quarters in G+II for AR in Jorhat Assam.	Assam Rifles	NPCCCL	3.37		
3.	Construction of 4 nos. of single men barracks (G+II), 01 no. JCOs Mess and 01 nos. 20 bedded hospital for AR, Halflong, Assam.	Assam Rifles	NPCCCL	1.07		
4.	Construction of one block of 4 nos. ingle men barrack (G+III) for AR Bn. at Jawalamukhi and one block of 4 nos. ingle men barrack (G+III) for AR Bn. Maram (Manipur).	Assam Rifles	NPCCCL	0.96		
5.	Construction of 72 nos. Type-II (G+III) SF accommodation for AR at Laitkor, Shillong	Assam Rifles	NPCCCL	3.14		
6.	Construction of 24 Type-II quarters including development work for AR at Khonsa, Arunachal Pradesh.	AR		16.61		In work of Construction of 24 Type-II quarters including development works for AR at Khonsa, Arunachal Pradesh, escalation on labour was allowed on wrong base rate instead of taking the labour cost index applicable on the last date of receipt of tender.
7.	Construction of non-residential accommodation for office of Group Commandant, CISF, Group HQ, Guwahati, Assam (Block-A & Block-B) including development site.	CISF	CPWD	13.57		Escalation under clause 10C is a compensatory amount paid to contractor against increase in cost of labour. However, escalations were allowed on the total value of works which included 15 per cent contractor's profit.
8.	Construction of 18 nos. Type-II residential quarters for 33rd Bn. at Rangia Assam (phase-II) SSB.	SSB	CPWD	1.35		
9.	Construction of 6 numbers Type-IV and 2 nos. Type-V residential quarters at 38 Bn. SSB, Tawang.	SSB	CPWD	2.99		
10.	Construction of 3 nos. 180 men barracks (3 storied) for Group Centre CRPF at Khakhati, Assam.	CRPF	CPWD	3.63		
11.	Construction of 8 nos. single men barrack, 04 nos. ingle officers accommodation, 12 nos. single JCOs accommodation.	Assam Rifles	EPIL	3.34		

12.	Construction of 1 nos. officers' mess, one nos. administrative block, one nos. JCOs mess including infrastructural development work	Assam Rifles	EPIL	2.01	
13.	Construction of 1 nos. Type-IV (G+F), 4 nos. Type-V (G+1), 13 nos. Type-III, 18 nos. Type-II (G+II) and 2 nos. single/ officers accommodation with allied services and development works for AR at Keithalmanbi, The work was executed under package i.e. 285,286,287.	Assam Rifles	NPCCCL	5.78	
14.	Construction of 6 nos. single JCOs living accommodation G+1, 01 block of single men barrack (G+II), 01 no. administration block (G+1) and 01 no. officers mess for Sector HQ and 01 block of 3 nos. single men barrack (G+1) for AR for Keithalmanbi, Manipur.	Assam Rifles	NPCCCL	2.28	
15.	Construction of 48 Type-II quarters of AR in Khonsa, Arunachal Pradesh.	Assam Rifles	EPIL	54.58	In one work <sup>1</sup> steel escalation was allowed taking the Wholesale Price Index (WPI) of Steel (long) instead of Steel (Rods) and in another work <sup>2</sup> estimate was prepared based on DPAR 2007 but escalation on steel was allowed on base year of 1993-94 instead of base year of 2004-05 resulted into excess payment.
16.	Construction of 1 nos. T-IV (G+F), 4 nos. Type-V (G+1), 13 nos. Type-III, 18 nos. T-II (G+II) and two nos. single officers' accommodation with allied services and development works for AR at Keithalmanbi, The work was executed under package i.e. 285,286,287.	Assam Rifles	NPCCCL	6.80	Amount was to be recovered in excess on account of de-escalation of cement.
17.	Construction of six nos. single JCOs living accommodation G+1, 01 block of single men barrack (G+II), 01 no. administration block (G+1) and 01 no. officers mess for Sector HQ and 01 block of 3 nos. single men barrack (G+1) for AR for Keithalmanbi, Manipur.	Assam Rifles	NPCCCL	7.27	

<sup>1</sup>Construction of 48 Type-II quarters of AR in Khonsa, Arunachal Pradesh executed by EPIL.

<sup>2</sup>Construction of 6 single JCOs living accommodation (G+1), 1 block of 3 single men barrack (G+2), one administrative block (G+1) for AR at Keithalmanbi, Manipur.

18.	Construction of residential accommodation at Zokhaswang, Mizoram.	Assam Rifles	CISF	CPWD	335.00	No lump sum contract should be concluded except it is absolutely required. Audit found that EPIL awarded the work of construction of residential accommodation at Zokhaswang, Mizoram on a lump sum amount of ₹ 54.39 crore and executed agreement with the contractor with the provision for payment of escalation and paid escalation of ₹ 3.35 crore for the delay in execution of the work. But the AR while reimbursing the expenditure, failed to restrict such wrong payment.
19.	Construction of Training block.	CISF	CISF	CPWD	7.17	During the payment of labour price escalation under clause 10C, the value of work was determined as formula given in clause 10CC, $W=N-(K+L)$ , Where $N= 0.85M$ and $M=C+F+I+J$ . But price escalation was given on the value $N=M$ in place $N=0.85M$ . We noticed that CPWD in 5 cases paid ₹ 15.86 lakh in excess to contractors on account of price escalation under clause 10C.
20.	Construction of Family Welfare Centre at CISF campus, Rajasthan.	CISF	CISF	CPWD	1.83	
21.	Construction of Semi-permanent structures for CISF RTC Behror Rajasthan.	CISF	CISF	CPWD	3.2	
22.	Construction of 05 nos. residential quarters (T-V 1, T-IV 4) for Regional Training Centre at RTC Deoli Rajasthan.	CISF	CISF	CPWD	0.24	
23.	Construction of boundary wall, main gate, guard room, watch towers and security lights at Group Centre-II Ajmer, Rajasthan.	CRPF	CRPF	CPWD	3.42	
24.	Construction of 01 block of 04 nos. single men barrack (G+III) and bituminous road for Assam Rifles Bn. at Srikona Sitchar.	AR	AR	NPCCCL	.97	Audit found that CPWD contract provision stipulating recovery of certain amount, in case a contractor utilizes Thermos Mechanically Treated (TMT) reinforcement bar produced by 'secondary producers' instead of 'primary producers', was not included in the 16 contracts concluded by PWOs with the contractors which resulted in non-recovery.
25.	Construction of 01 block of 03 nos. single men barrack (G+II) and 01 block of 06 nos. Type-II (G+II) for 2 nos. Transit Camp at Jorhat (Assam).	AR	AR	NPCCCL	1.28	
26.	Construction of 01 nos. single men barrack (G) in 01 block with allied services and development works at Jorhat (Assam).	AR	AR	NPCCCL	.21	
27.	Construction of 32 nos. Type-II separated family (SF) quarters for Assam Rifles Bn. at Jorhat (Assam).	AR	AR	NPCCCL	2.11	
28.	Const. of 04 nos. single men barrack (G+III), 01 nos. JCOs mess and 01 nos. 20 bedded hospital for AR at Haflong in Assam.	AR	AR	NPCCCL	3.06	
29.	Construction of 12 nos. Type-III quarters (G+II) and 66 nos. Type-II quarters (G+II) SF accommodation at Jorhat (Assam).	AR	AR	NPCCCL	5.96	

30.	Construction of 02 nos. Type-V (G+1) with allied services and development works for Assam Rifles at Haflong (Assam).	AR	NPCCCL	.77	<p>Audit found that CPWD contract provision stipulating recovery of certain amount, in case a contractor utilizes Thermos Mechanically Treated (TMT) reinforcement bar produced by 'secondary producers' instead of 'primary producers', was not included in the 16 contracts concluded by PWOs with the contractors which resulted in non-recover.</p>
31.	Construction of 01 nos. Regimental school with allied services for AR at Lokra.	AR	NPCCCL	.43	
32.	Construction of security wall in 1.7 km length with 02 nos. main entry gate and other related development work at new AR KLP at Guwahati.	AR	UPJN	1.23	
33.	Construction of 03 single men barracks with allied services and development works for Diphu (Assam).	AR	HPL	8.23	
34.	Augmentation of water supply scheme & overhead tank with staging & allied services for residential complex at Jairampur Arunachal Pradesh (AP).	AR	UPJN	8.23	
35.	Construction of 08 nos. single officer and 07 number single civilian accommodation including development works and allied services for AR at Srikona.	AR	NPCCCL	1.97	
36.	Construction of 10 nos. single JCOs accommodation in 02 blocks of (G+1) including infrastructural development works for AR Bn. at Jairampur (Arunachal Pradesh).	AR	EPIL	2.26	
37.	Construction of 08 nos. single men barrack (G+III), 04 nos. single officers accommodation, 12 nos. single JCOs accommodation, 01 nos. administrative block (G+1), 01 no. officers mess, 01 no. JCOs mess for Assam Rifles Bn. at Khonsa (Arunachal Pradesh).	AR	EPIL	22.75	
38.	Construction of 48 nos. Type-II (G+III) quarters for Assam Rifles Bn. at Khonsa (Arunachal Pradesh).	AR	EPIL	17.77	
39.	Construction of 01 block of 04 nos. single men barrack(G+III) and Bituminous Road for Assam Rifles Bn. at Srikona, Silchar.	AR	NPCCCL	.98	



40.	Construction of 48 nos. Type-II(G+II) in 08 block and 07 nos. single JCOs accommodation with development works, water supply and external electrification for Assam Rifles at Jwalamukhi (Manipur).	AR	NPCCCL	3.6	NPCCCL over-paid to contractors and AR incurred extra expenditure <input type="checkbox"/> 9.17 lakh (including Departmental Charges and Work Contract Tax) for an item "Supplying and fabrication of Pressed Steel Tank" due to double addition of cost index.
41.	Construction of 72 nos. Type-II accommodation with development works and ancillary service for AR Sector HQ/Bn. HQ at Keithalmabi at Manipur.	AR	NPCCCL	5.57	
42.	Construction of 01block of 03 nos. single men barracks, for 06 NCOs and 60 Others (Ors) (G+II) and 01 no. administrative block (G+I) for 21 AR at Kakching, Manipur.	AR	NPCCCL	10.71	In one case <sup>3</sup> , last date of receipt of tender was 23October 2008 but on the request of the contractor base price index was changed to February 2009. This led to undue advantage extended to the contractor.
43.	Construction of administration block in G+I for AR at Kakching, Manipur.	AR	NPCCCL	7.09	Preliminary Estimates included installation of Fire Fighting Equipment. Audit, however, noted that Fire Fighting Equipment were not installed at all which led to excess payment
44.	Construction of 278 nos. (T/12 & T/II-266 nos.) family quarters.	CRPF	CPWD	9.23	Audit noticed that no list of materials was indicated in the Schedule 'F' while finalizing NIT of works. Besides, Clause 10 CA was not mentioned in the contract and appended to Schedule F. As the list of materials in Schedule F was not indicated, price variation was not admissible.
45.	Constructions of 60 women barrack for 104th Bn. CRPF, RAF Aligarh.	CRPF	CPWD	5.02	
46.	Construction of Separated Family Accommodation at ITBP Seemadwar Dehradun, SH: Construction of 200 nos. Type-I quarters & construction of Development work.	ITBP	CPWD	15.11	
47.	Construction of administration block and training block at Auli.	ITBP	CPWD	7.45	
48.	Construction of separated family accommodation at ITBP Seemadwar, Dehradun, SH: Construction of 200 nos. Type-I quarters & construction of development work.	ITBP	CPWD	12.86	Though no percentage was mentioned in signed contract of two cases and appended to Schedule F, payment was made in disregard of the aforesaid provisions.
49.	Construction of administration block and training block at Auli	ITBP	CPWD	5.97	
<b>Total</b>				<b>642.13</b>	

<sup>3</sup>(Construction of 01 block of 03 Nos. single men barrack, for 06 NCOs and 60 Others (G+II) and 01 No administrative block (G+I) for 21 AR at Kakching, Manipur)

**Annex -7.4**  
**Delay in submission of Performance Guarantee**  
**(Refer para 7.4)**

(₹ in lakh)

S. No	Name of the Work	Name of the Agency	Name of the Force	Delay in month	Amount of EMD
1.	Construction of 01 Block of 03 nos. single men barrack for 06 NCOs and 60 Ors (G+II) and 01 no. administration block (G+I) for 21 Assam Rifles at Kakching.	NPCCCL	Assam Rifles	3	5.25
2.	Construction of magazine building for AR Bn. at Kakching	NPCCCL	Assam Rifles	9	3.5
3.	Construction of 01 block of 03 nos. single men barrack(G+II) and 01 Block of Cook House cum Dining Hall for A.R Bn. at Phundrei.	NPCCCL	Assam Rifles	7	7.5
4.	Construction of 12 nos. Type-II quarters. (G+II) in 02 blocks and 10 nos. Type-IV (G+I) in 5 blocks with allied services and development works for Assam Rifles.	NPCCCL	Assam Rifles	3	2.6
5.	Construction of 24 nos. Type-II S.F quarters. (G+II) including allied services and development Works for IGAR(S).	NPCCCL	Assam Rifles	5	5.5
6.	Construction of 04 nos. single officers accommodation. (G+I) in 1 block with allied services and development Works for AR Bn.	NPCCCL	Assam Rifles	4	1.45
7.	Construction of 12 nos. single JCOs accommodation (G+II) in 2 blocks and 16 nos. Type-II quarters (G+II) in 2 blocks with allied services and development works for AR Bn.	NPCCCL	Assam Rifles	6	7.75
8.	Construction of 01 nos. office building (G+I) in one block with allied services and development works for HQ, IGAR(S) AR.	NPCCCL	Assam Rifles	6	4.45
9.	Construction of security wall including main Gate, sentry posts, security lights etc. for residential accommodation for AR Bn.	NPCCCL	Assam Rifles	6	7.7
10.	Construction of quarter guard, kote, armory and arm shop including development works and internal road for AR Bn.	NPCCCL	Assam Rifles	17	4.2
11.	Construction of 02 nos. Type-V quarters. (G) in 1 block including development works and allied services for 4 work shop AR.	NPCCCL	Assam Rifles	4	7.9
12.	Construction of 1 no. storage accommodation(G) in 1 block including development works and allied services for 4 work shop AR.	NPCCCL	Assam Rifles	4	1.5
13.	Construction of 06 nos. single JCOs accommodation (G+I), 01 block of 03 nos. single men barrack (G+II), 01 no. administration block (G+I) and 01 no Officers Mess for Sector HQ and 01 block of 03 nos. ingle men barrack (G+I) for Assam Rifles.	NPCCCL	Assam Rifles	2	23.1
14.	Construction of 01 nos. Ty-IV (GF), 04 nos. Type-V, 30 nos. Type-III, 80 nos. Type-II and 02 nos. officer accommodation for AR Sector HQ	NPCCCL	Assam Rifles	8	17.3
15.	Construction of 72 nos. Type-II accommodation with development works and ancillary service for A.R Sect HQ/ Bn. HQ	NPCCCL	Assam Rifles	8	25.65

16.	Construction of 01 no. single men barrack (G) in 01 block with allied services and development Works for HQ Assam Rifles.	NPCCCL	Assam Rifles	8	2.05
17.	Construction of 24 nos. single JCOs accommodation (G+III) in 3 block with allied services and development works for Assam Rifles.	NPCCCL	Assam Rifles	4	5.85
18.	Construction of quarter guard, kote, armor shop (G) in 1 block with allied services and development works for Assam Rifles.	NPCCCL	Assam Rifles	4	4
19.	Construction of 02 nos. Cook House cum Dining Hall (G) in 2 blocks with allied services and development works and construction of recreation room (G) in 1 block with allied services and development Works.	NPCCCL	Assam Rifles	4	5.2
20.	Construction of Housing Project-24 nos. Type-II quarters. (G+III) in 03 blocks with allied services and development works for Assam Rifles	NPCCCL	Assam Rifles	5	7.9
21.	Construction of 2 nos. Type-V quarters 04 no. single JCOs accommodation and 16 nos. Type-II quarters for Assam Rifles Battalion at Udampur	NPCCCL	Assam Rifles	4	10.80
22.	Construction of 2 nos. Type-V, 2 nos. Type-IV, 12 nos. Type-III, 90 nos. Type-II 6 nos. single officers living accommodation along with internal and external services for 36 Assam Rifles at Radhanagar.	NPCCCL	Assam Rifles	5	20.55
23.	Construction of 16 nos. Type-II (G+II) quarters including allied services and development works for Assam Rifles at Agartala	NPCCCL	Assam Rifles	5	3.90
24.	Construction of 8 nos. single JCOs accommodations 6 nos. single men barracks, 1 no. administration block, 1 no. officers mess and 1 nos. JCO Club with allied services and development works for Assam Rifles at Radha Nagar (Tripura) & 1 no. officers mess with allied services and development works for Assam Rifles at Agartala.	NPCCCL	Assam Rifles	8	12.80
25.	Construction of boundary wall for Assam Rifles at Teliamura.	NPCCCL	AR	5	7.44
26.	Construction of 78 nos. Type-II (G+II) quarters, 6 nos. Type-III (G+II) with allied services and development works at Teliamura.	NPCCCL	Assam Rifles	7	9.10
<b>Total</b>				<b>151</b>	<b>214.94</b>

**Annex – 7.5**  
**Non-deduction of Work Contract Tax**  
**(Refer para 7.5)**

(₹ in lakh)

S.No.	Name of the Force	Name of the State	Particulars of the work	Executing Agency	Short deduction of WCT	Non-deduction of WCT	
1.	ITBP	Assam	Providing erection of 04 nos. plastic huts or store and jawans accommodation at Tezpur	Departmental	-	4.76	
2.	SSB	Assam	Construction of 02 nos. semi-permanent 20 men barrack at Company HQ Jang under 38th Bn.	Departmental	-	0.11	
3.	BSF	Manipur	Construction of temporary structure (phase-II) for accommodation of communication set up and MT fleet of 140 Bn. Churachandpur, Manipur	Departmental	-	3.57	
4.	AR	Mizoram	Construction of 08 nos. single JCOs accommodation (G+III) in one block along with development works and allied services for AR battalion at Lunglei (Mizoram).	EPIL	1.13	-	
5.	AR	Mizoram	Supply and installation of 01 X 250 KVA Transformer for residential complex, street lights, security lights and allied services for Assam Rifles at Lunglei, Mizoram.	HPL	4.76	-	
				<b>Total</b>		<b>5.86</b>	<b>8.44</b>
				<b>Grand Total</b>		<b>14.33</b>	

**Annex-7.6**  
**Details of cases where excess payment on WCT paid**  
**(Refer para 7.5)**

(₹ in lakh)

S.No	Name of the Work	Name of the Force	Name of Agency	WCT actually paid	WCT to be paid	Excess WCT paid
1.	Construction of 01 block of 04 nos. single men barrack (G+III) and bituminous road for Assam Rifles Bn. at Srikona Sitchar	Assam Rifles	NPCCCL	8.13	3.47	4.66
2.	Construction of 01 block of 04 nos. single men barracks, 01 no. JCOs mess and 01 no. 20 bedded hospital for Assam Rifles Battalion at Haflong (Assam)	Assam Rifles	NPCCCL	18.12	7.73	10.39
3.	Construction of 12 nos. Type-III quarters (G+II) and 66 nos. Type-II quarters (G+II) separated family accommodation at Jorhat (Assam)	Assam Rifles	NPCCCL	39.19	16.72	22.47
4.	Construction of 09 nos. single men barrack (G+II), 01 no. administration block (G+I) and 01 no. officers mess at Lokra for 43 Bn. AR.	Assam Rifles	EPIL	30.40	12.97	17.43
5.	Construction of 12 nos. Type-III (G+II) and 54 nos. T-II (G+II) quarters for 43 Bn. AR at Lokra (Assam)	Assam Rifles	EPIL	45.10	19.24	25.86
6.	Construction of 64 nos. Type-II (G+III) quarters for Assam Rifles Bn. at Charduar (Assam)	Assam Rifles	EPIL	2.08	0.89	1.19
	<b>Total</b>			<b>143.02</b>	<b>61.02</b>	<b>82.00</b>

**Annex – 7.7**  
**Non-deduction of Royalty**  
**(Refer para 7.5)**

(₹ in lakh)

S.No	Name of the Force	Name of the State	Particulars of the work	Executing Agency	Non-deduction of royalty
1.	BSF	Rajasthan	Construction of jawan barrack at Border Out Post (BOP) Vijeta, Binjaur, Majnu & Kheruwala-64 Bn. BSF	Departmental	1.27
2.	BSF	Rajasthan	Construction of jawan barrack, cook house cum dining hall, administration block and kote store & magazine block at BOP Jagdev of 66 Bn. BSF	Departmental	0.38
3.	BSF	Rajasthan	Improvement of Type-I (44 nos..) quarters at Fir. HQ BSF Rajasthan	Departmental	0.4
4.	BSF	Rajasthan	Re-carpeting drill square parade ground at Signal Training Centre (STC) BSF, Jodhpur	Departmental	0.28
5.	CISF	Rajasthan	Providing and laying chain link fencing around quarter guard	CPWD	0.31
6.	CISF	Rajasthan	Developing of rain water harvesting system at CISF campus RTC-I, Deoli, Rajasthan	CPWD	0.3
7.	CISF	Rajasthan	Construction of residual work at ceremonial parade ground	CPWD	0.46
8.	CISF	Rajasthan	Construction of boundary wall around cemetery ground	CPWD	0.2
9.	CRPF	Rajasthan	Maintenance and aesthetic improvement of Masuda House	CPWD	0.27
10.	CRPF	Rajasthan	Renovation of Type-II quarters nos. 01 to 48 at GC-1, Ajmer.	CPWD	1.14
11.	CRPF	Rajasthan	Development of Two nos. children park in residential area at CRPF	CPWD	0.62
12.	CRPF	Rajasthan	Development of existing pond	CPWD	0.38
13.	CRPF	Rajasthan	Renovation of toilets of barrack nos. 1 to 5	CPWD	0.71
14.	BSF	Rajasthan	Construction of quarter guard building at BSF campus, UDAPUR	CPWD	1.78
15.	CISF	Rajasthan	Construction of Semi-permanent structures for CISF Regional Training Centre (RTC) Behror	CPWD	3.2
16.	CISF	Rajasthan	Construction of MT garage for Regional Training Centre (RTC) Behror	CPWD	0.84
17.	CISF	Rajasthan	Construction of 05 nos. residential quarters (T-V 1, T-IV 4) for RTC at Deoli	CPWD	0.24
18.	CISF	Rajasthan	Construction of sewage treatment plant for RTC Behror	CPWD	1.23
19.	CISF	Rajasthan	Construction of SOs Mess for CISF RTC Behror	CPWD	9.01
20.	CRPF	Rajasthan	Construction of boundary wall, main gate, guard room, watch towers and security lights at GC-II Ajmer, Rajasthan	CPWD	3.42
21.	CISF	Rajasthan	Construction of 02nos. of 180 men barracks	CPWD	6.34
22.	CISF	Rajasthan	Construction of 107 quarters (Type-II 84, Type-III 20, Type-IV 02 and Type-V 01) for RTC Behror	CPWD	7.99
23.	CISF	Rajasthan	Construction of non-residential buildings	CPWD	25.11
24.	CISF	Rajasthan	Construction of Family Welfare Centre	CPWD	1.6
<b>Total</b>					<b>67.48</b>

## Annex – 7.8

**Non-deduction of TDS, VAT and over payment due to voids deduction  
(Refer para 7.5 & 7.8)**

(₹ in lakh)

S.No	Name of the Force	Name of the State	Particulars of the work	Executing Agency	Non-deduction of TDS	Non-deduction of VAT	Amount of over payment due to voids deduction
1.	CRPF	Haryana	Construction of GOs mess/suites and SOs mess/dormitory at Group Centre (GC) Bahalgarth, Sonipat	NBCC	37	-	-
2.	CRPF	Telangana	Construction of Sewage Treatment Plant, laying of CI pipe line grid for horticulture purpose	CPWD	7.26	-	-
<b>Total</b>					<b>44.26</b>	<b>-</b>	<b>-</b>
3.	BSF	Rajasthan	Construction of 1 no.120 men barrack including development works at 84 Bn. BSF Campus-1 located at Sum Road, Jaisalmer	CPWD	-	0.42	-
4.	CISF	Rajasthan	Construction of MT garage for RTC Behror	CPWD	-	0.14	-
5.	CISF	Rajasthan	Construction of Sewage treatment plant for RTC Behror	CPWD	-	0.22	-
<b>Total</b>					<b>0.78</b>	<b>-</b>	<b>-</b>
6.	AR	Manipur	Construction of magazine building with allied services and development work at Kakching, Manipur	NPCCCL	-	-	3.11
7.	AR	Manipur	Construction of security wall including main gate, sentry posts, security lights etc. for residential accommodation for AR Bn. at Modi (Manipur)	NPCCCL	-	-	0.21
8.	AR	Manipur	Construction of boundary wall with RCC Posts and 1.35 km new road for Assam Rifles Bn. at Khuga (Manipur)	HPL	-	-	2.05
<b>Total</b>					<b>5.37</b>	<b>-</b>	<b>5.37</b>

**Annex - 7.9**  
**Security Deposit short recovered**  
**(Refer para 7.6)**

(₹ in lakh)

S. No	Name of work	Force	State	Executing agency	Security deposit short recovered
1.	Construction of 126 nos. family quarters at Group Centre, Jalandhar, Punjab	CRPF	Punjab	CPWD	2.71
2.	Construction of approach road for 180 men barracks, Hallmajra, Chandigarh	CRPF	Punjab	CPWD	0.26
3.	Renovation/up-gradation of Type-I to Type –V quarters at Sarahan, HP	ITBP	HP	CPWD	0.78
4.	Construction of relaying of existing sewer line at Telecom Training Centre, SSB Down Kothi, Kasumpti, Shimla (HP)	SSB	HP	CPWD	0.4
5.	Construction of Renovation of existing bituminous internal road at Telecom Training Centre (TTC), SSB Kasumpti, Shimla.	SSB	HP	CPWD	0.3
6.	Construction of overhead RCC tank of 50000 liter capacity at SSB Kasumpti, Shimla.	SSB	HP	CPWD	0.18
7.	Construction of fort wall in front portion of Kangra stadium at SSB Sapti, HP	SSB	HP	CPWD	0.35
8.	Construction of main gate at Kalindipuram Allahabad	CISF	UP	CPWD	0.26
9.	Construction of 60 women barrack for 104th Bn. CRPF, Rapid Action Force (RAF), Aligarh	CRPF	UP	CPWD	0.63
10.	Site development and bulk Services at 104th Bn. CRPF, RAF Aligarh	CRPF	UP	CPWD	7.60
11.	Construction of 15 nos. watch tower & guard rooms	CRPF	UP	CPWD	0.47
12.	Construction of boundary wall & 2 nos. watch towers with guard rooms & providing with concertina wire on top in front of 6.5 acres land for security reasons.	CRPF	UP	CPWD	1.49
13.	Construction of 50 bedded hospital at Group Centre, Allahabad.	CRPF	UP	CPWD	16.55
14.	Construction of 121 nos. BOAC at Allahabad.	CRPF	UP	CPWD	0.11
15.	Renovation of 40 nos. toilets at CRPF campus, Allahabad.	CRPF	UP	CPWD	0.36
16.	Construction of one no. 60 women barrack, 101 RAF Bn. Allahabad.	CRPF	UP	CPWD	0.16
17.	Construction of office of DIGP, Group Centre, Lucknow	CRPF	UP	CPWD	0.39
18.	Renovation of street light and park light at CRPF campus, Allahabad	CRPF	UP	CPWD	0.57



19.	Construction of 10 bedded hospital at Palia	SSB	UP	CPWD	1.12
20.	Construction of prefabricated structures at Lakhimpur Kheri	SSB	UP	Deptt.	0.63
21.	Construction of permanent building at Border Out Post (BOP) Bankati under 39th Bn. Palia.	SSB	UP	Deptt.	0.64
22.	Construction of residential cum office complex at Mana	ITBP	UK	CPWD	0.88
23.	Construction of administration block and training block at Auli	ITBP	UK	CPWD	15.79
24.	Development of storm water system & drains at 12th Bn. Matli	ITBP	UK	CPWD	9.74
25.	Construction of administration block for 1 <sup>st</sup> Bn, ITBP in Ultra Khand	ITBP	UK	CPWD	11.46
26.	Construction of chain link fencing in remaining area of Bn. HQ of ITBP at Mahidanda, Utarakhand	ITBP	UK	CPWD	2.73
27.	Construction of QG, QM Store and MI room at Auli, Ultra Khand	ITBP	UK	CPWD	7.39
28.	Water supply and drainage system Jalagam Parisar at Gaucher, Utarakhand	ITBP	UK	CPWD	0.43
29.	Construction of Officer Mess at Auli, Ultra Khand	ITBP	UK	CPWD	10.00
30.	Construction of seprated family accommodation at ITBP Seemadwar, Dehradun.	ITBP	UK	CPWD	46.72
31.	Construction of quarter guard in Astel Estate of ITBP Academy Mussoorie Dehradun	ITBP	UK	CPWD	5.91
32.	Construction of semi-permanent structures for CISF RTC, Behror	CISF	Rajasthan	CPWD	8.84
33.	Construction of MT garage for RTC Behror	CISF	Rajasthan	CPWD	0.92
34.	Construction of sewage treatment plant for RTC Behror	CISF	Rajasthan	CPWD	1.47
35.	Construction of Boundary wall, main gate, guard room, watch towers and security lights at Group Centre-II Ajmer, Rajasthan	CRPF	Rajasthan	CPWD	0.75
36.	Construction of relaying of existing sewer line at Telecom Training Centre, SSB Down Kothi, Kasumpti, Shimla (HP)	SSB	HP	Departmental	0.4
37.	Renovation of existing bituminous internal road at Telecom Training Centre (TTC) SSB Kasumpti, Shimla.	SSB	HP	Departmental	0.3
38.	Construction of overhead RCC tank of 50000 liter capacity at SSB Kasumpti, Shimla.	SSB	HP	Departmental	0.18
<b>Total</b>					<b>159.87</b>

**Annex 7.10**  
**Diversion of fund**  
**(Refer para 7.7)**

(₹ in lakh)

S.No	Name of work	Force	State	Executing Agency	Sanctioned Amount	Amount diverted
1.	Construction of 3 nos. 180 men barrack at Humhama	CRPF	J&K	CPWD	1326.88	61.64
2.	Construction of 4 nos. Nallah and RCC sump well, Jammu	CRPF	J&K	CPWD	958.71	48.69
3.	Construction of National Training Centre for dogs, ITBP Bhanu, Haryana	ITBP	Haryana	CPWD	236	24.22
4.	Construction of 501 Type-II quarters at Group Centre, CRPF, Neemuch (MP)	CRPF	MP	CPWD	4568	35.1
5.	Providing modular work station in DG BSF HQ, CGO Complex, New Delhi	BSF	Delhi	DEPTT.	59.09	8.86
6.	Development work of land at IGI Airport, New Delhi	NSG	Delhi	CPWD	99.76	13.09
<b>Total</b>					<b>7248.44</b>	<b>191.6</b>

## Annex – 7.11

**Cases where soil testing not done during pre-construction stage  
(Refer para 7.8)**

(₹ in lakh)

S. No.	Name of work	Name of Force	Executing Agency	Amount
1.	Construction of Housing Project-24 nos. type-II quarters. (G+III) in 03 blocks with allied services and development work for AR Bn. at Pallel (Manipur)	AR	NPCCCL	21.28
2.	Construction of 24 nos. Type-II separated family quarters (G+II) including development work and allied services for IGAR (S) at Manthripukhari Manipur.	AR	NPCCCL	15.11
3.	Construction of 72 nos. Type-II accommodation with development work and ancillary service for AR Sector HQ/Bn. HQ at Keithalmanbi at Manipur	AR	NPPCL	25.02
<b>Total</b>				<b>61.41</b>