

Appendix-1.1
(Ref: Paragraph-1.3.3)
List of sample projects selected for detailed check

(Rs. in crore)

Sector	Sample No.	Name of selected project(s)	Date of Approval	Approved cost	Name of implementing Division/Agency	Fund released	Fund utilized	Stipulated date of completion	Physical status/ progress March'09
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)
Public Works Department (General)	1	Improvement of Bhangagarh-Bharalu mukh VIP Road for National Games 2005	17.3.05	9.83	Guwahati City Division-I	8.93	8.93	30.4.06	Completed (30.9.06)
	2	Construction of Road from Beltola Chariali to Sarusojai (Bishnu Rabha Path), Guwahati	27.12.05	7.77	Guwahati City Division- II	6.93	6.83	1.9.2007	Completed (1.7.2008)
	3	Improvement of Road between Hatigaon Bhetapara Road for National Games 2005	17.3.05	4.56	Guwahati City Division- II	4.15	4.15	28.1.2005	Completed (31.1.2007)
	4	Construction of 4 lane Tripura Road including electrical works from NH-37 to G.S. Road	28.3.08	11.37	Guwahati City Division- II	3.58	3.58	23.4.2010	Completed (15.02.2009)
	5	Installation of street lights from Lokopriya Gopinath Bordoloi International Airport upto Jalukbari near Guwahati University for National Games 2005	24.12.04	2.39	Guwahati Electrical Division	2.17	2.17	9.7.2007	Completed (9.7.2007)
	6	Improvement of 1.33 km road and width of single lane standard with metalling and black topping at stretches from Kahilipara to Don Bosco School at Dakhingaon	31.12.07	2.52	Guwahati City Division-I	1.13	1.13	30.12.2009	53 per cent
	7	Widening and Raising of Naziraghat-Sonapur Road (Length- 6km)	26.12.07	2.65	Guwahati Rural Road Division	1.08	1.02	22.2.09	46 per cent
	8	Improvement of Rampur model Road (starting from N.H.- 37)	5.3.08	2.25	Guwahati Rural Road Division	0.71	0.71	22.4.09	83 per cent

(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)
	9	Construction of RCC Bridge No. 13/1, 14/1, 15/1, 20/3 and 22/1 on Silchar Kumbhirgram Road	*8.8.05	*5.68	Silchar Rural Road Division	5.18	4.95	28.4.2007	97 per cent
	10	Construction of Indoor Stadium at Silchar	20.6.07	4.94	Silchar Building Division	1.40	0.70	10.7.2009	40 per cent
	11	Construction of road and minor bridge from Motigar to Bhubal Hill Temple-Phase I	*24.7.08	*3.26	Silchar Rural Road Division	1.02	NIL	28.7.2009	42 per cent
	12	Construction of RCC Bridge at 7 km of Kathal Road over river Ghagra including approaches and protection work	*11.8.08	*2.50	Silchar Rural Road Division	0.79	NIL	18.01.2010	31 per cent
	13	Construction of Road from Bhangarpar to Chandranathpur via Baburbazar (length 5.5 km)	*12.11.08	*2.48	Silchar Rural Road Division	0.81	0.49	14.11.2009	35 per cent
	14	Construction of RCC bridge No. 3/1, 3/2, 6/3, 6/4, 6/6, 10/5, 12/1, 13/1, 21/1 and 23/1 on Border Road (Gar-Ali)	*26.8.05	*3.98	Jorhat Rural Road Division	3.63	3.63	13.8.2007	Completed on 25.11.2007
	15	Construction of RCC Bridge No. 4/2, 9/2, 10/2 and 17/1 on Met Na-Ali Jorhat Titabor	*30.7.05	*1.42	Jorhat State Road Division	1.30	1.19	September 2006	Completed (4.8.2008)
	16	Construction of RCC Bridge No. 4/1 & 6/1 with approaches on J.B. Road	21.6.07	3.24	Jorhat Rural Road Division	1.01	1.01	12.11.2009	46 per cent
	17	Improvement of Roads in Jorhat Town	20.12.07	2.50	Jorhat State Road Division	0.96	0.91	20.11.2008	49 per cent
	18	Construction of RCC Bridge No. 11/1 on Teok Boloma Nakachari Road with approaches	*24.9.07	*1.09	Jorhat State Road Division	0.34	0.34	11.4.2009	34 per cent
	19	Construction of RCC Bridge no. 1/1 over river Shantijan on Srimanta Sankardev Govesona Kendra Road	28.3.08	2.81	Nagaon Rural Road Division	0.88	NIL	6.5.2010	19 per cent
	20	Construction of RCC Bridge No. 4/1 and 15/1 including approaches in Nagaon-Bhura Gaon Road	16.5.05	4.34	Nagaon State Road Division	3.87	3.37	14.10.2008	87 per cent
	21	Construction of RCC Bridge No. 1/1 an 4/1 on Nilbagan-Hojai Road	2.6.06	1.92	Nagaon State Road Division	1.71	1.40	4.1.2009	90 per cent
	22	Improvement of Nagaon- Barapujia Road	22.11.07	2.98	Nagaon State Road Division	0.94	0.94	28.5.08	63 per cent

(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)
	23	Improvement of Nagaon-Moriklong Nanoi Dakhinpat Road.	26.12.07	1.99	Nagaon State Road Division	1.77	1.09	17.11.2009	55 per cent
	24	Construction of RCC Bridge no. 2/3, 5/1, 9/1, 11/1, 15/3, 16/1, 18/1 and 19/4 on Itakhola Pavoi Road with approaches	18.10.05	8.75	Sonitpur Rural Road Division	3.13	3.13	14.3.08	39 per cent
	25	Construction of RCC Bridge No. 3/1 over River Mansiri on Charduar Road with approaches	18.10.05	1.66	Sonitpur State Road Division	1.48	1.48	3.07.07	Completed (20.01.08)
	26	Construction of RCC Bridge No. 6/1 on Chariali Pavoi Road with approaches, protection work and sub-way	18.10.05	0.89	Sonitpur Rural Road Division	0.49	0.49	18.7.2007	65 per cent
	27	Construction of additional two lane Rail-Over-Bridge (ROB) at Maligaon.	16.12.05	13.56	State Road Division , Guwahati	13.28	13.28	31.8.07	Completed (2/08)
	28	Construction of RCC Bridge No. 156/2, 159/1, 163/2, 165/3, 172/2, 174/2, 177/1 & 182/2 on Dhodat Ali Road.	30.9.04	3.51	Charaideo Rural Road Division, Sonari	3.42	3.42	21.3.07	Completed (18.2.08)
	29	Construction of R.C.C. Bridge No. 1/2 on Manja to Hidim Teron Road in K.A. District	*22.3.05	*1.78	Diphu Rural Road Division	1.62	0.82	30.11.2006	50 per cent
	30	Construction of Joisingh Doloi Auditorium Hall at Dipuh	1.2.07	3.54	Diphu Building Division	1.12	1.12	28.2.2009	39 per cent
Power	31	Construction of 220/132 KV 2x50 MVA Azara Sub-station with 220 KV LILO line from one circuit of 220 KV DC Agia-Sarusajailine alongwith construction of 132 KV SC line to Boko with terminal bay at 132/33 Boko Sub-station.	26.9.07	36.22	Assam Electricity Grid Corporation Ltd. (AEGCL) Guwahati	11.41	NIL	September 2010	NIL
Education	32	Construction of academic cum Administrative building of K. K. Handique Govt. Sanskrit College	21.6.207	2.38	Guwahati Building Division No. II	0.93	NIL	27.02.2010	NIL
	33	Sarva Siksha Abhiyan for Assam (2006-07)	29/6/06	102.93	Axom Sarva Siksha Mission	100.54	100.54	NA	Completed

(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)
Irrigation	34	Champamati irrigation Project	31.10.05	43.85	Chamapati Irrigation Project Division	39.47	37.35	3/2010	90 per cent
Agriculture	35	Construction of cold storage at Kokrajhar District	*15.3.07	4.14	E. E. Agriculture Kokrajhar Division	1.96	1.96	27.5.08	60 per cent
Urban Development	36	Improvement of Roads to Natural drainage system within Greater Tezpur Town	28.3.07	25.52	(A) Tezpur Development Authority (B) P.W.D. state Road Division, Tezpur (C) Tezpur Municipal Board	3.48	NIL	April 2009	12 per cent
-Do-	37	Road Net net Project of Jorhat Master Plan Area	12.9.06	4.61	Jorhat Development Authority, Jorhat	4.03	1.42	7.3.2008	75 per cent
Sports	38	Diphu Sports Complex at Diphu	*16.3.05	*5.01	Diphu Building Division	3.22	1.40	6.1.2007	63 per cent
Health	39	Construction of two storied building of Homoeopathic Medical College, Panjabari	12.11.2008	2.66	Project Implementation Committee with Deputy Commissioner, Kamrup, Metro as Chairman	0.82	NIL	October 2010	NIL
		Total		349.48		244.69	214.95		

* AA issued by the GOI not made available. However, figure as per AA of the State Government as furnished