

Report of the
Comptroller and Auditor General
of India

for the year ended March 2012

Laid in Lok Sabha/ Rajya Sabha on _____

Union Government (Railways)
No.25 of 2013
(Compliance Audit Report)
Volume II

TABLE OF CONTENTS

| | <i>Paragraph</i> | <i>Pgs</i> |
|--|------------------|--------------|
| PREFACE | | iv |
| OVERVIEW | | vi-x |
| CHAPTER 1 –INTRODUCTION | | |
| <i>Articles</i> | | |
| Compliance Audit - Report Outline | 1.1 | 1 |
| Audited Entity | 1.2 | 1 |
| Integrated Financial Advice and Control | 1.3 | 3 |
| Audit Planning | 1.4 | 4 |
| Reporting | 1.5 | 4 |
| Response of the Ministry/Department to Provisional Paragraphs | 1.6 | 5 |
| Audit objections issued, settled and outstanding | 1.7 | 5 |
| Recoveries at the instance of Audit | 1.8 | 5 |
| Remedial Actions | 1.9 | 5 |
| Paragraphs on which Action Taken Note received/pending | 1.10 | 7 |
| CHAPTER 2 – TRAFFIC – COMMERCIAL AND OPERATIONS | | |
| Rationalization of routing of freight traffic (goods) carried over longer route | 2.1 | 10-18 |
| Introduction | 2.1.1 | 10 |
| Previous Audit Reports | 2.1.2 | 11 |
| Audit objectives | 2.1.3 | 12 |
| Methodology and Sample Size | 2.1.4 | 12 |
| Audit Findings | 2.1.5 | 12 |
| Conclusions | 2.1.6 | 18 |
| Revenue loss due to irregular grant of concessional tariff rate for booking of iron ore traffic | 2.2 | 19-33 |
| Introduction | 2.2.1 | 19 |
| Revision and Modifications of Freight Rules | 2.2.2 | 19 |
| Rules governing the grant of freight applicable for domestic users of iron ore | 2.2.3 | 19 |

| | | |
|---|------------|--------------|
| Earlier Audit Report | 2.2.4 | 20 |
| Audit Examination | 2.2.5 | 21 |
| Audit Objectives and Scope | 2.2.6 | 21 |
| Audit Criteria and Methodology | 2.2.7 | 21 |
| Sample Selection | 2.2.8 | 22 |
| Audit Findings | 2.2.9 | 22 |
| Reply of Railway Administration | 2.2.10 | 27 |
| Conclusions | 2.2.11 | 28 |
| Statement A | | 29 |
| Statement B | | 30 |
| Avoidable payment of lease charges due to ambiguity in agreement clause | 2.3 | 34 |
| Injudicious decision of introduction of 'Smart Card' | 2.4 | 37 |
| Incorrect charging of freight on 'through distance' basis | 2.5 | 38 |
| CHAPTER 3 – ENGINEERING–OPEN LINE AND CONSTRUCTION | | |
| Procurement and Utilization of Permanent Way Material on Indian Railways | 3.1 | 41-56 |
| Introduction | 3.1.1 | 41 |
| Organization Structure | 3.1.2 | 42 |
| Audit Objectives | 3.1.3 | 43 |
| Scope, Coverage and Sample Selection | 3.1.4 | 43 |
| Audit Findings | 3.1.5 | 43 |
| Conclusions | 3.1.6 | 56 |
| Injudicious decision for purchase of land | 3.2 | 57 |
| Non-utilization of a project sanctioned as Material Modification | 3.3 | 59 |
| Avoidable payment on account of increase in scope of work without approval of the competent authority | 3.4 | 60 |
| Avoidable extra expenditure due to non-observance of Railway Board's instructions/ guidelines | 3.5 | 62 |
| Loss due to unauthorized occupation of Railway land by the District Administration, Bongaigaon | 3.6 | 63 |
| Avoidable investment in renovation of bridge | 3.7 | 65 |

| CHAPTER 4 – MECHANICAL – ZONAL HQRS/WORKSHOPS/ PRODUCTION UNITS | | |
|--|------------------|----------------|
| Maintenance of Locomotives in Indian Railways | 4.1 | 68-87 |
| Introduction | 4.1.1 | 69 |
| Organization structure | 4.1.2 | 69 |
| Previous Audit Reports | 4.1.3 | 69 |
| Audit Objectives | 4.1.4 | 70 |
| Audit Scope and Sources of Criteria | 4.1.5 | 70 |
| Audit Methodology | 4.1.6 | 70 |
| Sample Size | 4.1.7 | 71 |
| Audit Findings | 4.1.8 | 72 |
| Performance of workshops and sheds | 4.1.9 | 80 |
| Conclusions | 4.1.10 | 87 |
| Loss for train parting due to failure of Centre Buffer Coupler (CBC) components | 4.2 | 88 |
| Infructuous expenditure on procurement of material for manufacture of hybrid coaches | 4.3 | 90 |
| Idling of asset and non-realization of anticipated savings | 4.4 | 91 |
| CHAPTER 5 – STORES | | |
| Procurement of PAC items in Indian Railways | 5.1 | 95-103 |
| Introduction | 5.1.1 | 95 |
| Audit Objectives | 5.1.2 | 96 |
| Scope and Period of Audit | 5.1.3 | 96 |
| Audit Findings | 5.1.4 | 96 |
| Conclusions | 5.1.5 | 102 |
| <i>ANNE</i> | | |
| <i>Rationalization of routing of freight traffic (goods) carried over longer route</i> | <i>I-IV</i> | <i>105-118</i> |
| <i>Revenue loss due to irregular grant of concessional tariff rate for booking of iron ore traffic</i> | <i>V-XI</i> | <i>119-143</i> |
| <i>Procurement and Utilization of Permanent Way Material on Indian Railways</i> | <i>XII-XIX</i> | <i>144-167</i> |
| <i>Maintenance of Locomotives in Indian Railways</i> | <i>XX-XXXVII</i> | <i>168-204</i> |

PREFACE

The Compliance Audit Report for the year ended 31 March 2012 has been prepared in two Volumes this year for submission to the President under Article 151 (1) of the Constitution of India. The Compliance Audit Report Volume I has been tabled in both the Houses of Parliament on 13 August 2013.

This is Volume II of the Compliance Audit Report and contains 17 audit observations including four thematic audits arising out of test audit of financial transactions conducted during the year 2011-12. Matters relating to earlier years which could not be included in the previous Reports and matters relating to the period subsequent to 2011-12 have also been included, wherever considered necessary.

The audit of Ministry of Railways and its subordinate offices was conducted under Article 149 and 151 of the Constitution of India read with Section 13 of the C&AG 's (Duties, Powers and Condition of Service) Act, 1971 and in accordance with C&AG's Regulations on Audit and Accounts.

-----X-----

Abbreviations used in the Report

| | |
|---------------|--|
| IR | Indian Railways |
| CR | Central Railway |
| ER | Eastern Railway |
| ECR | East Central Railway |
| ECoR/E. Coast | East Coast Railway |
| NR | Northern Railway |
| NCR | North Central Railway |
| NER | North Eastern Railway |
| NFR | Northeast Frontier Railway |
| NWR | North Western Railway |
| SR | Southern Railway |
| SCR | South Central Railway |
| SER | South Eastern Railway |
| SECR | South East Central Railway |
| SWR | South Western Railway |
| WR | Western Railway |
| WCR | West Central Railway |
| RPU | Railway Production Units |
| DLW | Diesel Locomotive Works |
| CLW | Chittaranjan Locomotive Works |
| ICF | Integral Coach Factory |
| RCF | Rail Coach Factory |
| DMW | Diesel Modernization Works |
| PAC | Public Accounts Committee |
| FA&CAO | Financial Advisor and Chief Accounts Officer |

Overview

This Report contains the audit findings of significant nature during the compliance audit in Ministry of Railways (Railway Board) of the Union Government and its field offices for the year ended 31 March 2012. The Report contains five chapters. Chapter 1 gives a brief introduction of the audited entities; recoveries made by Ministry/ Department at the instance of Audit; remedial actions taken in response to audit observations made in earlier Reports; summarized position of Action Taken Notes. Chapters 2 to 5 present detailed findings/observations under the relevant department title.

Some of the important findings included in this Report are given below:

Thematic Audit on "Rationalization of routing of freight traffic (goods) carried over longer routes"

As per rules, freight charges are to be recovered by the shortest route even though it is operationally feasible to carry freight only by the longer route. This resulted in not only loss of revenue but also incurring of extra operational cost. To reduce these losses, Railway Board directed (February 1976) Zonal Railways to take action to overcome the existing difficulties in not being able to carry traffic by the shorter route. It has also been directing Zonal Railways from time to time to forward proposals for rationalization of longer routes with proper justification. Audit, however, observed in August 2012 that Zonal Railways had taken limited action to rationalize the longer routes. Further, to remove bottlenecks that deterred the movement of traffic by shorter route, action was frequently delayed or not taken. As a result, Railways are sustaining recurring losses on account of carriage of freight by the longer route and charging of freight by the shorter route. In a test check, Audit has assessed a loss of ₹422.74 crore over the period 2010-12 due to carrying of freight traffic by the longer route.

(Paragraph 2.1)

Revenue loss due to irregular grant of concessional tariff rate for booking of iron ore traffic

This para highlights the revenue losses due to failure of Railway Board in preventing the misuse of the dual pricing system introduced in May/ July 2008 for transportation of iron ore. The freight rate fixed for transporting iron ore for non domestic consumption was more than three times the rate fixed for

domestic consumption. To avail the domestic rate the Railways had prescribed mandatory submission of certain prescribed documents. The internal control system of the Railways failed as it allowed the concerned parties to avail the domestic rate without submitting some of the essential prescribed documents. A test check by Audit during the period May 2008 to March 2012 revealed a revenue loss of ₹2486.68 crore besides a penalty of ₹13869.86 crore which is due for recovery. Recovery of ₹1670.57 crore was also due from Kudremukh Iron Ore Company Limited, Mangalore in case of iron pellets exported. This was in addition to the revenue loss of ₹ 1795.51 crore pointed out by Audit in the C&AG Audit Report No.32 of 2011-12. So far, Railway Administration (South Eastern Railway) have acknowledged a freight evasion of ₹ 1875.63 crore in 15 cases.

(Paragraph 2.2)

Avoidable payment of lease charges due to ambiguity in agreement clause

On South Western Railway, as per the agreement for the leasing of wagons under Own Your Wagon Scheme, Category B, the Company was to provide specified quantum of traffic and lease charges were not payable to them for the number of wagons stabled in their siding. Audit examined in April 2012 that although leased wagons were to be moved between specific points, the Railway Administration merged the procured wagons in general pool of wagons, Consequently, the stabling of unutilized wagons in company's siding could not be established/ linked with payment of lease charges. There was also no provision in the agreement for the verifying the loading at loading points. This resulted in avoidable payment of lease charges to the extent of ₹ 27.04 crore.

(Paragraph 2.3)

Thematic Audit on "Procurement and Utilization of Permanent Way material on Indian Railways"

Permanent way materials (rails, sleepers, ballast, fastenings, etc.) are essentially required for the maintenance/ renewal of existing tracks and expansion of the Railway network. Audit reviewed the procurement process of permanent way materials in 2012-13. It observed that rails were procured from a single source. Despite there being a shortfall of 13 *per cent* during 2011-12, no efforts were made by the Ministry to develop alternate sources of supply. Further, the procurement process of Permanent Way Material was not efficient

as there were long delays at all stages of procurement including finalization of tenders for procurement and delays in supply.

(Paragraph 3.1)

Injudicious decision of purchase of land

East Central Railway purchased (January 2007) about 219 acres of land of erstwhile Rohtas Industries Ltd and its assets (worth ₹140 crore). Audit observed in May 2012 that there was no clear cut decision on its utilization. The major portion of the cost of land (₹112 crore) was financed by raising a loan which led to interest liability of ₹8.8 crore. Subsequently, the funds were apportioned against different projects. After land acquisition, the Railway Board decided to utilize the land for the Eastern Corridor of the Dedicated Freight Corridor and for the Freight Bogies and Coupler Manufacturing Plant. However, no action has been taken by the Railway Administration to utilize the land and dispose of its assets for more than six years resulting in blockage of capital of ₹140 crore. Non-disposal of the erstwhile assets of Rohtas Industries also led to recurring expenditure on its security.

(Paragraph 3.2)

Thematic Audit on "Maintenance of locomotives in Indian Railways"

Loco workshops/sheds provide maintenance to locomotives which ensure their availability and reliability of performance. Audit examination in October 2012 to January 2013 highlights that the quality of maintenance provided to the locomotives was poor. Sixty five *per cent* of the overhauled locomotives registered failure within 180 days of their Periodic Overhaul (POH). Further 17 to 20 *per cent* of them failed within one month of their POH. Further, the performance of locomotives was poor as test check revealed that the average number of unscheduled repairs per locomotives per annum was two and four for diesel and electrical locomotives respectively. This was much higher than the locomotive failure statistics reported by the Indian Railways. In addition, there were delays up to 360 days in sending locomotives to Workshops for their POH. The detention of locomotives during unscheduled repairs, their excess detention for completing maintenance/ overhaul in loco sheds /Workshops, their detention in yards awaiting POH / after POH and the delays in sending dead locomotives to the sheds for repairs together resulted in loss of earning capacity of ₹ 733 crore.

(Paragraph 4.1)

Loss for train parting due to failure of Centre Buffer Coupler (CBC) Components

Centre Buffer Coupler (CBC) is a mechanism for connecting rolling stock in a train. Whenever any portion of a train, while in motion, becomes detached a train, parting occurs and results in loss of section capacity by way of disturbance to train operations, detention and consequential financial loss to the Railway. The issue relating to the quality of CBC components has been a cause of concern to Railway Board. It directed (March 2006) Zonal Railways to comply with directives issued by RDSO for improving the quality of CBC components and address operational problems. Detailed analysis of the failure reports for the period from January 2008 to February 2011 by the Mechanical Department of South Eastern Railway revealed 260 trains parting cases due to manufacturing defects of CBC components only. The manufacturers of the components could be identified in only 145 (55.77 *per cent*) of the cases. In fact, two firms viz., M/s Raneka Industries and M/s Orient Steel Industries Ltd. together contributed 96 cases (66.21 *per cent*) of total identified cases.

According to an assessment by SER there was an average loss of 6.8 goods train per incident and opportunity cost of approx. ₹9 lakh for each train lost. It is seen that a total of 232 train partings occurred during the period 2007-08 to September 2012 and resulted in an estimated loss of ₹125.27 crore in four Zonal Railways due to defective CBC components provided by the above two firms.

(Paragraph 4.2)

Infructuous expenditure on procurement of material for hybrid coaches

Railway Board decided (2007) to manufacture new type of coaches (SGSS Hybrid coaches) having Stainless Steel shells of LHB design of ICF bogies. IFC planned to manufacture 303 coaches in 2009-10. Audit, in February 2012, observed that due to lapses in planning only 29 shells could be manufactured up to March 2012 and material worth ₹44.04 crore procured for specific work remained unutilized. Railway Board has stopped the production of such coaches (August 2011).

(Paragraph 4.3)

Thematic Audit on "Procurement of items under Proprietary Articles Certificate (PAC) over Indian Railways"

Stores procured for Railway's operation include the items purchased under Proprietary Article Certificate (PAC). These items are required to be purchased from a specified firm on single tender basis and include safety and vital items and also emergency purchases. Audit observed in August/September 2012 that basic documentation for certifying items as PAC items were not maintained, and no effort was made by the certifying authority to examine the existence of acceptable substitutes. Audit observed a large number of variations in prices across zones leading to extra expenditure in procurement. Requisite steps were not taken to develop additional vendors for procurement of PAC items thus, depriving the Railways of the possibility of obtaining lower rates.

(Paragraph 5.1)

Chapter 1: Introduction

1.1 Compliance Audit - Report Outline

Compliance audit refers to scrutiny of transactions relating to expenditure, receipts, assets and liabilities of the audited entities to obtain an assurance that the provisions of the Constitution of India, the applicable laws, the subordinate legislations and other rules and regulations are being duly complied with. This also includes an examination of the adequacy, legality, transparency, etc. of the relevant rules to ascertain whether these ensure effective control over public expenditure and safeguard against misuse, waste and loss.

The matters arising out of compliance audit of the transactions incurred out of Railway Budget by the Ministry of Railways and its field formations pertaining to the year 2011-12 are highlighted in Compliance Audit Reports Vol. - I and Vol. – II. Volume I of the Compliance Audit Report has been laid on the Table of both the Houses of Parliament on 13 August 2013.

These Reports present only such audit findings of significant materiality with regard to the totality of nature, volume and size of public spending in keeping with the generally accepted auditing standards and is intended to aid the Executive in instituting corrective actions/mechanisms to bring about improved governance and better financial management. In particular, the Reports explore the performance/implementation of issues of seven selected themes and a Performance Audit. The detailed audit findings of three Thematic Audits and one Performance Audit are presented department-wise in Volume I of the Report. The detailed audit findings of four Thematic Audits and 13 individual paras are presented department-wise from Chapters 2 to 5 of this Report (Compliance Audit Report Vol. II). This would enable better clarity in terms of accountability of the audited entity, both at the policy-arm at the Board level and the implementing agency at the field level.

Para 1.2 to 1.5 of this chapter outlines the broad profile of the Ministry of Railways and its subordinate field offices, basis of selection of units and issues for audit investigation and the reporting procedure for inclusion of audit observations in the Audit Report. Para 1.6 to 1.10 provide a summary of the year-wise pendency of audit observations vis-à-vis response received from the Railway authorities and present impact of audit in terms of recoveries effected and important remedial actions taken.

1.2 Audited Entity

Indian Railways is a multi-gauge, multi-traction system with a total route length of 64,600 kms (as on 31 March 2012). Presently, the Indian Railways, a premier transport organization of the country is the largest rail network in Asia and the second largest in the world under one management.

Table 1.1

| | Broad Gauge (1676 mm) | Meter Gauge (1000 mm) | Narrow Gauge (762/610 mm) | Total |
|-----------------------------------|--------------------------|--------------------------|------------------------------|---------|
| Route Kilometers | 55,956 | 6,347 | 2,297 | 64,600 |
| Running Track Kilometers | 80,779 | 6,725 | 2,297 | 89,801 |
| Total track kms. | 104,693 | 7,801 | 2,568 | 115,062 |
| Electrified route Kms | | | | 20,275 |
| Electrified running track kms. | | | | 38,669 |

Indian Railways runs around 11,000 trains everyday of which 7,000 are passenger trains. They carry approximately one million passengers and one million tonne of freight traffic daily. As on 31 March 2012, the Indian Railways owned and maintained infrastructural assets and rolling stock as in the Table below:


Table 1.2

| | | | |
|-------------------|----------|--------------|--------------|
| Locomotives | 9,549 | Yards | 300 |
| Coaching Vehicles | 61899 | Goods Sheds | 2,300 |
| Freight wagons | 2,39,321 | Repair Shops | 700 |
| Stations | 7,146 | Work Force | 1.54 million |

Organization Structure

The Railway Board comprising six Members (Electrical, Mechanical, Traffic, Staff, Engineering and Financial Commissioner) headed by the Chairman reporting to the Minister of Railways, is responsible for laying down policies on all matters of operations, maintenance, finance and acquisition of assets and monitoring their implementation across zones. The Railway Board is responsible for regulating pricing of both passenger fares and freight tariffs.

The Functional Directorates under each Member assist and aid in decision-making and its further monitoring.



At the field level, there are 17 Railway Zones, one research wing namely, Research, Designs and Standards Organization (RDSO) Lucknow; a Central Organization for Modernization of Workshops (COFMOW) for procurement of specialized machinery; two locomotive manufacturing units (DLW and CLW) at Varanasi and Chittaranjan; three coach factories at Kapurthala, Raebareli and Perambur; one wheel and axle plant at Yelahanka; and a diesel modernization works at Patiala. The names of Railway Zones with their headquarters and total route kilometers are given below:

Table 1.3

| Railways | Headquarters | Route kms. |
|--------------------|---------------------|-------------------|
| Central | Mumbai | 3,905 |
| Eastern | Kolkata | 2,447 |
| East Central | Hajipur | 3,656 |
| East Coast | Bhubaneswar | 2,676 |
| Northern | New Delhi | 6,990 |
| North Central | Allahabad | 3,151 |
| North Eastern | Gorakhpur | 3,767 |
| Northeast Frontier | Maligaon (Guwahati) | 3,965 |
| North Western | Jaipur | 5,502 |
| Southern | Chennai | 4,994 |
| South Central | Secunderabad | 5,810 |
| South Eastern | Kolkata | 2,661 |
| South East Central | Bilaspur | 2,455 |
| South Western | Hubli | 3,191 |
| Western | Mumbai | 6,440 |
| West Central | Jabalpur | 2,965 |
| Metro Railway | Kolkata | 25 |
| | | |
| Total | | 64,600 |

Each Zone is headed by a General Manager who is assisted by Principal Heads of Departments, such as Operating, Commercial, Engineering, Electrical, Mechanical, Stores, Accounts, Signal & Telecommunication, Personnel, Safety, Medical etc.

Besides above, there are 25 Public Sector Undertakings (PSUs) functioning under the administrative control of the Ministry of Railways. The operations of these PSUs cover a wide spectrum i.e. from providing passenger and freight container services to lend-lease financing, tourism and catering.

1.3 Integrated Financial Advice and Control

A fully integrated financial advice and control system exists both at the Railway Board led by the Financial Commissioner and the Financial Advisers and Chief Accounts Officers at the Zonal level. The Financial Heads are

responsible for rendering advice and scrutinizing all proposals involving expenditure from the public exchequer.

1.4 Audit Planning

Broadly, the selection of the units for audit of the Railways was planned on the basis of a risk assessment with regard to the level of budgets planned, resources allocated and deployed, extent of compliance with internal controls, scope of delegation of powers, sensitivity and criticality of function/activity, external environment factors, etc. Previous audit findings, PAC's recommendations, media reports, where relevant, were also considered.

Based on such risk assessment, test audit of 4239 audited entities of the Railways out of a total of 13,887 units was carried out during 2011-12.

The audit plan in particular focused on selected themes of significance in terms of policy and its implementation inter-alia covering freight traffic, Railways Earnings, infrastructural development, passenger amenity activities, asset management, material management and safety works. Each study is accompanied by recommendations/suggestions on the basis of audit findings, reported under department specific chapters, so that the authorities concerned may act upon to obtain better results in terms of the policy/scheme objectives.

The findings of the Thematic Audits on 'Commercial Publicity in Indian Railways', 'Implementation of line capacity augmentations works', 'Performance efficiency of Signalling assets' and Performance Audit on 'Cleanliness and Sanitation in Indian Railways' have been included in Volume I. The audit findings of other Thematic Audits viz., Rationalization of routing of freight (goods) carried over longer route; Procurement and Utilization of Permanent Way Materials on IR; Procurement of PAC items in Indian Railways; and Maintenance of Locomotives in Indian Railways are included in this volume (Volume II). Besides, 13 individual paras are also included in this volume.

1.5 Reporting

The Thematic Audits were conducted across the Zonal Railways using sampling methodology and accessing relevant records and documents of the field units including those of the Railway Board. The audit findings were issued to the respective Zonal Managements for their response. Similarly, Audit Notes/Inspection Reports (IRs)/Special letters arising out of regular audit of vouchers and tenders were issued to the Associated Finance and Head of the unit for obtaining their replies. Audit findings were either settled or further action for compliance was advised depending upon action taken. Important audit observations, not having been complied with, were followed up through Draft Paragraphs addressed to the General Managers of Zonal Railway with copies endorsed to the FA&CAOs and Heads of the Departments for reply within the prescribed period. Selected issues raised in these Draft Paragraphs were taken up as Provisional Paragraphs with the Ministry of Railway (Railway Board) for furnishing their reply within a period

of six weeks (as prescribed by the Public Accounts Committee) before their inclusion in the Audit Report.

1.6 Response of the Ministry/Department to Provisional Paragraphs

A total of 180 Draft Paragraphs including observations on Thematic Audits were issued to the General Managers of the Railway Administration up to November 2012. The response of the Railway Administrations was received only in 38 cases. After considering the replies wherever received, 17 Provisional Paragraphs (including four Thematic Audits) proposed for inclusion in Compliance Audit Report Volume II were forwarded to the Chairman Railway Board, Members concerned and the Financial Commissioner between 21st March 2013 and 10th June 2013. Ministry of Railways had not replied to any of these cases upto 30th June 2013 except in one individual Provisional Para.

1.7 Audit objections issued, settled and outstanding

During the year 2011-12, based on the results of test audit, a total of 16271 Audit objections involving financial irregularities of ₹12467.76 crore were issued through Special letters, Part-I Audit Notes and Inspection Reports. Besides these, there was a carry forward of 30,408 audit objections pertaining to the previous years. A total of 19177 Audit objections were settled during the year after Railway Administrations recovered/ agreed to recover the amounts involved or had initiated corrective/ remedial action. The balance 27502 audit objections outstanding as on 31 March 2012 involved financial irregularities amounting to ₹16133.95 crore.

1.8 Recoveries at the instance of Audit

Audit has pointed out the cases of under charges in realization of freight and other earnings, over payments to staff and other agencies, non-recovery of dues of the Railways etc. amounting to ₹342.24 crore in the various Zonal Railways during the year 2011-12. Out of this, an amount of ₹215.41 crore was accepted for recovery (₹138.51 crore was recovered and ₹76.90 crore was agreed to be recovered). Four Zonal Railways accounted for recoveries exceeding ₹10 crore - East Central (₹49.96 crore), Western (₹38.20 Crore), Northeast Frontier (₹41.31 crore) and Northern (₹33.86 crore). Out of the total amount of ₹215.41 crore recovery accepted, an amount of ₹ 120.09 crore pertained to transactions that were already checked by Accounts and ₹95.21crore were other than those checked by Accounts. As a result of further review carried out by Accounts another ₹0.10 crore were recovered/agreed to be recovered.

1.9 Remedial Actions

In addition, Railway Board initiated remedial action in response to audit observations by appropriate changes in freight tariffs and issue of instructions during 2011-12 for better and improved compliance (Table 1.4 below).

Table 1.4

| Para No. of the Report | Audit observations | Action Taken by Ministry |
|---------------------------------------|---|---|
| Para 3.2.2 of RAR 9 of 1999 | Failure of the Zonal Railway Administration to follow the Rules in regard to rounding off of length of private sidings as per standard form of agreement for maintenance of sidings (Clause 8 (b) (I)) led to short recovery of charges amounting to ₹ 4.26 crore | Railway Board has expressed serious concern over repeated cases of non-recovery of dues from siding owners and instructed all Zonal Railways to put in place a proper monitoring mechanism to ensure signing of agreements and timely billings and recoveries of Railway dues. |
| Para 4.3.1 of RAR 9 of 2001 | Failure of Zonal Railway Administration to execute agreements with Oil companies resulted in non-realization of Rs.26.58 crore on account of maintenance charges in respect of jointly owned LPG tank wagons and interest thereon of ₹12.34 crore | Railway Board has issued instructions to be followed by all Zonal Railways on the issue of maintenance charges of jointly owned tank wagons. |
| Para no.2.2.2 of CA-6 of 2008 | Central Railway could not recover maintenance charges of ₹2.30 crore from M/s Bulk Cement Corporation of India for maintenance of 125 special type of wagons owned by them | Railway Board has advised FA&CAO, Central Railway that the capital cost of the wagons/under frame/barrel of special type of wagons should be revised in every three years. |
| Para no. 4.1.1 of CA-6 of 2008 | Adoption of Price Index of metallic minerals instead of steel ingots of steel for calculating PVC in respect of supply of wheels resulting in extra expenditure and unintended benefit to M/s SAIL | Railway Board has started process of reworking the price variation formula and also assured to keep the audit observation in view. |
| 3.2.11 for the year 2007-08 | Delay on the part of Zonal Railway Administration in finalizing site and drawings for Foot Over Bridge led to blocking of fund of ₹0.73 crore including wasteful expenditure of ₹0.19 crore | Suitable instruction has been issued by Railway Board to all concerned to closely monitor the works in progress to avoid such instances in future. |
| Para 6.4.1 of CA-19/2008-09 | Lack of proper organizational set up for commercial publicity at Zonal and divisional levels and lackadaisical implementation of guidelines resulted in a loss of ₹32.34 crore | Railway Board has issued instructions to all zonal railways that all proposals for advertisement should be cleared within a period of 45 days from conceptualization to finalization of tenders. Railway Board has advised all zonal railways to increase the earning through commercial publicity and to send the information in this regard to Railway Board by 10th of every |

| | | |
|--|--|--|
| | | month for review. |
| 4.2.3 of CA-19 of 2008-09 | Injudicious award of the contract to a firm with poor track record | The firm was re-inspected and downgraded. The system of feedback regarding vendors' performance from the consignees through MIS/e-mail and their examination in the CME (Planning)'s quarterly meeting held at COFMOW was introduced. |
| 4.1.1 of 2009-10 | Injudicious procurement of non stock stores items | A Survey Committee has been constituted and disposal of surplus materials is in progress |
| 2.2 of Report No.34 of 2010-11 | Tatkal and Advance Reservation System in IR – Audit has pointed out shortcomings in reservations systems especially in tatkal bookings. Irregularities such as booking beyond business hours, unscrupulous activities of railway agents in connivance of booking agents, misuse of duplicate tatkal ticket facility etc. were also observed. | Railway Board directed (October 2011) Zonal Railways to keep a regular watch on booking transactions for unscrupulous activities by agents/ booking clerks, particularly during opening hours of tatkal bookings. Besides, Railway Board reduced the advance reservation period for tatkal booking and withdrew the facility of issuing duplicate tatkal tickets. It also stopped bookings by agents in the openings hours of reservation etc. |
| 2.7 of Report No. 34 of 2010-11 | Loss due to non-rationalization of longer route. | As a corrective measure, Zonal Railway Administration has rationalized the longer route from April 2011. |
| 4.4 of 2010-11 | Railway Administrative failed to levy empty haulage as well as stabling charges of ₹ 0.61 crore on tank wagons received for periodical overhauling without degassing. This also resulted in loss of earning potential of ₹18.71 crore on account of avoidable detention of tank wagons (49791 days). | Instructions were issued by Railway Administration to dispatching Yards/ Divisions not to dispatch gas tank wagons without degassing certificate. Traffic Department was advised to recover empty haulage charges for the wagons improperly degassed by Oil Companies. |
| PDA/MYS/S pl.-Ltr/659-660 of 25.02.2010 | During the leave period, Running Staff are entitled for Absence Mileage Allowance (AMA) at the rate of 30% of basic pay. However it was observed that the AMA was calculated at the rate of 130% of the basic pay resulting in overpayment of ₹18.37 lakh for the September 2008 to September 2010 | Necessary changes in the "PRIME" were made |

1.10 Paragraphs on which Action Taken Note received/pending

To ensure the accountability of the Executive on all issues dealt with in the Report of the Comptroller and Auditor General of India, the PAC had decided (1982) that the concerned Ministries/ Departments of the Government of India

should furnish corrective/ remedial Action Taken Note (ATNs) on all Paragraphs contained therein and had further desired in their Ninth Report (Eleventh Lok Sabha) presented to Parliament on 22 April 1997 that henceforth corrective/ remedial ATNs, duly vetted by Audit, on all Paragraphs included in the Reports be furnished within four months after the Report was laid on the Table of the Parliament.

The position of ATNs furnished by the Railway Board (June 2013) on the Paragraphs included in the Reports of the Comptroller and Auditor General of India – Union Government (Railways) up to the year ended 31 March 2011 is given below:

Table 1.5

| Year | Total para | No. of para on which ATN Finalized | No. of Paragraphs on which ATNs are pending | | | | Total |
|--------------|-------------|------------------------------------|---|---|---------------------|---------------------------------|------------|
| | | | Not received | ATN on which comments sent to Railway Board | ATNs finally vetted | ATN under verification by Audit | |
| 1997-98 | 96 | 95 | 0 | 1 | 0 | 0 | 1 |
| 1998-99 | 106 | 105 | 0 | 0 | 0 | 1 | 1 |
| 1999-00 | 101 | 100 | 0 | 0 | 1 | 0 | 1 |
| 2000-01 | 101 | 99 | 0 | 2 | 0 | 0 | 2 |
| 2001-02 | 101 | 93 | 0 | 5 | 3 | 0 | 8 |
| 2002-03 | 110 | 107 | 0 | 1 | 1 | 1 | 3 |
| 2003-04 | 114 | 105 | 0 | 5 | 3 | 1 | 9 |
| 2004-05 | 105 | 96 | 0 | 4 | 3 | 2 | 9 |
| 2005-06 | 138 | 124 | 0 | 6 | 2 | 6 | 14 |
| 2006-07 | 165 | 138 | 0 | 13 | 9 | 5 | 27 |
| 2007-08 | 172 | 138 | 0 | 13 | 15 | 6 | 34 |
| 2008-09 | 104 | 80 | 0 | 5 | 12 | 7 | 24 |
| 2009-10 | 59 | 22 | 0 | 17 | 9 | 11 | 37 |
| 2010-11 | 34 | 1 | 9 | 8 | 6 | 10 | 33 |
| Total | 1506 | 1303 | 9 | 80 | 64 | 50 | 203 |

ATNs in respect of nine Paragraphs relating to the Report for the year 2010-11 were not furnished till June 2013. Besides, 80 ATNs received for vetting by audit were returned with observations for lack of adequate remedial action. 64 ATNs, vetted by audit, are yet to be finalized by Ministry of Railways. In 50 cases, the action stated to have been taken is under verification by Audit.

Chapter 2: Traffic - Commercial and Operations

The Traffic Department comprises two main streams – Commercial and Operations. The Commercial Department is responsible for marketing, sale of transportation provided by a railway, for developing traffic, improving quality of service provided to customers and regulating tariffs of passenger, freight and other coaching traffic and monitoring their collection, accountal and remittance.

The Operating Department is responsible for planning of transportation services – both long-term and short-term, managing day to day running of trains including their time tabling, ensuring availability and proper maintenance of rolling stock to meet the expected demand and conditions for safe running of trains.

At the Railway Board level, the Traffic Department is headed by Member Traffic, who is assisted by Additional Members/ Advisors. At the zonal level, the Operating and Commercial Departments are headed by Chief Operations Manager (COM) and Chief Commercial Manager (CCM). At the divisional level, the Operating and Commercial Departments are headed by Senior Divisional Operations Manager (Sr. DOM) and Senior Divisional Commercial Manager (Sr. DCM).

The total expenditure of the Traffic Department during the year 2011-12 was ₹ 8,876 crore. During the year, apart from regular audit of vouchers and tenders etc., 453 offices of the department including 658 stations were inspected.

This chapter includes a Thematic Audit on "**Rationalization of routing of freight traffic (goods) carried over longer route**" conducted across the Zonal Railways. Audit has commented on the ad-hoc approach of Zonal Railways either to rationalize the longer route or to remove bottlenecks that deterred the movement of traffic by shorter route. Audit has assessed the loss due to carrying of freight by the longer route and charging of freight by the shorter route.

In addition, this chapter incorporates four Audit Paragraphs highlighting individual irregularities pertaining to excess lease payment and freight concession. These include a long Paragraph, covering three Zones (East Coast, South Eastern and South Western Railways), on revenue loss due to irregular grant of concessional tariff rate for booking of iron ore traffic in these Zones. In this Paragraph, Audit highlighted severe lapses in the internal control system of the Railways in booking of iron ore traffic at domestic rate.

2.1 Rationalization of routing of freight traffic (goods) carried over longer route

Executive Summary

As per Para 125(1)(a) and (b) of Indian Railway Conference Association, Goods Tariff No.41, Goods will be dispatched by the operationally feasible route and freight charges recovered by the shortest route. This resulted in loss of revenue and at the same time in the incurring of extra operational cost for hauling the trains via a longer route.

To reduce the loss of revenue due to carriage of freight traffic by the longer route, the Railway Board issued a consolidated Rationalization Scheme in January 1976. Subsequently, Railway Board has been directing the Zonal Railways from time to time to review the Rationalization Schemes critically and suggest additions/ deletions with justification.

Audit observed (August 2012) that the Railway Administrations had taken limited action to forward proposals to Railway Board for rationalization of routes whereby they could charge freight by the actual route of carriage. Further, action to remove bottlenecks that deterred the movement of such traffic by shorter routes was limited and whenever undertaken was frequently delayed.

Test check by Audit of routes where the distance between the charged (shorter route) and the actual carried route was more than 100 kms., revealed that originating traffic of Zonal Railways (except NWR, WCR, ECoR, NFR, RPU & Metro Railway) was being carried via longer routes in 187 cases. The routes on which freight traffic was carried were longer at least to the extent of 107 kms and extended upto even 952 kms. In Eastern Railway (one route) and North Eastern Railway (fifteen routes), the longer route had been in existence for about ten years or more. Freight was being collected via the shorter route as a regular measure and no proposals were made to overcome the bottleneck in most of the routes. No action was taken for rationalization of these routes.

In respect of five selected stations over Zonal Railways (except WCR and RPU & Metro), the Railways incurred a loss of ₹ 422.74 crore over the period 2010-12 due to transportation of freight traffic by the longer route and charging by the shorter route.

In a number of cases over eight Zonal Railways due to technical constraints [non availability of direct approach line requiring engine reversal (13 cases), gap in non-electrification of the shorter route (76 cases)], were forced to carry the traffic via the longer route. This resulted in excess expenditure of ₹ 90.86 crore during the period 2010-12.

2.1.1 Introduction

In terms of Rule 125 (1) (a) and (b) of Indian Railway Conference Association Goods Tariff No.41, unless specified by the sender, goods will be dispatched by the route operationally feasible and freight charges recovered by the shortest route. In the absence of specific instructions in writing from the sender or his

authorized agent, goods will be dispatched by the route by which the freight charges are the lowest. This rule has resulted in routinely carrying freight traffic by the longer route and charging by the shorter route and has been commented upon in previous Audit Reports.

To reduce the loss of revenue due to carriage of freight traffic by the longer route the Railway Board, issued a consolidated Rationalization Scheme¹ in January 1976. Subsequently, Railway Board vide their letter No.76.TT/III/27/1, dated 13 February 1976, advised the Zonal Railways to mention the reasons for carrying the traffic by the longer route along with the proposed action to be taken to overcome such difficulties in the future. Zonal Railways were also directed to review the Rationalization Schemes critically and suggest additions/ deletions with justification.

2.1.2 Previous Audit Reports

Details of the Audit Paras printed in the Railway Audit Report on Rationalization in the succeeding five years i.e. from 2006-07 to 2010-11 are as follows:

Table 2.1

| Sl. No. | Details of the Para and the Action Taken Note | Railway Audit Report for the year |
|---------|---|-----------------------------------|
| 1 | Western Railway: Loss of revenue due to incorrect booking and withdrawal of route from the purview of Rationalization Scheme. The ATN was finalized by appending the audit observations. | 2006-07 |
| 2 | North Western Railway: Loss due to movement of rakes by longer route. The ATN was finalized since after opening of the shorter route, the traffic gradually started moving via the shorter route. | 2007-08 |
| 3 | East Coast Railway: Loss of revenue due to deficiency in rationalization scheme. The ATN was finalized since the longer route was rationalized. | 2008-09 |
| 4 | Eastern Railway: Non-rationalization of longer route. The ATN was not yet finalized. Ministry of Railways stated that burdening the customer with additional costs may lead to diversion of traffic. Audit contended that even if the subject route is rationalized and freight is levied accordingly, the cost of road transport would still be much more than the cost of rail transport. | 2008-09 |
| 5 | Southern Railway: Less realization of freight due to non-rationalization of a longer carried route. The ATN was finalized since the rakes are now moving via shorter route. | 2008-09 |
| 6 | East Central: Loss due to non-rationalization of longer route. The ATN was finalized by appending the audit observations. | 2009-10 |
| 7 | South Western: Loss of earnings due to injudicious deletion of rationalization order. The ATN was finalized since the traffic was started moving via the shorter route. | 2010-11 |
| 8 | Central and Western Railways: Loss of revenue on account of moving traffic by longer route and charging by shortest route. The ATN on the Audit Para has not yet been received from the Ministry of Railways. | 2011-12 |

¹ Rationalization Scheme: To regularize the longer route through which the traffic is carried and charges freight accordingly.

Out of the above Audit Paras, seven Action Taken Notes (ATNs) have been finalized and the remaining one ATN is yet to be finalized.

2.1.3 Audit Objectives

Analysis of last five years Audit Reports revealed that Railways were regularly carrying freight tariff via longer routes and charging by the shorter route. In view of this, it was decided to conduct an Audit over all Zonal Railways to examine the following:

- (i) To ascertain the number of routes where the traffic was regularly carried by the longer routes for years together;
- (ii) To assess revenue impact of carrying freight traffic by longer route;
- (iii) To compare the road rates with rail rates where Railways had not proposed rationalization as future traffic could be diverted to road.

2.1.4 Methodology and Sample Size

Records of Zonal Railways²/ Divisional Offices and Stations from where the traffic was moved via the longer route/ other than the booked routes were examined. Routes in existence over the period 2010-11 to 2011-12, where difference in distance between the charged (shorter route) and the actual carried route (longer route) is more than 100 kms were test-checked.

2.1.5 Audit Findings

Audit examined the movement of freight traffic across the Zonal Railways (2010-12) and noticed that despite the traffic being carried regularly by the longer routes, Railways had neither forwarded proposals to the Railway Board for bringing such streams of traffic under the purview of Rationalization Orders nor initiated improvement works to remove the hurdles that caused the diversion of traffic by the longer routes as enumerated in the following paragraphs.

2.1.5.1 Number of routes, where the difference between the carried route and the charged route are more than 100 kms

Audit examined (July – August 2012) routes, where the distance between the charged (shorter route) and the actual carried route was more than 100 kms. Results of audit examination are given in Table 2.2 below:

² Except North Western, West Central and RPU & Metro Railways, where no case of carriage of originating traffic of that Zonal Railway via longer route were noticed. The distance between the charged (shorter route) and the actual carried route (longer route) in respect of East Coast and Northeast Frontier Railways are less than 100 kms.

Table 2.2
Table showing additional distance covered for carriage of freight traffic

| Railway | No. of routes where the traffic is carried by the longer route and the freight is charged by the shorter route | Difference in distance in Kms. between the shortest route and the actual carried route | Since when carried | Main Reasons |
|--------------|--|--|--------------------|---|
| 1 | 2 | 3 | 4 | 5 |
| CR | 39 | 952 to 150 | 2007 | Over saturation of shorter route |
| ER | 1 | 163 to 113 | 9 – 10 years | Congestion in shorter route, non-availability of direct approach line |
| NR | 4 | 199 to 122 | March 2006 | Longer route fully electrified |
| SR | 48 | 279 to 115 | January 1997 | Shorter route has steep raising gradient, inadequate super elevation and sharp deep curve |
| WR | 17 | 245 | December 2006 | Shortage of diesel locomotives |
| ECR | 2 | 302 to 124 | 2006 | Engine reversal problem, capacity constraint |
| NCR | 1 | 113 | 5 – 6 years | Over saturation of shorter route, engine reversal problem |
| NER | 15 | 808 to 178 | 10 years or more | Operational problems |
| SCR | 3 | 405 to 131 | April 1998 | Route 1 – single line, non-electrified and non-availability of standard loop lines. Route 2 – Non-availability of direct approach, Route 3 – Raising gradient |
| SER | 15 | 530 to 109 | 2009 | Change of traction, single line |
| SWR | 2 | 227 to 163 | April 2007 | Due to restriction in movement of number of trains in Ghat Section between Hassan-Mangalore |
| SECR | 40 | 458 to 107 | Jan- 2009 | Single line, operational constraints |
| Total | 187 | | | |

(Details of this Table are shown in Annexure I)

The above Table reveals that there were a total of 187 routes over Indian Railways where the distance between the charged (shorter route) and the actual carried route (longer route) was more than 100 kms. The originating traffic for these routes was spread over 12 Zones. The maximum number of routes where freight traffic was carried by the longer route, were SR with 48 such routes, followed by SECR with 40 such routes.

As per orders issued by Railway Board, the Railway Administration is required to initiate proposals to overcome the difficulties in carrying the traffic by the charged route (shorter route). It was, however, noticed that out of the above 187 routes, in 141 routes (75 per cent) no proposals were made to the Railway Board to overcome the bottleneck/ impediments in the shorter routes.

Freight for these routes was collected via the shorter route as a regular measure for reasons such as over saturation of shorter route, non-availability of direct approach line, non-electrification of shorter route, problems of engine reversal etc. In some of the cases the longer route has been in existence for about 10 years or more.

2.1.5.2 Revenue impact due to carrying of freight traffic by longer route and charging by shorter route

Audit scrutiny of traffic booked by the Zonal Railways also revealed that though the traffic from these stations was continuously booked and charged by the shortest route, the same was carried via longer route. Despite incurring additional operational costs, no action was taken to rationalize these routes for enabling the Zonal Railways to charge freight by the actually carried routes.

(i) Short realization of freight

Audit examined the loss of revenue incurred by carrying freight traffic by the longer route while charging for the shorter route. The loss of revenue in respect of traffic booked from five selected stations of Zonal Railways (except WCR, RPU & Metro) is brought out in Table 2.3.

Table 2.3

Table showing loss of revenue due to carriage of traffic via longer route and charging via shorter route

| Railway | Five selected stations of each Zonal Railway where the traffic is carried by the longer route and the freight is charged by the shorter route covering extra distance of ___ kms.to ___ kms | Loss of revenue due to short collection of freight (₹ in crore) |
|--------------|---|---|
| 1 | 2 | 5 |
| CR | 4 selected stations - 150 kms to 952 kms | 18.19 |
| ER | 3 selected stations - of 113 kms to 163 kms | 6.87 |
| NR | 122 kms to 199 kms | 6.29 |
| SR | 67 kms to 267 kms | 9.71 |
| WR | 163 kms to 245 kms | 87.00 |
| ECR | 1 selected station - 225 kms to 302 kms | 2.49 |
| E Coast | 2 selected stations - 7 kms | 0.14 |
| NCR | 3 selected station – 33 kms to 113 kms | 5.03 |
| NER | 178 kms to 808 kms | 11.00 |
| NFR | 26 kms to 52 kms | 4.49 |
| NWR | 1 selected station - 306 kms | 1.68 |
| SCR | 131 kms. to 405 kms | 35.74 |
| SER | 109 kms to 530 kms | 46.30 |
| SWR | 124 kms to 227 kms | 28.16 |
| SECR | 107 kms to 458 kms | 159.65 |
| Total | | 422.74 |

(Details of this Table are shown in Annexure II)

The above Table reveals that the Railways incurred a loss of ₹ 422.74 crore over the period 2010-11 to 2011-12 due to carrying of freight traffic by the longer route, and charging by shorter route covering an extra distance upto 952 kms. and charging by shorter route. This works out to an annual loss of ₹ 211.37 crore.

(ii) Loss of revenue due to carriage of traffic via longer routes due to non-availability of direct approach line

In a number of cases, Zones were compelled to carry freight traffic via the longer route as there are technical constraints such as detention to locomotives, problems of engine reversal etc. on the shorter route. This problem can be solved by construction of a direct approach line near the station. A test check by audit revealed that in the following 13 routes these problems existed as shown in the Table 2.4 below:

Table 2.4

Table showing list of routes where there are technical constraints in the shorter routes

| Railway | No. of routes where the traffic is carried by the longer route and the freight is charged by the shorter route | Difference in distance in Kms. between the shortest route and the actual carried route | Excess expenditure incurred due to carriage of trains via longer route due to non construction of direct approach line (₹ in crore) |
|--------------|--|--|---|
| <i>1</i> | <i>2</i> | <i>3</i> | <i>4</i> |
| ER | 1 | 61 | 4.92 |
| WR | 1 | 38 | 2.27 |
| ECR | 2 | 225 to 302 | 0.46 |
| E Coast | 1 | 0.60 | 0.22 |
| NCR | 2 | 95 to 113 | 0.41 |
| NER | 4 | 178 to 808 | 0.28 |
| NFR | 1 | 32 | |
| SCR | 1 | 325 | 0.24 |
| Total | 13 | | 8.80 |

(Details of this Table are shown in Annexure III)

The above Table indicates that due to non-construction of direct approach line Railways incurred a loss of ₹ 8.80 crore due to carriage of train via longer route involving extra distance of up to 808 kms.

(iii) Loss of revenue due to non-electrification of the shorter route

Indian Railways is undertaking electrification of its major trunk routes. This, however, leaves parts of various freight routes as non-electrified sections requiring a change of locomotive. In order to avoid change of locomotive frequently, freight traffic is being moved by the longer route. A test check by audit revealed that 38 routes involving more than one Zone, where the traffic was moved by the longer route as the shorter routes were non-electrified sections requiring change of traction from electric to diesel as indicated in Table 2.5 below:

Table 2.5

Table showing excess expenditure incurred in the routes where the traffic is carried by the longer route due to non-electrification of the shorter route

| Railway | No. of routes where the traffic is carried by the longer route and the freight is charged by the shorter route | Distance in Kms. | | | Excess expenditure incurred due to carriage of trains via longer route (₹ in crore) |
|--------------|--|------------------|---------------|------------|---|
| | | Carried route | Charged route | Difference | |
| 1 | 2 | 3 | 4 | 5 | 6 |
| NR | 4 | 1529 to 2161 | 1330 to 2039 | 199 to 122 | 3.11 |
| ER | 1 | 258 | 187 | 71 | 4.75 |
| WR | 1 | 1313 | 1068 | 245 | 43.82 |
| E Coast | 1 | 1012.10 | 937.10 | 75 | 0.54 |
| SCR | 40 | 518 to 1309 | 549 to 1038 | 131 to 405 | 5.06 |
| SER | 11 | 1058 to 1755 | 949 to 1225 | 109 to 530 | 7.45 |
| SW | 1 | 2454 | 2276 | 178 | 1.30 |
| SECR | 17 | 497 to 852 | 390 to 590 | 107 to 262 | 16.01 |
| Total | 76 | | | | 82.06 |

(Details of this Table are shown in Annexure IV)

The above Table indicated that due to non-electrification of the shorter route, excess expenditure of ₹ 82.06 crore has been incurred by the Zonal Railways due to carriage of trains via longer route involving additional distance up to 530 kms.

When the matter was brought to the notice of Zonal Railways (July 2012), South Central Railway stated (December 2012) that they were regularly analyzing the traffic flows and recommending rationalization of the longer route to Railway Board from time to time. Traffic Accounts office is regularly being given data of diverted traffic to ensure credit of their share of earnings. They further stated that due to shortage of diesel crew and line capacity constraints, they are sending the freight traffic via longer route. They also added that large numbers of traffic facility works were undertaken and with the completion of these works, it was hoped that traffic for this section can be sent by the booked route only.

Similarly, North Eastern Railway in their reply (November 2012) accepted that traffic was carried via longer route to avoid reversal of engine at Mankapur Jn. and Ayodhya to avoid extra detention. They also stated that traffic had been handed over to another Zone and the further route was decided by the receiving Railway.

The reply is however not acceptable because the traffic of South Central Railway is being carried via the longer route since April 1998, and no proposal for rationalizing the longer route has been forwarded to the Railway Board. In North Eastern Railway, the shortest route of Mankapur Jn. – Ayodhya was constructed at a cost of ₹ 95.31 crore to have better connectivity with other Zonal Railways. Thus, carrying of traffic via the longer route defeated the very purpose of constructing the shortest route.

2.1.5.3 Non-rationalization of longer routes due to likelihood of diversion of traffic to road

In a large number of cases it was observed that proposals for rationalization of the longer route were not initiated by the Zones/ rejected by the Railway Board on the plea that traffic would be diverted to road. The Railway's fear of diversion was not sustainable in a large number of cases because road freight rates (per km/ton) were higher by ₹ 5240 to ₹ 125.10 when compared to the Rail freight rate as shown in the Table 2.6 below.

Table 2.6

Table showing difference between Rail and Road Freight

| Railway | No. of test checked routes where the traffic is carried by the longer route and the freight is charged by the shorter route | Rates from booking point to destination (₹ per KM/Ton) | | |
|--------------|---|--|----------------------|------------------------------|
| | | By Rail | By road* | Difference [Col.3 (-) Col.4] |
| <i>1</i> | <i>2</i> | <i>3</i> | <i>4</i> | <i>5</i> |
| CR | 39 | 463 to 2235 | 979 to 7520 | 516 to 5240 |
| ER | 1 | 424.55 to 1681.34 | 849.10 to 3362.68 | 424.55 to 1681.34 |
| NR | 4 | 1216 to 1495.40 | 2141.87 to 3283.66 | 925.87 to 1788.26 |
| SR | 48 | 1217.83 to 1632.17 | 2331 to 4773 | 1113.17 to 3140.83 |
| WR | 17 | 857.90 | 1484.90 | 627 |
| ECR | 2 | 364.50 to 951.00 | 1515/326 to 2830/609 | 1150.50 to 1879 |
| NCR | 1 | 625.60 | 500.50 | 125.10 |
| NER | 15 | 345.40 to 1824.00 | 1425.00 to 4495.00 | 1079.60 to 2670.60 |
| SCR | 3 | 479.70 to 1210.10 | 707.31 to 2617.83 | 227.61 to 1517.73 |
| SER | 15 | 976.55 | 1953.10 | 976.55 |
| SWR | 2 | 960 to 985 | 1300 to 1365 | 340 to 380 |
| SECR | 40 | 480.60 to 2035.80 | 900 to 5600 | 419.40 to 3564.20 |
| Total | 187 | | | |

(Annexure I)

* Road freight rates were obtained from the Transport Corporations of the concerned States / Local Transporters/ Websites

The above Table reveals that even if the longer route was rationalized, the traffic was sustainable on at least some of the routes and the customer could bear the freight of the longer route as in some of the cases, road freight rates were almost double than that of rail freight rate. Further, only 34 tonne (maximum) could be carried at a time per trailer/ truck whereas as 3835 tones (minimum) can be carried at a time per rake. Hence there was limited possibility for diversion of traffic by road as the rail rate was cheaper than the road rate.

2.1.6 Conclusions

As per the Rules 125 (1) (a) and (b) of Indian Railway Conference Association Goods Tariff No.41, goods are to be dispatched by the route operationally feasible and freight charges recovered by the shortest route. Railway Board has from time to time directed the Zonal Railways to forward Rationalization orders whereby they could charge freight by the actual route of carriage. However, it was noticed that Indian Railways regularly carries goods by the longer route while the freight was charged by the shorter route.

Test check by Audit of routes, where the distance between the charged (shorter route) and the actual carried route was more than 100 kms. revealed that originating traffic of 12 Zonal Railways were being carried via longer route in 187 cases. The routes on which freight traffic was carried were longer at least to the extent of 107 kms and extended upto even 952 kms. Freight was collected via shorter route as a regular measure. In some of the cases the longer route has been in existence for about 10 years or more.

Railways incurred a loss of ₹ 422.74 crore over the period 2010-11 to 2011-12 due to carrying of freight traffic by the longer route and charging by shorter route in respect of five selected stations of 15 Zonal Railways.

In a number of cases, Zones were forced to carry freight traffic via the longer route due to technical constraints. Due to non construction of direct approach line, Railways incurred a loss of ₹ 8.80 crore due to carriage of train via longer route involving extra distance upto 808 kms. Further due to non-electrification of the shorter route excess expenditure of ₹ 82.06 crore has been incurred by the Zonal Railways due to carriage of trains via longer route involving additional distance upto 530 kms.

The matter was brought to the notice of Railway Board in March 2013; their reply has not been received (July 2013).

2.2 East Coast, South Eastern: Revenue loss due to irregular grant of concessional tariff rate for booking of iron ore traffic and South Western Railways

2.2.1 Introduction

Earnings from the transportation of iron ore form an important constituent of the freight earnings of Indian Railways. Railway Board classifies the commodities transported by them and assigns separate rates for the same distance, taking into account the commercial, socio and economic factors. With effect from 22nd May 2008, transportation of iron ore was categorized into two different categories.

- Transportation of iron ore for domestic consumption- was assigned Class-170(domestic rate);
- Transportation of iron ore for other than domestic consumption- was assigned the higher class of 200 –X.

In effect, the difference in freight between the two classes was on an average more than three times.

Only manufactures of iron and steel were eligible for the domestic rate. In July 2008, iron pelletization units were added to this category. The Class-170 assigned to domestic consumption was changed to Class-180 (attracting a higher tariff rate) with effect from 13th November, 2008.

2.2.2 Revision and Modification of Freight Rules

With effect from 6th June 2009, the Railway Board revised the freight to be charged on iron ore traffic for other than domestic use, from Class **200X** to Class-180 plus a Distance Based Charge (DBC).

Iron ore pellets for export as well as iron ore moved for such pelletization for export was brought under this category. At this time, cement manufacturing units were also allowed to avail the domestic rate for domestic purposes.

2.2.3 Rules governing the grant of freight applicable for domestic users of iron ore

(a) Submission of Documents

Due to the substantial difference in the freight rate of transportation of iron ore for domestic purposes and for other than domestic purpose, the Railway Board had prescribed mandatory submission in May/July 2008, of the following documents before the consignees could avail the domestic rate:-

- Certified copies of six documents were required to be submitted by the parties to the Station Master / Chief Goods Supervisor of loading points against each booking. These included the Industrial Entrepreneur Memorandum; Consent For Operation (CFO) from State Pollution Control Boards; Factory Licence; Central Excise Registration Certificate and Monthly Excise Return etc. (A complete list of documents prescribed is shown in Statement – A at Page 29).

- At the time of booking, the consignor was required to make an endorsement in the Forwarding Note attached to the documents declaring that the consignment was for domestic consumption.

The above documents were required to be submitted at the time of registration of each indent.

(b) Affidavit and Indemnity Note

- An Affidavit certifying that the iron ore booked was meant for domestic consumption by the manufacturing unit and not meant for export was required to be furnished at both the loading and unloading points.
- An Indemnity Note was also to be furnished at loading/unloading points before affecting each delivery. This note indemnified the railways against a wrong declaration or misuse by the consignee.

For iron ore traffic booked to private/ assisted sidings of Iron and Steel Manufacturing units, the Affidavit and Indemnity Notes were to be submitted once to the Sr. Divisional Commercial Managers (Sr.DCM) of the loading points (except the Monthly Excise Return which was to be submitted every quarter). For other parties and for the pelletization units, all the prescribed documents were required to be submitted to the Station Master / Chief Goods Supervisor of loading points for *each booking*.

(c) Non submission of documents - The Railway Board had prescribed the submission of documents before a consignor could avail of the domestic rate for transporting iron ore. Non-submission of the prescribed documents would result in levy of freight rate applicable to other than domestic use. The instructions also specifically prescribed that failure to submit any of the prescribed excise-related documents would result in summary disqualification from eligibility of the domestic rate.

The Railway Board instructions dated May and July 2008 further stipulated that if it was detected at any stage that the endorsement mentioned in the Forwarding Note and/or affidavits were false, inaccurate or misleading, a penalty for mis-declaration would be imposed. Penalty in such cases of 4 times of the freight chargeable would be levied and such consignors and consignees would be blacklisted.

2.2.4 Earlier Audit Report

Para 2.5 of C&AG Audit Report No. 32 of 2011-12 (Railways) highlighted a revenue loss of ₹ 1795.51 crore due to irregularities in booking of iron ore for domestic consumption without the stipulated documents at various booking points. In their Action Taken Note, the Ministry of Railways (MoR) stated (October 2012) that the prescribed documents were only for establishing the status of parties as authorized domestic manufacturing units in running condition. As far as the end use of iron ore was concerned, the onus was on the consignor /consignee that the iron ore was being utilized for domestic consumption. In case it was post-facto established that the domestic manufacturing units had diverted iron ore that were stated to be for indigenous use, they would be perceived as having perpetuated a fraud. MoR further stated (October 2012) that in only about

two *per cent* of the cases (138 rakes) the documents as prescribed could not be linked during the scrutiny conducted by East Coast Railway Administration. They further added that of these, 67 rakes related to just one company viz. M/s. Kudremukh Iron Ore Company Limited (KIOCL) a Government of India Undertaking which had submitted requisite affidavits at the destination stations subsequently.

Audit appreciates the prudence of stipulating submission of the prescribed documents before a consignment of iron ore could be booked. These documents indicate both the production capacity and the actual use of iron ore in the manufacturing unit. However, the failure to ensure check of these documents at the time of booking or at specified intervals was a serious lapse and was in contravention of Railway Board's Rate Circular No. 30 of 2008. It also made the collection of such large number of documents purposeless.

A test check by Audit conducted (October 2012 to March 2013) to verify the documents submitted by the Railway Administrations revealed that in many cases, the documents submitted by the parties, were either incomplete or invalid and legally not tenable. There were instances of tampering of documents and back dated insertion of documents. A few examples are listed in Statement- B at Page 30.

2.2.5 Audit Examination

The earlier Audit Para was based on the transactions of ECoR only. As similar irregularities were reported from other Zones and in view of the financial implication of the issues raised, audit further examined the transactions of selected zonal railways (South Eastern, South Western and East Coast Railways) where the loading of iron ore was high.

2.2.6 Audit Objective and Scope

The audit objective was to check compliance with the laid down rules and procedures regarding levy of freight charges in respect of iron ore.

The period from 22nd May 2008³ to March 2012 was covered under the Audit. Records pertaining to the transportation of the iron ore in selected loading/unloading points and one time submission of the document in the divisional offices were reviewed in the Zonal Railways.

2.2.7 Audit Criteria and Methodology

Audit examined the transaction of some selected loading/ unloading points of three Zonal Railways where iron ore loading was maximum viz., SER, SWR and ECoR (transaction pertaining to the three loading points of ECoR covered earlier were omitted as they had been included in the earlier Audit Report).

The Rate Circulars 24 of 2008, 30 of 2008, 54 of 2008 and 36 of 2009 issued by the Railway Board were the sources of audit criteria used.

³ Rate Circular No.24 of 2008 was to be implemented with effect from 22nd May 2008

2.2.8 Sample Selection

Audit carried out a test check of 26 loading points (out of 70) and 10 unloading points (out of 41) over three Zonal Railways – SER, SWR and ECoR. The records of 30 Iron and Steel Manufacturing units were also examined to assess the quantity of iron ore booked at domestic tariff but not used by those companies for domestic purposes. The Audit findings are discussed below.

2.2.9 Audit Findings

The MoR in their Action Taken Note on Para 2.5 of C&AG Report No.32 of 2011-12 had stated that due to dual pricing introduced from May 2008, the cost of transportation of iron ore for export was on an average more than three times the cost of its transportation for domestic use. This is evident from the earnings reported by Railways both from domestic as well as export traffic of iron ore for the years 2008-11 which are given below:

Table. 2.7
Statement showing earnings from iron ore traffic both for domestic use and export as reported by Railways

| Year | Domestic Traffic | | Export Traffic | | Earnings per million. T (₹ in crore) | |
|---------|------------------------|-----------------------|------------------------|-----------------------|---|--------|
| | Quantity in million. T | Earnings (₹ in crore) | Quantity in million. T | Earnings (₹ in crore) | Domestic | Export |
| 2008-09 | 84.83 | 3623.41 | 45.75 | 5398.08 | 42.71 | 117.99 |
| 2009-10 | 89.09 | 3780.9 | 43.64 | 4570.60 | 42.44 | 104.74 |
| 2010-11 | 92.79 | 4067.4 | 25.60 | 5071.09 | 43.83 | 197.70 |

Audit observed that the quantity of iron ore transported by rail for export declined by 44 per cent during the period 2008-09 to 2011-12. In fact by 2010-11, iron ore for export constituted only 21 per cent of the total loading of iron ore and earned 55 per cent of the freight earnings from iron ore.

As such the risk factor in transportation of iron ore for domestic use was high. Thus, prudence demanded that adequate safeguards in the form of procedures and checks were put in place against misuse of the dual pricing in iron ore traffic. However, Audit observed a number of deficiencies which are discussed below.

2.2.9.1 Non-submission of documents

(a) Booking of iron ore at domestic rate without obtaining any of the prescribed documents

For availing the domestic rate, the parties had to submit several documents/affidavits, Indemnity Note and endorsement in the Forwarding Note as detailed in para 2.2.3 above.

A test check by Audit revealed that 153 parties did not submit any of the prescribed documents before booking and delivery of 699 rakes carrying iron ore, during the period 22nd May 2008 to 31st March 2012. The Railway Administrations permitted these parties to avail of the domestic rate despite non-

submission of any of the prescribed documents. Thus, the domestic rate was irregularly applied resulting in revenue loss of ₹ 258.38 crore. The details are as follows:

Table 2.8

Statement showing the details of revenue loss due to irregular booking of iron ore at domestic rate in cases where parties did not submit any of the prescribed documents/affidavit

| Railways | SER | ECoR | SWR | Total |
|---|------------|-------------|------------|--------------|
| No. of Parties | 126 | 15 | 12 | 153 |
| No. of rakes | 386 | 100 | 213 | 699 |
| Loss due to irregular booking at domestic rate (₹ in crore) | 126.78 | 18.97 | 112.63 | 258.38 |

The Railway Administrations of the respective Zones permitted the parties to avail of the concessional rate without submission of any of the prescribed documents indicating weak internal control systems.

(Annexure V)

(b) Booking of iron ore at domestic rate with partial submission of documents

Test check by Audit revealed that 205 parties availed the domestic rate without submitting some of the essential documents like the Monthly Excise Returns, Industrial Entrepreneur Certificate, Affidavit, Indemnity Bonds, etc. The details are given below:

Table 2.9

Statement showing details of essential documents that were not submitted by the parties in cases where Domestic rate was applied.

| At the time of loading | SER | ECoR | SWR | Total |
|--|------------|-------------|------------|--------------|
| 1. Industrial Entrepreneur Memorandum(IEM) / Certificate from Joint Plant Committee under Ministry of Steel indicating the licensed capacity of the plant etc. | 75 | 31 | 1 | 107 |
| 2. Consent of Operation (CFO) | 70 | 27 | 1 | 98 |
| 3. Factory License | 66 | 4 | 1 | 71 |
| 4. Certificate of Registration under Contract Labour Act (CLA) | 66 | 11 | 1 | 78 |
| 5. Central Excise Registration Certificate | 62 | 0 | 1 | 63 |
| 6. Monthly Excise Return (MER) | 105 | 28 | 1 | 134 |
| 7. Affidavit | 86 | 0 | 1 | 87 |
| 8. Indemnity Note/Bond | 84 | 0 | 1 | 85 |

As per the rules prescribed by the Railway Board, a monthly excise return was a precondition for availing the domestic rate. However, 134 parties which availed the domestic rate failed to submit the critical Monthly Excise Return while others failed to submit some of the other essential documents mentioned in Table 2.9 above.

Audit analysis revealed that 205 parties did not submit many of the prescribed essential documents before booking and delivery of 6306 rakes carrying iron ore, during the period 22nd May 2008 to 31st March 2012. The Railway

Administrations permitted these parties to avail of the domestic rate despite non-submission of some of the essential prescribed documents resulting in revenue loss of ₹ 2228.30 crore. The details are given below:

Table 2.10

Statement showing the details of revenue loss due to irregular booking of iron ore at domestic rate in cases where parties did not submit many essential prescribed documents/affidavit

| Railways | SER | ECoR | SWR | Total |
|---|---------|-------|-------|---------|
| No. of Parties | 159 | 45 | 1 | 205 |
| No. of rakes | 6066 | 120 | 120 | 6306 |
| Loss due to irregular booking at domestic rate (₹ in crore) | 2090.15 | 77.13 | 61.02 | 2228.30 |

There was thus a total revenue loss of ₹ 2486.68 crore due to non-submission/partial submission of documents.

(Annexure VI)

(c) Levy of Penalty

The Instructions issued by Railway Board in May and July 2008 specifically stipulated levy of penalty if it was detected at any stage that the endorsement of the Forwarding Note and/ or Affidavits were false, inaccurate or misleading. Thus a penalty was to be levied in case there was irregular use of the concessional freight.

Audit examination (October 2012 to March 2013) revealed that the above instructions of Railway Board laid down pre-conditions for availing the domestic rate. These pre-conditions stipulated the submission of separate documents before registration of indents⁴ and issue of Railway Receipts⁵. They also stipulated submission of an Affidavit and an Indemnity Bond at the time of delivery.

Through a test check carried out during October 2012-March 2013, Audit observed that 153 parties did not submit any of the documents while 205 parties failed to submit some of the essential documents. Railway Board's orders failed to specifically cover deliberate non-submission of documents. Test check by audit, however, revealed circumvention of the conditions governing the domestic rate through non-submission of documents. It would thus be essential that a penalty be levied in all these cases in accordance with the Instructions of the Railway Board.

The total penalty against 358 parties is estimated at ₹ 13869.86 crore. The details are as follows:

⁴ At the time of registration of each indent parties will furnish certified copies of six documents and endorsement in the Forwarding Note declaring that the consignment is meant for domestic consumption within India.

⁵ Submission of Affidavit at loading points certifying that the iron ore booked are meant for domestic consumption and not meant for export and an Indemnity Note.

Table 2.11
Statement showing the details of penalty due

| Railways | SER | ECOR | SWR | Total |
|--------------------|----------|--------|--------|----------|
| No. of Parties | 285 | 60 | 13 | 358 |
| No. of rakes | 6452 | 220 | 333 | 7005 |
| Penalty(₹ in core) | 12373.71 | 559.59 | 936.56 | 13869.86 |

(Annexure V and VI)

(d) Test Check of Iron and Steel Manufacturing units

Audit examined the excise returns of 28 Iron and Steel Manufacturing units. The study of the actual use of iron ore by the parties for production of iron and steel etc. and its comparison with the actual quantity of iron ore transported for domestic use indicated that there were net surpluses. As per the details given in the Excise Returns, a portion of surplus quantities pertaining to SER and ECoR were shown as not consumed for domestic manufacturing i.e. used for non-domestic purposes like export, sale etc. The details are given in Table below:

Table 2.12

Statement showing iron ore used for other than domestic purposes

| Railways | SER | ECoR | Total |
|--|------|--------|--------|
| No. of Parties | 5 | 23 | 28 |
| Total quantity Transported at domestic rate (lakh metric tonnes) | 6.45 | 107.12 | 113.57 |
| Quantity used for domestic production. | 4.35 | 102.75 | 107.10 |
| Quantity of iron ore used for non domestic purpose (lakh metric tonnes) | 1.19 | 9.19 | 10.38 |

Thus there was a clear violation of commitment made by the companies in booking iron-ore for freight at domestic rate.

Thus the limited test check of the end use of iron ore by the manufacturing units revealed 28 parties where there was clear evidence that 10.38 lakhs MT iron ore was transported by rail by paying freight applicable to domestic use were used for other than domestic purpose, leading to loss of Railway Revenue.

(Annexure VII-A&B)

2.2.9.2 Cases for which demand/show cause notices issued by Railway Administration (SER)

- (i) Case of M/s Rashmi Metalliks Limited:- M/s. Rashmi Metalliks Limited is a manufacturing unit of iron and steel items as well as exporter of iron ore. In August 2011, South Eastern Railway issued a demand notice for ₹ 660 crore to this company, regarding short recovery of ₹132 crore as difference between domestic rate and other than domestic rate and penalty of ₹ 528 crore. The Company filed a writ petition before the Hon'ble High Court at Kolkata. In October 2012, an additional demand notice for ₹ 202 crore was issued to the party. Thus, ₹ 862 crore was still pending for realization from the party.

- (ii) Subsequently, the SER (Vigilance) detected another 14 such cases of freight evasion and issued show cause notices during the period September 2012 to March 2013 to the defaulting companies for remitting to Railways ₹ 1013.63 crore as difference between domestic rate and other than domestic rate as well as penalty fallen due.

Thus in total ₹ 1875.63 crore was pending recovery in 15 cases.

(Annexure VIII)

2.2.9.3 Loss on iron ore transported by rail for manufacture and export of iron ore pellets

In July 2008, iron pelletization units were brought at par with steel manufacturing units for eligibility of availing the domestic rate. They thus, had to submit the prescribed documents, affidavit and indemnity bonds for each booking. Subsequently, with effect from 6 June 2009 vide Rate Circular No.36 of 2009, the export of iron ore pellets was treated as export of iron ore for the purpose of charging freight, i.e. iron ore transported by rail for manufacturing of pellets for export, attracted the Distance Based Charges.

Audit examination during October 2012 to March 2013, revealed that the iron ore booked and delivered to the Kudremukh Iron Ore Company Limited (KIOCL), a Public Sector Company, located at Panambur near Mangalore, was charged freight applicable to domestic rate, even though the Company exported a substantial portion of their production (pellets). During the period from 6 June 2009 to March 2012, 32.30 lakh MT iron ore was transported from loading points of SWR by rail, out of which 11.90 lakh MT was utilized for export in the form of pellets resulting in short recovery of freight of ₹113.93 crore. During the same period, 22.67 lakhs MT of iron ore was transported from loading points of ECoR, out of which 7.45 lakh MT was utilized for export in the form of pellets, resulting in short recovery of ₹108.06 crore. There was thus a short recovery of ₹221.99 crore.

Despite change in rules regarding transportation of iron ore meant for exports of pellets in June 2009, KIOCL continued to book all consignments of iron ore giving a declaration in their Forwarding Note that the consignments were meant for domestic use. They are thus liable to pay penalty of ₹1448.58 crore (SWR – ₹798.58 crore & ECoR – ₹650 crore). The Company filed a civil suit in January 2012 on account of discrimination between manufacturers of pellets and other manufacturers of Iron and Steel who though exported final products did not need to pay the DBC. The case was pending in court (July 2013). Thus ₹1670.57 crore was pending for recovery against the party.

2.2.9.4 Deficiencies in the Rules framed by Railway Board

- (i) The Railway Board had prescribed six documents to be submitted at the time of registration of each indent. However, their purpose of submission was not made clear. These documents, apart from proving the bonafide credentials of the consignee as manufacturers of Iron and Steel etc. could be utilized for ascertaining the manufacturing capacity of the plant and actual utilization of

iron ore for domestic purposes. However, a system for check of cumulative transportation of iron ore per month/year with the monthly/annual capacity of production was not evolved and stipulated so as to restrict the transport of iron ore at Domestic Rate as per the installed capacity of the manufacturers. Similarly, there were no instructions for comparing iron ore transported with the monthly/yearly consumption of iron ore for domestic use with the aid of Excise Returns.

- (ii) The Railway Board's instructions stipulated submission of monthly excise returns before booking iron ore at domestic rate. Audit examination revealed that there are about six Excise Returns required to be submitted to the Central Excise Department by manufacturers. The Railway Board circular failed to specify which particular excise return should be submitted. As such those parties who submitted the excise returns submitted certified copies of different Excise Returns at different points of time.
- (iii) A periodic verification of prescribed documents especially the excise returns with Excise Department should have been stipulated from the very beginning as a safeguard against misuse by the consignors/consignees. This was, however, not done.
- (iv) Para 8 of Rate Circular 36 of 2009 pertaining to the manufacturers of iron & steel who export residual iron ore fines was vague. It permitted the transportation of iron ore from mine areas to their crushing units by paying freight at domestic rate even though an un-quantified amount of leftover iron ore fines would be exported. This was confusing and against the spirit of the dual pricing system prescribed since that portion of iron ore exported would not attract DBC from original loading point to the final destination where it is converted to fines.
- (v) The Railways have a large contingent of Travelling Inspectors of Station Accounts (TIA) and Commercial Inspectors who specifically check basic records of traffic transactions. Taking into account the high risk involved in iron ore traffic due to dual pricing, Railway Board did not assign special checks on these transactions by TIAs and Commercial Inspectors.
- (vi) The Railway Board circular had specified a uniform form of the affidavit to be submitted by the iron ore manufacturers for availing of the domestic rate. Railway Board however, failed to modify the language of the Affidavit to be submitted by iron pelletization units where the iron ore meant for manufacture of pellets to be exported was exempted from the eligibility of domestic rate.

2.2.10 Reply of Railway Administration

The Provisional Para on the subject was issued to Railway Board on 10th June 2013. No reply has been received from Railway Board (31th July 2013). However, South Eastern Railway Administration in their reply in June 2013 had stated that a team constituted by them had since traced Railway Receipts (RR) in 98 *per cent* of the cases.

Audit carried out a test check on the above in July 2013 and found that in almost in all cases booking was done without obtaining the Monthly Excise Returns. As per Rules, failure of submission of Excise Returns calls for summary disqualification from eligibility. Audit observed that the Excise Returns to be submitted quarterly were submitted belatedly after two-three years (**Annexure IX**). Further, the test check revealed that even where documents had since been traced, in many cases, the documents were incomplete and deficient (**Annexure X**). Of 330 cases where certified documents were stated to be available by the Railways, Audit checked 34 cases. Only in eight cases out of these 34, involving short recovery of ₹2.96 crore, the documents were found valid. Details are shown in **Annexure XI**. Thus, the internal control system of the Zonal Railway Administration in this respect was very weak.

2.2.11 Conclusions

Thus, the test check by Audit of the transportation of iron ore by rail during the period May 2008 to March 2012 revealed a revenue loss of ₹ 2483.72 crore due to booking of iron ore at domestic rate without the essential prescribed documentation. This indicates a serious lapse on the part of the Railway Administration in allowing them to avail the domestic rate.

A penalty of ₹13851.77 crore was due for recovery from the consignors who by availing the domestic rate would get the benefit of the lower rate. Recovery from KIOCL of ₹1670.57 crore is due in case of export of pellets. So far the Railway Administration (SER) have acknowledged a freight evasion in 15 cases and raised Demand notice/ show cause notices of ₹ 1875.63 crore for short recovery and penalty fallen due.

Thus, the internal control system of the Railways was very weak and has allowed concessional tariff rate for iron ore without fulfilling the conditions governing the grant of a concessional rate. The lapses occurred at all levels including at the level of booking staff at loading/ un-loading points and commercial and accounts officials at the divisional and zonal levels. Considering the high risk involved in iron ore traffic due to dual pricing, the Railway Board failed to stipulate specific checks and balances for implementing their orders.

The matter was brought to the notice of Railway Board in June 2013; their reply has not been received (July 2013).

Statement –A**Statement showing six documents prescribed by Railway Board for submission by parties for availing domestic rate for iron ore transportation.**

1. Industrial Entrepreneur Memorandum (IEM) or certificate from Joint Plant committee under Ministry of Steel indicating the licensed capacity of the plant or a copy of the Memorandum of Understanding (MOU) between the Plant and the associated Ministry (in case of Public Sector Undertakings only).
2. Consent For Operation (CFO) from Pollution Control Board for the current financial year or a copy of the application addressed to the concerned PCB for renewal of CFO for the current year duly acknowledged by the PCB together with a CFO for any of the preceding years not more than three years old.
3. Factory license for the current financial year or copy of the application addressed to the Inspector of Factories of the concerned state government duly acknowledged by the addressee together with a copy of the factory license for any of the preceding years not more than three years old.
4. Certificate of registration under Contract Labor Act or an affidavit under oath certifying that this registration is not legally required to be done by the unit under the provisions of the Contract Labor Act.
5. Central Excise Registration Certificate.
6. Monthly Excise Return for the month prior to the current month.

Statement B

Examples of discrepancies found in the prescribed documents during test check by Audit on documents of loading point Bachel (BCHL) made available to Audit by ECoR Railway Admn. since the Audit Para 2.5 of Report No. 32 of 2011-12

| Sl No | Name of the consignee | Documents checked for no of Rakes | Discrepancies noticed |
|-------|----------------------------------|-----------------------------------|---|
| 1 | Ispat Industries Ltd (IIL) | 273 | <ul style="list-style-type: none"> (i) Part B of IEM submitted in respect of the consignee, Ispat Industries Ltd was blank and not signed by the competent authority. (ii) Excise return submitted along with the 21 RRs of Feb'11 do not bear the signature and seal of Excise Department. (iii) IEM inserted at a later date as evident from double attestation by different notaries of different places (total 69 such RR are detected) (iv) Labour license inserted at a later date as evident from double attestation by different notaries of different places (v) Excise return inserted at a later date as evident from double attestation by different notaries of different places. (vi) Factory Licence for 2013 was attached with 55 RRs of 2011 and Factory licence was not submitted in eight cases. (vii) Affidavit paper was purchased after the date of RR in five cases. (viii) Affidavits submitted were without any attestation by notary. |
| 2 | Essar Steel Ltd (ESL) | 152 | In case of 28 Railway Receipts generated for the month of February, 2010 application for renewal of factory license was attached, but a copy of factory license of within preceding 3 years was not submitted. |
| 3 | Topworth Steels & Power Pvt. Ltd | 7 | <ul style="list-style-type: none"> (i) Factory license was not submitted for a rake booked against RR No.211004727 dt 28-3-2010. (ii) RR No. 211004727 dt 31-3-10 attached with Central Excise Return for the month of February, 2011, which proves later insertion of document to cover up lacunae. |
| 4 | P.D. Industries Pvt. Ltd | 4 | <ul style="list-style-type: none"> (i) Submitted factory license and renewal of consent to operation with validity upto 31st Dec'2010 and 30/06/2010 respectively [RR No.211005508 td.6/03/11]. Both the documents were invalid by the |

| | | | |
|----|-----------------------------|-----|--|
| | | | time of submission. (ii) Submitted factory license and application for renewal of consent to operation with issue date 25.02.11 and 28.03.11 respectively against the RR No. 211005439 dtd 16.02.11. iii) Par-A of IEM was submitted only with the 4 indents. |
| 5 | G.R. Sponge and Power Ltd. | 7 | Submitted renewal of consent to operation with issue date 14.07.11 against RR No. 211005402 dtd 4.02.11 and RR No.211005375 dtd 25.01.11 which proves later insertion of document to cover up lacunae. |
| 6 | Real Ispat and Power Ltd. | 13 | (i) Submitted factory license with issue date 24.12.2010 against RR No, 211004623 dt.27.02.10. (ii)The same party has submitted renewal of consent to operation with issue date 16.03.2009 against RR 211002686 dtd.13.01.09. (ii) This proves later insertion of document to cover up lacunae. |
| 7 | Aarti Sponge and Power Ltd. | 4 | (i) Submitted renewal of consent to operation with issue date 5.03.2009 against RR 211002954 dtd. 13.02.09. (ii) The same party has submitted factory license with attestation date of 4.09.2009 against RR No.211003297 Dt. 21.03.2009. This proves later insertion of document to cover up lacunae. |
| 8 | Crest | 1 | Documents were with multiple notary stamping. |
| 9 | Singhal Enterprises | 1 | In Indent No.266 ; RR No.211003059 dtd 25/02/09 the factory license lapsed on 31.12.08. |
| 10 | WMSL/Vikram Ispat | 137 | (1) Scrutiny of monthly excise returns of Welspun Maxsteel Ltd revealed that the same party exported Iron Ore Fines Gr-I & II between the review periods. A total of four such monthly excise returns showing iron ore export were collected as listed below:- (i) Feb-2011 :- 49233.565 T (ii) Feb-2010 :- 49626.820 T (iii) Jan-2010 :- 53116.706 T (iv) Dec-2008 :- 36983.034 T But domestic rate was allowed to the party. (2) The party has submitted only acknowledgement part of IEM. |
| 11 | SKS Ispat | 31 | (i) IEM not submitted. (ii) In case of 10 no of RRs the attestation of affidavit was done even before the date of loading. |

| | | | |
|----|----------------------------------|----|---|
| 12 | Maa Mahamaya | 6 | <p>(i) IEM Part-A & B was not available with all the 6 RRs.</p> <p>(ii) License to factory was not up to date also.</p> <p>(iii) In case of 3 no of RRs the attestation of affidavit was done even before the date of loading.</p> |
| 13 | Drolia Elctrosteel | 7 | <p>(i) IEM Part-A & B was not available.</p> <p>(ii) Excise return was not submitted with RR No.211002669 dtd.11.01.09, RR No.211003021 dtd.21.02.09 and 211003203 dtd.12-03-09</p> <p>(iii) RR No.211003021 dtd.21.02.09 and 211003203 dtd.12-03-09 are submitted with Pollution Control Clearance application dated 25-09-07 .Previous clearance was valid upto 31-11-07 only.</p> |
| 14 | Sarda | 15 | <p>(i) IEM Part-A & B was not available with all the 15 RRs.</p> <p>(ii) Indemnity Note was not available with all the 15 RRs.</p> <p>(iii) Affidavits were not attested in respect of 13 RRs.</p> <p>(iv) All the photocopies were unattested.</p> <p>(v) Factory license issued on 6/04/11 was submitted with the RRs of previous months i.e Feb'11 and March'11. This proves later insertion of document to cover up lacunae.</p> <p>(vi) Excise return was not submitted with RR No.212000140 dated 20.02.11.</p> <p>(vii) In case of two RRs (RR No.2110004652; and RR No.211004481 dtd 3.01.10) affidavits were attested on 23.04.10 and 10.02.10 respectively.</p> |
| 15 | Monnet (MIEL) | 19 | <p>Documents were with multiple notary stamping with different dates and place.</p> <p>Environment (Water/Air) clearance submitted For RR of Feb'09 were valid till 31.1.08.</p> |
| 16 | Gopal Sponge & Power Ltd. (GSPL) | 6 | Labour Licence of 2004 is submitted for rakes of 2010. |
| 17 | Mahendra Sponge (MAHE) | 6 | Copies of IEM Acknowledgement only is submitted. IEM Part-I and Part-II are not submitted. In cases of two rakes, Affidavits pertaining to destination stations were received at the originating station. |
| 18 | Sri Nakoda | 3 | Copies of IEM Acknowledgement only is submitted. IEM Part-I and Part-II are not submitted. No document is attested either by the party or by any Notary. For one rake of Feb'10 Excise Return is not submitted. |

| | | | |
|----|---------------------------------------|---|--|
| 19 | Sri Shyam Sponge & Power (SSPL) | 3 | Copies of IEM Acknowledgement only is submitted. IEM Part-I and Part-II are not submitted. All documents have attestation by multiple Notaries of different places. |
| 20 | Sunil Sponge | 6 | Copies of IEM Acknowledgement is submitted. IEM Part-I and Part-II are not submitted. Copy of CFO is not submitted. For Rakes carried in Jan'09- Excise Return is not submitted. |

Important points noticed in audit during verification of ATN:

- 1) No Party had submitted the IEM in complete form. Most of the parties had submitted the acknowledgement copy of Part-A only. While Proper Part-B of IEM was not submitted by any of the parties.
- 2) There is evidence of later insertion of documents, in many cases to cover up the lacunae detected in audit.
- 3) In case of 44 RRs of January 2011 for one party (IIL), copies of renewal of factory licence of 2013 were attached instead of the certified copy of Factory License of that financial year.
- 4) In case of same party (IIL) it was noticed that five stamp papers of affidavits attached with RRs were purchased after the date of issue of RRs. This proves that the RRs were issued without receiving of affidavits but attached later on for Audit check. The affidavits also do not bear any date of execution.
- 5) Excise returns do not bear stamp and signatures of the Excise Authority. Previous attested copies of documents were found re-attested without date by the notaries.
- 6) In eight RRs of February 2011 the factory licence was not submitted by the party.
- 7) In case of WMSL/Vikram Ispat, the Excise return submitted had shown that certain quantity of Iron ore had been exported by the party. Despite domestic rate was allowed to the party.
- 8) Multiple notary stamping were seen in the photocopied documents submitted by few parties like Crest, IIL and SSPL.

2.3 South Western Railway: Avoidable payment of lease charges due to ambiguity in agreement clause

Ambiguity in the agreement clause related to payment of lease charges under 'Own Your Wagon Scheme' resulted in avoidable payment to the extent of ₹ 27.04 crore.

M/s MSPL, Hospet, a Company which deals in Iron ore, procured (2006) wagons for six BOXN⁶ rakes at a total cost of ₹ 75.20 crore for leasing to Railway under 'Own Your Wagon Scheme' (OYWS)⁷. Under Category-B⁸ of the Scheme, the procured wagons were handed over to Eastern Railway and were merged in the general pool of wagons for operation of general services all over India. Six rakes were inducted into service in a phased manner in South Western Railway during March 2006 to July 2006. The South Western Railway Administration entered into lease agreements with the Company in March 2007 that provided for the following:

- (i) Quarterly payment of lease charges to the Company at prescribed rates in advance of every quarter for twenty years (Clause 5.1);
- (ii) Minimum guaranteed clearance of 73 rakes per month (219 rakes per quarter) by the Railway to the Company to run between specific points⁹ (Clause 7);
- (iii) In the event of the lessor being unable to use the guaranteed specified number of wagons to achieve the specified quantum of tonnage, the lease charges will not be payable for the number of days the wagons remain unutilized or stabled. The number of wagons idling will be those stabled in the Company's siding to the extent the Company has contributed the rakes/wagons. If, however, the wagons were utilized by the Railway, the lease charges would be payable to the Company (Clause 8.1);
- (iv) The guaranteed clearance will be subjected to among other factors, bans/restrictions imposed by the Central Government/State Government (Clause 7.1).

A review of records in Audit for the period from September 2006 to June 2011 revealed that the Company had been claiming lease charges at the prescribed rates

⁶ High-sided bogie open wagon with pneumatic brakes. This is most common wagon on IR used for bulk movement of coal, iron ore, stone etc.

⁷ Under OYWS, the party who procures wagons and lease them to the Railways is compensated by payment of lease charges at the rate of 16 *per cent* per annum for the primary period of ten years followed by one *per cent* for the next ten years on the investment.

⁸ In Category B of the scheme, clearance of a mutually agreed specified quantity/ tonnage of the specified commodity/ product during the specified period will be guaranteed.

⁹ ex. Vyasanakere, MSPL's AHB siding/Karigannuru and SDMG siding/YTG to Tinaighat / Sanvordem.

and payments to the extent of 90 *per cent* were being made. The rakes loaded by the Company during October 2006 to December 2011 was to the following extent:

Table 2.13

| Period | No. of rakes to be supplied for minimum guaranteed clearance | No. of rakes loaded by the Company | Shortfall (Number of rakes) | Minimum number of rakes loaded per month | Maximum number of rakes loaded per month | Average number of rakes loaded per month |
|--|--|------------------------------------|-----------------------------|--|--|--|
| October 2006 to March 2007 | 438 | 375 | 63 | 39 | 70 | 62 |
| 2007-08 | 876 | 581 | 295 | 18 | 97 | 48 |
| 2008-09 | 876 | 360 | 516 | 4 | 75 | 30 |
| 2009-10 | 876 | 13 | 863 | 0 | 7 | 1 |
| April 2010 to June 2010. | 219 | 0 | 219 | 0 | 0 | 0 |
| July 2010 to December 2011 ¹⁰ | 1314 | 0 | 1314 | 0 | 0 | 0 |

The Company had not loaded any rake between November 2009 and December 2011¹¹. The average number of rakes loaded by them per month in any quarter never touched the prescribed limit of minimum guaranteed clearance (73 rakes). The Company's average loading during October 2006 to June 2010 i.e. excluding the period covered under ban on iron ore mining was to the extent of 29 rakes per month only.

Traffic Accounts Authorities had been objecting repeatedly to the lease payments since May 2007 demanding the details of unutilized wagons under the provisions of Clause 8.1. The Commercial Authorities had stated in July 2007 and thereafter that the payment of lease charges were not linked with guaranteed clearance as the leased wagons had been included in the general pool of wagons and question of their non-utilization/ stabling did not arise. Accounts Authorities did not accept this argument (April 2010) as there was a large decline in the loading by the Company. Further, while dealing with the claim of balance lease charges (10 *per cent*), Financial Advisor and Chief Accounts officer, Workshop, Stores & Traffic/ Hubli again raised the issue (June 2011) and expressed a firm view that if the Company had loaded less than guaranteed clearance, lease charges would not be payable for unutilized wagons.

Subsequently, the Railway Administration referred the case to the Railway Board (July 2011) to seek clarification whether lease charges would be payable to the Company under the scheme even though they had not moved the guaranteed clearance and the wagons had been included in the general pool. Railway Board stated (July 2012) that the due amount of lease charges may be paid to the

¹⁰ A ban on iron ore mining in the Bellary District of Karnataka has been imposed by the Honorable Supreme Court in July 2010.

¹¹ Period from July 2010 to December 2011- covered under ban on iron ore mining.

Company on the lines of the agreement in consultation with the Finance Department. Railway Administration communicated the Railway Board's decision to Finance Department (August 2012) and stated that leased wagons were being utilized in the general pool of Indian Railways and the Company could not load the rakes due to force majeure i.e. ban on iron ore mining. There were no further developments (February 2013).

Audit examined the above issue and the following observations are made:-

- The lease agreements with the Company specified that the agreements were under 'category B' of the OYWS and leased wagons would be moved between specified points in a closed circuit. Under this category, the leased wagons may either be operated after merging with the general pool of wagons of Indian Railways or within closed circuits¹². The Railway Administration opted to merge the leased wagons with the general pool instead of formation of closed circuit rakes on South Western Railway itself.
- Railway Board had decided (June 2000)¹³ that the guaranteed clearance of the specified quantum of tonnage would be monitored by the Railway Administration on monthly basis. Railway Board (June 2007)¹⁴ had again stressed the need for verification of loading at loading points prior to payment of lease charges in case of OYWS (category B).
- The Company had been placing demands for rakes that were far below the prescribed minimum guaranteed clearance and Railway Administration was making available rakes as per demand. As such, there was no stabling of unutilized rakes in the Company's siding though the Company was not loading the minimum guaranteed rakes. In fact, the Railway Administration have been stating that it was not possible to check loading at loading points as the leased wagons had been merged with the general pool of Indian Railways. Here it is pertinent to mention that that percentage utilization of wagons on Indian Railways has ranged between 91 to 94 *per cent* over the period 2006-10.
- The lease agreements provided for the use of guaranteed specified number of wagons per month by the Company for loading specified quantum of tonnage and monitoring of loading on monthly basis. No method for monitoring the specified quantum of tonnage was prescribed in the agreements. The Railway Administration also did not prescribe any system of monitoring the loading, specifically after the issue of Railway Board's orders in June 2007 stressing the need of verification by the Railway of the loading and utilization of leased wagons at loading points prior to payment of lease charges. Instead, the wagons leased by the Company were inducted into the general pool of wagons of Indian Railways.
- Audit also observed that the agreement entered into with M/s MSPL stated that the number of wagons idling will be only those stabled in the Company's

¹² Railway Board letter No.92/TC/(M&S)/23/1(Policy) Pt. dated 30.9.1997.

¹³ Railway Board letter No.2000/TC(FM)/4/3 dated 29.6.2000

¹⁴ Freight Marketing Circular 18 of 2007 circulated vide No.2007/TC(FM)/4/14 dated 5.6.2007

siding. There was, thus an ambiguity in Clause 8.1 of the agreement. The contract entered into with the Company linked the non-payment of lease charges for unutilized wagons with the stabling of unutilized wagons in the Company's siding. As stated above, Railway failed to specify the method for verification of loading/ utilization of leased wagons at the loading points. The impact of merger of wagons with general pool was not considered as with the merger of leased wagons with the general pool the utilization of wagons was not susceptible to verification on South Western Railway.

The decision to merge the leased wagons in the general pool and ambiguity in the agreement clause, resulted in avoidable payment of ₹ 27.04 crore to the Company for the period September 2006 to June 2010 i.e. prior to the imposition of ban on iron ore mining.

The matter was brought to the notice of Railway Board in April 2013; their reply has not been received (July 2013).

2.4 Metro Railway: Injudicious decision of introduction of 'Smart Card'

Injudicious decision of Metro Railway to introduce 'Smart Card' facility with heavy concessions despite existence of poor operating ratio

Metro Railway, Kolkata rationalized (1995) its entire rail transport system of 16.45 Km within three zones viz. Zone I (0-5 Km), Zone II (5-10 Km) and Zone III (above 10 Km) with daily ticket fares of ₹4, ₹6 and ₹8 respectively (including Safety Surcharge of ₹1 at all stages which was introduced in September 2001). Thereafter fares had not been increased. Codal provision (Sector 30(1) of Railway Act, 1989) stipulates that the power to fix tariff rates is vested with the Central Government (Railway Board).

Contrary to the above codal provisions, Metro Railway introduced (January 2006) a 'Smart Card' facility without the prior approval of Railway Board. The 'Smart Card' was introduced with heavy concessions ranging from 33.16 *per cent* to 45.55 *per cent* of the ticket cost. Post facto approval was given by Railway Board after about three years (December 2008) of its introduction.

It is pertinent to mention that the concessions on 'Smart Card' were in addition to the existing concession facilities being given by Metro Railway in the form of MMR, LMR and EMR¹⁵ ranging between 8.33 *per cent* to 39 *per cent*. Besides, Metro Railway was running with a high operating ratio (more than 200 for the last six years) i.e. even its operational cost was not being covered.

Thus, introduction of 'Smart Card' facility with heavy discounts, was not justifiable especially in view of the poor operating ratio of the Railway. Audit calculated cumulative loss of ₹24.25 crore¹⁶ till March 2012 in the form of

¹⁵ MMR(Medium Multiple Ride) – 12 Rides on payment of 11 Rides – Valid for 21 Days

LMR (Limited Multiple Ride) – 40 Rides on payment of 30 Rides – Valid for 30 Days

EMR (Extended Multiple Ride) – 80 Rides on payment of 55 Rides – Valid for 90 Days

¹⁶ Loss was calculated considering the concession facilities on net fare after deducting safety surcharge from face value of the smart card

concessions allowed on the newly introduced 'Smart Cards' with a high concession rate.

When the matter was brought to the notice of Railway Board (February 2013); they stated (May 2013) that the idea behind the introduction of Smart Cards was mainly to provide value added service to its customers through saving of energy and time and avoiding congestion at the stations for issue of tickets. They further added that this method is a globally accepted phenomenon in the passengers' transportation sector and Smart Cards also prevented a large segment of passengers, who are unwilling to wait in the queue daily to purchase tickets, from switching over to alternate modes of ticketing.

The reply is, however, not relevant as the audit observations are not on introduction of the 'Smart Card' but its introduction with heavy discounts (ranging from 33.16 *per cent* to 45.55 *per cent*). The heavy discount was not justifiable especially in view of the heavy losses already being incurred by Metro Railway and also the various discounts already being given by Metro Railway in the form of MMR, LMR and EMR.

2.5 South East: *Incorrect charging of freight on 'through distance' basis*

Injudicious decision of Railway Administration to levy freight on 'through distance' basis in respect of sidings not qualified for the same led to loss of ₹17.80 crore towards siding charges

As per Para 1805 of Indian Railway Code for Traffic (Commercial) Department, if goods traffic originates from or terminates at a siding with a railway locomotive and does not require a service station for receiving or dispatch of trains, the traffic is termed as 'through traffic'. In this case, Railway Administration would levy freight charges on 'through distance' basis up to the buffer end¹⁷ of the siding.

Railway Board in its orders (October 1993 and June 2010) clarified that charging freight on through distance basis is applied, if the following criteria is fulfilled:

- (i) The traffic should be a trainload¹⁸;
- (ii) Traffic should go into the siding directly or indirectly with the engine pulling or pushing;
- (iii) There should be no detention of engines except for change of ends;
- (iv) No separate shunting staff is required exclusively for this purpose.

In case, the above conditions are not fulfilled, freight will be charged up to the serving station. Siding charges will be levied separately for haulage of the wagons.

During audit review (May 2012), it was noticed that the Railway Administration had notified (December 2009) charging of freight on 'through distance' basis to/from Bijuri Colliery Siding, Korea Tiger Hill colliery siding (Block No. I & II)

¹⁷ last end i.e. farthest end of the siding.

¹⁸ trainload traffic is the traffic which is booked as a single rake and freight is charged for the whole rake.

and Duman Hill colliery siding. However, these sidings did not fulfill the criteria (ii) and (iii) above because these sidings could not accommodate a full rake. Rather, it required splitting and amalgamation of the wagons either inside the siding or at the station yard of the serving station. This resulted in detention of the rake.

On the matter being referred (May 2012) to the Zonal Railway Administration, they agreed (April 2013) in principle with the audit contention. They further added that levy of charges on 'through distance' basis would be withdrawn after conducting a Time and Motion study. The Time and Motion study is, however, yet to be conducted and charges are still being realized on 'through distance' basis.

Thus, charging of freight on 'through distance' basis in respect of these three sidings even though the sidings did not fulfill the criteria for 'through traffic', resulted in a loss of ₹17.80 crore¹⁹ towards siding charges (upto January 2012).

The matter was brought to the notice of Railway Board in March 2013; their reply has not been received (July 2013).

¹⁹ Siding charges was calculated on basis of rate of siding charges for 4-wheeled wagons fixed by Railway Administration vide their rate circular No.104(G)/2009 dated 23 June 2009

Chapter 3 – Engineering – Open Line and Construction

The Engineering Department of Indian Railways has two distinct organizations namely Open Line and Construction. While the Open Line is responsible for maintenance of all fixed assets of Indian Railways, i.e. Tracks, Bridges, Buildings, Roads, Water supply etc. the Construction Organization is responsible for construction of new assets such as new lines, gauge conversion, doubling and other expansion and developmental works in Railways.

Major policy decisions of the Engineering Department are taken by the Railway Board headed by Member Engineering who is assisted by Additional Member (civil engineering) and Additional Member (works).

At Zonal level, the department is headed by Principal Chief Engineer (PCE) who is assisted by various chief engineers for track, bridge, planning, track machines, general matters etc. In addition, each Zonal Railway has a construction unit headed by a Chief Administrative Officer who is responsible for major construction works such as new lines, doubling, gauge conversions etc., and is assisted by various chief engineers (construction).

The total expenditure of the Civil Engineering Department during the year 2011-12 was ₹ 39,269 crore. During the year, apart from regular audit of vouchers and tenders etc., 1907 offices of Civil Engineering including Construction Organization of the Railway were inspected by Audit.

This chapter includes a Thematic Audit on "**Procurement and Utilization of Permanent Way material on Indian Railways**" conducted across Zonal Railways. In this theme, Audit has conducted to review the procurement process of permanent way materials, i.e. commonly used track items (rails, sleepers, ballast, fastenings, etc.). Audit observed that the single source for procurement of rails had not been able to meet the requirement of Railways. However, Ministry had not taken any steps to develop new sources. Audit also commented on the delays in processing of tenders, issuance of purchase orders etc. for procurement of these items.

In addition, this chapter includes six Paragraphs, highlighting cases of individual irregularities pertaining to purchase of land and assets, material modification, non-observance of Railway Board's instructions etc.

3.1 Procurement and Utilization of Permanent Way Material on Indian Railways

Executive Summary

Indian Railway incurs substantial expenditure every year on the procurement of Permanent Way material. Procurement of Permanent Way material (track material) is a continuous process as it is essentially required for the maintenance/ renewal of existing tracks and expansion of the Rail network. Any arrear/ lapse in maintenance/ renewal of existing track is a potential safety hazard. Rails and sleepers are procured by the Railway Board and other Permanent Way material are procured by the Zonal Railways.

Audit examined (2012-13) procurement of certain commonly used track items procured during the period 2009-10 to 2011-12 for selected ongoing/ completed works. It was observed that Indian Railways procured rails from a single source i.e. M/s SAIL. Further, M/s SAIL had not been able to meet the annual requirements of Indian Railways; the shortfall being about 13 per cent during 2011-12. The Ministry had not taken any steps to either step up supply or to develop new sources of supply.

The rails are produced by Bhilai Steel Plant. Their quality is checked by M/s RITES. M/s RITES on an average rejected about 10 per cent of the rails. This indicates a need for improvement in the systems of quality control at the Bhilai Steel Plant itself.

There were delays in processing of tenders both at Railway Board level as well as at Zonal Railways. On Zonal Railways, around 60 per cent of the tenders could not be finalised within the prescribed time limit of 90 days of their opening, with an average delay of about 31 days. Further, the procurement process was not efficient, as on an average, after the receipt of indents, Railway took 490 days to issue Purchase Orders and 666 days to receive supplies. Most of the extensions in delivery periods were given on Railway's account due to which penalty was not leviable. Further, in respect of 38 supply orders where Price Variation Clause was applicable, Railway had to pay ₹ 6.83 crore as price implication. Further, procurement of track material was not as per requirement of works as material costing ₹ 443.28 crore remained un-utilised after the completion of works requiring transfer to sites of other works involving extra expenditure of freight and incidental charges amounting to ₹ 31.03 crore.

3.1.1 Introduction


Indian Railway (IR) is spread over 64,600 route kilometers (RKM). Railway track (Permanent Way) is required for the haulage of trains and is one of the main infrastructures of the rail network. The Permanent Way (P. Way) is made up of rails, sleepers, ballast, fastenings, etc. The procurement of P. Way material on Indian Railway is a continuous process due to continuous expansion of rail network through addition of new lines / doubling and track maintenance/renewals due to wear and tear. Maintenance of the existing track is essential for efficient

and effective operation of trains increasing throughput²⁰. Further, any arrear/ lapse on this account are a potential safety hazard.

Capital expenditure to the extent of ₹ 14,000 crore is incurred every year for creation of new assets i.e. Gauge Conversion, Doubling; New lines and for track maintenance through track renewals. A substantial portion of the above sum is spent on the procurement of P. Way material. Since the procurement of P. Way material is capital intensive, it is important that the material is procured economically and utilized efficiently.

3.1.2 Organization Structure

Member Engineering at Railway Board is the apex authority at Railway Board for Civil Engineering activities. These activities are performed in five Directorates as elaborated in the flowchart below:



The Civil Engineering and Track Directorates are associated with the procurement and utilization of P. way material. While policy decisions related to issues connected with procurement and utilization of P. way material are taken by the Civil Engineering Directorate, the procurement of rails and concrete sleepers is done by the Track Directorate. Special grade cement to be utilized in the manufacture of concrete sleepers is procured by sleeper manufacturers through running contracts finalized by the Track Directorate.

The policies and directives issued by the Civil Engineering Directorate are implemented by the Principal Chief Engineer and Chief Administrative Officer (Construction Organization). P. way material is procured by Chief Track Engineer

²⁰ Overall utilization of track

in open line and by Deputy Chief Engineer/ Track Supply in Construction Organization.

Though ballast is a P. way material, its procurement is done through works contracts by work executing authorities. The issues related to research and designs are dealt by the Executive Director/ Civil Engineering in the RDSO.

3.1.3 Audit Objectives

The audit was carried out with a view to assess the following:-

- (i) Effectiveness of the planning process for procurement of P Way material;
- (ii) Whether procurement was done in a transparent manner enabling best prices and whether delivery system was efficient;
- (iii) Whether the material procured was effectively utilized.

3.1.4 Scope, Coverage and Sample Selection

Audit examined procurement of P. way material for selected ongoing/ completed 24 (out of 53) Gauge Conversion (GC) works, 24 (out of 72) New Line (NL) works, 43 (out of 115) Doubling (DL) works and 287 (out of 1954) Track renewal works for the period 2009-12. The extent of check and details of works are given in **Annexure XII**.

The planning and justification of works, budget allotments, fund utilization, contracts for procurement and monitoring of receipt and issue of material etc. were studied at Railway Board and Zonal Railways. The audit was confined to the procurement and utilization of selected Broad Gauge P. Way items as enumerated below:

- (i) Rails 60Kg/ 52Kg
- (ii) Ballast 65mm/ 50mm
- (iii) Pre-Stressed Concrete sleeper 60Kg/ 52Kg T-2496
- (iv) Glued Joints 60Kg/ 52Kg
- (v) Metal Liner T-3738, 3740, 3741& 3742
- (vi) Glass Filled Nylon Liner T-3702, 3706, 3707, 3708 (GFN)
- (vii) Grooved Rubber Sole Plate T-3703, 3711 (GRSP)
- (viii) Elastic Rail Clip T-3701 (ERC)
- (ix) Cast Manganese Steel Crossing 1 in 12 for 60Kg/ 52Kg (CMS crossing)

In addition, the procurement of special grade cement by the Railway Board for concrete sleeper manufacturers was also examined.

3.1.5 Audit Findings

3.1.5.1 Planning

(i) Financial Planning- Availability and Utilization of funds

P. Way material is mainly used for asset creation involving construction of new lines, gauge conversion and doubling works. P. way material is also utilized for maintenance of assets which are carried out through Track Renewals. Cost of P.

way material consists of about 70 per cent of the cost of such asset creation and maintenance.

The total requirement of funds during 2009-12 for the above mentioned four activities was estimated as ₹47,646.89 crore against which, funds totaling ₹42,170.16 crore were made available. The actual expenditure incurred was ₹ 42,774.14 crore. The position in respect of individual component was as under:-

Table 3.1

(₹ in crore)

| Asset creation | Requirement ²¹ | Final Grant | % of allotment to Requirement | Actual expenditure | % of Exp. to Final Grant |
|--------------------|---------------------------|-----------------|-------------------------------|--------------------|--------------------------|
| Gauge conversion | 10043.40 | 9363.88 | 93.23 | 9692.34 | 103.51 |
| New Line | 15618.04 | 11480.77 | 73.51 | 12800.22 | 111.49 |
| Doubling | 7604.53 | 7708.02 | 101.36 | 6253.73 | 81.13 |
| Total | 33265.97 | 28552.67 | 85.83 | 28746.29 | 100.68 |
| Track Renewal | 14380.92 | 13617.56 | 94.69 | 14027.85 | 103.01 |
| Grand Total | 47646.89 | 42170.23 | 88.51 | 42774.14 | 101.43 |

The overall fund allotment was 88.51 per cent of the requirement and expenditure incurred was almost equal to allotment. While the allotment of funds individually for Gauge Conversion, Doubling and Track Renewal works was more than 93 per cent of the requirement, it was 73.51 per cent only in the case of New Lines. However, allotment to the extent of 18.87 per cent remained unspent in case of Doubling works. The overall shortfall in allotment of funds for all the four activities was ₹ 5,476.66 crore (11.49 per cent) and adversely affected asset enhancement and maintenance of existing tracks.

(ii) Material Planning

The schedule for any project involves prescribing a time schedule for undertaking and completing various activities. The land is acquired first and thereafter earthwork and construction of bridges is taken up. Simultaneously, the track material requirement to be indented is assessed. The procurement of P. way materials for Track Renewal works is done by clubbing the quantities of sanctioned items of different works. A number of deficiencies were noticed in audit which are discussed below.

Rails are an important component of P. Way material and comprise 57 per cent of total P. way material procured. Memorandum of Understanding (MOU) between Indian Railways and M/s Steel Authority of India Limited (M/s SAIL) for procurement of rails was signed in February 2003. At the beginning of every year the annual requirement of rails for each Zonal Railway is called for and a bulk indent is placed on M/s SAIL by the Railway Board detailing the requirement of

²¹ BE 2009-10 + {BE 2010-11 - (BE 2009-10- AE 2009-10)} + {BE 2011-12- (BE 2010-11- AE 2010-11)}

each Zonal Railway for Track Renewal as well as for construction projects. The priority for despatch of rails in terms of length and quantity is also intimated.

The quantities of rails for which indents were placed on M/s SAIL and rails despatched by them during 2009-10 to 2011-12 were as under-

Table 3.2

(Quantity in MT)

| Quantity | Rails | 2009-10 | 2010-11 | 2011-12 |
|--------------------------------------|-------|---------|---------|---------|
| Indented | 60 Kg | 405509 | 379767 | 419396 |
| | 52 Kg | 279744 | 312621 | 355406 |
| | Total | 685253 | 692388 | 774802 |
| Despatched | | 675948 | 674439 | 670890 |
| Shortfall | | 9305 | 17949 | 103912 |
| Shortfall in percentage terms | | 1.36 | 2.59 | 13.41 |

It is seen that the annual requirement of rails for entire Indian Railways had been increasing every year but the quantities of rails despatched by M/s SAIL to Zonal Railways remained almost static and were in fact on a marginal declining trend. The shortfall increased substantially from about one *per cent* in 2009-10 to about 13 *per cent* in 2011-12.

The Indian Railway has a monopolistic agreement with M/s SAIL for the supply of rails. Despite continued shortfall in the supply no action was taken by the Ministry to address the issue by adopting a more transparent procurement process and/or development of new sources of supply.

3.1.5.2 Procurement of P. Way material

(i) Processing of tenders

All the P. way material, except rails are procured through limited/open tenders²². The limited tenders for pre-stressed concrete sleepers and special grade cement are finalized at the Railway Board level and for other P. way items are finalized by the Zonal Railways.

After the receipt of indent from the Executive Engineer, a tender is floated by the procuring authority. These are considered by a Tender Committee (TC) of appropriate level (based on the estimated value of purchase) who gives its recommendations which are submitted to the accepting authority for approval. After approval, the supply order is issued.

Since P. way material is procured for the execution of works either for the creation of new assets needed for line capacity enhancement or for the maintenance of existing tracks, an early finalization of tenders and placement of supply orders is absolutely necessary. The Minister of Railways viewed seriously the delay in finalization of tenders after the opening of bids/ offers (June 2000). Subsequently,

²² Normally open tender system is to be adopted. Limited tender system may ordinarily be adopted when it is considered to be advantageous. Instead of open tender system, limited tender system may be adopted in exceptional cases with the sanction of General Manager. (Paragraph No.324, 328 and 331 of Indian Railway Code for Stores Department, Volume-I).

instructions were issued to all Zonal Railways (August 2000) that all tenders should be finalized within three months of the receipt of offers²³.

Audit examined the processing of tenders for the procurement of P. way material at both the Railway Board and Zonal Railway levels and results of examination are given below:-

Processing of tenders at Railway Board - Each Zonal Railway places indents every year on the Railway Board for the procurement of rails and concrete sleepers. These indents are consolidated in the Track Directorate. The procurement of consolidated requirement of rails is done by floating a single tender on M/s SAIL, the sole source of supply. However, for the procurement of concrete sleepers and special grade cement, limited tenders are floated on approved sources and running contracts are awarded.

In a number of cases there was delay in finalization of tenders floated by the Ministry of Railways (Railway Board) for the procurement of sleepers and special grade cement. The inaction of the Ministry of Railways in obtaining timely approval of the competent authority, despite permission of the Election Commissioner of India to finalize a limited tender for the procurement of sleepers resulting in loss of ₹ 38.44 crore was included as Paragraph No. 6.3 in the Report No.32 of 2011-12 of C&AG of India (Railways). Further, due to about 10 months delay in finalization of a limited tender²⁴ for the procurement of special grade cement, the sleeper manufacturers continued to procure cement at higher rates against the existing running contracts resulting in avoidable extra expenditure of ₹ 3.91 crore in the shape of increase in cost of sleepers.

Processing of tenders in Zonal Railways - Audit examined details of 634 tenders floated across all the Zones for the procurement of various P. way items for the execution of selected works. Audit observed the following:

(a) The time taken to finalize these 634 tenders after the receipt of bids/ offers was also examined. The results of analysis were as under:-

Table 3.3

| Details of activity | Numbers | % | Days |
|--|---------|----|------|
| Total tenders | 634 | | |
| Tenders finalized within 90 days after their opening | 246 | 39 | |
| Tenders finalized within 90 to 180 days after their opening | 295 | 46 | |
| Tenders finalized within 180 to 365 days after their opening | 86 | 14 | |
| Tenders finalized after more than 365 days after their opening | 7 | 1 | |
| Maximum time taken to finalize a tender after its opening | | | 690 |
| Average time taken to finalise a tender after its opening | | | 121 |

From the above Table, it may be seen that only 39 *per cent* of tenders were finalized within the prescribed time limit of 90 days of their opening. The average time taken

²³ Railway Board letter No. 2000/CE-1/CT/1 Pt. dated 24.8.2000

²⁴ Tender No. CS-164

across all the Zonal Railways for finalization of tenders after their opening was around four months (121 days). Thus on average more than 60 per cent of tenders were finalized late, with an average delay of 31 days.

(b) Railway Board had directed (March 2007)²⁵ that the procurement of annual requirement of both open line and construction for common track components/fittings should be combined and tender floated either by open line or by the construction wing to avoid delay and duplication of efforts in tender finalization.

Audit conducted a test-check of procurements made for common P. way items during 2010-11, and observed that these instructions had not been complied with by Zonal Railways and both agencies continued to place Purchase Orders (POs) separately for their requirements. Non-compliance of the Railway Boards' order in 44 cases by nine Zonal Railways led to procurement at higher rates involving avoidable expenditure of ₹ 3.93 crore during 2010-11 as per details given in **Annexure-XIII**.

(c) A test-check by Audit revealed that South Eastern Railway Administration procured ballast in parts by floating separate tenders in the same financial year instead of floating one tender for consolidated quantities as exhibited below-

Table 3.4

| Tender no.& date | Rate accepted (₹) -per cum | Tender No.& date | Rate accepted in (₹)-per cum | Quantity (in cum) procured at higher rate | Extra expenditure (in crore of ₹)-(rate difference x quantity procured at higher rate) |
|--|----------------------------|--|------------------------------|---|--|
| Works/Spl/ODC/Sr. .DEN/08/2010 dated 9.2.2010 | 487 | WA/W/SDS/27/09-10 dated 9.12.09 | 500 | 100000 | 0.13 |
| WA/W/MSDS/36/2010-11 dated 30.8.2010 | 525 | Works/Spl/SRD/Sr.D EN/2010 dated 4.5.10 | 564 | 80000 | 0.31 |
| Works/Spl/Ballast/Pakur/OD C/26/2011 dated 5.4.11 | 525 | 24/S/KGP/10-11/ dated 3.5.11 | 629 | 45000 | 0.47 |
| ADA/Ballast/GZ/271/2011 dated 26.12.2011 | 564 | WA/S/ODC/15/2011- 12 dated 11.11.2011 | 604 | 67620 | 0.27 |

The action of the Zonal Railway Administration resulted in avoidable extra expenditure of ₹ 1.18 crore.

(ii) Issue and materialization of Purchase Orders

After the receipt of indent for the procurement of material, Railway Administration is required to complete the process for issue of POs early. Inordinate delay at any stage is to be avoided so that supply is received timely and within the original schedule.

²⁵ AM/ CE's DO letter No. TRACK/21/2007/0401/7/CMS crossing dated 9.3.2007 to GMs

Audit test-checked 693 POs issued for the supply of P. way material required for the execution of selected works across all the zones. Audit observed that there were substantial delays in issuing POs and receipt of supplies there against as shown below:-

Table 3.5

| Zones | No. of POs | Time taken in issue of P.O. after receipt of indent | | | Excess time taken in supply against original schedule | | | Total time taken from indent to supply | | |
|----------------|------------|---|------|------------|---|------|-----------|--|------|------------|
| | | Min | Max | Average | Min | Max | Average | Min | Max | Average |
| CR | 21 | 55 | 1539 | 694 | 0 | 409 | 35 | 647 | 1464 | 712 |
| ER | 8 | 359 | 744 | 569 | 0 | 563 | 82 | 460 | 1245 | 795 |
| ECR | 20 | 333 | 2359 | 804 | 0 | 221 | 41 | 454 | 2534 | 629 |
| ECoR | 87 | 31 | 1144 | 397 | 0 | 816 | 136 | 211 | 1817 | 520 |
| NR | 2 | 248 | 458 | 353 | 0 | 0 | 0 | 487 | 493 | 490 |
| NCR | 30 | 124 | 1900 | 555 | 0 | 752 | 183 | 186 | 2036 | 874 |
| NER | 142 | 22 | 1847 | 679 | 0 | 465 | 10 | 232 | 1881 | 934 |
| NFR | 54 | 6 | 1101 | 230 | 0 | 536 | 48 | 159 | 1223 | 334 |
| NWR | 54 | 53 | 1070 | 333 | 0 | 1193 | 241 | 168 | 1494 | 711 |
| SR | 48 | 131 | 1635 | 685 | 0 | 526 | 17 | 429 | 1815 | 630 |
| SCR | 62 | 59 | 1087 | 275 | 0 | 831 | 235 | 318 | 1802 | 651 |
| SER | 23 | 32 | 749 | 249 | 0 | 871 | 113 | 158 | 983 | 425 |
| SECR | 31 | 141 | 1697 | 507 | 0 | 424 | 70 | 267 | 1288 | 575 |
| SWR | 66 | 66 | 1716 | 404 | 0 | 376 | 57 | 250 | 1824 | 528 |
| WR | 37 | 330 | 1028 | 615 | 0 | 123 | 17 | 440 | 1207 | 736 |
| WCR | 8 | 39 | 1173 | 564 | 0 | 11 | 1 | 633 | 1302 | 738 |
| Average | | | | 490 | | | 88 | | | 666 |

From the above Table, it is seen that on an average it took the Railway Administration 490 days i.e. more than a year to issue POs after receipt of indents. Further, on average it took 666 days to receive supplies after receipt of indent. In 243 POs (35 per cent) the supply of material was completed after the original due date of supply and the average delay in receipt of supplies (after scheduled date of receipt) was 88 days. In most of the cases the reasons for delay in supply were not on record. In few of the cases the delays were attributed to non-issue of road permits, non-availability of labour/ site, transport strike, entry of rain water in quarry etc.

(iii) Implementation of E-Procurement System

In order to bring transparency and improve efficiency in procurement activities by way of reduced procurement cycle and expeditious payment to suppliers, Railway Board decided (October 2003) to procure stores and work material through the E-procurement system. The E-procurement process provides a common platform using a secured website where the buyer and seller can participate in the procurement process in a fair and transparent manner. Also as per Ministry of Finance directives (10 January 2007), all Central Government Ministries were required to switch over to Electronic Procurement System with effect from 1 July 2007.

Railway Board²⁶ implemented (September 2006 and January 2009) the E-procurement system in 15 Zonal Railways for managing on-line procurement of stores by the Controller of Stores (COS) and track supply items by the Principal Chief Engineer (PCE).

It was however seen that E-procurement system has not been developed / made fully functional in the offices of Principal Chief Engineer and Construction organization of Zonal Railway and tenders were still being processed manually though required to be abolished with effect from 1 April 2007. This defeated the objectives set for the introduction of E-procurement system.

(iv) Contract Management

An efficient Contract Management system requires that the delivery period mentioned in the POs is adhered to by the suppliers. During the review of supply order files for procurement of P. Way material, it was observed that many suppliers did not complete the supplies within the prescribed delivery periods. They sought extensions in the delivery periods quoting various reasons like shortage of labour, filling of rainy water in quarry, non-availability of site for stacking of ballast etc.

Audit test- check of 693 numbers of POs revealed the following:-

- As many as 140 extensions in delivery periods were granted by the Railway Administration in respect of 135 POs and the period of extensions ranged between one and 1366 days (average 305 days).
- In 45 POs (32 *per cent*), extensions of more than one year were granted.
- Out of total 140 extensions in delivery periods, 101 extensions (72 *per cent*) were granted on Railway's account and hence no Liquidated Damages (LD) were leviable. The remaining 39 extensions (28 *per cent*) were granted on supplier's account levying LD amounting to ₹2.87 crore. Out of this only ₹2.06 crore had been recovered and balance of ₹0.81 crore was outstanding (**Annexure XIV**).
- When contracts are terminated at the risk and cost of the contractors and fresh contracts are awarded, extra expenditure to be borne by the Railway is recovered as risk and cost from the defaulting contractor. Audit observed that in seven cases in four²⁷ Zonal Railways recovery of risk and cost amounting to ₹ 0.92 crore was outstanding against the defaulting suppliers. Two of these cases, one each in ECoR and SCR were under litigation. (**Annexure XV**)

The above indicates the huge delays in the delivery of stores. Further, the use of discretion in non-levy of LD for delays in the supplies encourages non-compliance by the suppliers. In addition, the delays in receipt of indented material necessitate transfer of material from one unit to another leading to incurrance of avoidable haulage charges.

²⁶ letter No. 2004/C&IS/AP/2004-05/e-procurement, date 12/9/06

²⁷ East Coast Rail Railway, North Central Railway, North Eastern Railway & South Central Railway

3.1.5.3 Quality assurance

RDSO specifies the design, structure and quality of all P. way material. For quality checks, it inspects the products in the factory premises. Railway Administration engages reputed laboratories also for quality checks on P. way material like ballast.

(a) Quality assurance for rails

Rails constitute a major part of P. way material. To ensure quality of rails, a Memorandum of Understanding (MOU) with M/s Rail India Technical Services Ltd. (M/s RITES) was signed (May 2010) for carrying out quality checks of rails. According to Article 2.2 of the MOU, Railways would provide a copy of Purchase Order, specification, and drawings and approved Quality Assurance Plan to RITES for carrying out inspection at Bhilai Steel Plant (BSP). Thus, a procedure for conducting tests/ checks was required to be defined and provided to M/s RITES. However, Track Directorate of the Railway Board did not make available to Audit any such procedure evolved by them. Audit noticed that the rails were being inspected by M/s RITES as per Quality Assurance Programme approved provisionally by the RDSO in July 2004.

Further, under the provisions of Article 2.3 of the MOU, M/s RITES would be fully responsible for the quality of rails produced and despatched by the BSP for use by the Railways. They would carry out inspections to ensure proper quality of rails, issue certificate along with test reports of each lot inspected, submit monthly status/ progress report to Railways/ RDSO and ensure proper loading of only passed & accepted rails for despatch etc.

A test-check by audit of the inspection reports revealed the following:-

- (i) Monthly inspection reports were being received in the Track Directorate from M/s RITES in compliance of Article 2.3 of MOU. The reports were, however, not being scrutinized nor data compared with the specifications. No filing orders from competent authority were being taken. Further, no quality assurance plan had been framed for analyzing data contained in the reports.
- (ii) A random scrutiny of reports revealed that average yield strength (YS) computed by RITES ranged between 529 and 548 Mpa²⁸ against the specified 460 Mpa. Similarly, Ultimate Tensile Strength (UTS) also ranged between 929 and 945 Mpa against the specified 880 Mpa. The Track Directorate raised this issue only once in November 2009 and directed RDSO to examine the impact of excess YS/ UTS on the hardness of rails. RDSO analyzed the data of YS and UTS for the period April 2009 to August 2012 for their monthly average and standard deviation values and communicated (October 2012) that increase in the YS/ UTS ratio does not adversely affect the elongation percentage as stipulated in the specifications and increase in YS and UTS from their minimum stipulated values was not considered detrimental. Audit is however of the opinion that if significantly higher values of YS/UTS are acceptable, the norms should be specified accordingly.

²⁸ Mega pascal-a unit for measuring strength

(iii) Quantity of rails examined, passed by RITES, percentage of rejection and quantity despatched to Railways was as under:-

Table 3.6

(Quantity in MT)

| Year | Examined | Passed | % of rejection | Despatched to Railways | Difference in passed and despatched | Passed rails not despatched to IR (%) |
|--------------|----------------|----------------|----------------|------------------------|-------------------------------------|---------------------------------------|
| 2009-10 | 802259 | 712211 | 11.22 | 675948 | 36263 | 5.09 |
| 2010-11 | 794866 | 706607 | 11.10 | 674439 | 32168 | 4.55 |
| 2011-12 | 807754 | 712635 | 11.78 | 670890 | 41745 | 5.86 |
| Total | 2404879 | 2131453 | 11.37 | 2021277 | 110176 | 5.17 |

The figures indicate that:

- The rate of rejection of rails was more than 10 *per cent*. The percentage of rejection of rails was fairly high, indicating the need for improving system of quality control at BSP itself. The main reason for the high rate of rejection was on account of rolling defects;
- All rails passed were not despatched to Indian Railways against existing indents. About five *per cent* of passed rails were not despatched to Indian Railways and were forwarded to private siding owners or other organizations. This diversion of supply led to short supply of rails to Indian Railways.

From the above it can be seen that during the period 2009-12, the quantities of rails offered for inspection, rails passed by M/s RITES and rails despatched to Indian Railways were more or less the same, irrespective of the indented quantities. Further, the reports received from M/s RITES were not being examined for deriving any assurance either on the quality or quantity. The matter effectively stood delegated to M/s RITES as the Track Directorate of Railway Board was not addressing the issue of quality assurance against the associated risks.

(b) Quality assurance for other P. way material

Audit observed that the quality control on other P. way items was also not adequate. For instance, ECoR procured (2009-10) ballast valuing ₹ 11.10 crore from contractor for two projects²⁹. As per terms and conditions of the contract agreement, the specification of the ballast was got tested in railway accredited laboratories and was found to be in order. Accordingly payment was made to the contractor. Later on, Railway's Vigilance also got test- checked the quality of ballast and rejected ballast valuing about ₹ 2.21 crore. Neither the rejected quantity of ballast had been replaced by the supplier nor any amount recovered. Besides, Railway Administration had not yet decided how to utilize the unused ballast extracted and supplied from the same quarry and ballast already used on the track.

²⁹ M/s ARSS Infrastructure Projects Ltd. Bhubneshwar supplied for Khurda Road -Bolangir & Lanjigarh-Junagarh new BG Line Projects

The above indicates a lapse in the quality control system of Indian Railways. Thus the Railways needs to strengthen the system of quality assurance for P. Way material as this has safety implications.

3.1.5.4 Receipt of P. Way material

(i) Payment under Price Variation Clause

A Price Variation Clause (PVC) is included in POs for working out the payment towards price variation, on account of change in rate for material, labour and fuel etc with reference to a base date. It is payable to the suppliers during delivery period as well as extended delivery periods. If the delivery period is extended on Railway's account, price variation is allowed normally with reference to the base date. However, if the delivery period is extended on supplier's account, PVC is paid with reference to indices of the last month of the normal delivery period/ extended delivery period on Railways account.

Audit observed that in 38 supply orders where PVC was applicable, extensions in delivery periods were granted on Railway's account and payment of ₹6.83 crore was made to the suppliers for the price implications during the extended delivery periods. Details are available in **Annexure XVI**.

(ii) Delivery system

The indents in respect of works for procurement of a particular P. way item are clubbed by the procuring authority and POs are issued for aggregate quantity. The material procured through placement of POs is received and accounted for in the Engineering Depots/ Track Supply Depots. When required, the Engineers executing the works, place their demands on these Depots for the issue of material.

Audit observed that receipts of material are not entered in the ledgers work-wise by the Engineering Depots. The ledgers are also not maintained work-wise with regard to issue of material to the Engineers executing the works. The issues are made for lump sum quantities. Thus, work-wise details of receipt and issue of material are not available in the ledgers. Audit could not correlate the POs through which material required for track renewal works was procured as POs did not contain the allocation/consignee particulars. The receipt and issue of P. way material against each selected work was not verifiable in five Zonal Railways (SER, CR, ER, NR and NCR).

(iii) 'Material-at-Site' Account

As per provisions in Indian Railway Code for Engineering Department³⁰, material obtained for specific works is to be kept outside the accounts of any other category of stores. Such stores is required to be separately requisitioned and despatched to the sites of work. The materials if not consumed on the work immediately on receipt at the site is temporarily held under 'Material-at-Site Account' (MAS). The numerical account of the stores held under MAS is to be maintained by the stock holder. The MAS balances are to be debited when material is used on works. Quarterly/ Half-yearly MAS returns are sent to Divisions where the opening

³⁰ Paragraph No. 1446 to 1451 – Indian Railway Code for Engineering Department

balances, receipts, reasonableness of issues, stores returned or transferred etc are verified with initial records.

Audit observed that MAS accounts were not being maintained in 09³¹ Zonal Railways for Track Renewal works thereby denying the fulfillment of objectives behind the maintenance of accounts and verification of figures of receipt, issue and transfer of material through MAS returns.

3.1.5.5 Utilization of P. Way material

(i) Procurement/ Arrangement of material in excess of requirement

The P. way material required for a work is arranged either through procurement or through transfer from other sources/ works. In order to utilize scarce available funds efficiently for new constructions/renewals, P. way material for the work should be procured/ arranged to the extent of requirement. Further, as per codal provisions³², the material released from specific works, if not re-used thereon is to be treated as 'Surplus stores'.

Audit examination of the procurement/ arrangement of P. way material for the selected works on all the Zonal Railways indicated that procurement/ arrangement of material was in excess of requirement. A test-check of records connected with unutilized material after the completion of selected works on all Zonal Railways revealed that there were 529 instances where P. Way material (total value ₹443.28 crore) remained unutilized after the completion of works as shown below:-

Table 3.7

| Zone | No. of the work orders | Value of surplus material (in crore of ₹) | Freight and incidental @7% charges incurred (in crore of ₹) |
|--------------|------------------------|---|---|
| CR | 14 | 5.91 | 0.41 |
| ER | 5 | 6.63 | 0.46 |
| ECR | 22 | 2.56 | 0.18 |
| ECoR | 12 | 2.13 | 0.16 |
| NR | 61 | 27.69 | 1.94 |
| NCR | 22 | 17.70 | 1.24 |
| NER | 73 | 38.01 | 2.66 |
| NFR | 3 | 22.74 | 1.59 |
| NWR | 67 | 151.63 | 10.61 |
| SR | 49 | 63.82 | 4.47 |
| SCR | 6 | 4.03 | 0.28 |
| SER | 106 | 26.74 | 1.87 |
| SECR | 14 | 1.98 | 0.14 |
| SWR | 25 | 40.57 | 2.84 |
| WR | 41 | 30.77 | 2.15 |
| WCR | 9 | 0.37 | 0.03 |
| Total | 529 | 443.28 | 31.03 |

³¹ North Western Railway, South East Central Railway, West Central Railway, South Eastern Railway, Western Railway, North Eastern Railway, Southern Railway, South Western Railway & East Coast Railway

³² Paragraph 1437 (ii)- Indian Railway Code for Engineering Department

This surplus material would require to be transferred to other works involving extra expenditure on freight and incidental charges amounting to ₹ 31.03 crore.

(ii) Utilization of procured/ arranged material

The quantities issued for work should match with the estimated requirements. Whereas an excess utilization of material would result in avoidable expenditure, short utilization would affect the quality of work. Further, the material of appropriate/ prescribed specification should be utilized on work.

Audit observed that in six works³³, quantities shown as issued/ utilized for works were more than the estimated quantities/ actual requirement. The value of the material issued in excess of requirement was ₹16.25 crore. There were also instances of short and irregular utilization of material. The details of these instances are included in **Annexure XVII**.

3.1.5.6 Allocation to work

The expenditure on the execution P. way works on Indian Railways is made from either Capital Fund or Depreciation Reserve Fund (DRF). Funds for new constructions are allotted from Capital Fund; funds for track renewal works are allotted from DRF. The expenditure on the maintenance works of existing P. way is allocated to Revenue. The cost of P. way material is allocated to concerned Funds accordingly. In an efficient financial arrangement system, the costs of material procured and material utilized are required to be booked to the actual work/ Fund. While booking expenditure, there should not be any wrong booking /misclassification as it would draw an incorrect picture of accounts for the works.

During the check of records maintained for the booking of expenditure on selected works, Audit noticed cases involving misclassification/irregular booking of ₹ 394.70 crore related to expenditure on P. way material in 24 works. Details are given in **Annexure XVIII**.

(i) Non-recovery of dues from M/s RVNL

Railway Board has been assigning construction works both to the Construction Organizations of Railways and also to Rail Vikas Nigam Limited (RVNL). During the execution of works, there are material transactions between Railways and RVNL. This transfer/ transaction of material necessitates cost adjustment besides recovery of departmental charges as RVNL is an outside party in this regard.

A review of records connected with the issue of material by the Railways to RVNL revealed that:-

- The cost of P. way material amounting to ₹1.14 crore issued by five Zonal Railways to M/s Rail Vikas Nigam Limited (RVNL) was yet to be recovered/ adjusted. Details are given in **Annexure XIX**.

³³ one work each in NWR, WR, SR and NFR & two works in SECR

- In terms of Paragraph 3 (i) of Railway Boards' orders³⁴, if material is supplied by the Railway to other parties, inspection charges at the rate of two *per cent* of the total cost of material are recoverable. Audit observed that inspection charges totaling to ₹ 0.41 crore were outstanding from M/s RVNL (SCR-₹0.21 crore and SWR- ₹0.20crore) on account of sleepers issued to them by the Zonal Railways.
- NWR Administration issued (February 2009) ballast in 1007 wagons to M/s RVNL from Bandikui, Phulera and Nizampur depots. Freight charges amounting to ₹ 1.31 crore, as calculated by the Railway Administration have not been recovered. M/s RVNL stated that ₹0.73 crore only were recoverable. Audit, however, observed that the freight comes to ₹1.60 crore at Railway's Public Tariff Rates.

3.1.5.7 Miscellaneous irregularities

During the review of records following irregularities of miscellaneous nature were also noticed:

- Railway Board's Instructions³⁵ are that the quantity of ballast required in a Telegraphic Post (TP) length³⁶ should be properly assessed in advance by the Railway and assessed quantities advised to contractor to avoid surplus collection in one TP length and less than required in another necessitating unnecessary lead. As such, the stacking of ballast along the track should be done in such a manner that the quantity in each TP should be as per 'requirement' on the track. However, during the review of initial records like Plot registers, Tally books and Measurement books maintained for recording receipt, issue and utilization of ballast in respect of four works³⁷ on NWR it was noticed that the locations of plots were not proper and quantities of ballast stacked were not matching the requirements in the stretches. As a result of this mismanagement, Railway Administration had to incur an extra expenditure of ₹ 4.10 crore for loading, transportation and unloading of ballast from plots to place of requirement.
- On SCR, the existing Dharmavram Jn - Pakala Jn. MG section of SCR was converted into Broad Gauge in two phases³⁸ and was commissioned for goods and passenger traffic in May 2010 and June 2010 respectively. During the process of handing over of the converted line (February 2011) by the Construction organization to the Open line, ballast deficiency to the extent of 40 *per cent* in the curves and less than 200 mm in some stretches was observed. The total deficiency of ballast in the section was assessed at 48000 cum. This indicated that insertion of ballast in the track was not up to the desired level.

³⁴ letter No. 79/WTM/22/11/2 Vol. II date 30.9.1992

³⁵ Paragraph 5.4 of Railway Board letter No. 2006/CE-II/MB/2 dated 25.5.2007

³⁶ Length between two upright posts supporting telephone wires along the track. With the provision of OFC cables, these are now called as Hecto Posts, where inter-distance is 100 meters.

³⁷ Ajmer-Pushkar, Dausa-Jaipur, Ratangarh-Degana-Sadulpur-Bikaner and Dausa-Bandikui

³⁸ Pakala Jn - Madanapalle Road stations in phase I and Madanapalle Road- Dharmavaram Jn in phase II

3.1.6 Conclusions

Substantial delays were observed in the procurement process particularly in the finalization of tenders. These delays occurred both at the Railway Board and Zonal levels. This resulted in delays in both the procurement of material and also in incurring of excess expenditure in the procurement process. Subsequently, there were delays in the supply of material due to which extensions in delivery period was granted in a large number of cases and that too on Railway's account involving additional payments under price variation clause in many cases. Rails were being procured through a single supplier i.e. SAIL. Audit examination revealed a shortfall of about 13 *per cent* in 2011-12 against the quantity indented against SAIL. This indicated the need for developing additional sources of supply. The arrangements for quality assurance were not adequate. The monitoring in material management was ineffective, as more material than required were arranged for the works and large quantities remained unutilized after their completion.

The matter was brought to the notice of Railway Board in May 2013; their reply has not been received (July 2013).

3.2 East Central Railway: Injudicious decision for purchase of land

Injudicious decision of Railway to purchase land of erstwhile Rohtas Industries Ltd and its assets by raising loan and without proper planning led to interest liability (₹8.80 crore) besides blockage of funds (₹140 crore) by more than six years. Also, non-disposal of the erstwhile assets of RIL led to recurring expenditure on security of these assets

Rohtas Industries Ltd. (RIL), Dalmianagar (closed in 1984), situated 120 Km from Mughalsarai on Mughalsarai – Gaya section of East Central Railway was to be auctioned (07.11.2006 later extended to 21.12.2006) under the judicature of High Court, Patna. The land of RIL of about 219 acres included various plant and machinery of Cement Factory, Power Plant, Paper and Board Mill etc. Considering the usefulness of the land for Railways particularly for developing facilities (yard, workshop, logistic parks, container terminal etc.) required in connection with the proposed Eastern Dedicated Freight Corridor (DFC), Railway Board filed (07.12.2006) a petition before the Hon'ble High Court for intervention for the acquisition of RIL for public purpose and offered (21.12.2006) a matching bid against the highest bid received. The Railway Administration submitted a matching offer against the highest offer of ₹140 crore received in the auction. Consequently, the land was acquired (11.01.2007) by the Railways in accordance with the Hon'ble High Court's order.

Railway Board financed the acquisition in the following manner:

- (i) Railway Board directed East Central Railway to divert ₹28 crore against material modification sanctioned for the ongoing new BG line project of Ara-Sasaram line. Thus the sanctioned cost of Ara-Sasaram new BG line project was increased to this extent.
- (ii) The remaining amount of ₹112 crore was financed (30.03.2007) through Rail Land Development Authority (RLDA) by taking a bridge loan from Indian Railway Finance Corporation (IRFC).

Subsequently, Railway Board decided (November 2007) that the loan would be serviced by proceeds of auction of movable assets of RIL, against required land for DFC and Wagon Component Factory and from commercial development of remaining land by RLDA. However, the loan liability was partly discharged (20.11.2007) by debiting ₹46 crore to the project of Freight Bogies & Coupler Manufacturing Plant, for which an amount of ₹97 crore was sanctioned in the Annual Works Programme of 2007-08. The remaining loan amount of ₹66 crore along with interest of ₹8.80 crore totaling ₹74.80 crore was discharged by debiting (31.03.2008) the cost of the proposed dedicated freight corridor.

In view of the above, following audit observations are made:

- (i) Railway Board's decision for acquisition of land by investing a substantial amount (₹140 crore) without proper planning was contrary to the provisions in Indian Railway Finance Code, Vol. I, which stipulates that investment decision should be financially justified and sanctioned before its incurrence.

- In the instant case, the fund was not sanctioned by Railway Board before acquiring the land but was later apportioned against different projects.
- (ii) Its decision for financing purchase of land through a bridge loan, attracting interest liability, and diversion of funds from Ara-Sasaram new line project, was not justifiable as the purpose for acquiring land was not clear at the time of acquisition.
 - (iii) At the time of acquisition (December 2006), land was acquired for developing facilities for the proposed Eastern DFC. However, at that time, the DFC was not sanctioned.
 - (iv) Subsequently, considering the large area of land, Railway Board also decided (November 2007) to utilize the land for setting up a Freight Bogie Coupler Manufacturing Plant and commercial development of remaining land by RLDA besides utilization for Eastern DFC.
 - (v) No action has been taken for setting up the Freight Bogies & Coupler Manufacturing Plant even after more than six years of purchase of land (January 2007). This is evident from the fact that Request for Qualification (RFQ) for setting up the manufacturing plant was floated in May 2008, but the same was postponed in September 2009 without stating any reasons. Also, CAO/Marhaura (Patna) was authorized (September 2007) to look after the project but even after more than five years, no guidelines on the project of Freight Bogie and Coupler Manufacturing Plant were issued to him. This clearly indicates poor planning by the Railway Board.
 - (vi) Railway Administration estimated (March 2008) the disposable value of the scraps, plant and machinery of RIL as ₹125 crore. However, the same could not be disposed off till March 2013. Further, to guard these assets, RPF/RPSF staff were engaged by diverting them from Dhanbad, Gaya and Dehri-On-Sone (These are high security areas). This led to additional recurring expenditure which stood at ₹6.90 crore till March 2012. Had the assets been disposed off earlier, the cost of security could have been reduced.

Thus, the decision of the Railway Board to acquire land without advance proper planning was not justifiable as it led to avoidable financial liability of ₹8.80 crore in terms of interest liability apart from blockage of funds of ₹140 crore. In addition, recurring loss in providing security to the erstwhile assets of RIL is also being incurred.

In reply to audit comment, Zonal Railway Administration contended (November 2012) that the land was acquired in Railways interest and for public purpose. Also, the land was a full fledged factory where existing assets are to be disposed off before starting any work and all possible steps are being taken to dispose of these assets so that construction work is taken up at the earliest.

The contention of Zonal Railway Administration is not tenable in view of the fact that land was acquired for DFC which at the time of acquisition, was not sanctioned. Further, despite a lapse of more than six years since acquisition of land (January 2007), development of land for setting up the Freight Bogies Coupler Manufacturing Plant and facilities for the Eastern DFC were yet to be initiated.

The existing assets could not be disposed off. Moreover, it blocked the development of the erstwhile RIL area which would otherwise have been possible.

The matter was brought to the notice of Railway Board in March 2013; their reply has not been received (July 2013).

3.3 North Western Railway: Non-utilization of a project sanctioned as Material Modification

Non-utilisation of new BG line from Mavli Junction to Nathdwara section sanctioned as a material modification resulted in idling of investment worth ₹ 29.70 crore

Paragraphs 1109 and 1110 of Indian Railway Engineering Code stipulate that if during execution of work it is necessitated to introduce, modify or omit any work, sub-work or facility involves a sum of ₹ 5 lakh and over in the estimate of a sanctioned work, the same may be included or omitted through a Material Modification by obtaining sanction of the competent authority.

The detailed estimate of the work of laying a parallel new Broad Gauge (BG) line from Mavli Junction-Nathdwara (MVJ-NDT) (15.27 Km) was sanctioned at a total cost of ₹ 31.94 crore by the Railway Board in November 2008 as a material modification to the already completed (2007) gauge conversion project of Ajmer-Chittorgarh-Udaipur City (AII-COR-UDZ). The work of parallel new BG line was completed in March 2011 at a cost of ₹ 29.70 crore and the section was declared fit for passenger traffic by Commissioner of Railway Safety (CRS) in April 2011.

Examination by Audit revealed the following:

- (i) The project report as prepared by the Railway Administration had projected the quantum of goods traffic and passengers, year wise GTKM of goods traffic and year wise NTKM of goods traffic as 'Nil' for the first and second year. The Rate of Return (ROR) had also been projected as (-) 1.01 per cent. It was also mentioned that the State Highway covered the entire project area and in the near future no major scheme for promotion of industries was being considered.
- (ii) The Narrative Report of 2011 as also the Covering Note on material modification for new BG parallel line between MVJ-NDT, mentioned the significance of Nathdwara as a pilgrim centre. After the commissioning of the new BG line, people of Rajasthan and other states would get a direct rail route to Nathdwara. The road distance between Nathdwara and Mavli is 20 km and the bus journey takes about one hour with bus fare as ₹20/-. The proposed train journey would take about 30 minutes and it would be cheaper and faster as compared to road travel. Thus, there was ample scope of diversion of traffic from road to Railways.
- (iii) The execution of the work of new BG line parallel to the existing Metre Gauge (MG) line as a material modification to a already completed gauge conversion project under Plan Head 14 (gauge conversion) is however not acceptable since MVJ-NDT is a isolated branch line and not a part of the alignment of Ajmer-Chittorgarh-Udaipur section. Further, work on this line

was already completed and material modification cannot be carried out for an already completed work. The work should have undertaken as a new line. The impact of providing and executing the work under Plan Head 14 in place of Plan Head 11 resulted in undertaking the work without having conducted any techno-economic feasibility study. Thus, the approval of the Railway Board was irregular.

When the matter was brought to the notice of Zonal Railway Administration in May 2012, they stated (July 2012) that to avoid transshipment of pilgrims at Mavli and to divert long route trains to Nathdwara, gauge conversion of Mavli-Nathdwara new BG line was felt necessary for the pilgrims coming from all over India. Hence Railway Board had considered this project on socio-economic grounds as per public demand.

The contention of the Zonal Railway Administration is, however, not acceptable as during 2011, on an average only 56 number of passengers travelled each day per train on the existing MG line of the Mavli Junction – Nathdwara section. Thus, the scope for diversion of road traffic to BG line of the Mavli Junction – Nathdwara section was very limited. Moreover, the operational cost of running a train per day in the MG line of the Mavli Junction – Nathdwara section was estimated as ₹5683 and the earning per trip per day was only ₹ 423. Further, even after issue of sanction by Commissioner of Railway Safety (April 2011) for opening of traffic in the newly constructed BG line of the Mavli Junction – Nathdwara section, the same was not opened for public (July 2012). In fact the Financial Advisor and Chief Accounts Officer (FA&CAO) admitted, during the Exit Conference held on 7 February 2013 on the Paragraph, that Railway Administration had themselves not initiated the proposal for the project and it was carried out as per the directive of the Railway Board.

Thus, non-utilisation/ opening of new BG line of the Mavli Junction-Nathdwara section sanctioned as a material modification resulted in idling of investment worth ₹29.70 crore for over one year. In fact the Railway Board diverted scarce capital resources to complete a non-viable project.

The matter was brought to the notice of Railway Board in February 2013; their reply has not been received (July 2013).

3.4 Northern Railway: *Avoidable payment on account of increase in scope of work without approval of the competent authority*

Increase in scope of work without approval of the competent authority, delayed the work of transmission line and resulted in avoidable payment of ₹18.02 crore besides rendering the investment of ₹15.11 crore unproductive

Northern Railway Administration purchased power supply from Uttar Haryana Bijli Vitran Nigam Limited (UHBVNL) to cater to the electric traction requirement of Delhi-Karnal-Ambala section at Traction sub station Diwana. For Delhi-Kanpur section including Traction sub station at Sahibabad, power supply is purchased from NTPC. As the rates of power supply from NTPC were much lower than from UHBVNL, Railway Board sanctioned and entrusted in 2007-08 the work of

“Extension of NTPC supply from Traction sub station at Sahibabad to Traction sub station at Diwana through a 132 KV three phase single circuit transmissions Line (98 km)”, at a cost of ₹21.66 crore to Northern Railway Construction Organization (NRCO). The detailed estimate of this work (length of traction line 103 km) was sanctioned in February 2007 at a cost of ₹ 25.34 crore.

Before inviting tenders in 2008, NRCO observed (November 2006) that there were number of obstructions/ infringements between Dadri and Sahibabad. At the time of vetting of estimate, the NRCO proposed (November 2006) that NTPC supply may be extended at Traction sub station at Dadri to Traction sub station at Diwana without touching the Traction sub station at Sahibabad. Instead of requesting Railway Board to modify the sanctioned order, Railway Administration floated (March 2008) the tender for an amended route (a distance of 105 kms.).

Accordingly, a contract for design, supply, erection, testing and commissioning of the 105 km transmission line (three phase single circuit) from Dadri to Diwana at a cost of ₹23.94 crore was awarded (July 2008) to M/s Hythro Power Corporation Ltd, New Delhi on a turnkey basis with date of completion as July 2010. The contractor after survey assessed the length of the transmission line as 132 km and accordingly submitted (October 2008) drawings and designs of foundation and towers to NRCO for approval.

Later, in December 2008, NRCO directed the contractor to lay the single circuit transmission line with provision for double circuit in future and design all the components of the transmission line accordingly. Due to change in length of transmission line and increase in the quantities of material work, cost of the work increased from ₹21.66 crore to ₹54.54 crore involving Material Modification and sanction of the Railway Board. The contractor requested NRCO to issue a corrigendum to the modified contract agreement. NRCO, however, did not issue any corrigendum and assured the contractor (February 2009) regarding payment of extra amount. Thereafter, the work of the transmission line remained almost at a stand still except supply of some material. In July 2010, NRCO extended the date of completion up to December 2011, without any financial implication on either side. Payments amounting to ₹15.11 crore have been made against the agreement cost of ₹23.94 crore. However, the revised estimate cum material modification has not been sanctioned (December 2012).

Delay in completion of the work of transmission line deprived the Railway Administration of the benefits of purchasing electric power supply at cheaper rates from NTPC at Traction sub station at Diwana for catering to the requirement of Delhi-Karnal-Ambala section and resulted in avoidable payment on account of the difference in rates of electric supply from NTPC and UHBVNL from August 2010 to Dec 2011 amounting to ₹18.02 crore (for 17 months).

When the matter was taken up with Zonal Railway Administration, they stated (December 2012) that the case had been sent to Railway Board in December 2011 for sanction. However, sanction is still awaited (December 2012).

Thus, increase in scope of work without approval of the competent authority delayed the completion of the work of transmission line and resulted in avoidable

payment of ₹18.02 crore being difference in rates of electric supply from NTPC and UHBVNL. Further, expenditure of ₹15.11 crore on the work was blocked.

The matter was brought to the notice of Railway Board in March 2013; their reply has not been received (July 2013).

3.5 Southern Railway: *Avoidable extra expenditure due to non-observance of Railway Board's instructions/guidelines*

Increase in the prescribed formation width of embankment in a gauge conversion work through an arbitrary decision resulted in extra avoidable expenditure of ₹13.19 crore

As per instructions contained in Rule 263 of Indian Railway Permanent Way Manual (IRPWM)-2004 and RDSO's guidelines for earthwork in Railway Projects (July 2003), the prescribed formation width in embankment for single line Broad Gauge was 6.85 meter and the minimum depth of ballast cushion was 300 mm.

Railway Board enhanced (May 2009) the prescribed minimum depth of ballast cushion from 300 mm to 350 mm in all doubling, gauge conversion and new line works. Consequently, the Track Standard Committee (TSC) in its 80th meeting (December 2009) discussed the impact of increased ballast cushion and proposed to increase the formation width from 6.85 meter to 8.90 meter for BG single line. The Railway Board did not approve the proposal stating that it would increase the cost of new works considerably, while there was a need to reduce the cost. This issue was again discussed in (December 2010) the 81st meeting of the TSC and not approved by the Railway Board.

Despite the above decisions, the Chief Administrative Officer of Construction Organisation of Southern Railway (CAO) directed (September 2010) Dy. Chief Engineer/ Gauge Conversion, Tiruchirappalli to ensure the minimum formation width of 8.00 meter on embankment and 9.00 meter at major bridge approaches respectively. CAO's instructions were implemented in two earthwork contracts³⁹ that had been awarded in March 2009. The formation width was increased in these works and average formation width ranged between 7.07 meters and 8.47 meters.

Audit observed (April 2012) the following:

- The CAO requested the Railway Board (May 2011) for amendment in the IRPWM to increase formation width to 8.20 meter for normal track single line. Railway Board rejected the request. This issue was again discussed (December 2011) in the 82nd meeting of TSC and proposal for 7.85 meter was again not accepted by the Railway Board.

³⁹ the Gauge Conversion work 'Mayiladuthurai- Tiruvarur- Karaikudi' (i) Earth work between Mayiladuthurai – Punthottam stations (Reach –I) and (ii) Earthwork between Punthottam-Thiruvarur stations (Reach- II) in the Gauge Conversion work 'Mayiladuthurai- Tiruvarur-Karaikudi'.

- The FA&CAO, Construction while vetting the quantity variation justification for the work observed (October 2011) that since the value of the agreement exceeded ₹ 50 crore, sanction of the General Manager (GM) would be required. Railway Board's approval would also be necessary for increasing the formation width from 6.85 meter to 8.00 meter.
- Post Facto approval of GM (October 2011) was obtained. However, no correspondence with the Railway Board for getting their approval was on record.
- The Tender Committee, which met (January 2012) for negotiation with the existing contractor, for rates in respect of items of work where there were variations beyond 125/200 *per cent* of agreement quantities, observed that necessary exercise for studying the essentiality of additional widening was not carried out in the field before doing the actual work and arbitrary decisions were taken. Further, base soil characteristics were not studied to decide location specific additional requirements technically.

The increase in formation width in both works increased the earthwork to the extent of 1,75,700 cum involving avoidable expenditure of ₹ 13.19 crore.

When the matter was brought to the notice of Zonal Railway Administration in April 2012, they stated (May 2012) that the minimum formation width of 6.85 meter could be increased consistent with stability/ safety requirements. The width had been increased depending on the requirement and technical considerations. The reply is, however, not acceptable as an increase in prescribed formation width had not been permitted by the Railway Board. The CAO's instructions were general and not location specific and were contrary to the directions of the Railway Board. Further, no proper soil study was conducted to establish the technical essentiality of the additional requirements.

Thus, increase in formation width was unwarranted and contrary to the technical parameters approved by the Railway Board and resulted in avoidable expenditure of ₹ 13.19 crore.

The matter was brought to the notice of Railway Board in March 2013; their reply has not been received (July 2013).

3.6 Northeast Frontier Railway: Loss due to unauthorized occupation of Railway land by the District Administration, Bongaigaon

Failure of Railway Administration to periodically inspect its land resulted in its unauthorized occupation by the District Administration. The current cost of the land is estimated at ₹ 12.75 crore

According to Paragraph 1004 and 1007 of the Engineering Code for the Railways, it is the duty of every Railway Administration to preserve unimpaired the title of all land in its occupation and to keep it free from encroachment. With a view to obviate any litigation, accurate land plans of all railway lands should be maintained and boundaries adequately demarcated and verified therewith at regular intervals. As far as custody of land is concerned, the General Manager of a Zonal Railway

will be responsible for drawing up supplementary rules to ensure that records of title are safely preserved and kept up-to-date, the boundaries are periodically inspected and that any encroachments found are promptly reported and dealt with.

During the review of records of Rangiya Division of Northeast Frontier Railway (October 2010 and May 2012), it was noticed that land measuring 85 bighas, located near Industrial Training Institute, Bongaigaon was acquired by the Railways commencing from 1905 to 1964 for extension of the railway colony in future.

However, due to failure to conduct periodical inspection, the land was illegally encroached by anti social elements and it was only in 1999 that the matter of encroachments came to the notice of the Railway Administration. The encroachers were removed with the assistance of the District Administration. However, after the eviction (1999) no remedial measures were taken to protect the land by way of construction of boundary wall etc. It was subsequently occupied by the District Administration in 1999 itself for construction of a children's park.

Audit has observed the following:-

- (i) The Railway Administration came to know of the encroachment from the District Administration only in September 2004 when the District Administration requested them to construct a boundary wall around the land. Thereafter, after a lapse of two years (November 2006) the Railway Administration lodged a formal complaint with the District Police Administration for eviction of encroachment; with no result.
- (ii) Additional Deputy Commissioner, Revenue, Bongaigaon has intimated (February 2012) that the rate of 85 Bighas of Railway land near ITI, Bongaigaon is approximately ₹0.15 crore per Bigha. Thus, the current cost of the land is estimated as ₹ 12.75 crore.
- (iii) Divisional Railway Manager, Rangiya in his letter (May 2012) has intimated Audit that during 1999 to 2012-13, periodical inspection of the land was conducted only once on 28 June 2007.

When the matter was brought to the notice Zonal Railway Administration (May 2012), they stated (January 2013) that to thwart any further encroachments by private individuals, a children's park was developed by the State Government and it was also informed by the Deputy Commissioner, Bongaigaon (21 September 2004) that the land in question belongs to the Railways. They have further not agreed with Audit's contention that the Railway has suffered a loss of ₹ 12.75 crore as Railways has not parted with the land. Further, Railway Administration (Dy.FA&CAO) while furnishing their reply (January 2013) stated that Railway was having certified copies of the land plan and maintaining land record register at Headquarters office. Copies of the land plans had been given to all divisions for necessary action.

The reply of the Zonal Railway Administration is however not acceptable in view of illegal encroachment of land. Further, the District Administration had informed (September 2004) the Railways regarding illegal occupation. The Railways had failed to conduct periodical inspection since 1999. Thus, due to non-demarcation of the boundaries and not conducting periodical inspection of the land, the same was encroached.

Regarding loss of ₹12.75 crore is concerned, Audit observed that since the land in question is now under occupation of the State Government, till such time the land is not vacated and returned to the Railways physically, it is a loss to the Railways to the extent of its present day cost. Not protecting the land due to failure to conduct periodical inspection clearly indicates weakness of the internal control system.

The matter was brought to the notice of Railway Board in March 2013; their reply has not been received (July 2013).

3.7 East Central Railway: Avoidable investment in renovation of bridge

Delay in construction of bridge on permanent diversion resulted in avoidable expenditure of ₹12.10 crore on strengthening of existing bridge which was purely temporary

The construction of Major Bridge No.89 on permanent diversion between Darbhanga – Bairgania stations in Sitamarhi – Bairgania Section, was a part of the Gauge Conversion (GC) project (May 2002) on Jaynagar – Darbhanga-Narkatiaganj section. After a lapse of three years, the Railway Administration invited tenders four times during the period 2005 to 2008. The tenders were discharged each time due to non-fulfilling of eligibility criteria and technical reasons. Finally the tenders were awarded for substructure work (November 2009) at a cost of ₹25.98 crore and superstructure work (February 2011) at a cost of ₹16.36 crore with the dates of completion as July 2011 and May 2012 respectively. The substructure work was completed in April 2012 while the completion date of superstructure work was extended to February 2013. Railway Administration stated (August 2012) that as the progress of the work was very slow, the new bridge was not likely to be commissioned before June 2014.

Audit observed (November 2012) that the estimated cost of construction of the major bridge increased from ₹5 crore (sanctioned by Railway Board in 2002) to ₹42.34 crore (contractual cost of substructure and superstructure in November 2009 and February 2011 respectively).

Meanwhile, Railway Administration approached (April 2008) Railway Board with a scheme for strengthening of the existing MG bridge as tenders for construction of new bridge were not finalized by that time and it was not possible to achieve the indicated target date of July 2010. Railway Administration further stated (April 2008) that strengthening work involved external pre-stressing of girders and replacement of present deck floor, would cost less than rupees one crore.

Railway Administration awarded two contracts in February 2009, for works related to flooring system and supply of channel sleepers and for external pre-stressing with contract value of ₹ 5.58 crore and ₹0.68 crore respectively. Audit observed the following:

- (i) The value of the first contract was increased to ₹11.43 crore in two variations (June 2009 and June 2010). As such, Railway Administration had incurred an expenditure of ₹12.10 crore (₹0.68 + ₹11.43 crore) in strengthening of the old bridge against the Railway Board's sanctioned amount of rupees one crore (May 2008).

- (ii) The Tender Committee discussed (June 2010) whether the continuation of the strengthening work was necessary in view of its huge cost and the temporary nature of the strengthened bridge that would be abandoned after completion of the new bridge. However, as an expenditure of about ₹6 crore had already been incurred by June 2010 and the new bridge would take at least three more years to complete, Railway Administration decided (June 2010) to continue the strengthening work.
- (iii) The strengthening work of the bridge was completed in January 2011 and consequently the Commissioner of Railway Safety sanctioned (February 2011) commissioning of the BG line for traffic at a speed of 70 kmph on renovated bridge. However, the speed restriction remained at 30 kmph as was the position before the strengthening work.
- (iv) Review of movement of trains over fifteen days (between 1.05.2012 and 15.05.2012) revealed movement of only three pairs of local trains and two goods trains. This clearly indicated that the section carried very limited traffic.

When the matter was brought to the notice of Zonal Railway Administration (June 2012), they stated (August 2012) that the strengthening work was not of temporary nature as the strengthened bridge was commissioned for goods traffic in October 2010 and would continue to be used till the new bridge was commissioned which was likely only by June 2014. They added that without strengthening of the bridge, the Sitamarhi-Bairgania section could not be opened, where there was huge public demand. Further, by opening of this section only, the onward section Bairgania-Chauradano-Raxual could be completed. They further added that connectivity is of immense value and speed is of secondary importance.

The above reply is, however, not acceptable in view of the fact that renovation of the bridge which was required only for a short period of three years and that too on a low traffic density line, was not a financially prudent decision and had resulted in an avoidable expenditure of ₹12.10 crore. Moreover, by opting for discontinuation of the strengthening of the old bridge in June 2010 as deliberated in the Tender Committee Meeting, Railway Administration could have saved an amount of ₹6.10 crore which was incurred after June 2010.

The matter was brought to the notice of Railway Board in February 2013; their reply has not been received (July 2013).

Chapter 4 – Mechanical – Zonal Hqrs/Workshops/ Production units

The Mechanical Department is mainly responsible for management of –

- Train operations by ensuring Motive Power availability, Crew Management, Rolling Stock Management and Traffic restoration in case of accidents
- Production Units engaged in production of Locomotives, Coaches, Wheel sets, etc
- Workshops set up for repair, maintenance and manufacturing of rolling stock and related components

The Mechanical Department is headed by Member Mechanical at Railway Board. In each of the zones the Department is headed by a Chief Mechanical Engineer (CME) who reports to the General Manager of the Railway. The office of the Member Mechanical of the Railway Board guides the CME on technical matters and policy. At the divisional level, Sr. Divisional Mechanical Engineers are responsible for implementation of the policies framed by Railway Board and Zonal Railways.

Production Units are managed independently by General Managers reporting to the Railway Board. The Workshops are headed by Chief Works Managers and report to the CME.

The total expenditure of the Mechanical Department during the year 2011-12 was ₹ 36,658 crore. During the year, apart from regular audit of vouchers and tenders etc., 583 offices of Mechanical Department were inspected.

This chapter includes a Thematic Audit on "**Maintenance of locomotives in Indian Railways**" conducted across Zonal Railways. In this theme, audit has assessed the adequacy of infrastructure and the quality and efficiency of repair of locomotives. Audit revealed that 89 *per cent* of the loco sheds had excess holdings of locomotives, which in turn, adversely affected the maintenance schedule and the quality and reliability of the maintenance carried out. The excess detention of locomotives in yards prior to Periodical Overhaul (POH) and after POH as well as delays in transfer of dead locomotives for repairs to the loco sheds resulted in estimated earnings loss of ₹ 241.33 crore.

Besides, three individual Paragraphs covering instances of serious irregularities/ deficiencies in procurement and production operations have also been highlighted in this chapter.

4.1 Maintenance of Locomotives in Indian Railways

Executive Summary

Locomotives are amongst the important assets of Indian Railways and provide vital motive power for both passenger and freight train services. The timely availability and reliability of performance of locomotives are critical to the operation of train services. This in turn requires timely, regular and adequate maintenance. A Thematic Audit on the maintenance of locomotives in Indian Railways covering the period 2009-2012 was carried out during October 2012 to January 2013. Audit assessed the adequacy of infrastructure available for the repair of locomotives and its quality and efficiency.

Audit scrutiny revealed that 90 per cent of the loco sheds carried excess holdings of locomotives. Further, in 54 per cent of the sheds, the holdings exceeded the homing capacity by 20 per cent. This in turn, adversely affected their maintenance schedules and the quality and reliability of the maintenance carried out. A test check revealed that during the year 2011-12, the maintenance schedule could not be carried out in 21 per cent of diesel locomotives which were due for maintenance.

The homing shed is responsible for sending their locomotives to the workshop in time for their Periodical Overhaul (POH). A test check revealed substantial delays in sending locomotives for POH, with delays ranging upto 360 days. Further, the quality of maintenance provided was poor as can be seen by the fact that 65 per cent of the overhauled locomotives registered failure within 180 days of POH. Further 17-20 per cent of them failed within one month of POH indicating poor standards of POH and a serious operational lapse in the internal control system of the Railways.

Failures of locomotives lead to unscheduled repairs. A test check of 28 loco sheds revealed that 11626 locomotives were given for 'out of course repairs' during a nine months period and resulted in 15810.64 ineffective engine days and loss of earning capacity of ₹ 281.35 crore. The expenditure on unscheduled repairs was estimated at about ₹ 81 crore. The figures of unscheduled repairs are much higher than the locomotives failure statistics reported by the Indian Railways and hence require a detailed examination.

The performance of workshops/sheds is judged against the target fixed for the number of locomotives to be POHed/ repaired and their time frame. A test check of 28 loco sheds revealed that there was extra detention for completing scheduled maintenances and POH resulting in loss of earning capacity of ₹ 209.95 crore. Further, the excess detention of locomotives in yards (more than a day) prior to POH and after POH as well as delays in transfer of dead locomotives for repairs to the loco sheds resulted in estimated earnings loss of ₹ 241.33 crore.

Thus the quality of maintenance provided to the locomotives was poor resulting in their early failure. This in turn leads to enroute detention of trains and unscheduled repairs. In fact, unscheduled repairs for locomotives were very high and require an in-depth examination of the causes of such failure.


4.1.1 Introduction

Locomotives are amongst the most significant assets of the Railways and provide motive power for train services both passenger and freight. Timely availability and reliability of performance of locomotives are critical to the operation of train services. This in turn requires timely, regular and adequate maintenance for ensuring their good running condition. As on 31 March 2011, Indian Railways(IR) had a fleet of 9213 locomotives (BG, MG and NG⁴⁰) comprising 43 Steam, 5137 Diesel and 4033 Electric Locomotives. Zonal Railways have the responsibility to plan for material, manpower and infrastructure for the maintenance of locomotives.

Each locomotive is assigned to a designated loco shed which is responsible for its maintenance and monitoring of its performance. There are 28 Broad Gauge (BG) Electric loco Sheds and 44 BG Diesel loco sheds in Indian Railways (IRs) for homing and attending to their scheduled and unscheduled maintenance. In addition, there are 12 loco workshops which undertake the periodic overhaul, heavy repairs and mid- term rehabilitation etc. of locomotives.

4.1.2 Organisation Structure

The organisational structure at the Railway Board, Zonal and Divisional levels overseeing the maintenance of Locomotives is as follows:



4.1.3 Previous Audit Reports

Issues of maintenance of locomotives in IR were covered in the Performance Audit on 'Assessment, procurement/production, utilisation and maintenance in Indian Railways' and included in the CAG's Report No.9 of 2003. The Report highlighted the following:

⁴⁰ Broad Gauge(BG), Meter Gauge(MG) and Narrow Gauge(NG)

- high incidence of un-scheduled repairs indicating poor quality of maintenance; and,
- high incidence of extra time taken for repairs for want of materials and under reporting of locomotive failure.

In the Action Taken Note, the Ministry of Railways condoned many of the deficiencies in performances such as detention of locomotives at yards prior to Periodical Overhaul (POH), extra time taken for POH for want of spares and materials etc. by stating that the Railways were able to meet the locomotive requirement of the Operating Department.

Since then a number of Audit Reports have also highlighted instances of abnormal detention of locomotives during their maintenance schedule on account of deficient material management, inadequate manpower and maintenance facilities and the detention of locomotives at exchange yards awaiting POH etc. In the last three years (2008-11) alone four⁴¹ such paras were included in the Audit Reports highlighting issues such as detention of locos during maintenance due to non-availability of spare parts, failure in carrying out maintenance at specified intervals.

4.1.4 Audit Objectives

The objective of this audit was to evaluate whether:-

- (i) Adequate capacity and infrastructure exist for maintenance of locomotives;
- (ii) Repair and maintenance is being done with optimum efficiency; and
- (iii) The quality and periodicity of repairs were sufficient for ensuring safety and optimum level of services.

4.1.5 Audit Scope and Sources of Criteria

The audit was conducted during the period October 2012 to January 2013 and covers the maintenance of Broad Gauge (BG) locomotives on all Zonal Railways except Metro Railways for the period from 2009-10 to 2011-12. It examines the adequacy of infrastructure available at the workshops and loco sheds and the quality of repair carried out. The Indian Railway Code for the Mechanical Department (Workshop), Railway Maintenance Manual of Diesel locomotives, Operating Manual of Indian Railways, Manual of Statistical Instructions of Indian Railways and the policy directives issued by the Railway Board and Zonal Headquarters relating to the maintenance of locomotives were the sources of our criteria while conducting the audit.

4.1.6 Audit Methodology

Records of the Operating, Mechanical and Electrical Departments as well as Workshops and sheds were reviewed in order to obtain the basic data. The reports/periodical returns submitted by the Divisions/ Workshops/ Sheds to the Zonal Railway Headquarters/ Railway Board and the basic records of Workshops and Loco Sheds have also been examined by Audit. These data were analysed and compared with the various norms fixed by the Railway Board and Zonal Railways.

⁴¹ Para 4.1, 4.2 & 4.3 RAR No. 34 of 2010-11 & Para 6.4.6 of CA-19 of 2008-09

The results were then analysed with reference to their causes and conclusions drawn.

Since the volume of data was enormous a sampling procedure as underlined below was adopted for analysis.

4.1.7 Sample Size

4.1.7.1 Loco sheds: Activities of 16 Broad Gauge Diesel sheds (one shed from each Zonal Railway (except Metro Railway) out of the total 44 BG Diesel loco sheds and 12 Broad Gauge Electric loco sheds (one shed each from each Zonal Railway (except Metro Railway) having Electric Loco shed out of total 28 BG Electric loco sheds were audited. This constitutes 39 *per cent* of the total loco sheds.

4.1.7.2 Workshops: All the 12 BG Loco workshops (6 Diesel & 6 Electric) entrusted with Periodic Overhaul (POH) of locomotives were audited with reference to their performance relating to POH versus targets and delay in placement for POH etc.

The sheds and workshops selected are given below:

Table 4.1- Sample selection for micro study

| Railway | Selected Diesel loco sheds | Selected Electric loco sheds | Diesel loco Workshops | Electric loco Workshops |
|---------|----------------------------|------------------------------|-----------------------|-------------------------|
| CR | Kalyan/ KYN | Ajni | Parel/PRLW | Bhusawal/ BSL |
| ECoR | Visakhapatnam/VSKP | Visakhapatnam/ VSKP | | |
| ECR | Mughalsarai/ MGS | Gomoh/ GMO | | |
| ER | Andal/ UDL | Asansol /ASN | Jamalpur/ JMP | Kanchrapara/KPA |
| NCR | Jhansi/JHS | Kanpur /CNB | | |
| NER | Gonda/Gd | | | |
| NFR | New Guwahati /NGC | | | |
| NR | Ludhiana/ LDH | Ghaziabad/ GZB | Charbagh, Lucknow | Charbagh, Lucknow |
| NWR | Abu Road /ABR | | Ajmer/AIIW | |
| SCR | Kazipet /KZJ | Vijayawada /BZA | | |
| SECR | Raipur/R | Bhilai/BIA | | |
| SER | Bondamunda /BNDM | Tata | Kharagpur/ KGPW | Kharagpur/KGP |
| SR | Ponmalai /GOC | Arakkonam /AJJ | Ponmalai/ GOCW | Perambur/PEW |
| SWR | Krishnarajapuram/KJM | | | |
| WCR | New Katni Jn. /NKJ | Itarsi /ITA | | |
| WR | Vatva /VTA | Vadodara Yd./BRCY | | Dahod/DHD |

4.1.8 Audit Findings

4.1.8.1 Adequacy of Infrastructure (Homing Capacity and Actual Holding) – Loco Sheds

The adequacy of the infrastructure of a loco shed depends on its installed capacity and the number of locomotives assigned to it. Each locomotive is assigned to a home shed which is responsible for its maintenance.

(i) Homing Capacity of Loco Sheds

Homing capacity of a loco shed is its installed capacity to repair a specified number of locomotives allotted to it during a financial year. Infrastructural facilities are designed accordingly. As per Paragraphs 4.1.3 of Indian Railway Maintenance Manual of Diesel locomotives, 1978, revised in 2005, “personalised attention is feasible when the number of locomotives in a shed is limited to a maximum of between 80 and 100. When the number increases beyond 100, attention gets diffused and when it exceeds 120, personalised attention fails”.

A review of the total 72 BG loco sheds revealed the following:-

- The homing capacity of 25 sheds (Diesel -7 & Electric -18) had exceeded the 100 locomotive mark where personalised attention gets diffused;
- The homing capacity of 15 sheds (Diesel- 7 & Electric-8)⁴² had exceeded the 120 locomotive mark where personalised attention fails;
- The homing capacity of diesel sheds was as high as 160⁴³ and for electric sheds it even went up to 175.⁴⁴

Thus the guidelines regarding homing capacity were not followed by the Railway Administrations.

(Annexure XX)

(ii) Holdings of Loco Sheds

The holding of a loco shed is the actual number of locomotives assigned to it for homing and attending to scheduled repairs. For meeting the targets of maintenance and minimising the detention of locomotives awaiting maintenance, it is necessary that holdings are limited to the homing capacity of loco sheds.

Audit observed that there was an overall gap between the demands for homing capacity vis-a-vis the availability of homing capacity of sheds. The Railways failed to bridge this gap in capacity during the last three years. While the gap remained constant at 24 per cent for Diesel sheds, it widened from 19 to 25 per

⁴² (A) Diesel :Vishakhapatnam(150), Ludhiana (140), Krishnarajpuram (125), New Katni Jn. - (160)Itarsi (141), Vatva (150), Tughlakabad (150)

(B) Electric: Vishakhapatnam-(150, Mughalsarai- (140), Bhilal (175), Bondamunda (175), Vadodara (150) Ghaziabad (150), Kanpur (150), Jhansi- (150)

⁴³ New Katni Jn

⁴⁴ Bhilal & Bondamunda

cent for Electric loco sheds. This occurred mainly because of greater increase in the number of electric locomotives.

Due to a shortage of loco sheds there was excess holding of locomotives at sheds. In case, the holding of loco sheds exceeds its homing capacity, it adversely affects the quality as well as timeliness of prescribed maintenance schedules. Audit reviewed the position of all loco sheds of IR as on 31st March 2012 and observed the following:

- Sixty five out of 72 locos sheds (90 per cent) had excess holding of locomotives;
- Further, in 39 sheds (54 per cent), the holding was 20 per cent more than homing capacity;
- In 12 sheds (eight diesel and four electric), the actual holding was more than 50 per cent of the homing capacity⁴⁵;
- In the Ernakulum loco shed, the excess holding was upto 195 per cent of the homing capacity (as on 31st March 2012).

Excess holdings in about 90 per cent of loco sheds and the extent of excess holding reaching upto double the homing capacity is a high risk factor and adversely impacts the schedule of maintenance and the reliability of locomotives. The high incidence of locomotive failures resulting in unscheduled repairs pointed out in subsequent Para No.4.1.8.6 (ii) is also indicative of this. Further, it can be seen from Para No. 4.1.9.10 that progress of works for upgrading /enhancing capacities of sheds was tardy in a number of cases.

(Annexure XXI)

4.1.8.2 Maintenance of Locomotives

Scheduled Maintenance of Locomotives and Shortfall in Maintenance

In accordance with Chapter 3 of Indian Railways Maintenance Manual for Diesel Locomotives, IR follows the system of preventive maintenance for its Rolling Stock. This envisages maintenance attentions at regular specified intervals and replacement of components before they actually fail in service due to ageing, wear and tear. Accordingly, IR prescribed fortnightly, monthly, quarterly and yearly maintenance schedules to be carried out by the homing sheds. Maintaining locomotives as per periodicity is of utmost importance for ensuring reliability and availability of locomotives. IR, in their Corporate Safety Plan 2003-2013 reiterated that they would strictly adhere to preventive maintenance by taking up proactive treatment consisting of checks, examination and supervisory inspection.

Audit examined the position of four types of maintenance schedules⁴⁶ out of six types of schedules prescribed for diesel locomotives and three⁴⁷ out of six types of

⁴⁵ (A) Diesel Sheds: Eranakulam (195%), Hubli (81%), Mughalsarai (65%), Jhansi(61%), Gonda (60%), kalyan (57%), AMV (57%),Patratu(55%)

(B) Electric sheds: Vijayawada (63%), GOMOH (63%), Lallguda (62%), Kalyan (55%)

⁴⁶ M-4, M-12, M-24 and M-48 schedules

⁴⁷ IC, AOH and IOH schedules

schedules prescribed for Electric locomotives for one year (2011-12) in respect of the selected 28 loco sheds. This revealed that against 4102 diesel locomotives where maintenance was due as per schedule, they were done only in 3244 locomotives, a shortfall of 21 *per cent*. However, there was no overall shortfall in carrying out maintenance schedules for Electric locomotives.

Audit examination (June to September 2012) of shed wise performance of maintenance schedules revealed the following:

- One hundred and twenty one diesel locomotives in the year 2011-12 altogether skipped some of the prescribed maintenance schedules mainly in three sheds [Jhansi(NCR), New Guwahati C(NFR) and Gonda (NER)];
- Thirty seven locomotives fell dead enroute in four loco sheds⁴⁸ during the year 2011-12, where maintenance schedules were skipped/delayed
- The shortfall in maintenance in the locomotives due for maintenance was 42 *per cent* in Jhansi (NCR) and 42 *per cent* in Raipur (SECR) Diesel loco sheds.

The delays and skipping of the scheduled maintenance is a risk factor adversely affecting safety and reliability of locos.

[Annexure XXII (a) and (b)]

4.1.8.3 Locomotives Overdue for POH in Service

As per Railway Board's instructions dated 18.01.2001, 21.12.2001 23.02.2007 and 25.04.2011, POH is a major activity required to be undertaken at an interval of 8 years (diesel locomotives) and 6 – 12 years (electric locomotives) depending on the type of locomotive. During POH, all major sub-assemblies are stripped, over hauled and reassembled. The POH of locomotives are carried out in loco workshops.

It is the responsibility of the homing shed of locomotives to send their locomotives to the workshop for POH in time. Running of locomotives which are overdue for POH is a safety risk. However, knowingly or unknowingly locomotives due for POH are not sent for POH but retained for service (hauling trains).

(a) Locomotives sent late for POH

Loco sheds frequently delay sending locomotives for POH. Audit examined the position in respect of the selected 28 sheds and in the following sheds the delays in sending locos for POH was maximum.

⁴⁸Gonda, NER (23), Abu Road- NWR (6), New Guwahati shed of NFR (5) and Raipur- SECR(3)

Table 4.2- Sheds wise instances of locomotives sent late for POH

| Railways | Shed | Traction | Instances | Average delay in days | No. of years in which delays repeated |
|----------|--------------|----------|-----------|-----------------------|---------------------------------------|
| NEFR | New Guwahati | Diesel | 17 | 99 | 2 |
| NCR | Jhansi | Diesel | 10 | 80 | 3 |
| WCR | New Katni | Diesel | 8 | 71 | 2 |
| NER | Gonda | Diesel | 5 | 70 | 2 |
| NCR | Kanpur | Electric | 10 | 32 | 3 |
| WR | Baroda | Electric | 8 | 50 | 2 |

From the above, it can be seen that the loco sheds of NCR were repeated defaulters and sent locomotives late for POH every year. However, New Guwahati shed of NFR had the highest incidence of default (17 instances); the average delays in sending locomotives for POH was also maximum there (99 days).

Test check in Audit further revealed that 47 diesel locomotives and 26 electric locomotives were sent late over a period of three years with average delays of 86 days /82 days respectively.

[Annexure XXIII (a)]

(b) POH overdue locomotives that were not sent for POH

The position of locomotives that were overdue for POH but were still in service as on 31st March 2012 is given below:-

Table 4.3 -Statement showing locomotives overdue for POH running online

| Railway | Shed | Traction | No of locomotives on line as on 31 st March 2012 | Total no. of locomotives overdue | Average overdue period in which the locomotives remained on line (in days) | Range |
|---------|--------------|----------|---|----------------------------------|--|-----------------|
| NCR | Jhansi | Diesel | 108 | 6 | 95 | 5 to 187 days |
| NER | Gonda | Diesel | 149 | 3 | 57 | 23 to 90 days |
| NEFR | New Guwahati | Diesel | 78 | 2 | 330 | 300 to 360 days |
| WCR | New Katni | Diesel | 188 | 16 | 60 | 30 to 90 days |
| NR | Ghaziabad | Electric | 146 | 1 | 130 | 130 days |

The above Table reveals that locomotives over due for POH have been kept on line for up to 360 days. This is a serious system failure and a safety risk.

While in most of the cases, the reasons for such delays were not supplied to audit, in some sheds the reason stated was 'being utilised in traffic'. Ghaziabad shed attributed it to 'Not demanded by Workshop' while BRCY shed stated that the locomotives had not completed 1.5 years since their Interim Over Haul (IOH) (a scheduled repair to be carried out in four to six years). However, the Rules do not permit a dislocation of schedule of repairs prescribed on the basis of time. Further, it is the responsibility of the shed to ensure that the maintenance schedule is maintained.

There is an inherent risk in running of POH overdue locomotives for the purpose of transport and is against the preventive maintenance policy adopted by the Railways. Not doing timely repairs is a safety hazard and likely to affect Railway operations and needs to be avoided.

(Annexure XXIII (b))

4.1.8.4 Failure of Locomotives

Reliability of locomotives is critical to the operation of train services enabling locomotives to run without failure till due for a scheduled maintenance. Their reliability in turn depends upon good maintenance. The indices generally used for judging the reliability of locos is 'loco failure per Loco on line'. Nevertheless statistics of other failures such as locomotives failed within 180 days of POH etc. are monitored by Railway Board.

IR in their Corporate Safety Plan 2003-2013 stated that equipment failure would be treated at par with accidents and all efforts would be made to reduce the frequency of equipment failures. To ensure this, periodic analysis of equipment failure will be carried out for identification of problems/ shortcomings in maintenance.

(i) Locomotive failure per locomotive on line

'Locomotive failure per locomotive on line' indicates the percentage of failure with relation to locomotives online. Audit examination of locomotive failure to online locomotives over the Zonal Railways revealed 'locomotive failure to locomotive online' was 86 *per cent* for Diesel locomotives, while it was 45 *per cent* for Electric locomotives. The overall position of locomotive failure was 67 *per cent* (5153 failures in 7733 locomotives online). This indicates a very high failure rate of locomotives⁴⁹ as the benchmark established by some Railways such as SCR, SWR, SER, SECR etc. is 30-40 *per cent*.

(Annexure XXIV)

(ii) Failure of locomotives within 180 days of POH

POH is a comprehensive maintenance carried out in workshops, taking a period of about 30 days and costing on an average ₹0.84 crore per locomotive. Apart from the inspection carried out before release of POHed locomotive from the workshop, a pre commissioning inspection is carried out in sheds before putting such POHed locomotives online. Thus failure of POHed locomotives should be rare and far between. Frequent failures of locomotives within six months of their POH reflects poor standard of maintenance in workshops and also indicates a defective inspection system.

Audit carried out a test check of such failures in the pre selected 16 diesel and 12 electric sheds. The findings are indicated in the Table below:

⁴⁹ As stated in Railway Board's letter No.2011/M(L)/466/6(7) dated 23 May 2011

Table – 4.4 Locomotives failed within 180 days of POH

| Diesel locomotives | Electric locomotives |
|---|--|
| 969 locomotives pertaining to 16 diesel sheds were POHed in various workshops during the period 2009-12. Out of the above, 614 Diesel locomotives (63%) failed within 180 days and 194 of them (20%) failed within 30 days. | 791 locomotives pertaining to 12 electric sheds were POHed in different workshops during 2009-12. Out of the above, 537 Electric locomotives (68%) failed within 180 days and 139 of them (17.57%) failed within 30 days. |

Audit also examined the shed wise position of such failures. This position is given in the Table below:

Table 4.5 - Shed wise analysis of locomotive failure within 180 days

| Diesel Sheds | Electric Sheds |
|--|--|
| Sheds where such failure was maximum Percentage of failure within 180 days was 260 <i>per cent</i> in VSKP shed of ECoR, 220 <i>per cent</i> in VTA shed of WR, 180 <i>per cent</i> in JHS shed of NCR and 168 <i>per cent</i> in LDH shed of NR. Above indicates that locos failed repeatedly within 180 days of POH. | Sheds, where such failure was maximum Percentage of failure within 180 days was 223 <i>per cent</i> in BIA shed of SECR, 188 <i>per cent</i> in CNB shed of NCR and 185 in BRCY shed of WR. |
| Sheds, where such failure was minimum Percentage of failure within 180 days was minimum in GOC shed of SR i.e. just 9 <i>per cent</i> while it was 17 <i>per cent</i> in KYN shed of CR and 21 <i>per cent</i> in Andal of ER. | Sheds, where such failure was minimum Percentage of failure within 180 days was 13 <i>per cent</i> in PER shed of SR while it was 7 <i>per cent</i> in ASN shed of ER and 21.4 <i>per cent</i> in TATA shed of SER. |

Para No 11.3 of Chapter 2 of CAG Report No.9 on Railways of 2003 highlighted the incidence of loco failure within 180 days of POH in 15 sheds. The average percentage of failure observed was 42.09 *per cent* during 1998-99 to 2001-02. Audit observed that during the period 2009-10 to 2011-12 this failure rate increased to 63 *per cent* in case of diesel locomotives and to 68 *per cent* for electric locomotives. Further, 20 *per cent* of them failed within 30 days of POH; both were alarming trends.

From the above Table, it can be seen that failure of locomotives within 180 days of POH remained above 60 *per cent* for both electric and diesel locomotives. This indicates a very serious operational lapse in the internal control systems of the Railways. The above highlights poor quality of maintenance provided in the workshops. Further a vast consistent difference in percentages of failures among workshops depicts that there is a wide variation in the quality of maintenance in different workshops in Indian Railways. This results in unnecessary expenditure on repairs as well as unnecessary detention of locomotives.

There is need for improvement in quality of POH as well as efficacy of the inspection conducted for passing the locomotives after POH in workshops. In the above context, DLS/VSKP of ECoR had stated that “POH quality of the KGPW/SE Railway needs improvement. Further the ‘must changing’ items during POH stipulated by RDSO have not been adhered to by KGPW resulting in continuation of problems for the locomotives till the next major schedule and/or replacement of the defective components.” Thus, laxity in maintenance standards was admitted by Railway officials themselves.

(Annexure XXV)

4.1.8.5 Causes of locomotive Failure

Locomotive failure can be caused either by way of defective material/ equipments or poor workmanship.

Audit examined the causes leading to locomotive failures over the period 2009-10 to 2011-12. This revealed the following:

Table 4.6 - Causes of locomotive failure

| Diesel sheds | Electric sheds |
|--|--|
| In 7 sheds ⁵⁰ , locomotive failure on account of material defects accounted for more than 60 % of the total failures. | In 3 sheds ⁵² where locomotive failure on account of material defect accounted for were more than 60 % of the total failures. |
| In 5 sheds ⁵¹ locomotive failure on account of bad workmanship accounted for more than 25 % of failures. | In 2 sheds ⁵³ locomotive failure on account of bad workmanship was accounted for more than 25 % of failures |

From the above, it is seen that in all the three years, defective materials/equipments and bad workmanship remained the single largest cause of loco failures. Use of defective material causing locomotive failures is a matter of concern as it compromises safety of train operations.

Thus, Railway’s commitment expressed in their Corporate Safety Plan for periodic analysis of equipment failure and identification of problems/shortcomings in maintenance and their resovlements has not been met.

(Annexure XXVI)

4.1.8.6 Impact of locomotive failures

The repercussions of locomotive failures are enroute detention of trains and unscheduled repairs etc. leading to decline in the efficiency indicators.

⁵⁰ KZJ (73%), R (72%), VSKP (69%), JHS (67%), KJM (66%), UDL (66%), ABR (61%)

⁵¹GD (D) 38.9 %, LDH(D) 25.4%, BNDM (D) 28.8% GOC (D) 29.5% VTA (D) 29.1%

⁵²GMO (E) 68.0%,Ajni (60.5%) and GZB(E) 76.5%

⁵³ AJJ(E) 62.2% and BZA 25%

(i) Enroute detention of trains due to locomotive failure

Failure of locomotives can lead to enroute detention of rolling stock. A review of the position on 16 zones, revealed:

- That out of total 672155 cases of enroute detentions in IR during the period from 2009-10 to 2011-12, locomotives failures were the reason for detention in 28060 (4.17 per cent) cases.
- On an average 9353 trains were detained per annum due to locomotive failures.

The enroute detention of trains on account of locomotive failure was maximum in the following Railways:

- Eastern Railway - 799 out of 1253(63.77%)
- East Central Railway - 761 out of 1568(48.53%)
- West Central Railway -403 out of 1386(29.08%)
- North East Frontier - 1324 out of 5693(23.26%)

The enroute detention of trains leads to idling of the entire rolling stock resulting in substantial loss of earning capacity.

(Annexure XXVII)

(ii) Unscheduled Repairs

Another repercussion of locomotive failure is unscheduled repairs. For attending failure of locomotives on line or when a serious problem with their working is reported by the drivers, an unscheduled repair is resorted to. High incidence of unscheduled repairs is a reflection of the deficiency in the quality of maintenance. Unscheduled repairs are attended to by the home sheds as well as other sheds located nearby.

The position of unscheduled repairs viz a viz holdings in respect of 16 diesel and 12 electric sheds (assuming that the locomotives of foreign Railways attended by all sheds are of equal proportion) was reviewed for three months from January to March of the years 2010, 2011 and 2012. The audit revealed that:

Table 4.7 – Unscheduled repair of locomotives

| Diesel locomotives | Electric locomotives |
|---|--|
| Against the total holdings of 2025 locomotives, 3197 locomotives were given out of turn repair in nine months in 16 loco sheds; | Against the holdings of 2014 locomotives, 8429 locomotives were given out of repair in nine months in 12 loco sheds; |
| Thus the unscheduled repair per locomotive per annum averaged 2 per locomotive | Thus the unscheduled repair per locomotive per annum averaged 4 per locomotive. |

The total number of ineffective days of locomotives on account of unscheduled repair totalled 15810.64 days (7384.16 diesel and 8426.48 electric) resulting in loss of earning capacity of ₹ 281.35 crore (Diesel ₹120.10 crore and Electric ₹ 161.25

crore). The expenditure on unscheduled repair is estimated at about ₹ 81 crore (₹diesel - ₹26 crore and electric - ₹55 crore) in respect of 11,937 locomotives. The repair cost per locomotive thus averaged ₹81 thousands per diesel locomotive and ₹ 63 thousand per electric locomotive.

The detention of locomotives and consequent loss of earning capacity and actual cost of repair would be substantial if the total unscheduled repairs are taken into account. The reasons attributed for unscheduled repair were mainly air leakage, lubricating oil leakage; pneumatic defects etc. which shows the poor level of maintenance during the schedule repairs. This call for an in-depth examination of causes for such large number of locomotive failure requiring unscheduled repairs at sheds and initiation of steps to bring down such instances to the minimum.

The High Level Safety Review Committee (Railways) while reviewing the asset failures including locomotive failure stated that the assets failure statistics maintained by Railways is apparently a fraction of actual position in the field.

The above statement of the Review Committee is supported by the audit findings which indicate an average number of unscheduled repairs per loco per annum as two and four for diesel and electric locomotives respectively.

(Annexure XXVIII)

4.1.9 Performance of workshops and sheds

Performance can be defined as an accomplishment of a given objective measured against preset known standards of completeness, accuracy, speed and cost. The performance of workshops and sheds are judged against the target fixed for the number of locomotives to be POHed/ repaired and the time frame given for completion of POH/repairs

4.1.9.1 Performance of workshop against the targets of POH

The POH of locomotives are carried out in Railway workshops. The targets of POH of Workshops are decided in the POH co-ordination meeting held every year by the Railway Board and attended by representative from RDSO and Zonal Railways.

(a) Target of POH & Actual Nos. POHed

Audit reviewed the performance of all the workshops of IR against targets fixed for POH for the period 2009-12. This revealed the following:

Shortfall in number of locomotives POHed against target for Workshops

- During the period 2009-12, Audit observed no overall shortfall in six Electric and two Diesel workshops.
- There were marginal shortages in some years in three Diesel Workshops (Ajmer, Kharagpur, and Jamalpur).
- However, there was consistent shortfall in Charbagh, Diesel Workshop of Northern Railway with an average shortfall of 33 per cent. The reason was stated to be less feed of locomotives by sheds/ Zonal Railways

(Annexure XXIX)

(b) Time frame fixed for POH and actual time taken

A time frame is prescribed for completing POH of locomotives and it varies from workshop to workshop. It is imperative that the given time is adhered to. Any extra detention of locomotives than due during POH results in the idling of locomotives, one of the costliest asset of IR, and consequent loss of its earning capacity.

A test check by audit over 12 loco workshops of IR for the last three years revealed the following:

Table 4.8 – Extra time taken in POH of locomotives in 12 BG loco workshops of IR

| Diesel workshops | Electric workshops |
|---|---|
| <p>Out of 986 locomotives POHed, in the case of 653 locomotives (66%) excess time was taken.</p> <p>Average excess detention was 9.70 days and ranged between 4 and 20 days.</p> <p>There was excess detention of 6984 days resulting in loss of earnings capacity of ₹112.75 crore.</p> | <p>Out of 929 Electric locomotives POHed in the case of 347 locomotives (37%) excess time was taken.</p> <p>Average excess detention was 10.30 days and ranged between 1 and 46 days.</p> <p>There was excess detention of 3572 days resulting in loss of earnings capacity of ₹ 68.43 crore.</p> |

(Annexure XXX)

4.1.9.2 Causes of extra time taken in POH

The workshops attributed the reason for extra time taken for POH to shortage of spares, lack of capacity; want of manpower and to bunching, to poor workmanship and extra work. The workshops where maximum detention was on account of shortage of spare parts were as follows:

Table 4.9 - Workshops where extra time taken in POH due to want of spares parts was maximum

| Name of workshop | No.of locomotives POHed | Extra time taken due to shortage of spares(No of locomotives) | Percentage of locomotives which took extra time with relation to no. of locomotives POHed |
|-------------------------|--------------------------------|--|--|
| Parel | 194 | 150 | 77 |
| KGP | 175 | 84 | 48 |
| Perambur | 182 | 36 | 20 |

In the Perambur workshop of SR, out of 182 locos POHed, extra time had been taken in 42 (23 per cent) locomotives due to poor workmanship. The excess time taken for POH was not justifiable especially as substantial portion of this detention was caused by manageable factors like non availability of materials, spare parts, poor workmanship etc. This could have been avoided with effective planning and co-ordination among Mechanical/Electric and Store Departments.

Audit further observed that in Ponmalai workshop (SR) and Jamalpur Workshop (ER), there was no system for recording the actual causes of detention. It would thus not be possible for the Administration to take corrective action in bringing down the POH time in the absence of any records.

It is essential that Railway Board streamlines the system and make it mandatory for the workshops to analyse causes that led to excess time taken in POH and to minimise the same through better monitoring and coordination.

(Annexure XXX)

4.1.9.3 Performance of loco sheds

It was observed that for each type of scheduled maintenance of electric locomotives, the time frame for completion of work has been prescribed by the Railway Board. However, for diesel locomotives no such time frame has been prescribed by it. However, Zonal Railways themselves (except SECR, WCR and WR) have fixed different time frames for different schedules.

Audit examined the time taken against the time fixed for maintenance schedules for the month of March 2012 in respect three types of maintenance schedules⁵⁴ in the selected 16 Diesel loco sheds and three types of maintenance schedules⁵⁵ in the selected 12 electric sheds. In sheds where no time shedule was prescribed, the minimum time taken by that shop for that particular maintenance schedule was taken as the time prescribed. The findings are tabulated below:-

Table 4.10 - Statement of excess time taken in scheduled maintenance of diesel and electric locomotives

| Traction | Name of Schedule | Total no. of locomotives attended in March 2012 in selected sheds | No. of cases where excess time taken and per cent $3/2*100$ | Loss of engine days | Range of delays |
|----------|------------------|---|---|---------------------|--|
| 1 | 2 | 3 | 4 | 5 | 6 |
| Diesel | M 12 (D) | 59 | 26(44%) | 177.91 | 3 days to 31 days |
| Diesel | M 24 (D) | 36 | 21(58%) | 344.56 | 2 days to 59 days |
| Diesel | M 48 (D) | 17 | 9(53%) | 258 | 11 days to 70 days |
| Electric | IC | 275 | 171(62.18%) | 376.73 | 10 hrs to 1527 hrs (prescribed time 8 hours) |
| Electric | AOH | 70 | 44(62.86%) | 246.42 | 3 to 15 days (prescribed time 6 days) |
| Electric | IOH | 26 | 19(73.08%) | 87.78 | 1 to 11 days (prescribed time 12 days) |

As can be seen from above that excess time for scheduled maintenance was taken in 52 per cent of the Diesel locomotives and 66 per cent of the Electric locomotives. As a result, there was a loss of 780.47 loco days of Diesel Locomotives entailing monetary loss of ₹14.54 crore in March 2012 alone and the loss was ₹ 14.23 crore in respect of Electric loco sheds.

⁵⁴ M12, M24 and M48

⁵⁵ IC, AOH&IOH

The extra time taken for scheduled repairs was stated to be mainly on account of shortage of manpower, waiting for repairs in respect of diesel sheds; whereas infrastructure constraint, shortage of manpower, non-availability of materials etc. were the reasons given in respect of electric loco sheds.

The reasons attributed for excess time taken for maintenance were avoidable through effective planning and better monitoring. Railway Board needs to take action to bring down the unnecessary detention of locomotives during the scheduled maintenance. Further they need to prescribe the time period for carrying out various scheduled maintenances in respect of diesel sheds.

(Annexure XXXI (a) & (b))

4.1.9.4 Detention of locomotives sent for POH

The locomotives sent for POH should be admitted for POH in workshops within the shortest possible time to avoid unnecessary detention of the valuable asset at exchange yards.

4.1.9.5 Detention of locomotives at yard awaiting POH

The locomotives coming to workshops for POH will remain in the exchange yard of workshop manned by the Operating Department till they are admitted in the Workshop for POH. Normally there should not be any delay for their admission in the Workshop. However, frequently due to bunching and extra time taken for POH of admitted locomotives etc. these locomotives have to wait in the exchange yards. Any undue detention of locomotives at yards results in loss of their earning capacity.

Audit examined the position (delay in yard of more than a day) in 12 loco workshops of IR for the period 2009-10 to 2011-12. The result is as follows:

Table 4.11 - Extra detention of locomotives at exchange yard awaiting POH

| Diesel locomotives | Electric locomotives |
|--|--|
| Out of 883 Diesel locomotives brought for POH, 469 locomotives (53%) suffered detention at exchange yard of the workshop. | Out of 486 Electric locomotives brought for POH, 104 locomotives (21%) suffered detention. |
| Average detention was 5.31 days. | Average detention was 3.53 days. |
| The total loss on earning capacity was ₹42.41 crore for 2489 detention days. | The total loss on earnings capacity was ₹ 6.93 crore for 367 detention days. |
| The number of instances of delay was maximum in Parel Workshop, CR - 60 per cent (117 out of 194 POHed) whereas the total detentions was maximum in Ponnamalai workshop SR-991 days in 175 cases (5.66 days per locomotive). | |

The reasons for such detention were mainly attributed to shortage of crew, want of berth and bunching. Had action been taken in time to overcome these constraints, these detentions could have been avoided. Thus, the responsibility for the delays vested with the Railways and it adversely impacted locomotives' earning capacity

by way of idling of engine hours. Railways need to take urgent action to reduce the detention period.

(Annexure XXXII)

4.1.9.6 Delay in despatch of locomotives after POH

Normally as soon as the POH is complete, the locomotives should be returned for traffic use. There are however, a number of cases where there has been delay in despatch of locomotives after POH. A review carried out by Audit in 12 Railway loco workshops for the period 2009-12 revealed the following:

Table 4.12 - Extra detention of locomotives after POH at yards

| Diesel locomotives | Electric locomotives |
|---|---|
| Out of 654 locomotives POHed 179 locomotives (27%) were detained in the yard after POH in 3 Diesel ⁵⁶ workshops. | Out 318 locomotives POHed 47 locomotives (15%) were detained in yard after POH in 2 Electric ⁵⁷ workshops. |
| The average detention was 7.47 days. | The average detention was 32.8 days. |
| Total earning loss on the above detention was ₹ 22.28 crore (1337 locos days). | Total earning loss on the above detention was ₹ 29.37 crore (1540 loco days). |
| In Parel workshop of CR, detention was 56 per cent (108 locomotives were detained out of 194 POHed) and total detention was 990 days. | In Perambur workshop of SR, the total detention was 1539 loco days in 46 cases. |

From the above, it is obvious that the detention of locomotives after POH at exchange yards was considerable resulting in loss of earning capacity. Jamalpur (ER) and Ponnmalai (SR) Workshops have attributed the delays to the failure of Operating Department of Zonal Railways in taking over the POHed locomotives. Thus there is a coordination problem between the workshops and Operating Department at the zonal level and results in idling of locomotives after their POH hampering operational efficiency.

(Annexure XXXIII)

4.1.9.7 Delay in transfer of dead locomotives to shed

As per Railway Board's instructions dated January 2008, all dead locomotives should be attended to in the nearest sheds. If the dead locomotives were overdue for monthly (M-2) or higher maintenance schedules they should be attended at home sheds. Faster movement of dead locomotives would result in their being repaired early thus leading to increase in availability index of locomotives. It is, thus, necessary to have a system that ensures prompt delivery of dead locomotives to the sheds for necessary repairs.

⁵⁶ Parel, Jamalpur and Ponnmalai

⁵⁷ Perambur and Dahod

The time taken for bringing the dead locomotives to the sheds was reviewed by Audit (after allowing 1 day as a reasonable time) in respect of the test checked sheds (16 Diesel sheds and 12 Electric sheds) for the period 2009-2010 to 2011-2012 which revealed the following:

- 3572 locomotives fell dead and were brought to 12 diesel loco sheds after a delay of 1,59,064 Hours resulting in earning capacity loss of ₹107.80 crore.
- Similarly, 633 electric locomotives fell dead and were brought to six electric loco sheds after a delay of 40414 Hours resulting in earning capacity loss of ₹32.54 crore.

The incidence of locomotives falling dead enroute and extra time taken to send them to sheds are substantial. Thus there is scope for substantial reduction in detention of locomotives on this account.

(Annexure XXXIV)

4.1.9.8 Ineffective Locomotives

Ineffectiveness of locomotives represents those locomotives not available to traffic on account of repairs etc. Railway Board prescribes percentage of such ineffectiveness as targets, depending on the type of locomotive. Since 2001, the ineffectiveness percentage varies from 5 *per cent* (for WDG4 locomotives) to 12.5 *per cent* (for WDP1 and WDP2 locomotives).

The review of targets and actual ineffectiveness in respect of all 44 BG Diesel loco sheds for the period 2009-10 to 2011-12 revealed that on an average, 38 sheds out of total 44 (86 *per cent*) were able to keep their ineffective percentage within the ceiling limit of the target fixed. Further, 23 sheds (61 *per cent*) were able to keep their ineffective percent at 25 *per cent* less than the target.

Zonal Railways attributed induction of sophisticated locomotives, modified components, and improved systems etc. as factors for their ability to keep the ineffective percentage much below the target fixed. As such the ineffective percentage targets fixed were too low and were easily achievable. In view of above, there is a need to revisit the targets fixed for ineffective locomotives and for re-fixing them.

Audit further observed that in addition to the ineffective percentage allowed for repairs, an additional five to ten *per cent* was allowed for minor repairs for estimating the availability of Diesel locomotives for freight purposes. Therefore, the cushion provided for actual ineffectiveness is much more than the normal figures quoted as the ineffective *per cent* of locomotives.

(Annexure XXXV)

4.1.9.9 Comparison of unit cost of POH among workshops

The average unit cost of POH of IR was as follows:

Table 4.13 - Statement of Average Unit Cost of POH (₹ in crore)

| Year | 2009-10 | 2010-11 | 2011-12 |
|----------|---------|---------|---------|
| Diesel | 0.75 | 0.76 | 0.89 |
| Electric | 0.70 | 0.70 | 0.79 |

During the entire period 2009-10 to 2011-12, the POH cost of Diesel locomotives was higher than that of Electric locomotives. The average unit cost of POH of locomotives among the workshops for the year 2009-10 to 2011-12 was as follows:

Table 4.14 - Workshop wise unit cost of POH

| Traction | Workshop/ Railway | Avg. cost of POH (₹ in crore) | Traction | Workshop/ Railway | Avg. cost of POH (₹ in crore) |
|----------|----------------------|-------------------------------------|----------|----------------------|-------------------------------------|
| Diesel | Charbagh /NR | 0.95 | Electric | KPA/ER | 0.85 |
| Diesel | Goc /SR | 0.86 | Electric | BSL/CR | 0.80 |
| Diesel | Ajmer/NWR | 0.80 | Electric | KGP/SER | 0.69 |
| Diesel | Parel/CR | 0.80 | Electric | PER/SR | 0.68 |
| Diesel | KGP/SER | 0.73 | Electric | Dahod/WR | 0.62 |
| Diesel | JMP/ER | 0.63 | | | |

From the above, it can be seen that the unit cost difference of POH between the highest and lowest was ₹32 lakhs per loco in respect of Diesel locomotives (Charbagh/JMP) and ₹23 lakhs in respect of Electric locomotives (KPA/Dahod). The total extra expenditure incurred on POH over three years in respect of Charbagh, Workshop, NR is ₹103.04 crore [0.32*322 (total locomotives POHed)] while in respect of Kanchrapara Workshop of ER it was ₹50.37 crore (0.23*219 total locomotives POHed).

In view of the enormous financial implication, the wide variation in average unit cost of POH in different Workshops needs to be addressed by the Railway Board.

(Annexure XXXVI)

4.1.9.10 Infrastructure upgradation works in sheds during five years (2007-08 to 2011-12)

Audit had reviewed the ongoing and completed works for up-gradation of infrastructure in sheds each costing more than ₹ 1 crore, during the five years (2007-08 to 2011-12). Out of the 47 number of works taken up for review, nine works had been completed, 32 works were in progress, four works were yet to be commenced, one work had been dropped and one work was frozen.

It is observed that at least in 10 cases, the maintenance activity suffered due to delay in completing the works. The reasons were attributed to various factors including shortage of funds, delay in procuring of Machines and Plants, non-availability of regular power, delay in handing over site to contractor, delay in finalisation of tenders and contractor's failure in completing the work. From the above, it can be inferred that despite acute shortage in homing capacity of loco sheds, Railways did not attach priority to complete the infrastructure augmentation projects thereby affecting the repairs and maintenance.

(Annexure XXXVII)

4.1.10 Conclusions

Locomotives play a vital role in the Railways. Audit examination revealed that in many instances locomotives are not getting repaired/ POHed as per schedule and running overdue. Such locomotives create operational problems and are a safety risk in the system.

Quality of maintenance provided was poor. Sixty five *per cent* of locomotives overhauled were failed within 180 days. There were heavy incidences of unscheduled repairs and enroute detention of locomotives.

The figures of unscheduled repairs estimated by audit are much higher than the locomotives failure statistics reported by the Indian Railway's and hence require a detailed examination.

In addition there were incidences of extra time taken for POH and other scheduled repairs. Locomotives were found detained before and after POH in the exchange yards. There were inordinate delays in bringing back the dead locomotives to Loco sheds for repairs and putting them back on line within the prescribed time frame. The above incidences can be controlled by effective planning and management.

The total loss of potential earning capacity and the extra expenditure incurred brought out by audit was estimated as ₹733 crore and ₹234 crore respectively.

The matter was brought to the notice of Railway Board in June 2013; their reply has not been received (July 2013).

4.2 South Eastern, Western, Northern and South East Central Railways : Loss for train parting due to failure of Centre Buffer Coupler (CBC) components

Procurement of poor quality Centre Buffer Coupler (CBC) components from RDSO approved firms with poor past performance led to train partings and consequential estimated loss of ₹ 125.27 crore

Centre Buffer Coupler (CBC) is a mechanism for connecting rolling stock in a train. Its components including knuckle, coupler body, coupler lock, coupler yoke etc. are safety items and procured by Zonal Railways from RDSO approved firms after inspection by RDSO. Whenever any portion of a train, while in motion, becomes detached, a parting occurs and results in loss of section capacity by way of disturbance to train operations, detention and consequential financial loss to the Railways.

The issue relating to the quality of CBC components, has been a cause of concern to Railway Board since 2006 due to marked deterioration by about 40 *per cent* in the parting of freight trains. Railway Board directed (March 2006) Zonal Railways to comply with directives issued by RDSO for improving the quality of CBC components and address operational problems. Accordingly, South Eastern Railway (SER) started intimating the position of train parting cases to RDSO and Railway Board.

Detailed analysis in Audit (October 2012 to March 2013) of the failure reports for the period from January 2008 to February 2011 sent to RDSO/Railway Board by the Mechanical Department revealed 260 trains parting cases due to manufacturing defects of CBC components only. The manufacturers of the components could be identified in only 145 (55.77 *per cent*) of the cases. In fact two firm's viz. M/s Raneka Industries Ltd (RIL) and M/s Orient Steel Industries Ltd. (OSIL) together contributed 96 cases (66.21 *per cent*) of the total identified cases.

The Railway Administration requested (November 2009) Railway Board to advise RDSO for deregistering the firms for supply of critical safety items like knuckle lock etc. as a penal measure. Instead of deregistering the firms, RDSO downgraded (March 2010) M/s RIL and M/s OSIL from Part- I to Part II. The penal action taken by RDSO was not acknowledged as sufficient by the Railway Administration. In view of the gravity of the situation, they once again requested (July 2010) RDSO to delist the above two firms for supply of critical CBC components.

Overlooking the sub-standard quality and poor past performance, during the period from 2006-07 to 2011-12, twenty-one purchase orders for supply of 12013 nos. of various CBC components valuing ₹ 7.94 crore were placed by Stores Department of SER on M/s RIL. During 2007-08 to 2011-12, 76 train parting cases occurred due to defective components supplied by M/s RIL/OSIL. According to an assessment by SER (March 2010), there was an average loss of 6.8 goods trains per incident and opportunity cost of approx. ₹ 9 lakh for each goods train lost.

A review by audit (October 2012 to March 2013) of the loss suffered by four other Zonal railways due to purchase of sub-standard CBC components from M/s RIL/OSIL during (2006-07 to 2011-12) is tabulated below:

Table 4.15

| S. No. | Name of Railway | Quantity ordered/ PO issued/supplied | Train parting cases noticed | Loss as per SER assessment i.e. 6.8 goods train per incident | Total opportunity cost loss @ ₹9 lakh for each goods trains lost |
|--------|-----------------|--------------------------------------|-----------------------------|--|--|
| 1 | SER | 13748 (2007-08) to 2011-12) | 76 (2007-08 to 2011-12) | 76x6.8=516.8 | 516.8x9=46.51 crore |
| 2 | WR | 6297(2006-07 to 2011-12) | 32(2006-07 to 2011-12) | 32 | 32x9=2.88 crore |
| 3 | SECR | 6703(2007-08 to 2011-12) | 92(2007-08 to 2011-12) | 92x6.8=625.6 | 625.6x9=56.30 crore |
| 4 | NR | Not known | 32 (Jan-08 to Sep-12) | 32x6.8=217.6 | 217.6x9=19.58 crore |
| | Total | | 232 | 1392 | ₹ 125.27crore |

It was observed that a total of 232 train partings occurred during the period 2007-2008 to September 2012, due to defective CBC components provided by M/s RIL and M/s OSIL.

The matter was taken up (February 2012) with the South Eastern Railway Administration. In reply, they stated (October 2012) that considering the findings of the audit team, an additional measure, has been implemented in SER to check marking details on CBC components at POH shops and all the depots before fitting on the wagons. Store field officers have also been instructed to ensure the availability of marking at the time of receiving the materials. A drive was conducted in February 2012 at stores depots on new materials when 943 locks, 3208 knuckle throwers and 112 knuckles were rejected due to 'no marking'. The Zonal Railway Administration has accepted the audit contention and started checking marking details on CBC components at POH shop and all the depots before fitting on the wagons.

Thus, due to lacunae in the system of inspection a large number of defective CBC components from a particular manufacturer got inducted in the system. The Zonal Railway Administration was aware of the issue relating to quality of products of this particular firm since July 1999 but failed to resolve the issue.

Despite being aware of the poor quality control in the CBC components being provided by M/s RIL and M/s OSIL, these continued to be fitted on trains and resulted in 232 number of train partings and an estimated loss of ₹ 125.27 crore during the period 2007-08 to September 2012.

The matter was brought to the notice of Railway Board in March 2013; their reply has not been received (July 2013).

4.3 Southern Railway: *Infructuous expenditure on procurement of material for manufacture of hybrid coaches*

Inadequate planning before taking up production of new type of hybrid coaches resulted in surplus material worth ₹ 44.04 crore procured for their manufacture; the possibility of using surplus material is remote as production of such coaches has now been stopped

The Railways generally use conventional type of coaches made of corten steel for their Mail/ Express trains. Corrosion is a major problem on these coaches. This problem was not faced in the Stainless steel (SS) coaches of LHB design (Linke Hofman Busch) generally used in Rajdhani /Shatabdi train services. To derive the associated life cycle cost advantages of LHB design and overcome the problem of corrosion, Railway Board directed (November 2007) Rail Coach Factory (RCF) and Integral Coach Factory (ICF) to switch over to the manufacture of Self Generating (SG) Stainless Steel (SS) hybrid coaches i.e. coaches with SS shell of LHB design and conventional bogie of ICF make. A prototype of the hybrid coaches was developed by RCF. Railway Board decided (October 2007) that capital investment required for the switch over should be kept to a minimum and the Production Units could get ready-to-use sub-assemblies from vendors for manufacture of coaches.

Railway Board indicated (September 2008) a tentative plan for manufacture of SGSS coaches for rakes of identified/ un-identified trains. ICF, without ensuring their preparedness to produce the new type of coaches, projected a plan (September 2008) to manufacture 600 hybrid coaches in the tentative Production Programme for 2009-10 that was approved by the Railway Board (April 2009) for 303 coaches. ICF planned to obtain ready-to-use side walls, end walls and roof assemblies from trade and initiated procurement action for manufacture of 303 Nos SGSS coaches.

Audit observed in February 2012 the following:-

- The procurement action initiated by the ICF for obtaining ready- to- use sub-assemblies for 303 coaches was associated with a number of problems. Technical issues such as Garnet blasting and Skin tensioning involved in the series production of these coaches, which were raised in the 'Coach Production and Review Meeting' held in Railway Board (March 2009), were not addressed adequately. There were delays in the identification and development of capable vendors and their capabilities were not properly assessed. Further, the purchase orders for roof and side wall assemblies were placed as per drawings adopted by RCF. These posed problems while furnishing the hybrid coaches as furnishing requirements of ICF were different from RCF and alterations were required.
- ICF could not commence the manufacture of hybrid coaches till September 2009. Since the supply of side wall and roof assemblies from vendors was expected only by November 2009, ICF expected a likely shortfall in meeting their targets. They approached the Railway Board (October 2009) to revise the production target from 303 coaches to 80; this was approved. Even the

reduced target of 80 coaches could not be achieved. In fact, ICF did not manufacture even a single hybrid coach during 2009-10.

- ICF manufactured only 29 shells during three years (2009-12) out of which 15 shells were utilized for production of 15 hybrid coaches. Remaining 14 shells valuing ₹ 8.46 crore were lying unutilized (March 2012). It is pertinent to mention here that RCF met their annual targets fixed by the Railway Board and manufactured 410 hybrid coaches during 2008-09 to 2011-12.
- Railway Board decided (August 2011) to stop the production of hybrid coaches in view of their speed limitations and maintenance problems besides established superiority of LHB type coaches. As a result, stock comprising of 425 items valuing ₹39.27 crore procured for hybrid coaches were rendered surplus (January 2012). This stock increased to ₹ 44.04 crore by the end of September 2012 due to further receipt of material. In RCF, there was also a surplus of such items valuing ₹ 2.17 crore.
- Member Mechanical issued instructions (July 2010) to stop fresh procurement of material for hybrid coaches and operate minus option clause to reduce the ordered quantities of existing orders by 30 *per cent*. However, the clause was not operated in 198 Purchase Orders. Had it been done the inventory value would have been lower by ₹14.27 crore.

Inadequate planning by the ICF Administration before taking up production of new type of hybrid coaches resulted in non-achievement of production target and surplus of material worth ₹ 44.04 crore procured for a specific purpose. With Railway Board's decision to stop production of hybrid coaches (August 2011), the possibility of using the surplus materials appeared remote; save some material that can be used after some modification. This also defeated Railway Board's initial intention to keep the Capital investment on switch over to a minimum.

The matter was brought to the notice of Railway Board in March 2013; their reply has not been received (July 2013).

4.4 South Western Railway: *Idling of asset and non-realization of anticipated savings*

Inordinate delay in commissioning of Oxygen Lancing System resulted in idling of an asset for which payment of ₹ 7.30 crore had been made and non-realization of anticipated savings of ₹15.20 crore up to July 2012

Railway Board sanctioned (April 2007) fitment of sidewall mounted Oxygen Lancing System including Carbon injector (Lancing System)⁵⁸ on three furnaces in Rail Wheel Factory, Yelahanka (RWF) at an estimated cost of ₹ 8.82 crore during augmentation of production capacity Phase-II. A continuous supply of liquid oxygen is essential for this system.

⁵⁸ The Lancing System provides benefits in the form of increase in productivity and reduction in consumption of electricity, electrodes and refractory consumption. The oxy fuel burner of the system heats up the scrap up to red-hot condition through which the oxygen can cut and melt the scrap. The carbon lost in scrap due to use of oxygen is compensated by blowing carbon into metal. This carbon also helps to generate the heat by exothermic reaction.

RWF floated a tender (July 2007) for the supply and fitment of the Lancing System. The oxygen was to be supplied through cryogenic low pressure liquid oxygen tanks. Against this tender, a single offer was received (September 2007). The tender was discharged (May 2008) in view of changes required in scope of the tender specifications mainly due to proposed installation of a liquid oxygen in-house Plant (BOOT Oxygen Plant)⁵⁹ in RWF. Fresh tender was floated (September 2008) with revised technical specification and contract⁶⁰ awarded (February 2009) to a Kolkata based firm at a cost of ₹10.34 crore. As per contract, the work was to be completed by November 2009.

Audit observed in May 2012 the following:

- As per Letter of Acceptance (LA) issued (February 2009), the contractor's offer was accepted strictly under the terms and conditions stipulated in the contract documents that included technical specifications. As per Clause 5.2.1.9 of the revised specification, the tenders were required to indicate specifically the benefits by fitting the proposed Lancing System with reference to certain parameters and minimum savings prescribed therein were to be ensured. Tender offers not meeting prescribed minimum savings were to be considered as unsuitable. With reference to LA, the contractor communicated (April 2009) that savings after fitment of Lancing System would be ₹ 1.90 crore per annum per furnace and this figure had been based on conservative calculations whereas savings in real terms would be much higher. Thus, savings at least to such extent were to accrue after the commissioning of the Lancing System.
- The contractor supplied the Lancing Systems (2009) and payment of ₹7.30 crore was released. The Lancing System however, could not be commissioned for any furnace (December 2012).
- As per technical specifications, the capacity of Oxygen Plant set up in November 2009 was capable of producing continuous supply pressure of 12 kg/ sqcm of oxygen at the consuming points. Thus, Lancing Systems supplied by the contractor could have been made operational on all the three furnaces in November 2009. However, it could not be commissioned due to insufficient liquid oxygen supply from the Plant and the Railway Administration felt the necessity of an additional Oxygen Plant (October 2011).
- Neither did the Railway Board's sanction for capacity augmentation Plan Phase II include any provision for an additional Oxygen Plant nor had RWF sent any proposal to Railway Board (July 2012).

⁵⁹ Scope of the work required a change as existing specification for Lancing System needed revision as BOOT Oxygen Plant provides nitrogen for oxygen lancing and facilities for putting oxygen Plant and storage of gases instead of cryogenic low pressure liquid oxygen tank were necessary.

⁶⁰ Design, manufacture, supply, erection, testing and commissioning of Sidewall mounted Oxy fuel burner and Oxygen lancing with Carbon injection system in the existing three Arc Furnaces as per technical specification and with associated facilities and modifications if any required in the existing system.

Due to non-commissioning of Lancing System on three furnaces in November 2009, RWF Administration could not reap the benefit of anticipated minimum saving of ₹ 1.90 crore per annum per furnace from 01.12.2009 to 31.07.2012 totaling ₹ 15.20 crore besides idling of an asset for which payment of ₹ 7.30 crore had been made in 2009.

RWF Administration while accepting the delay in commissioning the Lancing System stated (August 2012) that delays were due to inadequate arrangement of oxygen supply. Audit observed that the specification of Lancing System was revised keeping in view the specification of the proposed Oxygen Plant. As such, the RWF Administration failed to correctly match the specific oxygen requirement for the Lancing System resulting in idling of a costly asset procured for a specific purpose besides non-realization of proposed savings, which is of recurring nature.

The matter was brought to the notice of Railway Board in March 2013; their reply has not been received (July 2013).

Chapter 5 – Stores

The Stores Department is responsible for planning, procurement of various types of stores required for operations and maintenance of trains. These include supply of spare parts, components, fittings, sub-assemblies to production units, maintenance and manufacturing workshops. The Department is also responsible for total inventory management of all stores, their purchasing and distribution to consignees. Besides this, Stores Department also carries out disposal of scrap items through public auction and tenders (selected items).

The Stores Department at Railway Board is represented by Member Mechanical. However, Additional Member (Railway Stores) is the functional head of the Department and he is assisted by various Executive Directors and Directors. At the Zonal levels, Controller of Stores is the principal head of the Department who is assisted by Chief Material Managers and Deputy Chief Material Managers. The Division is headed by Senior Divisional Marketing Manager reporting to Divisional Railway Manager.

The total expenditure of the Stores Department during the year 2011-12 was ₹ 14,001 crore. During the year, apart from regular audit of vouchers and tenders etc., 466 offices of the Stores Department were inspected.

This chapter includes a Thematic Audit conducted across Zonal Railways on procurement of items under Proprietary Articles Certificate (PAC) over Indian Railways. In this theme, Audit has highlighted the deficiencies on the part of Zonal Railways/ Production Units in procurement of the PAC items which also cover the safety and vital items. Audit also commented on the variation of prices across Zones in procurement of these items.

5.1 Procurement of PAC items in Indian Railways

Executive Summary

Stores procured for Railway's operation include the items purchased under Proprietary Article Certificate (PAC). These items are required to be purchased from a specified firm on single tender basis and include safety and vital items and also emergency purchases. Considering the high risk involved in procurement of PAC items, Zonal Railways/ Production Units were advised by Railway Board (May 1982) to carefully evaluate the merits of each item before issuing a certificate regarding proprietary articles. The vendors should be empanelled by Research Designs Standards Organization (RDSO), Chittaranjan Locomotive Works (CLW) and Diesel Locomotive Works (DLW) of Indian Railways.

A Thematic Audit was conducted during the year 2012-13 covering the period from 2007-08 to 2011-12 to assess the adequacy of the system of procurement of PAC items and utilization thereof by Zonal Railways/ Production Units.

The audit revealed that basic documentation for certifying items as PAC items were not maintained. It also indicated that no effort had been made by the certifying authority to examine the existence of acceptable substitutes. Audit observed a large number of variations in prices across Zones leading to extra expenditure in procurement. Zonal Railways/ Production Units failed to comply with the Railway Board's directives regarding publication of rates, holding meetings for exchanging information. Requisite steps were not taken for development of additional vendors. The audit also revealed delays in receipt of material even after extended delivery periods dates. Even in emergency purchases, delivery dates were extended and materials were received belatedly.

5.1.1 Introduction

Stores play a very important role in Railway's operations, maintenance and in-house production activities. Stores also include proprietary articles⁶¹, which are required to be purchased from a specified firm on single tender basis. These stores also include safety and vital items and also emergency purchases. Appropriate officer of the consuming department of the concerned Railway is required to issue Proprietary Article Certificate (PAC) during the procurement of proprietary articles. The vendors of PAC items should be empanelled by Research, Design and Standards Organization (RDSO), Chittaranjan Locomotive Works (CLW), and Diesel Locomotive Works (DLW).

⁶¹ Proprietary articles are the articles for which some person/firm have exclusive right to manufacture or sell.

Proprietary certificate is to be issued in the proforma as prescribed in Railway Board's Circular of May 1982 and signed by the appropriate officer of the consuming department of the concerned Railway.

5.1.2 Audit Objectives

Audit focus has been on the adequacy of procedure adopted for procurement of PAC items and issuance of proprietary certificates. It also examined the compliance with Railway Board's directives/ instructions issues with regard to the procurement of PAC items on part of Zonal Railways/ Production Units.

5.1.3 Scope and Period of Audit

Audit has examined (August/ September 2012) the procurement of stock and non-stock⁶² items through Proprietary Article Certificates. Audit covered five *per cent* of Purchase Orders (POs) issued for stock PAC items and two *per cent* of POs issued for non-stock items subject to a maximum of 25 POs issued during the period of 2007-08 to 2011-12.

In Indian Railways, procurement of store items (stock/ non-stock) are required to be made by quoting the price ledger (PL) number for each item. Material Management Information System (MMIS) implemented over Indian Railways envisaged adopting of a unique PL number for a particular item. However, the criteria used for adoption of PL numbers were not similar across the Zonal Railways. In the absence of unified/unique PL numbers, audit could not conduct a proper comparative study with regard to rates quoted for procurement of PAC items across all Zones. Comparative study was possible only in respect of six items procured by five Zonal Railways⁶³ where unified PL numbers were adopted. This limited the scope of the Audit.

5.1.4 Audit Findings

5.1.4.1 Documentation for treating item as PAC

In Indian Railways, proprietary articles are procured after issue of proprietary article certificate. For issuance of proprietary certificates, Railway Board issued a prescribed proforma vide its letter dated May 1982. In the certificate, the consuming department of the concerned Railway is required to certify that

- (a) No other make/brand will be suitable;
- (b) The firm is the only firm who is manufacturing/ stocking these items;
- (c) Similar article is not manufactured or sold by any other firm which could be used in lieu.

The Railway Administration was directed to indicate whether the certificate was issued under item (a) or (c).

⁶² Stock items are items which are frequently and regularly required and whose unit cost justifies incurring inventory carrying cost associated with these items and these are kept in the custody of the Stores Department. All items other than 'stock' items are called 'Non-stock' items

⁶³ CR, NCR, SECR, SWR and WCR

Railway Board in its above directives (May 1982) also advised that consuming department should carefully evaluate the merits before issuing certificate for the proprietary articles. They should satisfy themselves before indenting proprietary articles that no acceptable substitutes are available.

Audit revealed that proprietary articles certificates were issued as 'A' or 'C' certificate on the basis of the above directives. 'C' certificate was issued for items where it was possible to certify that 'similar article' is not manufactured or sold by any other firm which could be used in lieu. 'A' certificate was issued for the items for which such certificate could not be issued. These practices are contrary to Rule 154 of General Financial Rules (2005). These rules prescribe that while issuing certificate regarding proprietary articles, only certification that 'no other make or model is acceptable' and the reasons thereof are required. Also, the certificate is required to be provided before procuring items from a single source under Single Tender System.

Audit reviewed 239 POs files pertaining to the review period and the following was observed -

- No documentation was available on record to treat the items as a PAC item except the PAC certificate in the PO file;
- The basis on which the item has been treated as PAC under 'A' or 'C' certificate was not available on record;
- There was no indication in the file to conclude that the list of vendors empanelled by RDSO was gone through before issue of the certificate. Specific reasons for choosing a particular vendor were also not recorded;
- PAC items were procured through Open/ Limited Tender System also. This by itself is contrary to what the consuming department had certified during procurement of PAC items. Review of 130 items procured in the same financial year over five Zonal Railways (NFR, SR, SER, SWR and WR) and ICF revealed that in 86 cases, rates of single tender purchases of the same items were higher than purchases made through open/limited tenders. This resulted in excess expenditure of ₹ 0.72 crore. This indicates that purchases were categorized as PAC without proper checking of records.

In view of the above findings, it may be concluded that the manner of issuance of the certificate is questionable. It also indicates that no effort was made by the certifying authority to examine the existence of acceptable substitutes. There is thus, no assurance that a transparent system of procurement was followed for the items purchased through the PAC system.

5.1.4.2 Purchase of PAC items

Procurement of PAC items made through single tender involves high risk perception due to lack of competition in ensuring reasonableness of rates and the process of selection of vendors. The following Table shows procurement of PAC items in 17 Zonal Railways and three production units (DLW, CLW and ICF) over the period from 2007-08 to 2011-12.

Table 5.1

| Year | Total Procurement | | Procurement of PAC items | | Percentage of PAC item procured | |
|--------------|-------------------|--------------------|--------------------------|--------------------|---------------------------------|--------------------|
| | No. of Pos | Value (₹ in crore) | No. of Pos | Value (₹ in crore) | No. of Pos | Value (₹ in crore) |
| 2007-08 | 77605 | 11277.35 | 4195 | 223.47 | 5.41 | 1.98 |
| 2008-09 | 88365 | 18116.37 | 5183 | 415.53 | 5.87 | 2.29 |
| 2009-10 | 94688 | 16650.34 | 5293 | 302.00 | 5.59 | 1.81 |
| 2010-11 | 88009 | 15655.25 | 5126 | 459.91 | 5.82 | 2.94 |
| 2011-12 | 87549 | 20461.73 | 5590 | 485.48 | 6.38 | 2.37 |
| Total | 436216 | 82161.04 | 25387 | 1886.39 | 5.82* | 2.30* |

*Represents percentage of total PAC items to total Procurement.

From the above Table, it was seen that PAC items constituted on an average 2.30 per cent (₹ 1886.39 crore) of total value of items procured (₹ 82160.06 crore) during the period from 2007-08 to 2011-12.

Audit examined the type of items purchased through PAC. Results are given in the Table below:

Table 5.2

| | Number | Value (₹ in crore) | Percentage | |
|-----------------------------|--------|--------------------|------------|-------|
| | | | Number | Value |
| Total stock by PAC | 12180 | 1215.32 | - | - |
| Safety | 933 | 417.79 | 7.66 | 34.37 |
| Vital | 1689 | 110.15 | 13.87 | 9.06 |
| Other than safety and vital | 9558 | 687.38 | 78.47 | 56.56 |
| Emergency purchase | 75 | 12.39 | 0.62 | 1.02 |

From the above Table, it can be seen that procurement of 'other than safety and vital items' constituted about 57 per cent (₹687.38 crore) of the total stock purchases. This indicates an area of concern as purchase of PAC items needs to be curtailed. Further, PAC purchase is being resorted to for areas where open tenders could be called for.

5.1.4.3 Procurement of PAC items under emergency purchases

Railway Board vide its order dated April 2008 directed that PAC purchases on emergency cases require proper justification.

Test-check of 378 POs of stock PAC items pertaining to all Zonal Railways and three Production Units (DLW, CLW and ICF) revealed that 32 Pos were related to emergency purchase. A review of these 32 POs revealed the following:

Table 5.3

| Railway | Cases where POs were issued after 30 days from indent date | | Cases where material received after 60 days from indent date | | Time taken from date of receipt to date of utilization (days) |
|--------------|--|------------------------|--|------------------------|---|
| | No of POs | Range of delay in days | No of POs | Range of delay in days | |
| CR | 3 | 53 to 203 | 4 | 67 to 833 | 17 to 169 |
| ECR | 3 | 121 to 638 | 3 | 270 to 284 | 60 to 374 |
| NFR | 2 | 77 to 106 | 2 | 260 to 348 | 0 to 98 |
| SR | 8 | 43 to 257 | 10 | 72 to 526 | 7 to 249 |
| SECR | 2 | 48 to 100 | 2 | 126 to 139 | 20 to 387 |
| SWR | 4 | 35 to 91 | 3 | 65 to 174 | 3 to 131 |
| WCR | 2 | 95 to 107 | 1 | 170 | 18 |
| ICF | 2 | 147 to 268 | 2 | 148 to 275 | Not available |
| Total | 26 | | 27 | | |

- 26 POs were issued 30 days after the date of indent. Out of these, 13 POs were issued three to six months from the date of indent and five POs were issued six to 12 months from the date of indent. Moreover, one PO was issued (ECR) after 21 months (638 days) from the date of indent.
- In these emergency cases, materials were also received belatedly. In 27 cases, material was received after 60 days from the date of indent. Out of which, in six cases, items were received after one year of indent date.
- Time taken to utilize these emergency items also indicated that emergency purchase was not justifiable in these cases. In 11 cases, received materials were utilized after 30 days of receipt and in two cases; consuming department of ECR and SECR took more than one year to utilize the received materials.

Audit also observed that in four cases of CR (two) and SR (two), extension of delivery date was granted (45, 201, 203 and 285 days) even though the indents were placed under emergency category.

Thus, the delay in placement of POs, receipt of material and utilization of received materials defeated the very purpose of indenting PAC items in emergency cases. It further indicated that emergency purchase was not warranted in some of the cases.

5.1.4.4 Delay/ short receipt of Stores involving Advance payment

As per Railway Board's order of July 2008, Zonal Railways can make advance payment against proforma invoice with finance concurrence. Review of POs issued for PAC items over Zonal Railways involving 100 per cent advance payment revealed the following:

Table 5.4

(₹ in lakh)

| Railway/PU | No. of Items | Value | Delay in receipt (days) |
|--------------|--------------|--------------------|-------------------------|
| CR | 2 | 65.98 | 28 to 270 |
| ECoR | 33 | 35.38 | 19 to 259 |
| NCR | 2 | 8.69 | 134 to 455 |
| NFR | 12 | 87.58 | 30 to 256 |
| NWR | 7 | 343.05 | 68 to 255 |
| SCR | 2 | 91.65 | 21 to 312 |
| SECR | 1 | 1.57 | 51 |
| ICF | 5 | 9.47 | 19 to 92 |
| CLW | 3 | 94.26 | 36 to 603 |
| DLW | 2 | 66.83 | 30 to 131 |
| Total | 69 | 804.46 | |
| | | ₹8.04 crore | |

From the above Table, it can be seen that in ten Railways/ Production Units, POs were issued with advance payment (₹8.04 crore) for 69 PAC items. These items were received with delays ranging between 19 to 603 days from the initial scheduled date of delivery.

- In 60 cases (87 per cent), delay in receipt of material was more than 60 days.
- In 10 cases, material was received after 180 days of scheduled delivery date.
- In two cases, there were delays of more than a year to deliver the material.

Audit also noticed cases (nine) of short supply of materials where advance payment was made. Details are tabulated as under:

Table 5.5

(₹ in lakh)

| Railway/PU | No. of Cases | Advance Payment | Outstanding due to short supply |
|--------------|--------------|-------------------|---------------------------------|
| CR | 1 | 12.89 | 1.40 |
| NFR | 5 | 26.23 | 26.23 |
| SECR | 1 | 24.51 | 3.50 |
| CLW | 1 | 51.48 | 7.95 |
| DLW | 1 | 2.04 | 2.04 |
| Total | 9 | 117.15 | 41.12 |
| | | ₹ in crore | 0.41 |

From the above Table, it is seen that material worth ₹ 0.41 crore was pending with the supplier (till March 2012) for periods ranging between 7 to 57 months. On this being pointed out by Audit, Central Railway Administration

agreed to recover the outstanding amount of ₹ 1.40 lakh. There was no response from the other Zones.

Thus, delay/short receipt of material as per scheduled delivery period led to blocking of funds with the supplier.

5.1.4.5 Promoting transparency in procurement of PAC items

For uniformity of rates for procurement of PAC items and to avoid quotation of different rates to different Railways by the same firm, Railway Board directed (November 1985 and March 1987) Zonal Railways/ Productions units that

- PAC items purchased should be published in Railways Stores Bulletin/ Indian Trade Journal once in every six months.
- There should be a quarterly meeting of Railways where information regarding firms approved during the previous quarter for various items should be exchanged.

Audit, however, observed that that with the exception of NCR, none of the Railways/Production Units had taken action for publication of rates in Trade Journals. Further, quarterly meetings were not held regularly by the Railways. Only in NCR and WCR, these meetings were held as and when required.

Non-compliance of these directives caused procurement of similar PAC items at different rates in different Railways. Examination of procurement of similar items in the same financial year among Railways/ Production Units revealed the following:

- For comparison of rates over Zonal Railways, 39 items procured during 2007-08 to 2011-12 by CR were selected out of the sample selection of 171 stock items. However, comparison could not be made on an all-India basis for all 39 items due to absence of unified Priced Ledger (PL) numbers adopted over Zonal Railways/ Productions Units. Thus, comparison was limited to six items with unified PL number adopted by five Zonal Railways (CR, NCR, SECR, SWR and WCR).
- The comparison revealed that rates of four items were higher in NCR and WCR resulting in extra expenditure of ₹0.03 crore. Rates of two items were higher in CR in comparison to the rates in SECR and SWR causing extra expenditure of ₹0.42 crore.
- Audit also observed that in respect of other six items, where different PL number was adopted for the same item, rates were higher in four Railways (SECR, SR, SCR and NFR) than the rates in CR resulting in extra expenditure of ₹ 2.05 crore.
- On SER, WR and ICF, ten PAC items were purchased through PAC. These items were purchased through PAC despite availability of additional RDSO approved vendors.

Thus, even a very limited comparison conducted by Audit by taking a sample of 39 stock items indicated that prices of PAC items varied across Zones, resulting in excess expenditure.

5.1.4.6 Vendor Development Cell and Vendor rating

Procurement of stores on proprietary basis completely eliminates competition and could lead to higher prices. Considering these facts, Railway Board advised (September 1999) Zonal Railways/ Production Units

- (i) To establish Vendor Development Cell to develop suitable vendor firms and to carry out vendor rating for assessing the technical and financial capability among the firms at the time of finalization of tender.
- (ii) A quality file should be maintained containing the basic information of description, specification, approved sources, records of quality and delivery performance of the sources and other relevant information.

During examination of records of Zonal Railways/ Production units by Audit revealed that-

- The Vendor development cell was not established by Zonal Railways/ Production units with the exception of three Zonal Railways (ECR, NER, WCR) and two Production Units (ICF and DLW);
- A Vendor rating system was available only in WCR, ICF, DLW and RDSO whereas in other Zonal Railways/ Production units, the same was not adopted;
- The requisite quality file was not maintained in Zonal Railways. However, in WCR, ICF and DLW the quality file was maintained. No records in this regard were, however, made available to Audit by NR;
- On Metro Railway/ Kolkata, 24 PAC items were procured (January 2011) by single tender system from a firm which also supplied similar items earlier. Rate quoted in respect of two items were much higher (56 per cent and 341 per cent) than the last purchase rate (December 2007) of the same firm. Audit observed that no offer was received in response to the open tender invited (November 2010) for procurement of these items. As Metro Railway could not develop alternative source for procurement of these items, they were forced to purchase from the single available vendor at higher rates.

Lack of adequate effort to develop new vendors resulted in dependency on the existing vendor for procurement of PAC items. This led to monopoly of a number of existing vendors and deprived the Railways of the possibility of obtaining lower rates.

5.1.5 Conclusions

Considering the high risk involved in procurement of items under proprietary certificate through single tender, Zonal Railways/ Productions units were advised by Railway Board (May 1982) to carefully evaluate the merits of

items before signing such a certificate. However, the basic documentation for certifying an item as a PAC item was not maintained. Further, it was observed that some PAC items were being procured through open/ limited tender.

Zonal Railways/ Productions units failed to comply with the Board's directives regarding publication of rates, holding meeting for exchanging information. Requisite steps were not taken for development of more vendors. This led to monopoly of existing vendors and procurement of items on higher rates. Audit also noticed significant lead time was involved in issue of POs and receipt of PAC materials in emergency cases.

The matter was brought to the notice of Railway Board in May 2013; their reply has not been received (July 2013).

(Vijaya Moorthy)

New Delhi

Deputy Comptroller and Auditor General

Dated:

Countersigned

(Shashi Kant Sharma)

New Delhi

Comptroller and Auditor General of India

Dated:

Annexure 1
(Para 2.1.5.1 and 2.1.5.3)

List of routes by which the originating traffic of that Zone was regularly carried and charged

| Railway | Name of the route | | Distance (in Kms.) | | | Rates from booking point to destination (Rs. Per KM/ Ton) | | | Since when carried by longer route | Reasons for carriage by longer route | Whether any action was taken to remove the impediments in shorter route |
|----------------------------|---|--|--------------------|---------------|------------|---|-------------------|-------------------|------------------------------------|--|--|
| | by which the traffic was carried | by which the freight is charged | carried route | charged route | Difference | by rail | by road | Difference | | | |
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 |
| Central (total 39 routes) | Pune | PVR | 464.00 | 190.00 | 274.00 | 463.00 | 979.00 | 516.00 | 2007 | Over saturation of shorter route | No |
| | BPQ, ET | Kurudwadi-KNW-MKP | 3426.00 | 2977.00 | 449.00 | 2121.00 | 7361.00 | 5240.00 | | | |
| | Ballharshah- Itarsi | Latur Road-Nagpur | 2230.00 | 1449.00 | 781.00 | 1677.00 | 4615.00 | 2938.00 | | | |
| | Ballharshah- Itarsi | Latur Road-Nagpur | 2705.00 | 1980.00 | 725.00 | 1874.00 | 5812.00 | 3938.00 | | | |
| | Latur Road | Daund-Khandwa | 2358.00 | 2208.00 | 150.00 | 2235.00 | 4880.00 | 2645.00 | | | |
| Eastern (total 1 route) | Via JTL-SNT | Via UDL-SNT | 273 to 1466 | 215 to 1405 | 28 to 61 | 424.55 to 1681.34 | 849.10 to 3362.68 | 424.55 to 1681.34 | 9 years to 10 years | Non-availability of direct approach line in UDL-SNT section | Yes, Andal-Sainathia-BG bypass line direct connection from quadruple line to branch line (2.565 km) has been sanctioned in 2012-13, doubling of Tinpahar-Bhagalpur sub-section under Sahibganj-Kiul section has been sanctioned. |
| Northern (total 4 routes) | Sanahwal-Tughlakabad Palwal-Mundra Port Cargo Complex | Sanahwal-Hisar Jn-Mundra Port Cargo Complex | 1529.00 | 1330.00 | 199.00 | 1216.00 | 2141.87 | 925.87 | Mar-10 | 1. Shortage of crew in NWR, 2 Paucity of diesel locomotives, 3. Longer route is fully electrified | Electrification survey sanction in 2012-13 |
| | Sanahwal-Tughlakabad Palwal-Mundra Port Cargo Complex | Sanahwal-Rewari-Pune Jn-Mundra Port R&D Yard/Mundra Port Cargo complex | 1529.00 | 1376.00 | 153.00 | 1216.00 | 2215.36 | 999.36 | Mar-06 | | Identified for Electrification(Vision 2020) |
| | Kol Kapura Jn-Tugalakabad-Palwal-Pune | Kol kapura Jn-Bhatinda Jn-Palanpur Jn-PUNE | 1894.00 | 1760.00 | 134.00 | 1378.50 | 2834.35 | 1455.85 | 2008-09 | | Not Known in Northern Railway, as the section pertains to North Western Railway. North Western Railway did not made any proposal. |
| | Kol Kapura Jn-Tugalakabad-Palwal-Mathura Jn-Pune Jn | Kol kapura Jn-Bhatinda Jn-Palanpur Jn-Pune Jn | 2161.00 | 2039.00 | 122.00 | 1495.40 | 3283.66 | 1788.26 | 2008-09 | | |
| Southern (total 48 Routes) | MVTS-RU-WHM | MVTS-OML-DPJ-DMM-WHM | 1884.00 | 1713.00 | 171.00 | 1632.17 | 4773.00 | 3140.83 | Jan-97 | Shorter route via Omalur Dharmapuri has steep raising gradient of 1 in 70, inadequate Super Elevation and sharp deep cure of 5 degrees/ 6 degres | Section now pertains to South Western Railway. The existing gradient requires operation of three coupled locos in the section, which is not possible as the bridge structure and super structure would not permit the load of three engines. |
| | Port of New Tuticorin Siding-Renigunta Jn-Gulbarga | Port of Tuticorin Siding-Omalur-Dharmapuri-Dharmavaram Jn-Gulbarga | 1150.00 | 883.00 | 267.00 | 1061.96 | 2466.00 | 1404.04 | | | |
| | Mecheri Road-Renigunta Jn -Rahuri | Mecheri Road-Omalur-Dharmapuri-Dharmavaram Jn-Rahuri | 1356.00 | 1182.00 | 174.00 | 1746.79 | 3624.00 | 1877.21 | | | |

| Railway | Name of the route | | Distance (in Kms.) | | | Rates from booking point to destination (Rs. Per KM/ Ton) | | | Since when carried by longer route | Reasons for carriage by longer route | Whether any action was taken to remove the impediments in shorter route |
|----------------------------------|--|---|--------------------|---------------|------------|---|---------|------------|------------------------------------|--|--|
| | by which the traffic was carried | by which the freight is charged | carried route | charged route | Difference | by rail | by road | Difference | | | |
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 |
| | SPIC Siding-Renigunta Jn-Gulbarga | SPIC Siding-Omalur-Dharmapuri-Dharmavaram Jn-Gulbarga | 1387.00 | 1216.00 | 171.00 | 1197.81 | 2892.00 | 1694.19 | | | |
| | Fertilisers and Chemicals Travancore Siding- Dharmavaram Jn-Bellary Jn | Fertilisers and Chemicals Travancore Siding-Irumpanam-Omalur-Dharmapuri-Jadchaira | 1235 | 1120 | 115 | 1217.83 | 2331 | 1113.17 | | | |
| Western (Total 17 routes) | Gandhidham-Viramgam-Annand-Godhra-Nagda-Tuglakabad | Gandhidham-Palanpur-Marwar Jn-Rewari-tuglakabad | 1313.00 | 1068.00 | 245.00 | 857.90 | 1484.90 | 627.00 | Dec-06 | Shortage of Diesel Locomotives | The electrification of the charged route i.e. GIM-BHILDI-PNU was proposed by Wsterbn Railway Administration to RB in May 2010. The same has been appeared in a blue print for Railway Electrification work prepared by RB in April 2011. |
| East Central (Total 2 routes) | Sindri-Mughalsarai-Danapur | Gaya-Patna Jn-Danapur | 628.00 | 326.00 | 302.00 | 416.10 | 1515.00 | 1098.90 | 2006 | Engine reversal | NO |
| | Pethardih Jn-Gomoh-Pradhankhunta-Mughalsarai | Patherdih-Pradhankhunta Jhajha-Simaria-Chapra Kutchheri | 733.00 | 609.00 | 124.00 | 738.60 | 2830.00 | 2091.40 | | Constraint over Simaria bridge | Proposal for rationalisation sent to Railway Board. |
| North Central (total 1 route) | IOC Siding, Baad-Mathura-Palwal-IOC siding, Aonla | IOC Siding, Baad-Yamuna Bridge-Tundla-IOC Siding, Aonla | 399 | 286 | 113 | 625.6 | 500.5 | 125.10 | For last 5-6 years | Due to heavy traffic in JAB-TDL section and difficult engine reversal at AGC causing detention to rolling stock. | Out of five on going works for improvement of traffic i.e. removal of congestion etc. one work namely doubling between JAB and TDL had been completed on 11-04-2011. |
| North Estern (Total - 15 Routes) | Basti-Renigunta Jn | Ayodhya-Faizabad | 3192 | 2384 | 808 | 1582 | 3895 | 2313 | More than 10 years | Operational problems | NO |
| | Kashipur - Lumding Jn | Moradabad--Barauni | 2364.00 | 1557.00 | 807.00 | 1621.90 | 4295.00 | 2673.10 | | | |
| | Chhalesar-Singwal | Barabanki | 3013 | 2289 | 724 | 1685.1 | 3950 | 2264.9 | | | |
| | Rudrapur city- Rangiya Jn | Sitapur Cantt-Gorakhpur Cantt | 2099.00 | 1524.00 | 575.00 | 1152.60 | 4245.00 | 3092.40 | | | |
| | Gorakhpur-Patna | Ayodhya-Mughalsarai | 688 | 510 | 178 | 345.4 | 1425 | 1079.6 | | | |

| Railway | Name of the route | | Distance (in Kms.) | | | Rates from booking point to destination (Rs. Per KM/ Ton) | | | Since when carried by longer route | Reasons for carriage by longer route | Whether any action was taken to remove the impediments in shorter route |
|---------------------------------|---|---|--------------------|---------------|------------|---|--------------------|--------------------|------------------------------------|---|---|
| | by which the traffic was carried | by which the freight is charged | carried route | charged route | Difference | by rail | by road | Difference | | | |
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 |
| South Central (total 3 routes) | Warangal-Krishna Canal Junction-Nallapadu-Nandyal-Dhone | Kazipet-Moula Ali-Saithafalmandi-Gadwal-Dhone | 608 to 1060 | 549 to 904 | 131 to 157 | 617.40 to 989.90 | 1383.30 to 2150.64 | 741.10 to 1262.74 | Apr-98 | Single line non-electrified and non-availability of standard loop lines. | No |
| | Warangal-Krishna Canal Junction-gudur-Renigunta | | 1182 to 1309 | 904 to 1038 | 193 to 405 | 1057.80 to 1210.10 | 1994.04 to 2617.83 | 783.94 to 1517.73 | | | |
| | Warangal-Vijayawada-Guntur-Miryalguda | Kaziper-Pagidipalli-Bininagar-Nadikude | 612.00 | 287.00 | 325.00 | 566.10 to 588.80 | 754.29 | 165.49 to 188.19 | Prior to Jan 2000 | Non-availability of direct approach and junction facilities at Bininagar Jn. Steel gradient requiring banker and change of traction involved. | No |
| | Via Renigunta | Gooty - Dharmavaram | 518 to 1078 | 326 to 787 | 131 to 361 | 479.79 to 1011.90 | 707.31 to 1934.01 | 208.41 to 1109.01 | Apr-09 | Raising gradient of 1 in 100 for a distance of 11 km requiring banker or double locos | Action has been initiated. Electrification of Gooty-Dharmavaram Junction was sanctioned in 2010-11 and entrusted to RVNL for execution. |
| South Eastern (total 15 routes) | Hindusthan Steel Plant Ltd. Siding. | HSPG to SNAG via Jharsuguda-Bilaspur | 1755.00 | 1225.00 | 530.00 | 2844.88 to 1857.52 | 5689.76 to 3715.04 | 2844.88 to 1857.52 | Since 2009 | Change of traction and single line section beyond Jharsuguda of Jharsuguda-Sambalpur section, the train take more time via Jharsuguda despite the distance being less | No action initiated |
| | Rourkela(HSPG)-Sanat Nagar Goods Complex (SNAG) via Nimpura-Bhadrak | | 1822 | 1435 | 387 | 2844.88 to 1896.38 | 5689.76 to 3793.66 | 2844.88 to 1896.38 | | | |
| | HSPG-Korukkupet (goods) (KOKG) via Nimpura-Bhadrak | HSPG to KOKG via Jharsuguda-Sambalpur | 1046.00 | 660.00 | 386.00 | 1682.95 to 1138.83 | 3365.90 to 2277.66 | 1682.95 to 1138.83 | Since 2009 | | |
| | HSPG-Vishakapatnam New Goods Complex, Madras (VNCW) via Nimpura-Bhadrak | HSPG to VNCW via Jharsuguda-Sambalpur | 2131.00 | 1769.00 | 362.00 | 3231.80 to 2041.63 | 6463.60 to 4083.26 | 3231.80 to 2041.63 | Since 2011-12 | | |

| Railway | Name of the route | | Distance (in Kms.) | | | Rates from booking point to destination (Rs. Per KM/ Ton) | | | Since when carried by longer route | Reasons for carriage by longer route | Whether any action was taken to remove the impediments in shorter route |
|--|--|--|--------------------|---------------|------------|---|--------------------|-------------------|------------------------------------|--|---|
| | by which the traffic was carried | by which the freight is charged | carried route | charged route | Difference | by rail | by road | Difference | | | |
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 |
| | Rajarappa Washery to Vishakapatnam Steel Plant siding via Chandil-Rajarappa Washery-Muri-Nimpura-Bhadrak | Rajarappa Washery to Vishakapatnam Steel Plant siding via Chandil-Jharsuguda-Sambalpur | 1058.00 | 949.00 | 109.00 | 1402.51 to 970.83 | 2805.02 to 1941.66 | 1402.51 to 970.83 | Since 2009 | | |
| South Western (total 2 routes) | Ranajitpura to Kundremukh Iron Ore Co. Siding via Madagao | Ranajitpura to Kundremukh Iron Ore Co. Siding via Arsikere Jn | 888.00 | 661.00 | 227.00 | 985.00 | 1300.00 | 315.00 | Apr-07 | Due to restrictions in movement of number of trains in Ghat section between Hassan (HAS)-Mangalore (MAQ) | No work taken up in the Ghat section. Also the request for re-rationalisation of the longer route via Madagao (MAO) was rejected by Rly Board and instructed the Rly Admn to carry the traffic via Arsikere which is shorter route. |
| | Yeshwantnagar to Kundremukh Iron Ore Co. siding via Madagao | Yeshwantnagar to Kundremukh Iron Ore Co.Siding via Arsikere | 872.00 | 709.00 | 163.00 | 960.00 | 1365.00 | 405.00 | Apr-07 | | |
| South East Central (Total - 40 routes) | AQX | NKJ | 1956 | 1845 | 111.00 | 2035.80 | 5600.00 | 3564.20 | Jan-09 | Operational constraint due to single line between Anuppur-Chulha. | Doubling work between Salka Road-Khongsara sanctioned in 2004-05 of Bilaspur-Anuppur section is in progress for improving traffic via Newkatni Jn. |
| | RVH | IB | 497 | 390 | 107.00 | 480.60 | 900.00 | 419.40 | | | |
| | Himgir | Barwala | 1886 | 1513 | 373.00 | 1654.20 | 2600.00 | 945.80 | | | |
| | Kirodimalnagar | Mandi Govindgarh | 1897 | 1532 | 365.00 | 1985.00 | 3000.00 | 1015.00 | | | |
| | Bhilai Steel Plant siding | Mandi Govindgarh | 1641 | 1530 | 111.00 | 1778.90 | 3100.00 | 1321.10 | | | |
| 12 Zonal Rlys | 187 Routes | | | | | | | | | | Proposal made for rationalisation for 43 routes, No proposal made for rationalisation - 141 routes (75%) |

Note

- In Central Railway, traffic in in 39 routes are carried through the longer route.
- In Southern Railway, traffic in 48 routes are carried through the longer route
- In Western Railway, traffic in 17 routes are carried through longer route.
- In North Eastern Railway, traffic in 15 routes are carried through longer route
- In South Eastern Railway, traffic in 15 routes are carried through the longer route.
- In South East Central Railway, traffic in 40 routes are carried through the longer route.

Although traffic in a number of routes are carried through the longer routes over the above mentioned Zonal Railways, in Annexure, only 4 to 5 routes where the difference is the maximum between the carried route and the charged route are taken. In addition, one route of each Zonal Railway is also taken for calculating the distance range between the maximum additional distance and the minimum additional distance of that particular Zonal Railway. For Micro Audit, only 187 routes over the period 2009-10 to 2010-11, where the distance difference in the charged (shorter route) and the actual carried route (longer route) is more than 100 kms were test-checked. Figures of this Annexure are extracted from Annexure I and Annexure VII (for Total no. of routes) of Zonal Railways.

For South Eastern Railway the road freight is calculated on the basis of twice the rate of rail freight, because in most of the cases it was noticed that the road freight was almost double that of the rail freight in most of the Zonal Railways.

Annexure II
(Para 2.1.5.2-i)

Statement showing 1 to 5 selected stations of each Zonal Railway where the traffic is carried by the longer route and the freight is charged by the shorter route

| Railway | Name of the selected stations | Five selected stations of each Zonal Railway where the traffic is carried by the longer route and the freight is charged by the shorter route covering extra distance of ____ kms. to ____ kms | Loss of revenue due to short collection of freight (Rs. in crore) |
|--------------------|--|---|--|
| <i>1</i> | <i>2</i> | <i>3</i> | <i>4</i> |
| Central | Kurudwadi, Pamdharpur, Kolhapur Gurmarket, Sangli | 150 to 952 | 18.19 |
| Eastern | MJP, SLJ, SBG | 113 to 163 | 6.87 |
| Northern | Sanehwal, Kotkapura, Mukatsar, Rampuraphul, Gangsar Jaito | 122 to 199 | 6.29 |
| Southern | Mecheri Road, FACT siding/ Irumpanam & Kalamaserry, Karaikal Port Siding, Milavittan, SPIC Siding and Port of New Tuticorin Siding | 67 to 267 | 9.71 |
| Western | Reliance Rail Terminus, Kanalus, Kandla Port, GandhidhamMundra Port Cargo complex, Pipavav Port siding | 163 to 245 | 87.00 |
| East Central | SNFC/ Sindri | 225 to 302 | 2.49 |
| East Coast | PRPL, PMIP | 7 kms | 0.14 |
| North Central | IOCG, MJAC, KBR | 33 to 113 | 5.03 |
| North Eastern | BST, KP, GD, RUPC, BV | 178 to 808 | 11.00 |
| Northeast Frontier | AZA, NGC, JID, TXOT, CGF | 26 to 52 | 4.49 |
| North Western | Laxmi Cement siding, Banas | 306 kms | 1.68 |
| South Central | Ramagundam, Mancherial, Kalamallah, Jutru, Sedam | 131 to 405 | 35.74 |
| South Eastern | HSPG, UCSD, TWS, BSCS, RWGR | 109 to 530 | 46.30 |
| South Western | RNJP, MRH, YTG, SLU, SGWF | 124 to 227 | 28.16 |
| South East Central | Bhilai, Kirodimal Nagar, Gevra Road, Belpahar, Himgir | 107 to 458 | 159.65 |
| Total | | | 422.74 |

Details of this Annexure are extracted from Annexure VII and write-ups of the Zonal Railways

**Annexure III
(Para 2.1.5.2-ii)**

Detail of sections where traffic was carried via longer routes due non-availability of direct approach line requiring engine reversal

| Railway | Name of the route | | Distance (in kms.) | | | Whether it was feasible to construct direct approach line | Cost of hauling a goods train per km (figure in Rupees) | Excess expenditure incurred due to carriage of trains via longer route (Rs. in crore) |
|---------------|--|--|--------------------|---------------|------------|--|---|---|
| | by which the traffic was carried | by which the freight is charged | carried route | charged route | Difference | | | |
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 |
| Eastern | via Jhapater Dhal-Sainthia Jn. | via Andal Jn-Sainthia Jn | 273 to 1466 | 215 to 1405 | 28 to 61 | Yes | 2477.68 | 4.92 |
| Western | Dahisara-Vakaner-Viramgam | Maliya Miyana-Viramgam | 181.02 | 143.02 | 38 | Yes | 816.76 | 2.27 |
| East Central | Sindri-Mughalsarai - Danapur | GAYA-Patna Jn-Danapur | 628.00 | 326.00 | 302.00 | No. However, after completion of RRI work at Patna, movement of traffic Ex-Sindri-Danapur is under consideration via Jhajha-Patna. | 1082.42 | 0.46 |
| | Sindri-Mughalsarai-Ara Jn | GAYA-Patna Jn-Ara | 588.00 | 363.00 | 225.00 | | | |
| East Coast | Talcher-Rajath Garh-Nergudi Jn-Cuttack-Paradeep | Talcher-Rajath Garh-Barang-Cuttack-Paradeep | 192.70 | 192.10 | 0.60 | No | 1231.68 | 0.22 |
| North Central | Indian Oil corporation siding, Baad, Mathura, Palwal, Indian Oil corporation siding, Banthra | Indian Oil corporation siding, Baad, Yamuna Bridge, Tundla, Palwal, Indian Oil corporation siding, Banthra | 465 | 370 | 95 | Yes via Baad-Bhainsa | 535.82 | 0.41 |
| | Indian Oil corporation siding, Baad, Mathura, Palwal, Indian Oil corporation siding, Aonla | Indian Oil corporation siding, Baad, Yamuna Bridge, Tundla, Indian Oil corporation siding, Aonla | 399 | 286 | 113 | Yes via Baad-Bhainsa | | |

| Railway | Name of the route | | Distance (in kms.) | | | Whether it was feasible to construct direct approach line | Cost of hauling a goods train per km (figure in Rupees) | Excess expenditure incurred due to carriage of trains via longer route (Rs. in crore) |
|--------------------|---|---|--------------------|---------------|------------|---|---|---|
| | by which the traffic was carried | by which the freight is charged | carried route | charged route | Difference | | | |
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 |
| North Eastern | Gonda Jn-Futuha | Ayodhya-Mughalsarai Jn | 733 | 506 | 227 | Not feasible due to less traffic | 1158.12 | 0.28 |
| | Basti-Renigunta Jn | Ayodhya-Faizabad Jn | 3192 | 2384 | 808 | | | |
| | Basti-Royapuram | Ayodhya-Faizabad Jn | 2513 | 2263 | 250 | | | |
| | Gorakhpur-Patna Jn | Ayodhya-Mughalsarai Jn | 688 | 510 | 178 | | | |
| Northeast Frontier | Azara -Golapara Town-New Bongaigaon Jn | Azara-Kamakhya Jn-Rangiya Jn-New Bongaigaon Jn Azara-Goalpara Town-New Bongaigaon Jn | 192 | 160 | 32 | Not technically feasible as the junction station is situated at upstream of the normal flow line of the traffic and accordingly there is no engine reversal facility at Kamakhya station. | Not applicable | |
| South Central | Warangal - Vijawada Jn-Nallapadu - Chityala | Kazipet Jn-Pagidipalli - Bibinagar Jn-Chityala | 612 | 287 | 325 | Yes | 1023.37 | 0.24 |
| Total | 13 | | | | | Yes-4, No-9 | | 8.80 |

Rs.8.80 crore

Note: Figures of Col.8 (Cost of hauling a goods train per km) are adopted as per Col.24 of Statement 15 of Indian Railway Annual Statistical Statement
Figures of this Annexure are extracted from Annexure II of the Zonal Railways

Annexure IV

(Para 2.1.5.2-iii)

Detail of sections where traffic was carried via longer routes due non-electrification of shorter routes requiring change of traction

| Railway | No. of route | Name of the route | | Distance (in Kms.) | | | Average number of trains carried by long route per day | Cost of hauling a goods train per km (figure in Rupees) | Excess expenditure incurred due to carriage of trains via longer route (Rupees in crore) [Col.7*Col.8*365*Col9] |
|---------------|--------------|---|--|--------------------|---------------|------------|--|---|---|
| | | by which the traffic was carried | by which the freight is charged | carried route | charged route | Difference | | | |
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 |
| Eastern | 1 | via Jhapater Dhal-Sainthia Jn. | via Andal Jn-Sainthia Jn | 258 | 187 | 71 | 0.74 | 2477.68 | 4.75 |
| | | | | | | | | | 4.75 |
| Northern | 4 | SNL-TKD-PWL-MTJ-MDPT/MDCC | SNL-RE-PNU-MDPT/MDCC | 1529 | 1376 | 153 | 0.05 | 1072.02 | 0.30 |
| | | SNL-TKD-PWL-MTJ-MDPT/MDCC | SNL-HSR-MTD-BLDI-MDPT/MDCCDPT/MDCC | 1529 | 1330 | 199 | 0.31 | 1072.02 | 2.41 |
| | | KKP-TKD-PWL-MTJ-PUNE | KKP-BTI-PNU-PUNE | 1894 | 1760 | 134 | 0.04 | 1072.02 | 0.21 |
| | | KKP-TKD-PWL-MTJ-MRJ | KKP-BTI-PNU-MRJ | 2161 | 2039 | 122 | 0.04 | 1072.02 | 0.19 |
| | | | | | | | | | 3.11 |
| Western | 1 | Gandhidham-Viramgam-Annand-Godhra Nagda-Tuglakabad | Gandhidham-Palanpur-Marwar Jn-Rewari-Tuglakabad | 1313 | 1068 | 245 | 6 | 816.76 | 43.82 |
| | | | | | | | | | 43.82 |
| East Coast | 1 | VZP-Bhadrak-Kharagpur-Bokaro Steel City | VZP-Titagarh-Sambalpur-Jharsuguda Jn--Bokaro Steel City | 1012 | 937 | 75 | 0.16 | 1231.68 | 0.54 |
| | | | | | | | | | 0.54 |
| South Central | 40 | GODAHAVARI KHANI NO. 1 COLLIERY-VIJAYAWADA JN-RENIGUNTA JN-MYSORE CEMENTS SIDING S/B AMMASANDRA | GODAHAVARI KHANI NO. 1 COLLIERY-GADWAL-GOOTY JN-DHARMAVARA JN-MYSORE CEMENTS SIDING S/B AMMASANDRA | 1182 | 964 | 218 | 0.02 | 1023.37 | 0.16 |
| | | GODAHAVARI KHANI NO. 1 COLLIERY-VIJAYAWADA JN-NANDYAL-BOTHTRA SHIPPING AND SERVICES AND GUPTA TRADING CO. | GODAHAVARI KHANI NO. 1 COLLIERY-GADWAL-GUNTAKAL JN-BOTHTRA SHIPPING AND SERVICES AND GUPTA TRADING CO. | 799 | 642 | 157 | 0.02 | 1023.37 | 0.12 |
| | | GODAHAVARI KHANI NO. 1 COLLIERY-VIJAYAWADA JN-NANDYAL-BELLARY CANTT. | GODAHAVARI KHANI NO. 1 COLLIERY-GADWAL-GUNTAKAL JN-BELLARY CANTT. | 817 | 660 | 157 | 0.02 | 1023.37 | 0.12 |
| | | GODAHAVARI KHANI NO. 1 COLLIERY-VIJAYAWADA JN-NANDYAL-DAROJI | GODAHAVARI KHANI NO. 1 COLLIERY-GADWAL-GUNTAKAL JN-DAROJI | 838 | 682 | 156 | 0.05 | 1023.37 | 0.29 |
| | | GODAHAVARI KHANI NO. 1 COLLIERY-VIJAYAWADA JN-NANDYAL-DHARMAVARA JN-DODBALLAPUR | GODAHAVARI KHANI NO. 1 COLLIERY-GADWAL-GOOTY JN-DHARMAVARA JN-DODBALLAPUR | 980 | 823 | 157 | 0 | 1023.37 | 0.00 |
| | | GODAHAVARI KHANI NO. 1 COLLIERY-VIJAYAWADA JN-NANDYAL-HAGARI | GODAHAVARI KHANI NO. 1 COLLIERY-GADWAL-GUNTAKAL JN-HAGARI | 798 | 641 | 157 | 0.02 | 1023.37 | 0.12 |

| Railway | No. of route | Name of the route | | Distance (in Kms.) | | | Average number of trains carried by long route per day | Cost of hauling a goods train per km (figure in Rupees) | Excess expenditure incurred due to carriage of trains via longer route (Rupees in crore) [Col.7*Col.8*365*Col9] |
|---------|--------------|---|---|--------------------|---------------|------------|--|---|---|
| | | by which the traffic was carried | by which the freight is charged | carried route | charged route | Difference | | | |
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 |
| | | GODAHAVARI KHANI NO. 1 COLLIERY-VIJAYAWADA JN-NANDYAL-KUMARAPATNAM POLYFIBERS SIDING S/B HARIHAR | GODAHAVARI KHANI NO. 1 COLLIERY-GADWAL-GUNTAKAL JN-KUMARAPATNAM POLYFIBERS SIDING S/B HARIHAR | 1060 | 904 | 156 | 0.01 | 1023.37 | 0.06 |
| | | GODAHAVARI KHANI NO. 1 COLLIERY-VIJAYAWADA JN-RENIGUNTA JN-JTKUMARAPATNAM POLYFIBERS SIDING S/B HARIHAR | GODAHAVARI KHANI NO. 1 COLLIERY-GADWAL-GUNTAKAL JN-KUMARAPATNAM POLYFIBERS SIDING S/B HARIHAR | 1309 | 904 | 405 | 0.01 | 1023.37 | 0.15 |
| | | GODAHAVARI KHANI NO. 1 COLLIERY-VIJAYAWADA JN-NANDYAL-M/S BHARATHI CEMENTS CORPORATION LIMITED | GODAHAVARI KHANI NO. 1 COLLIERY-GADWAL-GOOTY JN-M/S BHARATHI CEMENTS CORPORATION LIMITED | 877 | 720 | 157 | 0.02 | 1023.37 | 0.12 |
| | | GODAHAVARI KHANI NO. 1 COLLIERY-VIJAYAWADA JN-NANDYAL-BMM ISPAT LTD SIDING | GODAHAVARI KHANI NO. 1 COLLIERY-GADWAL-GUNTAKAL JN-BMM ISPAT LTD SIDING | 901 | 744 | 157 | 0 | 1023.37 | 0.00 |
| | | GODAHAVARI KHANI NO. 1 COLLIERY-VIJAYAWADA JN-NANDYAL-MALKAPURAM | GODAHAVARI KHANI NO. 1 COLLIERY-GADWAL-MALKAPURAM | 680 | 549 | 131 | 0.07 | 1023.37 | 0.34 |
| | | GODAHAVARI KHANI NO. 1 COLLIERY-VIJAYAWADA JN-RENIGUNTA JN-MYSORE NEW GOODS TERMINAL | GODAHAVARI KHANI NO. 1 COLLIERY-GADWAL-GOOTY JN-DHARMAVARA JN-MYSORE NEW GOODS TERMINAL | 1200 | 1007 | 193 | 0.01 | 1023.37 | 0.07 |
| | | GODAHAVARI KHANI NO. 1 COLLIERY-VIJAYAWADA JN-NANDYAL-M/S PENNA CEMENTS INDUSTRIES LTD S/B JUTURU | GODAHAVARI KHANI NO. 1 COLLIERY-GADWAL-GOOTY JN-M/S PENNA CEMENTS INDUSTRIES LTD S/B JUTURU | 802 | 645 | 157 | 0.09 | 1023.37 | 0.53 |
| | | GODAHAVARI KHANI NO. 1 COLLIERY-VIJAYAWADA JN-NANDYAL-ZUARI CEMENTS LIMITED SIDING | GODAHAVARI KHANI NO. 1 COLLIERY-GADWAL-GOOTY JN-ZUARI CEMENTS LIMITED SIDING | 871 | 714 | 157 | 0.01 | 1023.37 | 0.06 |
| | | GODAHAVARI KHANI NO. 1 COLLIERY-VIJAYAWADA JN-NANDYAL-ULTRA TECH CEMENT LTD | GODAHAVARI KHANI NO. 1 COLLIERY-GADWAL-GOOTY JN-ULTRA TECH CEMENT LTD | 798 | 644 | 154 | 0.12 | 1023.37 | 0.69 |

| Railway | No. of route | Name of the route | | Distance (in Kms.) | | | Average number of trains carried by long route per day | Cost of hauling a goods train per km (figure in Rupees) | Excess expenditure incurred due to carriage of trains via longer route (Rupees in crore) [Col.7*Col.8*365*Col9] |
|---------|--------------|--|---|--------------------|---------------|------------|--|---|---|
| | | by which the traffic was carried | by which the freight is charged | carried route | charged route | Difference | | | |
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 |
| | | LOW TEMPERATURE CARBONISATION PLANT COLLIERY SIDING-VIJAYAWADA JN-RENIGUNTA JN-KATPADI JN-MYSORE CEMENTS SIDING S/B AMMASANDRA | LOW TEMPERATURE CARBONISATION PLANT COLLIERY SIDING-GADWAL-GOOTY JN-DHARMAVARA JN-MYSORE CEMENTS SIDING S/B AMMASANDRA | 1186 | 968 | 218 | 0 | 1023.37 | 0.00 |
| | | LOW TEMPERATURE CARBONISATION PLANT COLLIERY SIDING-VIJAYAWADA JN-NANDYAL-BOTHRA SHIPPING AND SERVICES AND GUPTA TRADING CO. | LOW TEMPERATURE CARBONISATION PLANT COLLIERY SIDING-GADWAL-GUNTAKAL JN-BOTHRA SHIPPING AND SERVICES AND GUPTA TRADING CO. | 803 | 646 | 157 | 0.01 | 1023.37 | 0.06 |
| | | LOW TEMPERATURE CARBONISATION PLANT COLLIERY SIDING-VIJAYAWADA JN-NANDYAL-BELLARY CANTT. | LOW TEMPERATURE CARBONISATION PLANT COLLIERY SIDING-GADWAL-GUNTAKAL JN-BELLARY CANTT. | 821 | 664 | 157 | 0.01 | 1023.37 | 0.06 |
| | | LOW TEMPERATURE CARBONISATION PLANT COLLIERY SIDING-VIJAYAWADA JN-NALLAPADU-CHITYALA | LOW TEMPERATURE CARBONISATION PLANT COLLIERY SIDING-BIBINAGAR JN-CHITYALA | 611 | 287 | 324 | 0.02 | 1023.37 | 0.24 |
| | | LOW TEMPERATURE CARBONISATION PLANT COLLIERY SIDING-VIJAYAWADA JN-NANDYAL-DAROJI | LOW TEMPERATURE CARBONISATION PLANT COLLIERY SIDING-GADWAL-GUNTAKAL JN-DAROJI | 842 | 686 | 156 | 0.02 | 1023.37 | 0.12 |
| | | LOW TEMPERATURE CARBONISATION PLANT COLLIERY SIDING-VIJAYAWADA JN-NANDYAL-DODBALLAPUR | LOW TEMPERATURE CARBONISATION PLANT COLLIERY SIDING-GADWAL-GOOTY JN-DHARMAVARA JN-DODBALLAPUR | 984 | 827 | 157 | 0.02 | 1023.37 | 0.12 |
| | | LOW TEMPERATURE CARBONISATION PLANT COLLIERY SIDING-VIJAYAWADA JN-NANDYAL-BAY-HAGARI | LOW TEMPERATURE CARBONISATION PLANT COLLIERY SIDING-GADWAL-GUNTAKAL JN-HAGARI | 802 | 645 | 157 | 0 | 1023.37 | 0.00 |
| | | LOW TEMPERATURE CARBONISATION PLANT COLLIERY SIDING-VIJAYAWADA JN-NANDYAL-M/S BHARATHI CEMENTS CORPORATION LIMITED | LOW TEMPERATURE CARBONISATION PLANT COLLIERY SIDING-Bibinagar Jn.-GADWAL-M/S BHARATHI CEMENTS CORPORATION LIMITED | 881 | 724 | 157 | 0 | 1023.37 | 0.00 |
| | | LOW TEMPERATURE CARBONISATION PLANT COLLIERY SIDING-VIJAYAWADA JN-NANDYAL-BMM ISPAT LTD SIDING | LOW TEMPERATURE CARBONISATION PLANT COLLIERY SIDING-GADWAL-GUNTAKAL JN-BMM ISPAT LTD SIDING | 905 | 748 | 157 | 0.03 | 1023.37 | 0.18 |

| Railway | No. of route | Name of the route | | Distance (in Kms.) | | | Average number of trains carried by long route per day | Cost of hauling a goods train per km (figure in Rupees) | Excess expenditure incurred due to carriage of trains via longer route (Rupees in crore) [Col.7*Col.8*365*Col9] |
|---------|--------------|---|--|--------------------|---------------|------------|--|---|---|
| | | by which the traffic was carried | by which the freight is charged | carried route | charged route | Difference | | | |
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 |
| | | LOW TEMPERATURE CARBONISATION PLANT COLLIERY SIDING-VIJAYAWADA JN-NANDYAL-MALKAPURAM | LOW TEMPERATURE CARBONISATION PLANT COLLIERY SIDING-GADWAL-MALKAPURAM | 684 | 553 | 131 | 0 | 1023.37 | 0.00 |
| | | LOW TEMPERATURE CARBONISATION PLANT COLLIERY SIDING-VIJAYAWADA JN-RENIGUNTA JN-MYSORE NEW GOODS TERMINAL | LOW TEMPERATURE CARBONISATION PLANT COLLIERY SIDING-GADWAL-GOOTY JN-DHARMAVARA JN-MYSORE NEW GOODS TERMINAL | 1204 | 1011 | 193 | 0.01 | 1023.37 | 0.07 |
| | | LOW TEMPERATURE CARBONISATION PLANT COLLIERY SIDING-VIJAYAWADA JN-NANDYAL-M/S PENNA CEMENTS INDUSTRIES LTD S/B JUTURU | LOW TEMPERATURE CARBONISATION PLANT COLLIERY SIDING-GADWAL-GOOTY JN-M/S PENNA CEMENTS INDUSTRIES LTD S/B JUTURU | 806 | 649 | 157 | 0 | 1023.37 | 0.00 |
| | | LOW TEMPERATURE CARBONISATION PLANT COLLIERY SIDING-VIJAYAWADA JN-NANDYAL-MUNIRABAD | LOW TEMPERATURE CARBONISATION PLANT COLLIERY SIDING-GADWAL-GUNTAKAL JN-MUNIRABAD | 887 | 730 | 157 | 0.02 | 1023.37 | 0.12 |
| | | LOW TEMPERATURE CARBONISATION PLANT COLLIERY SIDING-VIJAYAWADA JN-RENIGUNTA JN-KATPADI JN-Nanajangud Town | LOW TEMPERATURE CARBONISATION PLANT COLLIERY SIDING-GADWAL-GOOTY JN-DHARMAVARA JN-Nanajangud Town | 1233 | 1038 | 195 | 0 | 1023.37 | 0.00 |
| | | LOW TEMPERATURE CARBONISATION PLANT COLLIERY SIDING-VIJAYAWADA JN-NANDYAL-RAYALCHERUVU | LOW TEMPERATURE CARBONISATION PLANT COLLIERY SIDING-GADWAL-GOOTY JN-RAYALCHERUVU | 776 | 619 | 157 | 0.01 | 1023.37 | 0.06 |
| | | LOW TEMPERATURE CARBONISATION PLANT COLLIERY SIDING-VIJAYAWADA JN-NANDYAL-MOO-RAYALASEEMA THERMAL POWERPLANT AND SIDING | LOW TEMPERATURE CARBONISATION PLANT COLLIERY SIDING-Bibinagar Jn.-GADWAL-MOO-RAYALASEEMA THERMAL POWERPLANT AND SIDING | 859 | 703 | 156 | 0 | 1023.37 | 0.00 |
| | | LOW TEMPERATURE CARBONISATION PLANT COLLIERY SIDING-VIJAYAWADA JN-NANDYAL-ULTRA TECH CEMENT LTD | LOW TEMPERATURE CARBONISATION PLANT COLLIERY SIDING-Bibinagar Jn.-GADWAL-ULTRA TECH CEMENT LTD | 802 | 645 | 157 | 0 | 1023.37 | 0.00 |
| | | INDIA CEMENTS LIMITED SIDING-RENIGUNTA JN-MYSORE NEW GOODS TERMINAL | INDIA CEMENTS LIMITED SIDING-GOOTY JN-DHARMAVARA JN-MYSORE NEW GOODS TERMINAL | 674 | 526 | 148 | 0.03 | 1023.37 | 0.17 |

| Railway | No. of route | Name of the route | | Distance (in Kms.) | | | Average number of trains carried by long route per day | Cost of hauling a goods train per km (figure in Rupees) | Excess expenditure incurred due to carriage of trains via longer route (Rupees in crore) [Col.7*Col.8*365*Col9] |
|---------------|--------------|--|---|--------------------|---------------|------------|--|---|---|
| | | by which the traffic was carried | by which the freight is charged | carried route | charged route | Difference | | | |
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 |
| | | INDIA CEMENTS LIMITED SIDING-RENIGUNTA JN-WHITEFIELD SATELLITE GOODS TERMINAL | INDIA CEMENTS LIMITED SIDING-GOOTY JN-DHARMAVARA JN-WHITEFIELD SATELLITE GOODS TERMINAL | 518 | 387 | 131 | 0.07 | 1023.37 | 0.34 |
| | | ULTRA TECH CEMENT LTD-RENIGUNTA JN-MYSORE NEW GOODS TERMINAL | ULTRA TECH CEMENT LTD-GOOTY JN-DHARMAVARA JN-MYSORE NEW GOODS TERMINAL | 758 | 465 | 293 | 0.02 | 1023.37 | 0.22 |
| | | ULTRA TECH CEMENT LTD-RENIGUNTA JN-MANDYA | ULTRA TECH CEMENT LTD-GOOTY JN-DHARMAVARA JN-MANDYA | 717 | 423 | 294 | 0 | 1023.37 | 0.00 |
| | | ULTRA TECH CEMENT LTD-RENIGUNTA JN-WHITEFIELD SATELLITE GOODS TERMINAL | ULTRA TECH CEMENT LTD-GOOTY JN-DHARMAVARA JN-WHITEFIELD SATELLITE GOODS TERMINAL | 603 | 326 | 277 | 0.03 | 1023.37 | 0.31 |
| | | VASAVADATTA CEMENT LTD-GOOTY JN-RENIGUNTA JN-MYSORE NEW GOODS TERMINAL | VASAVADATTA CEMENT LTD-DHARMAVARA JN-MYSORE NEW GOODS TERMINAL | 1078 | 717 | 361 | 0 | 1023.37 | 0.00 |
| | | VASAVADATTA CEMENT LTD-GOOTY JN-RENIGUNTA JN-SALEM MARKET | VASAVADATTA CEMENT LTD-DHARMAVARA JN-SALEM MARKET | 920 | 787 | 133 | 0.01 | 1023.37 | 0.05 |
| | | VASAVADATTA CEMENT LTD-GOOTY JN-RENIGUNTA JN-WHITEFIELD SATELLITE GOODS TERMINAL | VASAVADATTA CEMENT LTD-DHARMAVARA JN-WHITEFIELD SATELLITE GOODS TERMINAL | 922 | 574 | 348 | 0.01 | 1023.37 | 0.13 |
| | | | | | | | | | 5.06 |
| South Eastern | 11 | UCSD to CTC via DTV -NMP-BHC | UCSD to CTC via DTV - JSG-SBP | 683 | 324 | 359 | 0.078 | 1161.07 | 1.19 |
| | | UCSD to MCS via DTV -NMP-BHC | UCSD to MCS via DTV - JSG-SBP | 704 | 322 | 382 | 0.034 | 1161.07 | 0.55 |
| | | UCSD to JJKR via DTV -NMP-BHC | UCSD to JJKR via DTV - JSG-SBP | 611 | 372 | 239 | 0.051 | 1161.07 | 0.52 |
| | | UCSD to BHC via DTV -NMP-BHC | UCSD to BHC via DTV - JSG-SBP | 567 | 415 | 152 | 0.074 | 1161.07 | 0.48 |
| | | RWGW to VSPS via RWGR -MURI-NMP-BHC | RWGR ro VSPS via CNI-JSG-SBP | 1058 | 949 | 109 | 0.218 | 1161.07 | 1.01 |
| | | BSCS to SNAG via BKSC-BJE-NMP-BHC | BSCS to SNAG via BKSC-CNI-JSG-SBP | 1725 | 1494 | 231 | 0.008 | 1161.07 | 0.08 |

| Railway | No. of route | Name of the route | | Distance (in Kms.) | | | Average number of trains carried by long route per day | Cost of hauling a goods train per km (figure in Rupees) | Excess expenditure incurred due to carriage of trains via longer route (Rupees in crore) [Col.7*Col.8*365*Col9] |
|--------------------|--------------|--|--|--------------------|---------------|------------|--|---|---|
| | | by which the traffic was carried | by which the freight is charged | carried route | charged route | Difference | | | |
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 |
| | | BSCS to SAIN via BKSC-CNI-NMP-BHC | BSCS to SAIN via BKSC-CNI-JSG-SBP | 1752 | 1526 | 226 | 0.005 | 1161.07 | 0.05 |
| | | HSPG to SNAG via NMP-BHC | HSPG to SNAG via DTV - JSG-BSP | 1755 | 1225 | 530 | 0.068 | 1161.07 | 1.53 |
| | | HSPG to SAIT via NMP-BHC | HSPG to SAIT via JSG-SBP | 1821 | 1434 | 387 | 0.052 | 1161.07 | 0.85 |
| | | HSPG to KOKG via NMP-BHC | HSPG to KOKG via JSG-SBP | 1822 | 1435 | 387 | 0.059 | 1161.07 | 0.97 |
| | | HSPG to VNCW via NMP-BHC | HSPW to VNCW via JSG-SBP | 1046 | 660 | 386 | 0.016 | 1161.07 | 0.26 |
| | | | | | | | | | 7.47 |
| South Western | 1 | Whitefield Satellite goods Terminal (SGWF) to Tugalakabad (TKD) via Jolarpettai Jn (JTJ) | Whitefield Satellite goods Terminal (SGWF) to Tugalakabad (TKD) via Dharmavaram Jn (DMM) | 2454 | 2276 | 178 | 0.1767 | 1130.38 | 1.30 |
| | | | | | | | | | 1.30 |
| South East Central | 17 | Lajkura Open Cast Mine to Visakhapatnam Port | Raipur R-V Block Hut Sambalpur | 825 | 581 | 244 | 0.342 | 913.4 | 2.79 |
| | | Lajkura Open Cast Mine to Visakhapatnam Steel Plant Siding | Raipur R-V Block Hut Sambalpur | 833 | 589 | 244 | 0.068 | 913.4 | 0.56 |
| | | Lajkura Open Cast Mine to Damanjodi | Raipur R-V Block Hut Sambalpur | 814 | 571 | 243 | 0.096 | 913.4 | 0.78 |
| | | Lajkura Open Cast Mine to M/s-NTPC's Simhadri Thermal Power Station | Raipur R-V Block Hut Sambalpur | 850 | 606 | 244 | 0.036 | 913.4 | 0.29 |
| | | Belpahar Open Cast Mine to Visakhapatnam Port | Raipur R-V Block Hut Sambalpur | 832 | 588 | 244 | 0.619 | 913.4 | 5.04 |
| | | Belpahar Open Cast Mine to Visakhapatnam Steel Plant Siding | Raipur R-V Block Hut Sambalpur | 840 | 596 | 244 | 0.170 | 913.4 | 1.38 |
| | | Belpahar Open Cast Mine to Damanjodi | Raipur R-V Block Hut Sambalpur | 821 | 578 | 243 | 0.099 | 913.4 | 0.80 |
| | | Belphar open Cast Mine to M/s-NTPC's Simhadri Thermal Power Station | Raipur R-V Block Hut Sambalpur | 857 | 613 | 244 | 0.058 | 913.4 | 0.47 |
| | | Himgir to Visakhapatnam Port | Raipur R-V Block Hut Sambalpur | 805 | 587 | 218 | 0.156 | 913.4 | 1.13 |

| Railway | No. of route | Name of the route | | Distance (in Kms.) | | | Average number of trains carried by long route per day | Cost of hauling a goods train per km (figure in Rupees) | Excess expenditure incurred due to carriage of trains via longer route (Rupees in crore) [Col.7*Col.8*365*Col9] |
|--------------------|--------------|---|---------------------------------|--------------------|---------------|------------|--|---|---|
| | | by which the traffic was carried | by which the freight is charged | carried route | charged route | Difference | | | |
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 |
| | | Hingir to Rayagada | | 619 | 402 | 217 | 0.038 | 913.4 | 0.28 |
| | | Raipur R-V Block Hut | Sambalpur | | | | | | |
| | | Hingir to Damanjodi | | 794 | 577 | 217 | 0.082 | 913.4 | 0.59 |
| | | Raipur R-V Block Hut | Sambalpur | | | | | | |
| | | Hingir to Visakhapatnam Steel Plant Siding | | 813 | 596 | 217 | 0.044 | 913.4 | 0.32 |
| | | Raipur R-V Block Hut | Sambalpur | | | | | | |
| | | Brajrajnagar to M/s-NTPC's Simhadri Thermal Power Station | | 852 | 590 | 262 | 0.041 | 913.4 | 0.36 |
| | | Raipur R-V Block Hut | Sambalpur | | | | | | |
| | | Kirodimalnagar to Visakhapatnam Port | | 760 | 632 | 128 | 0.082 | 913.4 | 0.35 |
| | | Raipur R-V Block Hut | Sambalpur | | | | | | |
| | | Bhupadeopur to Doikallu | | 497 | 390 | 107 | 0.148 | 913.4 | 0.53 |
| | | Raipur R-V Block Hut | Sambalpur | | | | | | |
| | | Kirodimalnagar to Korukkupet Goods | | 1629 | 1403 | 226 | 0.025 | 913.4 | 0.19 |
| | | Ajni Yard (TXR) | Sambalpur | | | | | | |
| | | Kirodimalnagar to High Pressure Boiler Plant Board Gauge Siding | | 1970 | 1745 | 225 | 0.022 | 913.4 | 0.16 |
| | | Ajni Yard (TXR) | Sambalpur | | | | | | |
| Grand Total | 76 | | | | | | | | 16.01 |
| | | | | | | | | | 82.06 |

Note: Figures of Col.8 (Cost of hauling a goods train per km) are adopted as per Col.24 of Statement 15 of Indian Railway Annual Statistical Statement

Annexure-V (para 2.2.6.1-a and c)

| Parties who had not submitted requisite documents at all | | | | | | | | | | | | | (Amount in ₹) | | |
|---|-------------------------------|---|------------------------------|----------------------------|-----------------------|-------------|----------------------------------|---------------------|------------------|-------------|-------------------------------|--|-----------------------------|--|--|
| Sl.no | Name of the Zonal Railway | Name/Code Name of the Party | Period 22.5 2008 to 5.6.2009 | | | | Period (1) Dt. 6/6/09 to 31/3/12 | | | | Total from 22.5.08 to 31.3.12 | Penalty charges fallen due @ 4 times of applicable freight rates | Penalty charges outstanding | | |
| | | | No of rake | freight at class 170 / 180 | freight at class 200X | Difference | No of rake | freight without DBC | freight with DBC | Difference | | | | | |
| 1 | 1(a) | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | | |
| <i>Parties who had not submitted requisite documents at all</i> | | | | | | | | | | | | | | | |
| A | South Eastern Railway (SER) | | | | | | | | | | | | | | |
| 1. Manufacturers of iron & steel booking iron ore to their sidings - with undercharge and penalty | | | | | | | | | | | | | | | |
| 1 | | Godawari Power & Ispat Ltd | 5 | 15743530 | 37086121.17 | 21342591.17 | 3 | 9379855 | 13680818.66 | 4300963.665 | 25643555 | 203067759 | 203067759 | | |
| 2 | | M.S.P Sponge & Ferro Alloys Ltd. | 1 | 2030509 | 4837379.275 | 2806870.275 | 0 | 0 | 0 | 0 | 2806870 | 19349517 | 19349517 | | |
| 3 | | Raipur Handling & Infrasstructure (P) Ltd . | 3 | 8116448 | 20024604 | 11908156 | 0 | 0 | 0 | 0 | 11908156 | 80098416 | 80098416 | | |
| 4 | | Top worth Steels & Power Pvt. Ltd. | 11 | 37403234.15 | 89985212.82 | 52581978.67 | 6 | 20499281 | 27457831.3 | 6958550.297 | 59540529 | 469772176 | 469772176 | | |
| 5 | | Anjani Steel Ltd. | 0 | 0 | 0 | 0 | 4 | 9618358 | 42196235.35 | 32577877.35 | 32577877 | 168784941 | 168784941 | | |
| 6 | SER | Aryan Ispat & Power (P) Ltd. | 0 | 0 | 0 | 0 | 1 | 1847451 | 9552812.001 | 7705361.001 | 7705361 | 38211248 | 38211248 | | |
| 7 | | Calstar Sponge Ltd. | 0 | 0 | 0 | 0 | 3 | 4840320 | 8201945.519 | 3361625.519 | 3361626 | 32807782 | 32807782 | | |
| 8 | | Jaiswal Nicco Industries Ltd. | 0 | 0 | 0 | 0 | 2 | 6127382 | 17649336.9 | 11521954.9 | 11521955 | 70597348 | 70597348 | | |
| 9 | | Monet Ispat & Energy Ltd. | 0 | 0 | 0 | 0 | 3 | 6401102 | 13214889.83 | 6813787.829 | 6813788 | 52859559 | 52859559 | | |
| 10 | | Nacast Sponge Iron Ltd. mandhar | 0 | 0 | 0 | 0 | 1 | 3074979 | 4524172.994 | 1449193.994 | 1449194 | 18096692 | 18096692 | | |
| 11 | | SKS Ispat & power Ltd. | 0 | 0 | 0 | 0 | 1 | 3204378 | 4591744.591 | 1387366.591 | 1387367 | 18366978 | 18366978 | | |
| 12 | | Shree Bajrang Power Ispat Ltd. | 0 | 0 | 0 | 0 | 3 | 8612393 | 12374902.5 | 3762509.504 | 3762510 | 49499610 | 49499610 | | |
| 13 | | Shyam Iron & Steel Co. Ltd. | 0 | 0 | 0 | 0 | 1 | 2302667 | 10436339.36 | 8133672.358 | 8133672 | 41745357 | 41745357 | | |
| | | | 20 | | | | 28 | | | | 176612459 | 1263257383 | 1263257383 | | |
| 2. Manufacturers of iron & steel booking iron ore to terminals other than their sidings - with undercharge and penalty | | | | | | | | | | | | | | | |
| 1 | | Ankit Matel & Power Ltd | 2 | 3293199 | 7181828.817 | 3888629.817 | 7 | 10248790 | 25610681.63 | 15361891.63 | 19250521 | 131170042 | 131170042 | | |
| 2 | | Baldev Alloys Pvt. Ltd. | 1 | 3114632 | 7328916.672 | 4214284.672 | 0 | 0 | 0 | 0 | 4214285 | 29315667 | 29315667 | | |
| 3 | | Bhusan Power & Ispat Ltd. | 1 | 1703035 | 4184836.289 | 2481801.289 | 2 | 3634951 | 7174081.045 | 3539130.045 | 6020931 | 45435669 | 45435669 | | |
| 4 | | Calstar Sponge Ltd. | 7 | 13444080 | 29609580.87 | 16165500.87 | 0 | 0 | 0 | 0 | 16165501 | 118438323 | 118438323 | | |
| 5 | | Godawari Power & Ispat Ltd | 15 | 46996028 | 115281799.7 | 68285771.71 | 3 | 9011406 | 12724826.63 | 3713420.631 | 71999192 | 512026505 | 512026505 | | |
| 6 | | Jai Balaji Industries Ltd. | 1 | 1628976 | 3565338.789 | 1936362.789 | 1 | 1876348 | 6962252.742 | 5085904.742 | 7022268 | 42110366 | 42110366 | | |
| 7 | | Jharkhand Ispat (P) Ltd. | 3 | 4892096 | 10747834.7 | 5855738.704 | 0 | 0 | 0 | 0 | 5855739 | 42991339 | 42991339 | | |
| 8 | | Lal ferro Alloys Co. (P) Ltd. | 1 | 1455655 | 3294104.178 | 1838449.178 | 0 | 0 | 0 | 0 | 1838449 | 13176417 | 13176417 | | |
| 9 | | MSP Sponge Iron Ltd. | 1 | 2032959 | 4999048.406 | 2966089.406 | 1 | 2040024 | 4462094.963 | 2422070.963 | 5388160 | 37844573 | 37844573 | | |
| 10 | | Prakash Industries Pvt Ltd. | 2 | 4701419 | 11366739 | 6665319.998 | 1 | 2489911 | 7132479.479 | 4642568.479 | 11307888 | 73996874 | 73996874 | | |
| 11 | | Ramgarh Sponge Iron (P) Ltd. | 1 | 1583885 | 3810826.402 | 2226941.402 | 2 | 2891735 | 5660711.419 | 2768976.419 | 4995918 | 37886151 | 37886151 | | |
| 12 | | Rungta Mines Ltd. | 1 | 1442160 | 3263847.54 | 1821687.54 | 0 | 0 | 0 | 0 | 1821688 | 13055390 | 13055390 | | |

| Sl.no | Name of the Zonal Railway | Name/Code Name of the Party | Period 22.5 2008 to 5.6.2009 | | | | Period (1) Dt. 6/6/09 to 31/3/12 | | | | Total from 22.5.08 to 31.3.12 | Penalty charges fallen due @ 4 times of applicable freight rates | Penalty charges outstanding |
|----------|------------------------------------|---|------------------------------|----------------------------|-----------------------|-------------|----------------------------------|---------------------|------------------|--------------|-------------------------------|--|-----------------------------|
| | | | No of rake | freight at class 170 / 180 | freight at class 200X | Difference | No of rake | freight without DBC | freight with DBC | Difference | | | |
| 1 | I(a) | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 |
| 13 | | S.A.L Steel Ltd. | 1 | 8021138 | 21323675.81 | 13302537.81 | 0 | 0 | 0 | 0 | 13302538 | 85294703 | 85294703 |
| 14 | | Satyam iron & Steel Co. (P) Ltd. | 1 | 1222987 | 2498434.624 | 1275447.624 | 2 | 3966125 | 14219374.8 | 10253249.8 | 11528697 | 66871238 | 66871238 |
| 15 | | Shree Bajrang Power Ispat Ltd. | 3 | 9165005 | 22504215.21 | 13339210.21 | 1 | 3265656 | 3646945.074 | 381289.074 | 13720499 | 104604641 | 104604641 |
| 16 | | Top worth Steels & Power Pvt. Ltd. | 8 | 28132049 | 56340898.82 | 28208849.82 | 8 | 28306445 | 49045865.73 | 20739420.73 | 48948271 | 421547058 | 421547058 |
| 17 | | Anyani Steel (P) Ltd. A/c. Raigarh Ispat & Power (P) Ltd. | 0 | 0 | 0 | 0 | 1 | 2198406 | 4323512.911 | 2125106.911 | 2125107 | 17294052 | 17294052 |
| 18 | | Aryan Ispat & Power (P) Ltd. | 0 | 0 | 0 | 0 | 1 | 1990621 | 10503595.47 | 8512974.47 | 8512974 | 42014382 | 42014382 |
| 19 | | Atibir Industries Co. Ltd. | 0 | 0 | 0 | 0 | 1 | 1308933 | 1928588.368 | 619655.3676 | 619655 | 7714353 | 7714353 |
| 20 | | B.L. Seth Agro Mills Ltd | 0 | 0 | 0 | 0 | 1 | 7870159 | 8707698.467 | 837539.4669 | 837539 | 34830794 | 34830794 |
| 21 | | Bonai Industrial Co. Ltd. | 0 | 0 | 0 | 0 | 1 | 3644987 | 4912502.907 | 1267515.907 | 1267516 | 19650012 | 19650012 |
| 22 | | Bravo Sponge Iron Pvt Ltd | 0 | 0 | 0 | 0 | 1 | 1646222 | 9829558.363 | 8183336.363 | 8183336 | 39318233 | 39318233 |
| 23 | | Crest Steel & Power Ltd | 0 | 0 | 0 | 0 | 1 | 3563864 | 7736938.952 | 4173074.952 | 4173075 | 30947756 | 30947756 |
| 24 | | Gagan Ferrotech Ltd | 0 | 0 | 0 | 0 | 1 | 1435503 | 4532411.361 | 3096908.361 | 3096908 | 18129645 | 18129645 |
| 25 | | Govind Management | 0 | 0 | 0 | 0 | 1 | 954896.86 | 1710819.129 | 755922.2694 | 755922 | 6843277 | 6843277 |
| 26 | | Howrah Gases Ltd. | 0 | 0 | 0 | 0 | 1 | 1890465 | 4081721.563 | 2191256.563 | 2191257 | 16326886 | 16326886 |
| 27 | SEER | Kohinoor Steel (P) Ltd. | 0 | 0 | 0 | 0 | 1 | 933108 | 4138471.35 | 3205363.35 | 3205363 | 16553885 | 16553885 |
| 28 | | Krishna Traders | 0 | 0 | 0 | 0 | 1 | 2918208 | 3605517.666 | 687309.6656 | 687310 | 14422071 | 14422071 |
| 29 | | Raipur Handling & Infrasstructure (P) Ltd . | 0 | 0 | 0 | 0 | 1 | 3105896 | 4712777.582 | 1606881.582 | 1606882 | 18851110 | 18851110 |
| 30 | | Ramswarup Lohh Udyog | 0 | 0 | 0 | 0 | 2 | 2513909 | 8701649.583 | 6187740.583 | 6187741 | 34806598 | 34806598 |
| 31 | | Saladar Steel Power Ltd A/c API Ispat & Powertech Pvt Ltd | 0 | 0 | 0 | 0 | 1 | 3044821 | 8222903.709 | 5178082.709 | 5178083 | 32891615 | 32891615 |
| 32 | | Shanti Gopal Concast Ltd. | 0 | 0 | 0 | 0 | 2 | 7019947 | 10951673.05 | 3931726.046 | 3931726 | 43806692 | 43806692 |
| 33 | | Shyam Sel & Power Ltd. | 0 | 0 | 0 | 0 | 1 | 2030751 | 10624205.56 | 8593454.558 | 8593455 | 42496822 | 42496822 |
| 34 | | Shyam Steel & Industries Ltd | 0 | 0 | 0 | 0 | 1 | 1830637 | 8436564.35 | 6605927.35 | 6605927 | 33746257 | 33746257 |
| 35 | | Vandana Global Ltd | 0 | 0 | 0 | 0 | 1 | 3368924 | 9907811.693 | 6538887.693 | 6538888 | 39631247 | 39631247 |
| | | | 49 | | | | 49 | | | Sub Total | 317679210 | 2286040643 | 2286040643 |
| | | Total of A | 69 | | | | 77 | | | Total | 494291669 | 3549298026 | 3549298026 |
| | | | | | | | | | | | | | |
| | | | | | | | | | | | | | |
| B | East Coast Railway (ECoR) | | | | | | | | | | | | |
| 1 | ECoR | BSL | 10 | 16124920 | 36083888 | 19958968 | 0 | 0 | 0 | 0 | 19958968 | 144335552 | 144335552 |
| 2 | | Maa Mahamaya | 3 | 9273672 | 15121986 | 5848314 | 0 | 0 | 0 | 0 | 5848314 | 60487944 | 60487944 |
| 3 | | Maithan Steel | 8 | 10391632 | 23348416 | 12956784 | 0 | 0 | 0 | 0 | 12956784 | 93393664 | 93393664 |
| 4 | | MIL | 20 | 32395646 | 72474512 | 40078866 | 0 | 0 | 0 | 0 | 40078866 | 289898048 | 289898048 |

| Sl.no | Name of the Zonal Railway | Name/Code Name of the Party | Period 22.5 2008 to 5.6.2009 | | | | Period (1) Dt. 6/6/09 to 31/3/12 | | | | Total from 22.5.08 to 31.3.12 | Penalty charges fallen due @ 4 times of applicable freight rates | Penalty charges outstanding | |
|-------|---|--|--------------------------------|----------------------------|-----------------------|------------|----------------------------------|---------------------|------------------|------------|-------------------------------|--|-----------------------------|-------------------|
| | | | No of rake | freight at class 170 / 180 | freight at class 200X | Difference | No of rake | freight without DBC | freight with DBC | Difference | | | | |
| 1 | I(a) | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | |
| 5 | ECoR | MISL | 23 | 28685326 | 64417258 | 35731932 | 0 | 0 | 0 | 0 | 35731932 | 257669032 | 257669032 | |
| 6 | | NINL | 17 | 19498218 | 47354384 | 27856166 | 0 | 0 | 0 | 0 | 27856166 | 189417536 | 189417536 | |
| 7 | | Rashmi Metallik | 1 | 1654900 | 3645720 | 1990820 | 0 | 0 | 0 | 0 | 1990820 | 14582880 | 14582880 | |
| 8 | | Rashmi Sponge | 4 | 12568026 | 31760780 | 19200754 | 0 | 0 | 0 | 0 | 19200754 | 127043120 | 127043120 | |
| 9 | | Rathi Udyog | 1 | 2161174 | 3253484 | 1092310 | 0 | 0 | 0 | 0 | 1092310 | 13013936 | 13013936 | |
| 10 | | Surya Sponge | 2 | 2909090 | 6699286 | 3790196 | 0 | 0 | 0 | 0 | 3790196 | 26797144 | 26797144 | |
| 11 | | Bonai Industries Ltd., VPTG | 0 | 0 | 0 | 0 | 5 | 18877070 | 27282290 | 8405220 | 8405220 | 109129160 | 109129160 | |
| 12 | | Essels Mining & Industries Ltd. | 0 | 0 | 0 | 0 | 1 | 3775414 | 5456458 | 1681044 | 1681044 | 21825832 | 21825832 | |
| 13 | | Rungta Son's Ltd., MGPV | 0 | 0 | 0 | 0 | 3 | 11326242 | 16369374 | 5043132 | 5043132 | 65477496 | 65477496 | |
| 14 | | Bonai Industries Ltd., MGPV | 0 | 0 | 0 | 0 | 1 | 3775414 | 5456458 | 1681044 | 1681044 | 21825832 | 21825832 | |
| 15 | | Rungta Son's Ltd., PPTG | 0 | 0 | 0 | 0 | 1 | 3028676 | 7399740 | 4371064 | 4371064 | 29598960 | 29598960 | |
| | | | Total of B | 89 | | | | 11 | | | TOTAL | 189686614 | 1464496136 | 1464496136 |
| C | | South Western Railway (SWR) | | | | | | | | | | | | |
| | | 2. Manufacturers of Iron and Steel booking iron ore to terminals other than their sidings | | | | | | | | | | | | |
| 1 | | | Aparantha Iron & Steel Pvt Ltd | 3 | 4819445 | 12756744 | 7937299 | 3 | 5259468 | 16714726 | 11455258 | 19392557 | 117885880 | 117885880 |
| 2 | | Dankuni Steels | 0 | 0 | 0 | 0 | 5 | 19966603 | 25105503 | 5138900 | 5138900 | 100422012 | 100422012 | |
| 3 | | Essar Steel | 0 | 0 | 0 | 0 | 1 | 3913470 | 6285270 | 2371800 | 2371800 | 25141080 | 25141080 | |
| 4 | SWR | Gopani Iron & Power Ltd | 1 | 3413811 | 9036558 | 5622747 | 0 | 0 | 0 | 0 | 5622747 | 36146232 | 36146232 | |
| 5 | | Ispat Industries | 0 | 0 | 0 | 0 | 6 | 27195059 | 37472859 | 10277800 | 10277800 | 149891436 | 149891436 | |
| 6 | | Jindal Saw Ltd | 0 | 0 | 0 | 0 | 1 | 6647589 | 10482589 | 3835000 | 3835000 | 41930356 | 41930356 | |
| 7 | | Kamachi Sponge & Power Coporation Ltd | 0 | 0 | 0 | 0 | 8 | 19524657 | 38636623 | 19111966 | 19111966 | 154546492 | 154546492 | |
| 8 | | SBQ Steels | 0 | 0 | 0 | 0 | 6 | 13405414 | 22686267 | 9280853 | 9280853 | 90745068 | 90745068 | |
| 9 | | Sesa Industries | 0 | 0 | 0 | 0 | 2 | 2877784 | 9779722 | 6901938 | 6901938 | 39118888 | 39118888 | |
| 10 | | Tata Maettalics Ltd | 0 | 0 | 0 | 0 | 8 | 18534826 | 29493491 | 10958665 | 10958665 | 117973964 | 117973964 | |
| 11 | | V.S.Ltd & sons | 0 | 0 | 0 | 0 | 2 | 891402 | 3188411 | 2297009 | 2297009 | 12753644 | 12753644 | |
| | | Total of C | 4 | | | | 42 | | | | 95189235 | 886555052 | 886555052 | |
| | 3. Manufacturers of Iron Pellets | | | | | | | | | | | | | |
| 1 | SWR | BMM Ispat/Danapur | 0 | 0 | 0 | 0 | 167 | 199266450 | 1230377303 | 1031110853 | 1031110853 | 4921509212 | 4921509212 | |
| | | Total of C | 4 | | | | 209 | | | | 1126300088 | 5808064264 | 5808064264 | |
| | | Total of A,B & C | 162 | | | | 297 | | | | 1810278371 | 10821858426 | 10821858426 | |

| Sl.no | Name of the Zonal Railway | Name/Code Name of the Party | Period 22.5 2008 to 5.6.2009 | | | | Period (1) Dt. 6/6/09 to 31/3/12 | | | | Total from 22.5.08 to 31.3.12 | Penalty charges fallen due @ 4 times of applicable freight rates | Penalty charges outstanding |
|--|--------------------------------------|---|------------------------------|----------------------------|-----------------------|-------------|----------------------------------|---------------------|------------------|-------------|-------------------------------|--|-----------------------------|
| | | | No of rake | freight at class 170 / 180 | freight at class 200X | Difference | No of rake | freight without DBC | freight with DBC | Difference | | | |
| 1 | I(a) | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 |
| Parties who had not submitted requisite documents at all and submission of inaccurate/mis-leading Affidavits and Forwarding Notes with undercharges and penalty (Amount in Rs.) | | | | | | | | | | | | | |
| A | South Eastern Railway (SER) | | | | | | | | | | | | |
| 1 Manufacturers of iron & steel booking iron ore to their sidings who did not submit requisite documents at all - with undercharges and penalty | | | | | | | | | | | | | |
| 1 | | GSAL India Ltd | 2 | 7648651 | 18277077.63 | 10628426.63 | 0 | 0 | 0 | 0 | 10628427 | 73108310.5 | 73108310.5 |
| 2 | | Godawari Power & Ispat Ltd | 18 | 57134372 | 133161904.5 | 76027532.54 | 42 | 131199359 | 220411320.5 | 89211962 | 165239494 | 1414292900 | 1414292900 |
| 3 | | Khaitan Sponge & Infrastructure Pvt. Ltd. | 1 | 3046827 | 7296487.155 | 4249660.155 | 1 | 3052198 | 9910264.589 | 6858067 | 11107727 | 68827006.97 | 68827006.97 |
| 4 | | Raipur Handling & Infrastucture (P) Ltd . | 2 | 5408121 | 13602580.68 | 8194459.675 | 0 | 0 | 0 | 0 | 8194460 | 54410322.7 | 54410322.7 |
| 5 | SER | Shree Nakoda Ispat Ltd. | 1 | 2765125 | 7016401.094 | 4251276.094 | 0 | 0 | 0 | 0 | 4251276 | 28065604.38 | 28065604.38 |
| 6 | | Top worth Steels & Power Pvt. Ltd. | 1 | 3459883 | 8220587.964 | 4760704.964 | 2 | 6813904 | 11070172.6 | 4256269 | 9016974 | 77163042.27 | 77163042.27 |
| 7 | | BPSL | 0 | 0 | 0 | 0 | 2 | 3603645 | 7790825.547 | 4187181 | 4187181 | 31163302.19 | 31163302.19 |
| 8 | | Bhusan Steel Ltd | 0 | 0 | 0 | 0 | 17 | 35296324 | 146336383.5 | 111040059 | 111040059 | 585345534 | 585345534 |
| 9 | | GR Minerals and Industries Ltd | 0 | 0 | 0 | 0 | 1 | 3013463 | 3353664.222 | 340201 | 340201 | 13414656.89 | 13414656.89 |
| 10 | | Jaiswal Nicco Industries Ltd. | 0 | 0 | 0 | 0 | 3 | 8856325 | 12814042.96 | 3957718 | 3957718 | 51256171.83 | 51256171.83 |
| 11 | | Jharkhand Ispat & Pvt. Ltd. | 0 | 0 | 0 | 0 | 1 | 1233626 | 2502453.242 | 1268827 | 1268827 | 10009812.97 | 10009812.97 |
| 12 | | Kalinga Materials Ltd | 0 | 0 | 0 | 0 | 1 | 3014985 | 4013236.399 | 998251 | 998251 | 16052945.59 | 16052945.59 |
| 13 | | LMJ International Ltd | 0 | 0 | 0 | 0 | 1 | 2360692 | 4147696.593 | 1787005 | 1787005 | 16590786.37 | 16590786.37 |
| 14 | | Monet Ispat & Energy Ltd. | 0 | 0 | 0 | 0 | 2 | 4290706 | 8800929.028 | 4510223 | 4510223 | 35203716.11 | 35203716.11 |
| 15 | | Nacast Sponge Iron Ltd. mandhar | 0 | 0 | 0 | 0 | 1 | 3143487 | 4608637.49 | 1465150 | 1465150 | 18434549.96 | 18434549.96 |
| 16 | | Shree Bajrang Power Ispat Ltd. | 0 | 0 | 0 | 0 | 2 | 6268664 | 12327629.4 | 6058965 | 6058965 | 49310517.59 | 49310517.59 |
| 17 | | Shyam Ispat India (P) Ltd. | 0 | 0 | 0 | 0 | 1 | 2236648 | 4235716.865 | 1999069 | 1999069 | 16942867.46 | 16942867.46 |
| 18 | | Shyam Steel & Industries Ltd | 0 | 0 | 0 | 0 | 2 | 3809189 | 15849371.09 | 12040182 | 12040182 | 63397484.38 | 63397484.38 |
| 19 | | Tarini Minerals (P) Ltd. | 0 | 0 | 0 | 0 | 1 | 2962681 | 7537370.987 | 4574690 | 4574690 | 30149483.95 | 30149483.95 |
| 20 | | Vaswami Industries Ltd. | 0 | 0 | 0 | 0 | 2 | 6020264 | 15617946.54 | 9597683 | 9597683 | 62471786.16 | 62471786.16 |
| | | | 25 | | | | 82 | | | | 372263562 | 2715610803 | 2715610803 |
| 2. Manufacturers of iron & steel booking iron ore to terminals other than their sidings who did not submit requisite documents at all - with undercharges & penalty | | | | | | | | | | | | | |
| 1 | | AIRAN Steel and Power Pvt. Ltd. | 2 | 4956846 | 12623277.38 | 7666431.384 | 0 | 0 | 0 | 0 | 7666431.384 | 171076393 | 171076393 |
| 2 | | Ankit Metal & Power Ltd | 1 | 1473517 | 3453618.574 | 1980101.574 | 5 | 8350498 | 30145820.79 | 21795322.79 | 23775424.36 | 13814474 | 13814474 |
| 3 | | Bikash Metal & Power Ltd. | 1 | 1550578 | 3223495.856 | 1672917.856 | 0 | 0 | 0 | 0 | 1672917.856 | 12893983 | 12893983 |
| 4 | | Brand Alloys Ltd. | 1 | 1659277 | 3706250.517 | 2046973.517 | 2 | 3511319 | 7139696.715 | 3628377.715 | 5675351.232 | 43383789 | 43383789 |
| 5 | SER | Emmar Alloys (P) Ltd. | 1 | 1019626 | 2138640.629 | 1119014.629 | 0 | 0 | 0 | 0 | 1119014.629 | 8554563 | 8554563 |
| 6 | | Gayatri Ispat Pvt Ltd. | 1 | 1708980 | 3631210.561 | 1922230.561 | 0 | 0 | 0 | 0 | 1922230.561 | 14524842 | 14524842 |
| 7 | | Jai Balaji Industries Ltd. | 2 | 3701094 | 7890525.373 | 4189431.373 | 5 | 9027973 | 17141307.4 | 8113334.399 | 12302765.77 | 100127331 | 100127331 |
| 8 | | Jharkhand Ispat & Pvt. Ltd. | 5 | 9867229 | 17439219.97 | 7571990.972 | 1 | 1149638 | 2458368.861 | 1308730.861 | 8880721.833 | 79590355 | 79590355 |
| 9 | | Kalinga Materials Ltd | 1 | 1178138 | 3069700.265 | 1891562.265 | 0 | 0 | 0 | 0 | 1891562.265 | 12278801 | 12278801 |

| Sl.no | Name of the Zonal Railway | Name/Code Name of the Party | Period 22.5 2008 to 5.6.2009 | | | | Period (1) Dt. 6/6/09 to 31/3/12 | | | | Total from 22.5.08 to 31.3.12 | Penalty charges fallen due @ 4 times of applicable freight rates | Penalty charges outstanding |
|-------|---------------------------|------------------------------------|------------------------------|----------------------------|-----------------------|-------------|----------------------------------|---------------------|------------------|-------------|-------------------------------|--|-----------------------------|
| | | | No of rake | freight at class 170 / 180 | freight at class 200X | Difference | No of rake | freight without DBC | freight with DBC | Difference | | | |
| 1 | 1(a) | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 |
| 10 | | Kohinoor Steel (P) Ltd. | 1 | 995667 | 2097492.321 | 1101825.321 | 3 | 3231951 | 11624792.44 | 8392841.439 | 9494666.759 | 54889139 | 54889139 |
| 11 | | MSP Metallics Ltd | 1 | 1939626 | 3251171.913 | 1311545.913 | 0 | 0 | 0 | 0 | 1311545.913 | 13004688 | 13004688 |
| 12 | | Monet Ispat Ltd | 1 | 995656 | 2174447.641 | 1178791.641 | 0 | 0 | 0 | 0 | 1178791.641 | 8697791 | 8697791 |
| 13 | | Nakoda Ispat A/C Bandana Global | 1 | 3441949 | 7294720.944 | 3852771.944 | 0 | 0 | 0 | 0 | 3852771.944 | 29178884 | 29178884 |
| 14 | | Prakash Industries Pvt Ltd. | 1 | 2285491 | 3991967.27 | 1706476.27 | 5 | 13173877 | 34999809.44 | 21825932.44 | 23532408.71 | 155967107 | 155967107 |
| 15 | | Ramgarh Sponge Iron (P) Ltd | 1 | 1685760 | 3747874.982 | 2062114.982 | 0 | 0 | 0 | 0 | 2062114.982 | 14991500 | 14991500 |
| 16 | | Rashmi Ispat Ltd. | 1 | 1455764 | 3431251.755 | 1975487.755 | 0 | 0 | 0 | 0 | 1975487.755 | 13725007 | 13725007 |
| 17 | | Rungta Mines Ltd. | 1 | 1549587 | 3293648.857 | 1744061.857 | 0 | 0 | 0 | 0 | 1744061.857 | 13174595 | 13174595 |
| 18 | | S.K Saragi & Co. Pvt. Ltd.(SKPL) | 8 | 25662181 | 58075460.13 | 32413279.13 | 8 | 24695148 | 31296059.08 | 6600911.081 | 39014190.21 | 357486077 | 357486077 |
| 19 | | Sen Ferro Alloys Ltd. | 1 | 1791848 | 4218473.18 | 2426625.18 | 0 | 0 | 0 | 0 | 2426625.18 | 16873893 | 16873893 |
| 20 | | Shree Bajrang Power Ispat Ltd. | 4 | 12239936 | 30341689.76 | 18101753.76 | 3 | 9719725 | 29783317.39 | 20063592.39 | 38165346.15 | 240500029 | 240500029 |
| 21 | | Shree Balaji Traders | 1 | 5230055 | 6295865.621 | 1065810.621 | 0 | 0 | 0 | 0 | 1065810.621 | 25183462 | 25183462 |
| 22 | | Shree Nakoda Ispat Ltd. | 1 | 3614750 | 7272475.336 | 3657725.336 | 0 | 0 | 0 | 0 | 3657725.336 | 29089901 | 29089901 |
| 23 | | Sivrama Sponge | 1 | 1272768 | 1781262.905 | 508494.9052 | 0 | 0 | 0 | 0 | 508494.9052 | 7125052 | 7125052 |
| 24 | | Sponge udyog Pvt Ltd | 2 | 2711890 | 6970358.534 | 4258468.534 | 0 | 0 | 0 | 0 | 4258468.534 | 27881434 | 27881434 |
| 25 | | Top worth Steels & Power Pvt. Ltd. | 6 | 21143836 | 50385082.12 | 29241246.12 | 2 | 7173003 | 16527310.15 | 9354307.15 | 38595553.27 | 267649569 | 267649569 |
| 26 | | Anjani Steel Ltd | 0 | 0 | 0 | 0 | 2 | 4497940 | 7723690.922 | 3225750.922 | 3225750.922 | 30894764 | 30894764 |
| 27 | SER | Aryan Ispat & Power (P) Ltd. | 0 | 0 | 0 | 0 | 1 | 1990325 | 10028565.06 | 8038240.06 | 8038240.06 | 40114260 | 40114260 |
| 28 | | Bhusan Steel Ltd | 0 | 0 | 0 | 0 | 3 | 5410313 | 10201586.11 | 4791273.111 | 4791273.111 | 40806344 | 40806344 |
| 29 | | Bimaldeep Minerals(P) Ltd | 0 | 0 | 0 | 0 | 1 | 1552692 | 6571798.486 | 5019106.486 | 5019106.486 | 26287194 | 26287194 |
| 30 | | Calstar Sponge Ltd | 0 | 0 | 0 | 0 | 1 | 1568026 | 3865556.292 | 2297530.292 | 2297530.292 | 15462225 | 15462225 |
| 31 | | G&A Metals (P) Ltd. | 0 | 0 | 0 | 0 | 1 | 1660037 | 3692782.306 | 2032745.306 | 2032745.306 | 14771129 | 14771129 |
| 32 | | Godawari Power & Ispat Ltd | 0 | 0 | 0 | 0 | 2 | 6462184 | 16011200.75 | 9549016.753 | 9549016.753 | 64044803 | 64044803 |
| 33 | | Jaiswal Nicco Industries Ltd. | 0 | 0 | 0 | 0 | 1 | 3136911 | 4737436.769 | 1600525.769 | 1600525.769 | 18949747 | 18949747 |
| 34 | | KIC Metalicks Ltd. | 0 | 0 | 0 | 0 | 1 | 1759232 | 7152413.763 | 5393181.763 | 5393181.763 | 28609655 | 28609655 |
| 35 | | Krishna Traders | 0 | 0 | 0 | 0 | 1 | 1599357 | 3028260.336 | 1428903.336 | 1428903.336 | 12113041 | 12113041 |
| 36 | | Lloyds Metals Engineers Ltd. | 0 | 0 | 0 | 0 | 1 | 4531210 | 8567136.572 | 4035926.572 | 4035926.572 | 34268546 | 34268546 |
| 37 | | Mark Steel Ltd. | 0 | 0 | 0 | 0 | 1 | 1257725 | 2997839.896 | 1740114.896 | 1740114.896 | 11991360 | 11991360 |
| 38 | | Neo Mateliks Ltd | 0 | 0 | 0 | 0 | 1 | 1972944 | 6923014.494 | 4950070.494 | 4950070.494 | 27692058 | 27692058 |
| 39 | | Nilachal Iron & Power Ltd | 0 | 0 | 0 | 0 | 1 | 939061 | 3899983.977 | 2960922.977 | 2960922.977 | 15599936 | 15599936 |
| 40 | | Param Industries Ltd. | 0 | 0 | 0 | 0 | 1 | 3052278 | 10292926.49 | 7240648.488 | 7240648.488 | 41171706 | 41171706 |

| Sl.no | Name of the Zonal Railway | Name/Code Name of the Party | Period 22.5 2008 to 5.6.2009 | | | | Period (1) Dt. 6/6/09 to 31/3/12 | | | | Total from 22.5.08 to 31.3.12 | Penalty charges fallen due @ 4 times of applicable freight rates | Penalty charges outstanding |
|-------|---------------------------|---|------------------------------|----------------------------|-----------------------|------------|----------------------------------|---------------------|------------------|-------------|-------------------------------|--|-----------------------------|
| | | | No of rake | freight at class 170 / 180 | freight at class 200X | Difference | No of rake | freight without DBC | freight with DBC | Difference | | | |
| 1 | I(a) | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 |
| 41 | | Prakash Industries Ltd | 0 | 0 | 0 | 0 | 1 | 2371421 | 10112113.65 | 7740692.651 | 7740692.651 | 40448455 | 40448455 |
| 42 | | Ramswarup Lohh Udyog | 0 | 0 | 0 | 0 | 5 | 7088801 | 14956932.7 | 7868131.698 | 7868131.698 | 59827731 | 59827731 |
| 43 | | Rathi steel & Power Ltd | 0 | 0 | 0 | 0 | 1 | 2173958 | 4402977.216 | 2229019.216 | 2229019.216 | 17611909 | 17611909 |
| 44 | | S.A Iron and Alloys Ltd | 0 | 0 | 0 | 0 | 1 | 3298347 | 9803991.593 | 6505644.593 | 6505644.593 | 39215966 | 39215966 |
| 45 | | SKM (under W/S & Repate allowed) | 0 | 0 | 0 | 0 | 2 | 6256332 | 8593855.279 | 2337523.279 | 2337523.279 | 34375421 | 34375421 |
| 46 | SER | Satya Ispat Pvt. Ltd. A/C Mangal Sponge & Steel Pvt. Ltd. | 0 | 0 | 0 | 0 | 1 | 2819544 | 4662724.941 | 1843180.941 | 1843180.941 | 18650900 | 18650900 |
| 47 | | Satyam iron & Steel Co. (P) Ltd. | 0 | 0 | 0 | 0 | 1 | 2047111 | 9852789.764 | 7805678.764 | 7805678.764 | 39411159 | 39411159 |
| 48 | | Shiv Shakti steel Pvt Ltd | 0 | 0 | 0 | 0 | 2 | 4412296 | 8786880.869 | 4374584.869 | 4374584.869 | 35147523 | 35147523 |
| 49 | | ShivShakti Steels Ltd. | 0 | 0 | 0 | 0 | 1 | 2318242 | 10277825.59 | 7959583.593 | 7959583.593 | 41111302 | 41111302 |
| 50 | | Shivam Iron & Steel Co. Ltd. (SIVS) | 0 | 0 | 0 | 0 | 1 | 2134317 | 9754110.408 | 7619793.408 | 7619793.408 | 39016442 | 39016442 |
| 51 | | Shree Gopal Govind Sponge Pvt. Ltd. | 0 | 0 | 0 | 0 | 1 | 2082868 | 4133865.995 | 2050997.995 | 2050997.995 | 16535464 | 16535464 |
| 52 | | Shyam Iron & Steel Co. Ltd. | 0 | 0 | 0 | 0 | 1 | 2247835 | 3035635.986 | 787800.9859 | 787800.9859 | 12142544 | 12142544 |
| 53 | | Shyam Metalics & Energy Ltd | 0 | 0 | 0 | 0 | 1 | 2233705 | 8039025.607 | 5805320.607 | 5805320.607 | 32156102 | 32156102 |
| 54 | | Shyam Sel & Power Ltd. | 0 | 0 | 0 | 0 | 1 | 1726864 | 6975788.565 | 5248924.565 | 5248924.565 | 27903154 | 27903154 |
| 55 | | Shyam Steel & Industries Ltd | 0 | 0 | 0 | 0 | 2 | 4143279 | 14543016.01 | 10399737.01 | 10399737.01 | 58172064 | 58172064 |
| 56 | | Shyamsel Ltd. | 0 | 0 | 0 | 0 | 4 | 6865804 | 14699534.97 | 7833730.974 | 7833730.974 | 58798140 | 58798140 |
| 57 | | Vikash Metal & Power Ltd. | 0 | 0 | 0 | 0 | 6 | 8066746 | 17292299.07 | 9225553.072 | 9225553.072 | 69169196 | 69169196 |
| 58 | | Vimala Infrastructure India Ltd. | 0 | 0 | 0 | 0 | 1 | 3113333 | 4738154.998 | 1624821.998 | 1624821.998 | 18952620 | 18952620 |
| | | | 47 | | | | 86 | | | | 401315161 | 2813085520 | 2813085520 |
| | | | 72 | | | | 168 | | | TOTAL | 773578723 | 5528696323 | 5528696323 |
| | | Grand Total | 234 | | | | 465 | | | | | | 16350554749 |

Annexure-VI (para 2.2.6.1-b and c)

Parties who submitted requisite documents partially

(Amount in ₹)

| Sl.no | Name of the Zonal Railway | Name/Code Name of the Party | Period 22.5 2008 to 5.6.2009 | | | | Period (1) Dt. 6/6/09 to 31/3/12 | | | | Total from 22.5.08 to 31.3.12 | Penalty charges fallen due @ 4 times of applicable freight rates | Penalty charges outstanding |
|--|--------------------------------------|--|------------------------------|----------------------------|-----------------------|-------------|----------------------------------|---------------------|------------------|-------------------|-------------------------------|--|-----------------------------|
| | | | No of rake | Freight at class 170 / 180 | Freight at class 200X | Difference | No of rake | Freight without DBC | Freight with DBC | Difference | | | |
| 1 | 1(a) | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 |
| <i>Parties who submitted requisite documents partially</i> | | | | | | | | | | | | | |
| A | South Eastern Railway (SER) | | | | | | | | | | | | |
| 1. Manufacturers of iron & steel booking iron ore to their sidings who submitted requisite documents partially - with undercharge and penalty | | | | | | | | | | | | | |
| 1 | | Bhusan Power & Ispat Ltd. | 2 | 3807147 | 9032803.445 | 5225656.445 | 12 | 22799592 | 69310208.19 | 46510616.19 | 51736272.64 | 313372047 | 313372047 |
| 2 | | Bihar Spong Iron Ltd | 63 | 58995851 | 127644542 | 68648690.95 | 75 | 63413289 | 359587690.6 | 296174401.6 | 364823092.5 | 1948928930 | 1948928930 |
| 3 | | J SPL | 321 | 624222533 | 1565591686 | 941369152.8 | 1359 | 2702386609 | 9133198734 | 6430812125 | 7372181278 | 42795161680 | 42795161680 |
| 4 | | M.S.P Steel & Power Pvt. Ltd. | 1 | 2029902 | 4836156.634 | 2806254.634 | 17 | 34178123 | 100893169.8 | 66715046.81 | 69521301.44 | 422917306 | 422917306 |
| 5 | | Monet Ispat & Energy Ltd. | 1 | 1963677 | 4937320.718 | 2973643.718 | 39 | 92477825 | 267771356.7 | 175293531.7 | 178267175.4 | 1090834710 | 1090834710 |
| 6 | | Nakoda Ispat A/C Bandana Global | 1 | 3133928 | 7597709.857 | 4463781.857 | 0 | 0 | 0 | 0 | 4463781.857 | 30390839 | 30390839 |
| 7 | SER | Shree Bajrang Power Ispat Ltd. | 1 | 3000384 | 7263779.017 | 4263395.017 | 4 | 12223123 | 17157450.99 | 4934327.986 | 9197723.003 | 97684920 | 97684920 |
| 8 | | TATA | 1220 | 920514764 | 2322775105 | 1402260341 | 2144 | 1601116682 | 10393887358 | 8792770676 | 10195031017 | 50866649853 | 50866649853 |
| 9 | | Top worth Steels & Power Pvt. Ltd. | 3 | 10398338 | 24824362.77 | 14426024.77 | 3 | 10670565 | 13081151.08 | 2410586.082 | 16836610.86 | 151622055 | 151622055 |
| 10 | | Aryan Ispat & Power (P) Ltd. | 0 | 0 | 0 | 0 | 3 | 5412353 | 21510057.82 | 16097704.82 | 16097704.82 | 86040231 | 86040231 |
| 11 | | Bandana Global (P) Ltd. | 0 | 0 | 0 | 0 | 1 | 2829378 | 3494272.873 | 664894.873 | 664894.873 | 13977091 | 13977091 |
| 12 | | Bhushan Steel Ltd. | 0 | ₹ | 0 | 0 | 1 | 2118174 | 10499713.4 | 8381539.4 | 8381539.4 | 41998854 | 41998854 |
| 13 | | Crest Steel & Power Ltd | 0 | 0 | 0 | 0 | 6 | 20644551 | 52333039.76 | 31688488.76 | 31688488.76 | 209332159 | 209332159 |
| 14 | | Electro Steel Casting Pvt. Ltd. | 0 | 0 | 0 | 0 | 4 | 8923155 | 31528185.52 | 22605030.52 | 22605030.52 | 126112742 | 126112742 |
| 15 | | G&A Metals Pvt Ltd | 0 | 0 | 0 | 0 | 1 | 1547462 | 3088271.553 | 1540809.553 | 1540809.553 | 12353086 | 12353086 |
| 16 | | G.R. Metaliks and Industries (P) Ltd. | 0 | 0 | 0 | 0 | 1 | 3170195 | 11102952.21 | 7932757.206 | 7932757.206 | 44411809 | 44411809 |
| 17 | | GR Metalick and industries Pvt Ltd. | 0 | 0 | 0 | 0 | 1 | 3054015 | 10202992.2 | 7148977.203 | 7148977.203 | 40811969 | 40811969 |
| 18 | | Gagan Ferrotech Ltd | 0 | 0 | 0 | 0 | 2 | 3776079 | 16205258.53 | 12429179.53 | 12429179.53 | 64821034 | 64821034 |
| 19 | | Godawari Power & Ispat Ltd | 0 | 0 | 0 | 0 | 2 | 6267243 | 14242395.23 | 7975152.233 | 7975152.233 | 56969581 | 56969581 |
| 20 | | Gopal Sponge And Power Ltd. | 0 | 0 | 0 | 0 | 4 | 12302215 | 33021674.52 | 20719459.52 | 20719459.52 | 132086698 | 132086698 |
| 21 | | Kalinga Metaliks Ltd. | 0 | 0 | 0 | 0 | 2 | 7546646 | 7931104.763 | 384458.7628 | 384458.7628 | 31724419 | 31724419 |
| 22 | | Kamal Sponge Steel & Power Ltd. | 0 | 0 | 0 | 0 | 2 | 8824427 | 22193494.51 | 13369067.51 | 13369067.51 | 88773978 | 88773978 |
| 23 | | Kaypee Enterprises | 0 | 0 | 0 | 0 | 2 | 6205073 | 20555921.72 | 14350848.72 | 14350848.72 | 82223687 | 82223687 |
| 24 | | Lloyds Metals & Engineers Ltd | 0 | 0 | 0 | 0 | 1 | 4577960 | 11034314.56 | 6456354.559 | 6456354.559 | 44137258 | 44137258 |
| 25 | | Monet Ispat & Iron Ltd. | 0 | 0 | 0 | 0 | 1 | 2084786 | 7445637.014 | 5360851.014 | 5360851.014 | 29782548 | 29782548 |
| 26 | | Neelachal Ispat Nigam Ltd. | 0 | 0 | 0 | 0 | 29 | 41321497 | 163915193.9 | 122593696.9 | 122593696.9 | 655660776 | 655660776 |
| 27 | | SKS Ispat & power Ltd. | 0 | 0 | 0 | 0 | 8 | 25752881 | 52874174.92 | 27121293.92 | 27121293.92 | 211496700 | 211496700 |
| 28 | | Shubh Infrastructure Ltd. A/c Gopal Sponge And | 0 | 0 | 0 | 0 | 5 | 15359525 | 24750212.44 | 9390687.444 | 9390687.444 | 99000850 | 99000850 |
| 29 | | Steel Exchange India Ltd. | 0 | 0 | 0 | 0 | 1 | 3866309 | 8185426.162 | 4319117.162 | 4319117.162 | 32741705 | 32741705 |
| 30 | | Vandana Global Ltd | 0 | 0 | 0 | 0 | 1 | 2838124 | 6049273.994 | 3211149.994 | 3211149.994 | 24197096 | 24197096 |
| | | Total of 1 | 1613 | | | | 3731 | | | Total of 1 | 18605799773 | 99846216611 | 99846216611 |

| Sl.no | Name of the Zonal Railway | Name/Code Name of the Party | Period 22.5 2008 to 5.6.2009 | | | | Period (1) Dt. 6/6/09 to 31/3/12 | | | | Total from 22.5.08 to 31.3.12 | Penalty charges fallen due @ 4 times of applicable freight rates | Penalty charges outstanding |
|--|---------------------------|-------------------------------------|------------------------------|----------------------------|-----------------------|-------------|----------------------------------|---------------------|------------------|-------------|-------------------------------|--|-----------------------------|
| | | | No of rake | Freight at class 170 / 180 | Freight at class 200X | Difference | No of rake | Freight without DBC | Freight with DBC | Difference | | | |
| 1 | 1(a) | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 |
| 2. Manufacturers of iron & steel booking iron ore to terminals other than their sidings who submitted requisite documents partially -with undercharge and penalty | | | | | | | | | | | | | |
| 1 | | Ankit Matel & Power Ltd | 11 | 16759850 | 37059128.36 | 20299278.36 | 30 | 44128694 | 107289501.1 | 63160807.14 | 83460085.5 | 577394518 | 577394518 |
| 2 | | Baldev Alloys Pvt. Ltd. | 1 | 2474924 | 7000513.338 | 4525589.338 | 0 | 0 | 0 | 0 | 4525589.338 | 28002053 | 28002053 |
| 3 | | Bandana Global (P) Ltd. | 1 | 3023501 | 7785093.304 | 4761592.304 | 0 | 0 | 0 | 0 | 4761592.304 | 31140373 | 31140373 |
| 4 | | Bhushan Power & Steel Ltd. | 3 | 5067936 | 12407735.07 | 7339799.072 | 19 | 40138009 | 148927824.7 | 108789815.7 | 116129614.7 | 645342239 | 645342239 |
| 5 | | Bhushan Steel Ltd. | 1 | 1643081 | 3814257.254 | 2171176.254 | 1 | 1748831 | 3841688.245 | 2092857.245 | 4264033.499 | 30623782 | 30623782 |
| 6 | SER | Bihar Sponge Iron Ltd | 2 | 1876612 | 4714153.504 | 2837541.504 | 15 | 15781370 | 83030366.04 | 67248996.04 | 70086537.55 | 350978078 | 350978078 |
| 7 | | Brand Alloys Ltd | 9 | 14028123 | 32231330.01 | 18203207.01 | 2 | 3214286 | 6642449.13 | 3428163.13 | 21631370.14 | 155495117 | 155495117 |
| 8 | | Calstar Sponge Ltd. | 1 | 1915104 | 4076366.048 | 2161262.048 | 4 | 7735180 | 12326303.99 | 4591123.99 | 6752386.039 | 65610680 | 65610680 |
| 9 | | GSAL India Ltd | 1 | 3528179 | 8818644.922 | 5290465.922 | 0 | 0 | 0 | 0 | 5290465.922 | 35274580 | 35274580 |
| 10 | | Gayatri Ispat Pvt. Ltd. | 1 | 1471260 | 3226439.849 | 1755179.849 | 0 | 0 | 0 | 0 | 1755179.849 | 12905759 | 12905759 |
| 11 | | Godawari Power & Ispat Ltd | 1 | 2858947 | 7396650.005 | 4537703.005 | 0 | 0 | 0 | 0 | 4537703.005 | 29586600 | 29586600 |
| 12 | | Haldia Steels Ltd. | 3 | 5222028 | 11785979.38 | 6563951.379 | 7 | 12487741 | 35532055.18 | 23044314.18 | 29608265.56 | 189272138 | 189272138 |
| 13 | | Jai Balaji Industries Ltd. | 5 | 8801652 | 20196181.36 | 11394529.36 | 2 | 3517073 | 5723909.702 | 2206836.702 | 13601366.07 | 103680364 | 103680364 |
| 14 | | Jharkhand Ispat (P) Ltd. | 3 | 4723401 | 10105153.06 | 5381752.062 | 0 | 0 | 0 | 0 | 5381752.062 | 40420612 | 40420612 |
| 15 | | Kamal Sponge Steel & Power Ltd. | 1 | 4024060 | 10549608.28 | 6525548.28 | 0 | 0 | 0 | 0 | 6525548.28 | 42198433 | 42198433 |
| 16 | | Kohinoor Steel (P) Ltd. | 1 | 969468 | 2019038.482 | 1049570.482 | 9 | 9108661 | 27682209.2 | 18573548.2 | 19623118.68 | 118804991 | 118804991 |
| 17 | | Kunji Behari Steel Ltd. | 2 | 2967305 | 6576558.913 | 3609253.913 | 0 | 0 | 0 | 0 | 3609253.913 | 26306236 | 26306236 |
| 18 | | Lal ferro Alloys Co. (P) Ltd. | 1 | 1495322 | 3622081.4 | 2126759.4 | 1 | 1449602 | 2767994.09 | 1318392.09 | 3445151.49 | 25560302 | 25560302 |
| 19 | SER | Ma Chhinnamasta Sponge Iron Ltd | 1 | 1725592 | 3430804.199 | 1705212.199 | 4 | 6971793 | 21056889.72 | 14085096.72 | 15790308.92 | 97950776 | 97950776 |
| 20 | | Ma Chhinnamastika Sponge Iron Ltd | 3 | 5044396 | 11017366.17 | 5972970.166 | 1 | 1674550 | 3733800.294 | 2059250.294 | 8032220.46 | 59004666 | 59004666 |
| 21 | | Maa Chinamathi steel and Power Ltd. | 1 | 1273171 | 2580848.203 | 1307677.203 | 2 | 2799500 | 12144220.68 | 9344720.678 | 10652397.88 | 58900276 | 58900276 |
| 22 | | Maithan Steel and Power Ltd. | 1 | 1759149 | 3259057.68 | 1499908.68 | 2 | 3343454 | 19263111.76 | 15919657.76 | 17419566.44 | 90088678 | 90088678 |
| 23 | | Neo Mateliks Ltd | 2 | 4068977 | 6669415.926 | 2600438.926 | 6 | 10158940 | 22211686.8 | 12052746.8 | 14653185.72 | 115524411 | 115524411 |
| 24 | | Santpuriya Alloys (P) Ltd | 1 | 1598375 | 3707444.161 | 2109069.161 | 0 | 0 | 0 | 0 | 2109069.161 | 14829777 | 14829777 |
| 25 | | Satyam iron & Steel Co. (P) Ltd. | 2 | 3177549 | 7065694.657 | 3888145.657 | 0 | 0 | 0 | 0 | 3888145.657 | 28262779 | 28262779 |
| 26 | | ShivShakti Steels (P) Ltd. | 1 | 2410886 | 5547112.072 | 3136226.072 | 0 | 0 | 0 | 0 | 3136226.072 | 22188448 | 22188448 |
| 27 | | Shivalayas Ispat & Pvt. Ltd. | 1 | 2903210 | 7163887.498 | 4260677.498 | 0 | 0 | 0 | 0 | 4260677.498 | 28655550 | 28655550 |
| 28 | | Shree Bajrang Power Ispat Ltd. | 6 | 19332258 | 45792897.21 | 26460639.21 | 0 | 0 | 0 | 0 | 26460639.21 | 183171589 | 183171589 |
| 29 | | Shree Nakoda Ispat Ltd. | 1 | 3116081 | 7688854.004 | 4572773.004 | 0 | 0 | 0 | 0 | 4572773.004 | 30755416 | 30755416 |
| 30 | | Shyamseil Ltd. | 1 | 1804694 | 3643783.33 | 1839089.33 | 0 | 0 | 0 | 0 | 1839089.33 | 14575133 | 14575133 |
| 31 | | Sree Nakoda Ispat Ltd. | 3 | 9169354 | 22962926.69 | 13793572.69 | 0 | 0 | 0 | 0 | 13793572.69 | 91851707 | 91851707 |
| 32 | | Sri Bajrang Ispat Ltd. | 1 | 3058436 | 7760965.948 | 4702529.948 | 0 | 0 | 0 | 0 | 4702529.948 | 31043864 | 31043864 |
| 33 | | Top worth Steels & Power Pvt. Ltd. | 12 | 42482742 | 103467806.1 | 60985064.11 | 1 | 3355437 | 4733127.397 | 1377690.397 | 62362754.5 | 432803734 | 432803734 |
| 34 | | Vijay Sponge & Ispat Ltd | 1 | 1335180 | 2324724.281 | 989544.2805 | 0 | 0 | 0 | 0 | 989544.2805 | 9298897 | 9298897 |
| 35 | | Vikash Metal & Power Ltd. | 3 | 4574475 | 10146713.42 | 5572238.417 | 7 | 9440380 | 22179305.8 | 12738925.8 | 18311164.22 | 129304077 | 129304077 |
| 36 | | Adhunik Cooperation Ltd | 0 | 0 | 0 | 0 | 1 | 1796022 | 7483088.172 | 5687066.172 | 5687066.172 | 29932353 | 29932353 |
| 37 | | Ahluwala Mining Ltd | 0 | 0 | 0 | 0 | 1 | 4571064 | 11843419.29 | 7272355.288 | 7272355.288 | 47373677 | 47373677 |
| 38 | | Ankit Metal Ltd | 0 | 0 | 0 | 0 | 1 | 1664251 | 6733327.482 | 5069076.482 | 5069076.482 | 26933310 | 26933310 |

| Sl.no | Name of the Zonal Railway | Name/Code Name of the Party | Period 22.5 2008 to 5.6.2009 | | | | Period (1) Dt. 6/6/09 to 31/3/12 | | | | Total from 22.5.08 to 31.3.12 | Penalty charges fallen due @ 4 times of applicable freight rates | Penalty charges outstanding |
|-------|---------------------------|---|------------------------------|----------------------------|-----------------------|------------|----------------------------------|---------------------|------------------|-------------------------|-------------------------------|--|-----------------------------|
| | | | No of rake | Freight at class 170 / 180 | Freight at class 200X | Difference | No of rake | Freight without DBC | Freight with DBC | Difference | | | |
| 1 | 1(a) | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 |
| 39 | | Aryan Ispat & Power (P) Ltd. | 0 | 0 | 0 | 0 | 2 | 3301942 | 7800064.777 | 4498122.777 | 4498122.777 | 31200259 | 31200259 |
| 40 | | Atibir Industries Co. Ltd. | 0 | 0 | 0 | 0 | 5 | 6896571 | 15572985.63 | 8676414.626 | 8676414.626 | 62291943 | 62291943 |
| 41 | | BSPL | 0 | 0 | 0 | 0 | 1 | 2040609 | 7880383.113 | 5839774.113 | 5839774.113 | 31521532 | 31521532 |
| 42 | | Howrah Gases Ltd. | 0 | 0 | 0 | 0 | 1 | 1813889 | 3883893.937 | 2070004.937 | 2070004.937 | 15535576 | 15535576 |
| 43 | | Jolla Steel Pvt. Ltd. | 0 | 0 | 0 | 0 | 6 | 7066736 | 16858986.65 | 9792250.647 | 9792250.647 | 67435947 | 67435947 |
| 44 | | Lloyds Metals & Engineers Ltd | 0 | 0 | 0 | 0 | 3 | 14523230 | 29437186.09 | 14913956.09 | 14913956.09 | 117748744 | 117748744 |
| 45 | | M.B Sponge & Pvt Ltd. | 0 | 0 | 0 | 0 | 1 | 1228857 | 3808615.254 | 2579758.254 | 2579758.254 | 15234461 | 15234461 |
| 46 | | MB Ispat Corporation Ltd | 0 | 0 | 0 | 0 | 1 | 1347010 | 3666024.239 | 2319014.239 | 2319014.239 | 14664097 | 14664097 |
| 47 | | Maheswary Ispat Pvt (Ltd) A/c Sova Ispat | 0 | 0 | 0 | 0 | 4 | 6775585 | 14709330.76 | 7933745.764 | 7933745.764 | 58837323 | 58837323 |
| 48 | | Nav Durga Fuel(p) Ltd | 0 | 0 | 0 | 0 | 1 | 2367965 | 5734048.825 | 3366083.825 | 3366083.825 | 22936195 | 22936195 |
| 49 | | Nilachal Iron & Power Ltd | 0 | 0 | 0 | 0 | 1 | 1046993 | 1981732.799 | 934739.7992 | 934739.7992 | 7926931 | 7926931 |
| 50 | | Niranjan Metaliks Ltd. | 0 | 0 | 0 | 0 | 2 | 2557255 | 7174511.959 | 4617256.959 | 4617256.959 | 28698048 | 28698048 |
| 51 | | Nixon Steelx Power (P) Ltd A/c. Aryan ispat & Pov | 0 | 0 | 0 | 0 | 1 | 2127695 | 3389571.194 | 1261876.194 | 1261876.194 | 13558285 | 13558285 |
| 52 | | Prakash Industries Pvt Ltd. | 0 | 0 | 0 | 0 | 1 | 2596847 | 6816590.771 | 4219743.771 | 4219743.771 | 27266363 | 27266363 |
| 53 | | Ramgarh Lohh Udyog Ltd | 0 | 0 | 0 | 0 | 1 | 1270157 | 3042571.383 | 1772414.383 | 1772414.383 | 12170286 | 12170286 |
| 54 | | Ramswarup Lohh Udyog | 0 | 0 | 0 | 0 | 1 | 1201437 | 2887341.932 | 1685904.932 | 1685904.932 | 11549368 | 11549368 |
| 55 | | Rashmi Ispat (P) Ltd. | 0 | 0 | 0 | 0 | 1 | 1159369 | 2898262.265 | 1738893.265 | 1738893.265 | 11593049 | 11593049 |
| 56 | | Rathi Steel & Power Ltd. | 0 | 0 | 0 | 0 | 1 | 2070116 | 3376063.145 | 1305947.145 | 1305947.145 | 13504253 | 13504253 |
| 57 | | SMC Power Generation Ltd. | 0 | 0 | 0 | 0 | 1 | 1979785 | 4079698.933 | 2099913.933 | 2099913.933 | 16318796 | 16318796 |
| 58 | | Savitri Sponge Iron (P) Ltd. | 0 | 0 | 0 | 0 | 1 | 1370091 | 2991124.945 | 1621033.945 | 1621033.945 | 11964500 | 11964500 |
| 59 | | Shree Bajrang Power Ispat Ltd. | 0 | 0 | 0 | 0 | 3 | 9448062 | 13859904.84 | 4411842.837 | 4411842.837 | 55439619 | 55439619 |
| 60 | | Shree Nakoda Ispat Ltd. | 0 | 0 | 0 | 0 | 1 | 2788846 | 4767482.671 | 1978636.671 | 1978636.671 | 19069931 | 19069931 |
| 61 | SER | Shyam Sel & Power Ltd. | 0 | 0 | 0 | 0 | 1 | 1664515 | 4004415.229 | 2339900.229 | 2339900.229 | 16017661 | 16017661 |
| 62 | | Shyam Steel & Industries Ltd | 0 | 0 | 0 | 0 | 2 | 4052185 | 19961708.45 | 15909523.45 | 15909523.45 | 79846834 | 79846834 |
| 63 | | Sova Ispat Pvt Ltd | 0 | 0 | 0 | 0 | 1 | 1335635 | 2671723.155 | 1336088.155 | 1336088.155 | 10686893 | 10686893 |
| 64 | | Sri Venkatesh Iron & Alloys (India) Ltd. | 0 | 0 | 0 | 0 | 1 | 1736872 | 9267630.128 | 7530758.128 | 7530758.128 | 37070521 | 37070521 |
| 65 | | Super smelters LTD | 0 | 0 | 0 | 0 | 4 | 7022596 | 27044102.5 | 20021506.5 | 20021506.5 | 108176410 | 108176410 |
| 66 | | Venkatesh Iron & Alloys India Ltd | 0 | 0 | 0 | 0 | 2 | 3911824 | 19809063.11 | 15897239.11 | 15897239.11 | 79236252 | 79236252 |
| | | Total of 2 | 89 | | | | 167 | | | Total of 2 | 788663721.6 | 5048546050 | 5048546050 |
| | | Total of A (1+2) | 1702 | | | | 3898 | | | Total of A (1+2) | 19394463494 | 104894762661 | 104894762661 |

| Sl.no | Name of the Zonal Railway | Name/Code Name of the Party | Period 22.5 2008 to 5.6.2009 | | | | Period (1) Dt. 6/6/09 to 31/3/12 | | | | Total from 22.5.08 to 31.3.12 | Penalty charges fallen due @ 4 times of applicable freight rates | Penalty charges outstanding |
|----------|------------------------------------|-----------------------------|------------------------------|----------------------------|-----------------------|------------|----------------------------------|---------------------|------------------|------------|-------------------------------|--|-----------------------------|
| | | | No of rake | Freight at class 170 / 180 | Freight at class 200X | Difference | No of rake | Freight without DBC | Freight with DBC | Difference | | | |
| 1 | 1(a) | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 |
| B | East Coast Railway (ECoR) | | | | | | | | | | | | |
| 1 | ECoR | Aarti Steel | 1 | 1383770 | 3615852 | 2232082 | 0 | 0 | 0 | 0 | 2232082 | 14463408 | 14463408 |
| 2 | | Ninl | 2 | 2293908 | 5571104 | 3277196 | 7 | 8093392 | 42066342 | 33972950 | 37250146 | 190549784 | 190549784 |
| 3 | | Rashmi Sponge | 1 | 3091224 | 8198424 | 5107200 | 0 | 0 | 0 | 0 | 5107200 | 32793696 | 32793696 |
| 4 | | Kj Ispat | 1 | 1233860 | 2937552 | 1703692 | 0 | 0 | 0 | 0 | 1703692 | 11750208 | 11750208 |
| 5 | | Surya Sponge | 2 | 2831304 | 6493288 | 3661984 | 0 | 0 | 0 | 0 | 3661984 | 25973152 | 25973152 |
| 6 | | Mil | 1 | 1612492 | 3615852 | 2003360 | 0 | 0 | 0 | 0 | 2003360 | 14463408 | 14463408 |
| 7 | | Aapl | 0 | 0 | 0 | 0 | 2 | 2653160 | 19417544 | 16764384 | 16764384 | 77670176 | 77670176 |
| 8 | | Aarti Sponge | 0 | 0 | 0 | 0 | 1 | 3278184 | 10135132 | 6856948 | 6856948 | 40540528 | 40540528 |
| 9 | | Anjani Steel | 0 | 0 | 0 | 0 | 1 | 2511458 | 10774140 | 8262682 | 8262682 | 43096560 | 43096560 |
| 10 | | Bajrang Power&Ispat | 0 | 0 | 0 | 0 | 1 | 3145032 | 10135132 | 6990100 | 6990100 | 40540528 | 40540528 |
| 11 | | Bsl | 0 | 0 | 0 | 0 | 4 | 6224932 | 18417308 | 12192376 | 12192376 | 73669232 | 73669232 |
| 12 | | Dankuni Steel | 0 | 0 | 0 | 0 | 2 | 6437504 | 19960412 | 13522908 | 13522908 | 79841648 | 79841648 |
| 13 | | Dinabandhu Steel | 0 | 0 | 0 | 0 | 1 | 1155504 | 8792744 | 7637240 | 7637240 | 35170976 | 35170976 |
| 14 | | Gopal Sponge | 0 | 0 | 0 | 0 | 1 | 3278184 | 10135132 | 6856948 | 6856948 | 40540528 | 40540528 |
| 15 | | Govinda Impex | 0 | 0 | 0 | 0 | 1 | 1768558 | 10135132 | 8366574 | 8366574 | 40540528 | 40540528 |
| 16 | ECoR | Gr Metallik | 0 | 0 | 0 | 0 | 2 | 5919754 | 19203680 | 13283926 | 13283926 | 76814720 | 76814720 |
| 17 | | Haldia Steel | 0 | 0 | 0 | 0 | 1 | 2068112 | 9998408 | 7930296 | 7930296 | 39993632 | 39993632 |
| 18 | | Maa Chinamastika | 0 | 0 | 0 | 0 | 1 | 1896846 | 9700640 | 7803794 | 7803794 | 38802560 | 38802560 |
| 19 | | Maithan Steel | 0 | 0 | 0 | 0 | 2 | 2683940 | 11488692 | 8804752 | 8804752 | 45954768 | 45954768 |
| 20 | | Mil | 0 | 0 | 0 | 0 | 4 | 6606528 | 14137102 | 7530574 | 7530574 | 56548408 | 56548408 |
| 21 | | Misl | 0 | 0 | 0 | 0 | 3 | 4055778 | 25931542 | 21875764 | 21875764 | 103726168 | 103726168 |
| 22 | | Mmil | 0 | 0 | 0 | 0 | 1 | 3135798 | 4087470 | 951672 | 951672 | 16349880 | 16349880 |
| 23 | | Mongal Sponge | 0 | 0 | 0 | 0 | 2 | 5838662 | 20765898 | 14927236 | 14927236 | 83063592 | 83063592 |
| 24 | | Msp Metallik | 0 | 0 | 0 | 0 | 2 | 4487952 | 21773620 | 17285668 | 17285668 | 87094480 | 87094480 |
| 25 | | Msp Steel&Power | 0 | 0 | 0 | 0 | 1 | 2207344 | 10964634 | 8757290 | 8757290 | 43858536 | 43858536 |
| 26 | | Niros | 0 | 0 | 0 | 0 | 1 | 4513640 | 9603892 | 5090252 | 5090252 | 38415568 | 38415568 |
| 27 | | Ramgarh Sponge &Iron | 0 | 0 | 0 | 0 | 1 | 1715776 | 6649012 | 4933236 | 4933236 | 26596048 | 26596048 |
| 28 | | Rashmi Cement | 0 | 0 | 0 | 0 | 1 | 2243976 | 10402918 | 8158942 | 8158942 | 41611672 | 41611672 |
| 29 | | Rashmi Metallik | 0 | 0 | 0 | 0 | 1 | 2243976 | 10402918 | 8158942 | 8158942 | 41611672 | 41611672 |
| 30 | | Sa Iron | 0 | 0 | 0 | 0 | 1 | 3452110 | 11255296 | 7803186 | 7803186 | 45021184 | 45021184 |
| 31 | | Sfis | 0 | 0 | 0 | 0 | 2 | 8844196 | 23155756 | 14311560 | 14311560 | 92623024 | 92623024 |
| 32 | | Shanti Gopal Concast | 0 | 0 | 0 | 0 | 1 | 3764926 | 12680486 | 8915560 | 8915560 | 50721944 | 50721944 |
| 33 | Shivalaya Ispat | 0 | 0 | 0 | 0 | 1 | 3494100 | 10306132 | 6812032 | 6812032 | 41224528 | 41224528 | |
| 34 | Shivaram Iron &Steel | 0 | 0 | 0 | 0 | 1 | 2422728 | 10618948 | 8196220 | 8196220 | 42475792 | 42475792 | |
| 35 | Shyam Ispat | 0 | 0 | 0 | 0 | 1 | 2511458 | 10774140 | 8262682 | 8262682 | 43096560 | 43096560 | |
| 36 | Shyam Sel & Power | 0 | 0 | 0 | 0 | 3 | 5305674 | 30405396 | 25099722 | 25099722 | 121621584 | 121621584 | |
| 37 | Singhal Entrps. | 0 | 0 | 0 | 0 | 1 | 2511458 | 10774140 | 8262682 | 8262682 | 43096560 | 43096560 | |
| 38 | Super Smeltor | 0 | 0 | 0 | 0 | 1 | 1896846 | 9698664 | 7801818 | 7801818 | 38794656 | 38794656 | |
| 39 | Ugml | 0 | 0 | 0 | 0 | 2 | 11663378 | 21483908 | 9820530 | 9820530 | 85935632 | 85935632 | |
| 40 | Vgl | 0 | 0 | 0 | 0 | 1 | 3493150 | 9884940 | 6391790 | 6391790 | 39539760 | 39539760 | |
| 41 | Visa | 0 | 0 | 0 | 0 | 6 | 7704348 | 35386360 | 27682012 | 27682012 | 141545440 | 141545440 | |

| Sl.no | Name of the Zonal Railway | Name/Code Name of the Party | Period 22.5 2008 to 5.6.2009 | | | | Period (1) Dt. 6/6/09 to 31/3/12 | | | | Total from 22.5.08 to 31.3.12 | Penalty charges fallen due @ 4 times of applicable freight rates | Penalty charges outstanding |
|----------|---------------------------|--|------------------------------|----------------------------|-----------------------|------------|----------------------------------|---------------------|------------------|------------------|-------------------------------|--|-----------------------------|
| | | | No of rake | Freight at class 170 / 180 | Freight at class 200X | Difference | No of rake | Freight without DBC | Freight with DBC | Difference | | | |
| 1 | 1(a) | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 |
| 42 | | Vision | 0 | 0 | 0 | 0 | 1 | 1810548 | 7817740 | 6007192 | 6007192 | 31270960 | 31270960 |
| 43 | | Jharkhand Ispat Pvt Ltd | 0 | 0 | 0 | 0 | 2 | 3965376 | 38338808 | 34373432 | 34373432 | 153355232 | 153355232 |
| 44 | | Visa Steel Ltd, Sukinda | 0 | 0 | 0 | 0 | 10 | 12932388 | 92533040 | 79600652 | 79600652 | 370132160 | 370132160 |
| 45 | | Rishavh Sponge Iron | 0 | 0 | 0 | 0 | 3 | 5485338 | 31471296 | 25985958 | 25985958 | 125885184 | 125885184 |
| 46 | | Concast Bengal Steel | 0 | 0 | 0 | 0 | 2 | 4376384 | 20389052 | 16012668 | 16012668 | 81556208 | 81556208 |
| 47 | | MB Ispat Corporation Ltd | 0 | 0 | 0 | 0 | 5 | 10620544 | 51025640 | 40405096 | 40405096 | 204102560 | 204102560 |
| 48 | | Haldia Steels Ltd | 0 | 0 | 0 | 0 | 1 | 2308272 | 10805376 | 8497104 | 8497104 | 43221504 | 43221504 |
| 49 | | Sova Ispat | 0 | 0 | 0 | 0 | 2 | 4193414 | 19662758 | 15469344 | 15469344 | 78651032 | 78651032 |
| 50 | | MB Sponge Iron | 0 | 0 | 0 | 0 | 2 | 4312088 | 20304550 | 15992462 | 15992462 | 81218200 | 81218200 |
| 51 | | Bhushan Power and Steel | 0 | 0 | 0 | 0 | 1 | 2156044 | 10152270 | 7996226 | 7996226 | 40609080 | 40609080 |
| 52 | | Rajashree Metal | 0 | 0 | 0 | 0 | 1 | 2261760 | 10723942 | 8462182 | 8462182 | 42895768 | 42895768 |
| 53 | | Shivalaya Ispat & Power Ltd | 0 | 0 | 0 | 0 | 2 | 6710990 | 20569780 | 13858790 | 13858790 | 82279120 | 82279120 |
| 54 | | Sree Nakoda Ispat Ltd | 0 | 0 | 0 | 0 | 1 | 3157838 | 9655990 | 6498152 | 6498152 | 38623960 | 38623960 |
| 55 | | Anjali Steel Ltd | 0 | 0 | 0 | 0 | 1 | 3366914 | 10322244 | 6955330 | 6955330 | 41288976 | 41288976 |
| 56 | | Bravo Sponge Iron | 0 | 0 | 0 | 0 | 2 | 3706710 | 19915952 | 16209242 | 16209242 | 79663808 | 79663808 |
| 57 | | Rashmi Cement Ltd | 0 | 0 | 0 | 0 | 2 | 3509604 | 18455840 | 14946236 | 14946236 | 73823360 | 73823360 |
| 58 | | SPS Steel & Power | 0 | 0 | 0 | 0 | 2 | 4933312 | 19702240 | 14768928 | 14768928 | 78808960 | 78808960 |
| 59 | | Phil SP Sponge Iron | 0 | 0 | 0 | 0 | 1 | 3177902 | 10952018 | 7774116 | 7774116 | 43808072 | 43808072 |
| 60 | | Howrah Gases | 0 | 0 | 0 | 0 | 1 | 2533422 | 9114642 | 6581220 | 6581220 | 36458568 | 36458568 |
| 61 | | Crest Steel & Power Ltd | 0 | 0 | 0 | 0 | 1 | 3405522 | 9607122 | 6201600 | 6201600 | 38428488 | 38428488 |
| 62 | | Brahmaputra TMT Bar Ltd | 0 | 0 | 0 | 0 | 1 | 5650486 | 6337716 | 687230 | 687230 | 25350864 | 25350864 |
| 63 | | Shree Ganapati Concast | 0 | 0 | 0 | 0 | 1 | 6951264 | 7801286 | 850022 | 850022 | 31205144 | 31205144 |
| 64 | | Mideast Integrated Steel Ltd | 0 | 0 | 0 | 0 | 2 | 2368160 | 5266268 | 2898108 | 2898108 | 21065072 | 21065072 |
| | | Total of B | 8 | | | | 112 | | | | 771292052 | 4131445008 | 4131445008 |
| C | | South Western Railway (SWR) | | | | | | | | | | | |
| | | 1. Manufacturers of Iron and Steel booking iron ore to their siding | | | | | | | | | | | |
| 1 | SWR | JSW/Macheri Road/Salem Tamilanadu | 0 | 0 | 0 | 0 | 120 | 279157656 | 889377370 | 610219714 | 610219714 | 3557509480 | 3557509480 |
| | | | | | | | | | | | | | |
| | | Total of A,B, & C | | | | | | | | | 20775975260 | | 112583717149 |

| Sl.no | Name of the Zonal Railway | Name/Code Name of the Party | Period 22.5 2008 to 5.6.2009 | | | | Period (1) Dt. 6/6/09 to 31/3/12 | | | | Total from 22.5.08 to 31.3.12 | Penalty charges fallen due @ 4 times of applicable freight rates | Penalty charges outstanding |
|-------|---------------------------|-----------------------------|------------------------------|----------------------------|-----------------------|------------|----------------------------------|---------------------|------------------|------------|-------------------------------|--|-----------------------------|
| | | | No of rake | Freight at class 170 / 180 | Freight at class 200X | Difference | No of rake | Freight without DBC | Freight with DBC | Difference | | | |
| 1 | 1(a) | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 |

| A South Eastern Railway (SER) | | | | | | | | | | | | | |
|--|-----|---|-----------|---------|-------------|-------------|-----------|----------|-------------|-------------|------------------|-------------------|-------------------|
| 1. Manufacturers of iron & steel booking iron ore to their sidings who submitted requisite documents partially and submission of inaccurate/mis-leading Forwarding Notes and Affidavits -with undercharges and penalty | | | | | | | | | | | | | |
| 1 | | Arsh Iron & Steel Ltd. | 1 | 3202174 | 7418124.761 | 4215950.761 | 0 | 0 | 0 | 0 | 4215951 | 29672499 | 29672499 |
| 2 | | BPSL | 2 | 3720129 | 8268182.733 | 4548053.733 | 2 | 3649808 | 10851954.92 | 7202146.919 | 11750201 | 76480551 | 76480551 |
| 3 | | Bhashan Power & Steel Ltd. | 3 | 5181315 | 12643056.79 | 7461741.794 | 10 | 18741070 | 73768052 | 55026982 | 62488724 | 345644435 | 345644435 |
| 4 | | G.R. Sponge & Power Ltd. (Inkentry and Power Ltd) | 1 | 2655234 | 6629432.696 | 3974198.696 | 0 | 0 | 0 | 0 | 3974199 | 26517731 | 26517731 |
| 5 | | Godawari Power & Ispat Ltd | 1 | 3188035 | 7728761.177 | 4540726.177 | 2 | 6139181 | 8904489.732 | 2765308.732 | 7306035 | 66533004 | 66533004 |
| 6 | | Lloydes metals & Eng. Ltd. | 1 | 5943166 | 12501869.72 | 6558703.718 | 1 | 4718224 | 9042433.774 | 4324209.774 | 10882913 | 86177214 | 86177214 |
| 7 | SER | Shree Bajrang Power Ispat Ltd. | 1 | 3024486 | 7292995.837 | 4268509.837 | 4 | 11708443 | 16769295.04 | 5060852.041 | 9329362 | 96249164 | 96249164 |
| 8 | | Shree Nakoda Ispat Ltd. | 2 | 7040818 | 15097952.81 | 8057134.81 | 0 | 0 | 0 | 0 | 8057135 | 60391811 | 60391811 |
| 9 | | Sunil & Sponge (P) Ltd. | 1 | 2973823 | 7070654.005 | 4096831.005 | 0 | 0 | 0 | 0 | 4096831 | 28282616 | 28282616 |
| 10 | | Electro Steel Casting Ltd. | 0 | 0 | 0 | 0 | 4 | 8396630 | 17241057.31 | 8844427.305 | 8844427 | 68964229 | 68964229 |
| 11 | | GSAL India Ltd | 0 | 0 | 0 | 0 | 1 | 3797236 | 4660096.433 | 862860.4327 | 862860 | 18640386 | 18640386 |
| 12 | | Harekrishna Sponge Iron Ltd | 0 | 0 | 0 | 0 | 1 | 2959559 | 4508482.758 | 1548923.758 | 1548924 | 18033931 | 18033931 |
| 13 | | Jaiswal Nicco Industries Ltd. | 0 | 0 | 0 | 0 | 2 | 6406666 | 20966060.69 | 14559394.69 | 14559395 | 83864243 | 83864243 |
| 14 | | Jharkhand Ispat & Pvt. Ltd. | 0 | 0 | 0 | 0 | 1 | 1149638 | 2351716.861 | 1202078.861 | 1202079 | 9406867 | 9406867 |
| 15 | | Kamal Sponge Steel & Power Ltd. | 0 | 0 | 0 | 0 | 1 | 3117084 | 7919276.108 | 4802192.108 | 4802192 | 31677104 | 31677104 |
| 16 | | Khaitan Sponge & Infrastructure Pvt. Ltd. | 0 | 0 | 0 | 0 | 1 | 3119671 | 7345835.755 | 4226164.755 | 4226165 | 29383343 | 29383343 |
| 17 | | Maa Mongla Ispat Pvt. Ltd. | 0 | 0 | 0 | 0 | 1 | 2208518 | 4075154.22 | 1866636.22 | 1866636 | 16300617 | 16300617 |
| 18 | | Monet Ispat & Energy Ltd. | 0 | 0 | 0 | 0 | 4 | 8809424 | 25463007.94 | 16653583.94 | 16653584 | 101852032 | 101852032 |
| 19 | | Nacast Sponge Iron Ltd. mandhar | 0 | 0 | 0 | 0 | 1 | 2903727 | 4291220.436 | 1387493.436 | 1387493 | 17164882 | 17164882 |
| 20 | | Shyam Steel & Industries Ltd | 0 | 0 | 0 | 0 | 5 | 9568596 | 37168583.08 | 27599987.08 | 27599987 | 148674332 | 148674332 |
| 21 | | Sri Shyam Ispat (India) Pvt. Ltd. | 0 | 0 | 0 | 0 | 2 | 4860211 | 18573366.89 | 13713155.89 | 13713156 | 74293468 | 74293468 |
| 22 | | Steel Exchange India Ltd | 0 | 0 | 0 | 0 | 1 | 4012127 | 7961870.175 | 3949743.175 | 3949743 | 31847481 | 31847481 |
| 23 | | Uttam Galva Metaliks Ltd. | 0 | 0 | 0 | 0 | 3 | 14348796 | 26395358.88 | 12046562.88 | 12046563 | 105581436 | 105581436 |
| 24 | | Vandana Global Ltd | 0 | 0 | 0 | 0 | 3 | 9024245 | 21975434.74 | 12951189.74 | 12951190 | 87901739 | 87901739 |
| 25 | | Vaswami Industries Ltd. | 0 | 0 | 0 | 0 | 1 | 2761155 | 9744959.952 | 6983804.952 | 6983805 | 38979840 | 38979840 |
| | | Total of 1 | 13 | | | | 51 | | | | 255299549 | 1698514953 | 1698514953 |

| Sl.no | Name of the Zonal Railway | Name/Code Name of the Party | Period 22.5 2008 to 5.6.2009 | | | | Period (1) Dt. 6/6/09 to 31/3/12 | | | | Total from 22.5.08 to 31.3.12 | Penalty charges fallen due @ 4 times of applicable freight rates | Penalty charges outstanding |
|--|---------------------------|--|------------------------------|----------------------------|-----------------------|-------------|----------------------------------|---------------------|------------------|-------------|-------------------------------|--|-----------------------------|
| | | | No of rake | Freight at class 170 / 180 | Freight at class 200X | Difference | No of rake | Freight without DBC | Freight with DBC | Difference | | | |
| 1 | 1(a) | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 |
| 2. Manufacturers of iron & steel booking iron ore to terminals other than their sidings who submitted requisite documents partially - with undercharges and penalty | | | | | | | | | | | | | |
| 1 | | AIRAN Steel and Power Pvt. Ltd. | 2 | 5936045 | 12961574.39 | 7025529.386 | 0 | 0 | 0 | 0 | 7025529 | 51846298 | 51846298 |
| 2 | | Adhunik Alloys & Power Ltd. | 1 | 1083895 | 2184505.725 | 1100610.725 | 7 | 7642779 | 54155616.86 | 46512837.86 | 47613449 | 225360490 | 225360490 |
| 3 | | Amiya Steel Pvt Ltd. | 1 | 1521368 | 3371604.245 | 1850236.245 | 1 | 1692461 | 2968533.941 | 1276072.941 | 3126309 | 25360553 | 25360553 |
| 4 | | Anindita Traders and Investment | 1 | 1525537 | 3148891.064 | 1623354.064 | 1 | 1822033 | 3310663.956 | 1488630.956 | 3111985 | 25838220 | 25838220 |
| 5 | | Anjani Steel Ltd | 1 | 2567137 | 5333802.964 | 2766665.964 | 4 | 8931858 | 17731699.58 | 8799841.577 | 11566508 | 92262010 | 92262010 |
| 6 | | Ankit Metal & Power Ltd | 2 | 2857211 | 6391159.806 | 3533948.806 | 5 | 7969919 | 22051009.08 | 14081090.08 | 17615039 | 113768676 | 113768676 |
| 7 | | B.S. Sponge Pvt. Ltd. | 1 | 2085907 | 4697114.409 | 2611207.409 | 0 | 0 | 0 | 0 | 2611207 | 18788458 | 18788458 |
| 8 | | Balmukund Sponge & Iron Ltd. | 1 | 1472635 | 3377379.952 | 1904744.952 | 0 | 0 | 0 | 0 | 1904745 | 13509520 | 13509520 |
| 9 | SER | Bhagwati Sponge Pvt Ltd | 1 | 2009870 | 4190496.542 | 2180626.542 | 1 | 1612618 | 2667280.103 | 1054662.103 | 3235289 | 27431107 | 27431107 |
| 10 | | Boldev Alloys Pvt. Ltd. | 2 | 6412269 | 13899354.94 | 7487085.942 | 0 | 0 | 0 | 0 | 7487086 | 55597420 | 55597420 |
| 11 | | Brand Alloys Ltd. | 3 | 4783053 | 10803864.64 | 6020811.643 | 1 | 1845394 | 3958433.54 | 2113039.54 | 8133851 | 59049193 | 59049193 |
| 12 | | Calstar Sponge Ltd | 3 | 5305206 | 12040460.95 | 6735254.949 | 5 | 8851411 | 27046555.29 | 18195144.29 | 24930399 | 156348065 | 156348065 |
| 13 | | Emmar Alloys (P) Ltd. | 2 | 2095237 | 4330753.296 | 2235516.296 | 0 | 0 | 0 | 0 | 2235516 | 17323013 | 17323013 |
| 14 | | GSAL India Ltd | 1 | 4093264 | 9511452.109 | 5418188.109 | 0 | 0 | 0 | 0 | 5418188 | 38045808 | 38045808 |
| 15 | | Gayatri Ispat Pvt Ltd. | 2 | 3449868 | 6657093.514 | 3207225.514 | 0 | 0 | 0 | 0 | 3207226 | 26628374 | 26628374 |
| 16 | | Gitanjali Ispat and Power(P) Ltd | 1 | 3193595 | 6134565.942 | 2940970.942 | 0 | 0 | 0 | 0 | 2940971 | 24538264 | 24538264 |
| 17 | | Haldia Steel Ltd | 1 | 1620542 | 3558941.376 | 1938399.376 | 5 | 9464675 | 19147529.72 | 9682854.719 | 11621254 | 90825884 | 90825884 |
| 18 | | Howrah Gases Ltd. | 2 | 4346291 | 8512516.228 | 4166225.228 | 5 | 9393060 | 30791944.74 | 21398884.74 | 25565110 | 157217844 | 157217844 |
| 19 | | Jagatharim Ispat Pvt Ltd | 3 | 4866391 | 10723651.36 | 5857260.356 | 0 | 0 | 0 | 0 | 5857260 | 42894605 | 42894605 |
| 20 | | Jai Balaji Industries Ltd. | 16 | 28674792 | 66129646.89 | 37454854.89 | 43 | 75533454 | 209212852.5 | 133679398.5 | 171134253 | 1101369998 | 1101369998 |
| 21 | | Jharkhand Ispat & Pvt. Ltd. | 13 | 21449153 | 45333192.82 | 23884039.82 | 10 | 16347975 | 49834566.5 | 33486591.5 | 57370631 | 380671037 | 380671037 |
| 22 | | Kohinoor Steel (P) Ltd. | 2 | 2151359 | 5009397.937 | 2858038.937 | 10 | 10193173 | 34367546.84 | 24174373.84 | 27032413 | 157507779 | 157507779 |
| 23 | | Kung Bihari Steel (P) Ltd | 1 | 2074287 | 3933045.525 | 1858758.525 | 0 | 0 | 0 | 0 | 1858759 | 15732182 | 15732182 |
| 24 | | Kung Iron Products Ltd. | 1 | 1880446 | 3326885.858 | 1446439.858 | 0 | 0 | 0 | 0 | 1446440 | 13307543 | 13307543 |
| 25 | | Lall Ferros alloys Co. Pvt. Ltd | 1 | 1455655 | 3294104.178 | 1838449.178 | 0 | 0 | 0 | 0 | 1838449 | 13176417 | 13176417 |
| 26 | | Lloyds Metals Engineers Ltd. | 1 | 3305907 | 8069703.126 | 4763796.126 | 3 | 14678577 | 20115268.65 | 5436691.645 | 10200488 | 112739887 | 112739887 |
| 27 | | MSP Metallics Ltd | 1 | 2186115 | 4241932.698 | 2055817.698 | 4 | 6513922 | 19368281.23 | 12854359.23 | 14910177 | 94440856 | 94440856 |
| 28 | | Maa Chhinamastika Sponge Iron Ltd | 9 | 15455725 | 32653715.04 | 17197990.04 | 2 | 3412411 | 12804830.5 | 9392419.497 | 26590410 | 181834182 | 181834182 |
| 29 | | Maa Chinamathi steel and Power Ltd. | 3 | 4351154 | 9531999.735 | 5180845.735 | 3 | 4657148 | 7826446.066 | 3169298.066 | 8350144 | 69433783 | 69433783 |
| 30 | | Mark Steel Ltd. | 1 | 1366467 | 2988416.426 | 1621949.426 | 4 | 5046048 | 12773908.2 | 7727860.198 | 9349810 | 63049298 | 63049298 |
| 31 | | Neo Mateliks Ltd | 2 | 3292203 | 7287672.463 | 3995469.463 | 4 | 7552451 | 19597602.97 | 12045151.97 | 16040621 | 107541102 | 107541102 |
| 32 | SER | Nixon Steelx Power (P) Ltd A/c. Aryan ispat & Power (P) Ltd. | 1 | 1861242 | 4393521.952 | 2532279.952 | 2 | 3894017 | 6430753.005 | 2536736.005 | 5069016 | 43297100 | 43297100 |
| 33 | | PRS Metaliks | 1 | 1418662 | 3070314.342 | 1651652.342 | 0 | 0 | 0 | 0 | 1651652 | 12281257 | 12281257 |
| 34 | | Raigarh Ispat Power(P) Ltd. | 2 | 4765569 | 10774220.1 | 6008651.102 | 1 | 2249836 | 8061578.807 | 5811742.807 | 11820394 | 75343196 | 75343196 |
| 35 | | Rangarh Sponge Iron (P) Ltd | 2 | 3136205 | 6882318.828 | 3746113.828 | 7 | 10859963 | 30308375.42 | 19448412.42 | 23194526 | 148762777 | 148762777 |
| 36 | | Ramswarup Lohh Udyog | 1 | 1539156 | 3543953.991 | 2004797.991 | 5 | 6265276 | 14265628.03 | 8000352.03 | 10005150 | 71238328 | 71238328 |
| 37 | | Rashmi Ispat Ltd. | 1 | 1565966 | 3313414.412 | 1747448.412 | 5 | 8516964 | 40318744.48 | 31801780.48 | 33549229 | 174528636 | 174528636 |
| 38 | | Rashmi Spong Iron & Power Industries Ltd. | 2 | 6134998 | 14021969.96 | 7886971.962 | 0 | 0 | 0 | 0 | 7886972 | 56087880 | 56087880 |

| Sl.no | Name of the Zonal Railway | Name/Code Name of the Party | Period 22.5 2008 to 5.6.2009 | | | | Period (1) Dt. 6/6/09 to 31/3/12 | | | | Total from 22.5.08 to 31.3.12 | Penalty charges fallen due @ 4 times of applicable freight rates | Penalty charges outstanding |
|-------|---------------------------|--|------------------------------|----------------------------|-----------------------|-------------|----------------------------------|---------------------|------------------|-------------|-------------------------------|--|-----------------------------|
| | | | No of rake | Freight at class 170 / 180 | Freight at class 200X | Difference | No of rake | Freight without DBC | Freight with DBC | Difference | | | |
| 1 | 1(a) | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 |
| 39 | | Reliance Minarels | 2 | 7096363 | 14977854.09 | 7881491.091 | 0 | 0 | 0 | 0 | 7881491 | 59911416 | 59911416 |
| 40 | | S.A.L Steel Ltd. | 1 | 8006826 | 20688766.46 | 12681940.46 | 0 | 0 | 0 | 0 | 12681940 | 82755066 | 82755066 |
| 41 | | S.K Saragi & Co. Pvt. Ltd.(SKPL) | 2 | 5537344 | 13517089.01 | 7979745.012 | 1 | 3090548 | 4092362.107 | 1001814.107 | 8981559 | 70437804 | 70437804 |
| 42 | | SMC Power Generation Ltd. | 1 | 2125785 | 4607403.698 | 2481618.698 | 3 | 5862433 | 12001593.65 | 6139160.646 | 8620779 | 66435989 | 66435989 |
| 43 | | Sanferro Alloys (P) Ltd | 1 | 1656123 | 3454133.822 | 1798010.822 | 0 | 0 | 0 | 0 | 1798011 | 13816535 | 13816535 |
| 44 | | Satyam iron & Steel Co. (P) Ltd. | 4 | 6742942 | 15011126.56 | 8268184.561 | 0 | 0 | 0 | 0 | 8268185 | 60044506 | 60044506 |
| 45 | | ShivShakti Steels Ltd. | 1 | 2409243 | 5544870.249 | 3135627.249 | 8 | 18747277 | 69626151.65 | 50878874.65 | 54014502 | 300684088 | 300684088 |
| 46 | | Shivalaya Ispat & Power Ltd. | 1 | 3100156 | 6976050.172 | 3875894.172 | 0 | 0 | 0 | 0 | 3875894 | 27904201 | 27904201 |
| 47 | | Shree Bajrang Power Ispat Ltd. | 6 | 19130483 | 45886242.5 | 26755759.5 | 5 | 14920890 | 22179231.74 | 7258341.737 | 34014101 | 272261897 | 272261897 |
| 48 | | Shri Sita Ispat and Power Pvt Ltd. | 1 | 2915605 | 7339850.703 | 4424245.703 | 0 | 0 | 0 | 0 | 4424246 | 29359403 | 29359403 |
| 49 | | Vedvyas Ispat Ltd | 1 | 1675252 | 3699327.768 | 2024075.768 | 0 | 0 | 0 | 0 | 2024076 | 14797311 | 14797311 |
| 50 | | Venkateswar Sponge & Iron Company (P) Ltd. | 2 | 2802072 | 6630356.538 | 3828284.538 | 1 | 1590974 | 2694324.212 | 1103350.212 | 4931635 | 37298723 | 37298723 |
| 51 | SER | Vijay Sponge & Ispat Ltd | 1 | 1345800 | 2367945.907 | 1022145.907 | 0 | 0 | 0 | 0 | 1022146 | 9471784 | 9471784 |
| 52 | | Vikash Metal & Power Ltd. | 3 | 4656344 | 9967640.541 | 5311296.541 | 2 | 2096677 | 17584853.03 | 15488176.03 | 20799473 | 110209974 | 110209974 |
| 53 | | Vishal Sponge Pvt Ltd. | 5 | 7809029 | 16835424.97 | 9026395.967 | 6 | 8121836 | 18330560.46 | 10208724.46 | 19235120 | 140663942 | 140663942 |
| 54 | | Alok Steel Industries Ltd /BBN | 0 | 0 | 0 | 0 | 2 | 2465068 | 5661818.125 | 3196750.125 | 3196750 | 22647272 | 22647272 |
| 55 | | Ambika Ispat Pvt. Ltd. | 0 | 0 | 0 | 0 | 2 | 5220925 | 15057835.56 | 9836910.556 | 9836911 | 60231342 | 60231342 |
| 56 | | Aryan Ispat & Power (P) Ltd. | 0 | 0 | 0 | 0 | 2 | 3724171 | 10022069.37 | 6297898.37 | 6297898 | 40088277 | 40088277 |
| 57 | | Astharvinayak Metals Minerals | 0 | 0 | 0 | 0 | 1 | 1408470 | 2580104.007 | 1171634.007 | 1171634 | 10320416 | 10320416 |
| 58 | | BPSL | 0 | 0 | 0 | 0 | 2 | 5895248 | 9330978.34 | 3435730.34 | 3435730 | 37323913 | 37323913 |
| 59 | | Balaji Industries Ltd. | 0 | 0 | 0 | 0 | 1 | 1834000 | 2770323.627 | 936323.6267 | 936324 | 11081295 | 11081295 |
| 60 | | Bhusan Steel Ltd | 0 | 0 | 0 | 0 | 6 | 10849664 | 21432709.4 | 10583045.4 | 10583045 | 85730838 | 85730838 |
| 61 | | Divyajoyti Sponge Iron Pvt. Ltd. | 0 | 0 | 0 | 0 | 1 | 1354729 | 2973185.03 | 1618456.03 | 1618456 | 11892740 | 11892740 |
| 62 | | Dudhani fuels | 0 | 0 | 0 | 0 | 1 | 1310214 | 2820159.987 | 1509945.987 | 1509946 | 11280640 | 11280640 |
| 63 | | G&A Metals (P) Ltd. | 0 | 0 | 0 | 0 | 2 | 3489944 | 8027616.751 | 4537672.751 | 4537673 | 32110467 | 32110467 |
| 64 | | Gagan Ferrrotech Ltd | 0 | 0 | 0 | 0 | 2 | 2489641 | 15422229.64 | 12932588.64 | 12932589 | 61688919 | 61688919 |
| 65 | | Gayatri Ispat Pvt Ltd. | 0 | 0 | 0 | 0 | 2 | 2563017 | 5687357.943 | 3124340.943 | 3124341 | 22749432 | 22749432 |
| 66 | | KIC Metalicks Ltd. | 0 | 0 | 0 | 0 | 1 | 1322249 | 3913355.677 | 2591106.677 | 2591107 | 15653423 | 15653423 |
| 67 | | Kaliriti Ispat Ltd | 0 | 0 | 0 | 0 | 1 | 2827918 | 4653432.426 | 1825514.426 | 1825514 | 18613730 | 18613730 |
| 68 | | Khaitan Sponge & Infrastructure Pvt. Ltd. | 0 | 0 | 0 | 0 | 1 | 3468634 | 8259722.681 | 4791088.681 | 4791089 | 33038891 | 33038891 |
| 69 | | LOI Ferro Alloys Co Ltd | 0 | 0 | 0 | 0 | 1 | 1201047 | 2770720.27 | 1569673.27 | 1569673 | 11082881 | 11082881 |
| 70 | | Ljetam sponge & infrostructure Pvt. Ltd. | 0 | 0 | 0 | 0 | 1 | 3086852 | 10789836.61 | 7702984.606 | 7702985 | 43159346 | 43159346 |
| 71 | | M.B Sponge & Pvt Ltd. | 0 | 0 | 0 | 0 | 2 | 3818369 | 13634865.7 | 9816496.703 | 9816497 | 54539463 | 54539463 |
| 72 | | Maithan Steel & Power Ltd. | 0 | 0 | 0 | 0 | 10 | 14567309 | 59310834.52 | 44743525.52 | 44743526 | 237243338 | 237243338 |
| 73 | | Nabheram Power & Steel Pvt Ltd | 0 | 0 | 0 | 0 | 2 | 4647266 | 15196538.58 | 10549272.58 | 10549273 | 60786154 | 60786154 |
| 74 | | Nav Durga Fuel(p) Ltd | 0 | 0 | 0 | 0 | 4 | 8719420 | 17689242.75 | 8969822.752 | 8969823 | 70756971 | 70756971 |
| 75 | | Nilachal Iron Pvt. Ltd. | 0 | 0 | 0 | 0 | 1 | 990681 | 2170397.887 | 1179716.887 | 1179717 | 8681592 | 8681592 |
| 76 | | Niranjan Hitech Ltd. | 0 | 0 | 0 | 0 | 2 | 2118923.56 | 5402275.01 | 3283351.45 | 3283351 | 21609100 | 21609100 |
| 77 | | Niranjan Metaliks Ltd. | 0 | 0 | 0 | 0 | 2 | 2557445 | 5910382.682 | 3352937.682 | 3352938 | 23641531 | 23641531 |
| 78 | | Niros Ispat Pvt Ltd | 0 | 0 | 0 | 0 | 1 | 3621149 | 10993219.76 | 7372070.762 | 7372071 | 43972879 | 43972879 |

| Sl.no | Name of the Zonal Railway | Name/Code Name of the Party | Period 22.5 2008 to 5.6.2009 | | | | Period (1) Dt. 6/6/09 to 31/3/12 | | | | Total from 22.5.08 to 31.3.12 | Penalty charges fallen due @ 4 times of applicable freight rates | Penalty charges outstanding |
|-------|---------------------------|--|------------------------------|----------------------------|-----------------------|------------|----------------------------------|---------------------|------------------|-------------|-------------------------------|--|-----------------------------|
| | | | No of rake | Freight at class 170 / 180 | Freight at class 200X | Difference | No of rake | Freight without DBC | Freight with DBC | Difference | | | |
| 1 | 1(a) | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 |
| 79 | | Prakash Industries Pvt Ltd. | 0 | 0 | 0 | 0 | 1 | 2591615 | 7556033.119 | 4964418.119 | 4964418 | 30224132 | 30224132 |
| 80 | | Rabindra Enterprises Pvt .Ltd. | 0 | 0 | 0 | 0 | 3 | 4366535 | 18849120.36 | 14482585.36 | 14482585 | 75396481 | 75396481 |
| 81 | | Radha Madhav Industries Pvt. Ltd. (Inkentry) | 0 | 0 | 0 | 0 | 1 | 2819554 | 4649785.997 | 1830231.997 | 1830232 | 18599144 | 18599144 |
| 82 | | Rahul Iron & Steel (P) Ltd | 0 | 0 | 0 | 0 | 1 | 1325690 | 2816919.668 | 1491229.668 | 1491230 | 11267678.67 | 11267679 |
| 83 | | Rathi steel & Power Ltd | 0 | 0 | 0 | 0 | 10 | 22040293 | 47693985.61 | 25653692.61 | 25653693 | 190775942.5 | 190775942 |
| 84 | | S.A Iron and Alloys Ltd | 0 | 0 | 0 | 0 | 2 | 7095796 | 18450384.49 | 11354588.49 | 11354588 | 73801537.95 | 73801538 |
| 85 | | S.P.S Steel & Power Ltd. | 0 | 0 | 0 | 0 | 2 | 4636904 | 19232377.31 | 14595473.31 | 14595473 | 76929509.23 | 76929509 |
| 86 | | Saluja Steel & Power (P) Ltd | 0 | 0 | 0 | 0 | 1 | 1373143 | 3083102.607 | 1709959.607 | 1709960 | 12332410.43 | 12332410 |
| 87 | SER | Sarad International Ltd | 0 | 0 | 0 | 0 | 1 | 1264667 | 2796865.918 | 1532198.918 | 1532199 | 11187463.67 | 11187464 |
| 88 | | Savitri Sponge Iron (P) Ltd. | 0 | 0 | 0 | 0 | 3 | 3939056 | 8642416.338 | 4703360.338 | 4703360 | 34569665.35 | 34569665 |
| 89 | | Sen Ferro Alloys Ltd. | 0 | 0 | 0 | 0 | 1 | 2058450 | 7724890.915 | 5666440.915 | 5666441 | 30899563.66 | 30899564 |
| 90 | | Shanti Gopal Concast Ltd. | 0 | 0 | 0 | 0 | 8 | 27516025 | 63540957.71 | 36024932.71 | 36024933 | 254163830.8 | 254163831 |
| 91 | | Shiv Shakti steel Pvt Ltd | 0 | 0 | 0 | 0 | 1 | 2276534 | 4422940.728 | 2146406.728 | 2146407 | 17691762.91 | 17691763 |
| 92 | | Shivam Dhatu Udyog Ltd | 0 | 0 | 0 | 0 | 1 | 1132375 | 7602183.219 | 6469808.219 | 6469808 | 30408732.88 | 30408733 |
| 93 | | Shree Gopal Govind Sponge Pvt. Ltd. | 0 | 0 | 0 | 0 | 2 | 3181235 | 6909126.754 | 3727891.754 | 3727892 | 27636507.02 | 27636507 |
| 94 | | Shree Sanyeeji Sponge & Alloys (P) Ltd | 0 | 0 | 0 | 0 | 1 | 1069071 | 2822803.653 | 1753732.653 | 1753733 | 11291214.61 | 11291215 |
| 95 | | Shri Babu Viswanath Iron Pvt. Ltd | 0 | 0 | 0 | 0 | 1 | 3322222 | 7977859.93 | 4655637.93 | 4655638 | 31911439.72 | 31911440 |
| 96 | | Shyam Sel & Power Ltd. | 0 | 0 | 0 | 0 | 3 | 5614559 | 21194802.84 | 15580243.84 | 15580244 | 84779211.35 | 84779211 |
| 97 | | Shyam Steel & Industries Ltd | 0 | 0 | 0 | 0 | 2 | 2834543 | 7801638.49 | 4967095.49 | 4967095 | 31206553.96 | 31206554 |
| 98 | | Shyamsel Ltd. | 0 | 0 | 0 | 0 | 1 | 1763967 | 3873221.234 | 2109254.234 | 2109254 | 15492884.93 | 15492885 |
| 99 | | Sri Venkatesh Iron & Alloys Ltd. | 0 | 0 | 0 | 0 | 4 | 7376271 | 36341177.03 | 28964906.03 | 28964906 | 145364708.1 | 145364708 |
| 100 | | Steel Exchange India Ltd | 0 | 0 | 0 | 0 | 1 | 1212483 | 4031677.181 | 2819194.181 | 2819194 | 16126708.72 | 16126709 |
| 101 | | Super Smeltrs Ltd | 0 | 0 | 0 | 0 | 5 | 9141776 | 38301592.45 | 29159816.45 | 29159816 | 153206369.8 | 153206370 |
| 102 | | Top worth Steels & Power Pvt. Ltd. | 0 | 0 | 0 | 0 | 1 | 3255483 | 7731168.444 | 4475685.444 | 4475685 | 30924673.78 | 30924674 |
| 103 | | Uttam Galva Metaliks Ltd. | 0 | 0 | 0 | 0 | 1 | 4511204 | 8543255.224 | 4032051.224 | 4032051 | 34173020.9 | 34173021 |
| 104 | | Venkatesh Iron & Alloys (Ind.) Ltd | 0 | 0 | 0 | 0 | 3 | 5634782 | 28621289.72 | 22986507.72 | 22986508 | 114485158.9 | 114485159 |
| | | Total of 2 | 124 | | | | 278 | | | | 1251865815 | 8065800835 | 8065800835 |
| | | Total of 1 & 2 | 137 | | | | 329 | | | | 1507165364 | 9764315788 | 9764315788 |
| | | GRAND TOTAL | 1847 | | | | 4459 | | | | | | 122348032937 |

ANNEXURE- VII(A) (Para 2.2.6.1-d)

Statement showing quantity of Iron Ore transported at concessional rates of Rail Freight but utilized for non-domestic purposes-East Coast Railway

| Sl.No. | Particulars of the company with excise registration No. | Period | | OB | Qty. of iron ore transported through rail under declaration of domestic consumption (in MT) | Qty. of sponge iron ,pig iron and steel produced by the Company as shown in the monthly returns submitted by the Co. to Excises Dept. (in MT) | Total iron ore consumed in manufacturing sponge /pig iron and steel (as per Co. 's financial statements) in MT | Qty. of iron ore not consumed for domestic manufacturing i.e. put into use for non-domestic purpose (in MT) |
|--------|---|--------|--------|-----------|---|---|--|---|
| | | From | To | | | | | |
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 |
| 1 | M/S SHREE SHYAM SPONGE & POWER LTD. AAHCS1901NXM001 | Apr-09 | Mar-10 | 11931.18 | 55489.541 | 21198.76 | 35685.41 | 13606.82 |
| | | Apr-10 | Mar-11 | 16624.415 | 47170.25 | 20102.76 | 35601.68 | 15304.905 |
| 2 | HITECH POWER & STEEL LTD. AACCM8028RXM001 | Apr-08 | Mar-09 | 7153.253 | 87944.767 | 41132.14 | 77644 | 8078.36 |
| | | Apr-09 | Mar-10 | 9375.66 | 95119.195 | 43669 | 72332.17 | 11162.46 |
| 3 | NAV DURGA FUEL(P) LTD. AABCN9131FXM001 | Apr-09 | Mar-10 | 24655.355 | 122642.115 | 63695 | 75180.085 | 19541.33 |
| | | Apr-10 | Mar-11 | 24546.48 | 123900 | 69283 | 93973 | 37129.42 |
| 4 | RAIGARH ISPAT & POWER PVT. LTD. AACC8540FXM001 | Apr-08 | Mar-09 | 2193.47 | 81952.07 | 28290.1 | 62656.05 | 13545.98 |
| | | Apr-09 | Mar-10 | 7943.51 | 72763.58 | 33885 | 66661.75 | 3205.92 |
| 5 | PRAKASH INDUSTRIES LTD. AABCP6765HXM001 | Apr-08 | Mar-09 | 16848 | 1125543 | 754983 | 1122318 | 2908 |
| | | Apr-09 | Mar-10 | 17165 | 1242667 | 871900 | 1244829 | 1270 |
| | | Apr-10 | Mar-11 | 13733 | 1402955 | 923796 | 1378338 | 1139 |
| 6 | MONNET ISPAT AND ENERGY LTD. AAACM0501GXM006 | Apr-10 | Mar-11 | 145702.53 | 811981.52 | 446794.41 | 722738.88 | 35455.43 |
| 7 | MAA SHAKAMBARI STEEL LTD. AADC8579JXM001 | Apr-08 | Mar-09 | 25980.054 | 80302.391 | 33046.56 | 87385.38 | 5085.3 |
| | | Apr-09 | Mar-10 | 40574.695 | 82623.048 | 35287.42 | 97061.34 | 1217.25 |
| 8 | CREST STEEL & POWER PVT. LTD. AACC3836HXM001 | Apr-08 | Mar-09 | 18682.034 | 163900.94 | 104360.635 | 109909.164 | 4943.16 |
| 9 | VANDANA GLOBAL LTD. AAACV2018EXM001 | Apr-08 | Mar-09 | 50093.293 | 212373.865 | 133257.905 | 195053 | 17851.44 |
| | | Apr-09 | Mar-10 | 46103.725 | 321723.35 | 156116.8 | 282997 | 37642.736 |
| | | Apr-10 | Mar-11 | 44491.833 | 291171.213 | 148271.22 | 250844.783 | 31242.166 |
| 10 | VASWANI INDUSTRIES LTD. AABCV9564EXM001 | Apr-10 | Mar-11 | 6151.615 | 127016.315 | 59503.155 | 102047.95 | 5829.71 |
| 11 | SHREE NAKODA ISPAT LTD. AAHCS2143QXM001 | Apr-09 | Mar-10 | 35062.325 | 92877.08 | 39914.4 | 74509 | 15810.97 |
| | | Apr-10 | Mar-11 | 37619.435 | 70651.84 | 31612 | 59847 | 11400.01 |
| 12 | M/S GOPAL SPONGE & POWER (P) LTD. AACCG1525FXM001 | Apr-08 | Mar-09 | 8134.515 | 63647.71 | 48990 | 95910 | 248.04 |
| | | Apr-09 | Mar-10 | 5157.58 | 51697.82 | 42280 | 76680 | 2247.7 |
| | | Apr-10 | Mar-11 | 5676.56 | 25984.48 | 46570 | 80120 | 5176.7 |

| Sl.No. | Particulars of the company with excise registration No. | Period | | OB | Qty. of iron ore transported through rail under declaration of domestic consumption (in MT) | Qty. of sponge iron ,pig iron and steel produced by the Company as shown in the monthly returns submitted by the Co. to Excises Dept. (in MT) | Total iron ore consumed in manufacturing sponge /pig iron and steel (as per Co. 's financial statements) in MT | Qty. of iron ore not consumed for domestic manufacturing i.e. put into use for non-domestic purpose (in MT) |
|--------------|---|--------|--------|-------------------|---|---|--|---|
| | | From | To | | | | | |
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 |
| 13 | GHANKUN STEELS PVT. LTD. AACCG0141RXM001 | Apr-09 | Mar-10 | 21696.073 | 113841.507 | 43436.315 | 107403.025 | 6387.64 |
| 14 | SUNIL SPONGE PRIVATE LIMITED. AAHCS7999AXM001 | Apr-09 | Mar-10 | 32274.715 | 66730.381 | 67556.16 | 63867.835 | 11542.061 |
| 15 | SHRI BAJRANG POWER & ISPAT LIMITED AACCB2944DXM001 | Apr-08 | Mar-09 | 20376.362 | 288616.875 | 162995.594 | 231036 | 7505.35 |
| | | Apr-09 | Mar-10 | 70451.887 | 269742.29 | 161701.74 | 231550.997 | 70989.21 |
| | | Apr-10 | Mar-11 | 37653.98 | 208090.66 | 152801.38 | 189025 | 46398.19 |
| 16 | REAL ISPAT & POWER LTD. AABCR9986LXM001 | Apr-08 | Mar-09 | 21115.525 | 128784.565 | 63643 | 88213.997 | 40942.595 |
| | | Apr-09 | Mar-10 | 17188.357 | 143358.448 | 52736.83 | 650781.942 | 8427.75 |
| | | Apr-10 | Mar-11 | 26503.12 | 124840.57 | 50735 | 86800.016 | 1500 |
| 17 | MONNET ISPAT AND ENERGY LTD. AAACM0501DXM001 | Apr-08 | Mar-09 | 21305.951 | 196774.94 | 122168.835 | 180378 | 5080.31 |
| | | Apr-09 | Mar-10 | 35201.131 | 191748.68 | 116483.255 | 188372 | 73830.78 |
| | | Apr-10 | Mar-11 | 1662.421 | 168860.99 | 96541 | 156166 | 12000 |
| 18 | MONNET ISPAT AND ENERGY LTD. UNIT-II AAACM0501DXM002 | Apr-08 | Mar-09 | 25647.6 | 339035.29 | 383347.92 | 299968 | 26511.667 |
| | | Apr-09 | Mar-10 | 45078.47 | 292731.55 | 366794.37 | 279280 | 19117.65 |
| | | Apr-10 | Mar-11 | 39229.16 | 262301.04 | 148761 | 239799 | 40980.02 |
| 19 | M/S DEVI IRON & POWER PVT. LTD. AABCD9753GXM001 | Apr-08 | Mar-09 | 14076.58 | 35375.11 | 19211.22 | 34092.025 | 8926.52 |
| | | Apr-09 | Mar-10 | 13982.84 | 85511.19 | 35719.11 | 59520.02 | 20613.863 |
| | | Apr-10 | Mar-11 | 16877.08 | 96938.817 | 42983.6 | 77679.65 | 10611.555 |
| 20 | AARTI SPONGE AND POWER LIMITED AAECA7235NXM001 | Apr-08 | Mar-09 | 7943.559 | 79427.54 | 56041.51 | 62396.935 | 4017.56 |
| | | Apr-09 | Mar-10 | 20956.604 | 96914.37 | 66734.725 | 72179.874 | 25666.92 |
| | | Apr-10 | Mar-11 | 20024.18 | 83751.57 | 63254.26 | 64064.85 | 29192.92 |
| 21 | BALDEV ALLOYS PVT. LTD. AACCB3070GXM001 | Apr-08 | Mar-09 | 7995.097 | 49724.866 | 16956.19 | 31908.711 | 18352.675 |
| | | Apr-09 | Mar-10 | 7458.577 | 71407 | 22360.3 | 40013.399 | 28450.9 |
| | | Apr-10 | Mar-11 | 11504.081 | 79842.23 | 27882.2 | 50111.814 | 6921.11 |
| 22 | G.R. SPONGE & POWER LIMITED AAACG8765HXM001 | Apr-08 | Mar-09 | 18990.73 | 82386.65 | 34146.51 | 64713.29 | 42.47 |
| | | Apr-09 | Mar-10 | 36621.62 | 72286.64 | 33974.47 | 63272.17 | 20934.57 |
| | | Apr-10 | Mar-11 | 24701.52 | 58062.985 | 28828.59 | 51489.985 | 3149.64 |
| 23 | RASHMI SPONGE IRON & POWER INDUSTRIES LTD. AAACJ2311GXM001 | Apr-09 | Mar-10 | 27628.764 | 68939.399 | 20935.5 | 52318.178 | 26872.736 |
| | | Apr-10 | Mar-11 | 17377.249 | 101526.694 | 29987.1 | 58156.71 | 42894.72 |
| Total | | | | 1283122.75 | 10711650.94 | 6686656.949 | 10274882.07 | 918904.189 |

Annexure-VII B (Para 2.2.6.1-d)

Statement showing quantity of Iron Ore transported at concessional rates freight but utilised for non-domestic purpose - South Eastern Railway

| Sl. No. | Name of the Zonal Audit Office | Particulars of the company with excise registration No. | Period | | Qty. of iron ore transported through rail under declaration of domestic consumption (in | Qty. of Sponge iron, Pig iron and steel produced by the company as shown in the monthly returns submitted by the company to Central. Excise deptt. (in MT) | Total iron ore consumed in manufacturing spong /Pig iron and steel (as per Col.(in MT) | Qty. of iron ore not consumed for domestic manufacturing i.e. put into use for non-domestic use (in |
|--------------|--------------------------------|---|--------|--------|---|--|--|---|
| | | | From | To | | | | |
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 |
| 1 | SER | M/S RASHMI ISPAT LTD AABCR8203NXM 001 | May-08 | Mar-09 | 58733.340 | 28050.470 | 44836.900 | 2241.845 |
| 2 | | SPS ROLLING MILLS LTD AAHRS8719GXM 001 | May-08 | Mar-09 | 102236.810 | 37339.450 | 63477.110 | 12901.130 |
| 3 | | HOWRAH GAS LTD AAACH6649BXM 002 | May-08 | Mar-09 | 75075.048 | 30490.000 | 47284.000 | 40816.720 |
| 4 | | Haldia Steel Ltd. (Unit-II) AAACH6712KXM 002 | May-08 | Mar-09 | 256888.000 | 77638.370 | 170919.822 | 6025.640 |
| 5 | | Neo Metaliks Ltd. AABCN8514GXM 001 | May-08 | Mar-09 | 152463.450 | 59332.000 | 108620.130 | 56794.650 |
| TOTAL | | | | | 645396.648 | 232850.290 | 435137.962 | 118779.985 |
| | | | | | 6.45 lakh MT | | 4.35 lakh MT | 1.19 lakh MT |

ANNEXURE-VIII (Para 2.2.6.2)

Status of Show-Cause Notices Served on companies by SER for alleged freight Evasion in Iron Ore Transportation

| SL. No. | Zonal Railway | Name of Compay | Amt. (Cr.) | Show Cause issued on | Whether Sub-Judice |
|---------|---------------|-----------------------------------|------------|----------------------|--|
| 1 | 2 | 3 | 4 | 5 | 6 |
| 1 | SER | Rashmi Cement Limited | 255.45 | 19.09.2012 | Yes (WP - 22813 of 2012) Appeal Pending |
| 2 | | Gagan Ferrotech Private Limited | 47.42 | 03.12.2012 | Yes |
| 3 | | Maa Chhinnamastika Spong Pvt.Ltd. | 16.22 | 30.01.2013 | Yes |
| 4 | | Ankit Metal & Power Limited | 45.58 | 19.03.2013 | Yes |
| 5 | | M.B. Ispat Corporation Limited | 149.47 | 13.09.2012 | Yes |
| 6 | | Neo Metaliks Limited | 54.26 | 13.09.2012 | Yes |
| 7 | | Rashmi Ispat Limited | 77.29 | 19.09.2012 | Yes |
| 8 | | Mark Steels Limited | 25.19 | 05.10.2012 | Yes |
| 9 | | Aryavrata Steel Private Limited | 49.21 | 05.10.2012 | Yes |
| 10 | | Ramswarup Lohh Udyog | 34.6 | 13.09.2012 | |
| 11 | | Haldia Steel Limited | 48.19 | 03.12.2012 | |
| 12 | | Shyamsel and Power Ltd. (2008-10) | 49.03 | 22.01.2013 | |
| 13 | | Vishal Sponge Pvt. Ltd. | 53.38 | 30.01.2013 | |
| 14 | | Atibir Industries Co. Ltd. | 108.34 | 19.03.2013 | |
| | | Grand Total | 1013.63 | | |

**Annexure IX
(Para 2.2.7)**

Statement showing belated submission of the Monthly Excise Returns by the Iron and Steel manufacturing Companies.

| Sl. No. | Name of the Company | Monthly Excise Return | |
|------------------------------|-------------------------------|--------------------------------|--|
| | | Pertaining to the period | Month of submission |
| One timers | | | |
| 1 | Tata Steel Ltd. | July 2008 to June 2011 | July 2011 |
| 2 | Jindal Steel and Power Ltd. | 2008-09 to 2010-11 | April 2011 |
| 3 | Monnet Ispat & Energy Ltd. | April 2009 to April 2011 | May 2011 |
| 4 | Bhushan Power & Steel Ltd. | August 2008 to March 2011 | Submitted between April 2011 and July 2011 |
| 5 | Neelachal Ispat Nigam Ltd. | April 2009 to May 2011 | Submitted between June 2011 and July 2011 |
| 6 | GSAL India Ltd. | May 2008 to May 2011 | Not submitted till July 2011 |
| | | September 2011 to January 2012 | February 2012 |
| 7 | M.S.P. Steel & Power Ltd. | April 2009 to March 2011 | Submitted between April 2011 to July 2011 |
| 8 | Crest Steel & Power Pvt. Ltd. | August 2008 to May 2011 | Submitted between April 2011 and July 2011. |
| Other than one-timers | | | |
| 9 | Vikram Ispat | August 2009 to May 2011 | Not submitted till May 2011 |
| 10 | Usha Martin Ltd. | August 2008 to July 2010 | Not submitted till July 2011 |
| | | August 2010 to May 2011 | Submitted between June 2011 and July 2011 |
| 11 | Rourkela Steel Plant | April 2009 to March 2011 | Submitted between April 2011 and July 2011 |
| 12 | Bokaro Steel Plant | July 2008 to May 2011 | Submitted between April 2011 and August 2011 |
| 13 | Bhilai Steel Plant | April 2009 to December 2010 | Not Submitted between April 2011 and July 2011 |
| | | January 2011 to June 2011 | Not submitted till July 2011 |
| 14 | IND Synergy Ltd. | July 2008 to May 2011 | Not submitted till July 2011 |
| 15 | IISCO Steel Plant | May 2008 to March 2009 | Not submitted till August 2011 |
| | | July 2009 to March 2010 | |

**Annexure X
(Para 2.2.7)**

Statement showing deficiencies found in the documents submitted by the parties for availing concessional freight rate

| Sl. No. | INDENT_N O_DATE | RR_NO | DATE | NAME_OF_TH E_CONSIGNOR | NAME_OF_TH E_CONSIGNEE | FROM | TO | REPLY OF RAILWAYS | RESULT OF CURRENT VERIFICATION (23.07.13 TO 26.07.13) |
|---------|---------------------------------|-----------|-----------|--|--|------------|------------------------|--|--|
| 1 | 520 dated 16.8.10 | 211000286 | 8/21/2010 | Adhunik Alloys & Power Ltd. | Adhunik Alloys & Power Ltd. | DJHR | Kandra Jn. (KND) (DTC) | FL available .IEM is being searched | Relevant records were not supplied to audit. |
| 2 | 151 dt.10.4.20 11 | 211000361 | 4/29/2011 | Free grade & Co Pvt Ltd. | Rashmi Ispat Ltd. | DJHR | JGN (DTC) | Affidavit available | Affidavit No. 074747 is incomplete without signature of Deponent . Forwarding Note is incomplete without declaration of domestic consumption . |
| 3 | 541 dt 15.07.200 9 | 211000657 | 7/17/2009 | M/s Ankit Metals & Power Ltd | Ankit Matel & Power Ltd | NOMD | Jhantiphari | CLA, CFO available | (i) No application for extension was submitted.Labour contract was valid upto 31.12.2008. |
| 4 | 1688 dated 17.6.09 | 211001530 | 6/20/2009 | Venkateswar Sponge & Iron Company (P) Ltd. | Venkateswar Sponge & Iron Company (P) Ltd. | BJMD | VAA | CERC available . Rest are to be searched | .Name of the competent was not mentioned inm CERC. In course of verification Railway Authority produced MER of march 2009 but the required document was for May 2009 . |
| 5 | 1711 dated 19.6.09 | 211001532 | 6/21/2009 | Neo Metaliks Ltd | Neo Mateliks Ltd | BJMD | Radhanaga r | Affidavit available | Affidavit signed by the Advocate without seal. |
| 6 | 752 05-07-09 (WIS Scheme) | 212000130 | 7/14/2009 | Rungta Mines Ltd. | Kohinoor Steel (P) Ltd. | DJHR | Chandil Jn. | MER available | MER not submitted for the required month . |
| 7 | 967 dated 04.09.08 (WIS Scheme) | 212000401 | 9/7/2008 | S.K Saragi & Co. Pvt. Ltd.(SKPL) | S.K Saragi & Co. Pvt. Ltd.(SKPL) | NOMD (OTC) | BIA (DTC) | Affidavit available . Remaining are being searched . | The affidavit produced dated 12.06.09 but the date of R.R was 09.07.08 . This indicates irregularity. |
| 8 | 899 dated 17.08.09 (WIS Scheme) | 212000517 | 8/19/2009 | S.K Saragi & Co. Pvt. Ltd.(SKPL) | S.K Saragi & Co. Pvt. Ltd.(SKPL) | NOMD (OTC) | BIA (DTC) | Affidavit available . Remaining are being searched . | Afidavit produced is without seal |

| Sl. No. | INDENT_N O_DATE | RR_NO | DATE | NAME_OF_THE_CONSIGNOR | NAME_OF_THE_CONSIGNEE | FROM | TO | REPLY OF RAILWAYS | RESULT OF CURRENT VERIFICATION (23.07.13 TO 26.07.13) |
|---------|---------------------|-----------|-----------|---|---|---------|------------------------|---|--|
| 9 | 2659 dated 11.12.08 | 212001768 | 4/1/2009 | Satya Power & Ispat (P) Ltd | AIRAN Steel and Power Pvt. Ltd. | BJMD | USL (DTC) | MER, I.Bond , Affidavit all are available | i) Affidavit is without signature date and seal of Advocate (Affidavit No. A 643362) (ii) Without signature & date & seal of Advocate in I/Note No. 01AA 620011 (iii) MER is submitted for the month of 9,10,11/2008 instead of 12/2008 is submitted |
| 10 | 1368 dt. 6.6.08 | 212001825 | 9/11/2008 | Nixon Steel Power (P) Ltd A/c. Aryan ispat & Power (P) Ltd. | Nixon Steel Power (P) Ltd A/c. Aryan ispat & Power (P) Ltd. | Banspan | LPG | Affidavit available | The affidavit No. 533863 was executed in favour of 'Aryan Ispat and Power (P) Ltd' In the Affidavit the RR was 212001825. It was written that the consignment of iron ore was meant for the factory located at Sambalpur where as the destination in the RR was Lapanga and the consignee names shown both on F/Note and RR was Nixon Steel Power(P) Ltd. In the wagon particulars statement the consignee was Nixon Steel & Power (P) Ltd. Moreover , there was no seal of the advocate on the Affidavit. |
| 11 | 1236 dated 25.5.09 | 212002138 | 5/25/2009 | Neo Mateliks Ltd | Neo Mateliks Ltd | BJMD | ANN | Affidavit available | (i) The identifying Advocate did not appix his stamp under his signature on the Affidavit No.529682 . |
| 12 | 837 dt. 15.5.09 | 212002426 | 6/9/2009 | Nixon Steel Power (P) Ltd A/c. Aryan ispat & Power (P) Ltd. | Nixon Steel Power (P) Ltd A/c. Aryan ispat & Power (P) Ltd. | Banspan | LPG | Affidavit available | The affidavit No. 535486 was executed in favour of 'Aryan Ispat and Power (P) Ltd'. In the Affidavit the RR was 212002624. It was written that the consignment of iron ore was meant for domestic consumption for the factory at Sambalpur whereas the destination in the RR was LPG. The consignee names shown on F/Note and Wagon statement were same Nixon Steel Power(P) Ltd. |
| 13 | 1197 dt. 1.7.09 | 212002524 | 7/12/2009 | Nixon Steel Power (P) Ltd A/c. Aryan ispat & Power (P) Ltd. | Nixon Steel Power (P) Ltd A/c. Aryan ispat & Power (P) Ltd. | Banspan | LPG | Affidavit available | Affidavit signed by advocate without seal . |
| 14 | 699 dated 24.6.09 | 212002550 | 7/8/2009 | Bhushan Steel Ltd. | Bhusan Steel Ltd | DJHR | Nirgundi Jn. NRG (DTC) | IEM and MER available | i) IEM is illegible. ii) MER for May 2009 instead of June 2009 is submitted. |

| SI. No. | INDENT_N O_DATE | RR_NO | DATE | NAME_OF_THE_CONSIGNOR | NAME_OF_THE_CONSIGNEE | FROM | TO | REPLY OF RAILWAYS | RESULT OF CURRENT VERIFICATION (23.07.13 TO 26.07.13) |
|---------|---------------------|-----------|------------|--------------------------------------|-----------------------------------|----------|------------------------|---|---|
| 15 | 1237 dated 20.10.09 | 212002688 | 10/24/2009 | Feegrade and Co. (Pvt.) Ltd. | Rathi steel & Power Ltd | DJHR | Hirakud (HKG) (DTC) | Affidavit and I.Bond available . MER is being searched. | i) Affidavit is not signed by the deponent concerned. ii) Spl Rate Circular No. is not mentioned in the indemnity note and the same is not signed by the indemnifier. |
| 16 | 3608 dated 16.12.09 | 212002720 | 11/12/2010 | Shri Baba Viswanath Iron Pvt. Ltd | Shri Baba Viswanath Iron Pvt. Ltd | BJMD | MGS Jn | Affidavit available | (i) The Affidavit No 980340 was incomplete |
| 17 | 394 dt. 30.9.09 | 212002772 | 6/6/2009 | Shyamsel Ltd. A/c Serron Alloys Ltd. | Shyamsel Ltd. | Banspani | TOP | All documents are available at present | The date of R/R was 06.06.09. But IEM, CLA, CERC, MER and Indemnity Bond have been signed by the advocate on 02.07.09 i.e after lapse of one month after despatch of the rake . FL was valid up to 31.12.2007 |
| 18 | 377 dt. 25.5.2010 | 212002864 | 6/19/2010 | M/s Tarini Minerals (P) Ltd. | Ramgarh Sponge Iron (P) Ltd | DJHR | BRKA (DTC) | Affidavit and I.Bond available . | i) Signature of Advocate & R.R No is absent in Affidavit NO.981869. ii) Indemnity Note is incomplete |
| 19 | 434 dated 26.6.10 | 212002884 | 7/4/2010 | D.S.A. Loha Pvt. Ltd. | Shanti Gopal Concast Ltd. | DJHR | Chunar Jn. (CAR) (DTC) | F.L. & MER Available | i) Monthly Excise Return for May'2010 instead June '2010 is submitted. |
| 20 | 468 dated 11.7.10 | 212002901 | 7/18/2010 | D.S.A. Loha Pvt. Ltd. | Shanti Gopal Concast Ltd. | DJHR | Chunar Jn. (CAR) (DTC) | MER & IEM available | i) Monthly Excise Return for June'2010 is signed by the range officer without office seal. |
| 21 | 493 dt. 23.7.2010 | 212002918 | 8/5/2010 | M/s Tarini Minerals (P) Ltd. | Ramgarh Sponge Iron (P) Ltd | DJHR | BRKA (DTC) | All documents are available at present . | i) MER has been submitted upto Jun instead of July'10. ii) Seal of Advocate is absent in Affidavit No. 9759 |
| 22 | 562 dt. 11.9.2010 | 212002957 | 9/15/2010 | Bonai Industrial Company Ltd. | Neo Mateliks Ltd | DJHR | ASN Jn. | All documents available at present | Affidavit without stamp. |
| 23 | 556 dated 09.9.10 | 212002960 | 9/18/2010 | D.S.A. Lota Pvt. Ltd. | Shanti Gopal Concast Ltd. | DJHR | Chunar Jn. (CAR) (DTC) | MER & IEM available | i) Monthly Excise Return for July'2010 instead Aug '2010 is submitted. |

| SI. No. | INDENT_N O_DATE | RR_NO | DATE | NAME_OF_THE_CONSIGNOR | NAME_OF_THE_CONSIGNEE | FROM | TO | REPLY OF RAILWAYS | RESULT OF CURRENT VERIFICATION (23.07.13 TO 26.07.13) |
|---------|-------------------|-----------|-----------|--|--|------|------------------|---------------------------------------|---|
| 24 | 93 dated 24.01.11 | 212003116 | 1/28/2011 | Tourian Iron and Steel company Pvt. Ltd. | Sri Venkatesh Iron & Alloys (India) Ltd. | BJMD | Barkakana Jn. | Affidavit and I.Bond available | Affidavit signed by advocate without seal . I.Bond accepted. |
| 25 | 638 dt:21/10/10 | 212003169 | 9/27/2010 | Arya Iron & Steel Co.(P) Ltd. | Shyam Steel & Industries Ltd | BBN | Durgapur | Presently all documents are available | i) Affidavit is signed by the Advocate without seal. ii) IEM is illegible. Iiii) CFO is expired on 31.3.11 & not applied for renewal. |
| 26 | 480 dated 9.6.11 | 212003216 | 6/14/2011 | M/S Jay Durga Mineral | Sri Venkatesh Iron & Alloys (Ind.) Ltd | BJMD | Barkakhana (DTC) | MER available | Relevant records were not supplied to audit. |
| 27 | 392 dt.01.10.2011 | 261000010 | 10/4/2011 | Free grade & Co Pvt Ltd. | Rashmi Ispat Ltd. | DJHR | JGN (DTC) | MER available | Monthly Excise Return has been submitted upto April'11 |

Annexure XI
(Para 2.2.7)

Statement showing cases where Audit re-verification revealed that prescribed documents are valid.

| Sl. No. | Indent No. and Date | RR No. and Date | Name of the Consignor | Name of the Consignee | Freight actually charged (₹) | Freight should have been charged (₹) | Less realization of freight (₹) [Col.7- Col.6] | Penal charge (₹)[Col.7 X4] |
|--------------|-----------------------|----------------------------|------------------------------------|-------------------------------------|------------------------------|--------------------------------------|--|----------------------------|
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 |
| 1 | 129 dtd. 18.02.10 | 211000229 dtd. 20.02.10 | SSS Lohh Mareting | Ramswarup Lohh Udyog | 1238856 | 2994082 | 1755226 | 11976328 |
| 2 | 298 dtd. 26.07.11 | 211000403 dtd. 03.08.11 | Adhunik Alloys & Power Ltd. | Adhunik Alloys & Power Ltd. | 933994 | 8603772 | 7669778 | 34415088 |
| 3 | 1865 dtd. 06.07.09 | 212002252 dtd. 18.07.09 | Neo Metaliks Ltd. | Neo Metaliks Ltd. | 1977462 | 2935871 | 958409 | 11743484 |
| 4 | 2309 dtd. 29.09.08 | 212001589 dtd. 30.09.08 | Satya Power & Ispat Pvt. Ltd. | Airan Steel and Power Pvt. Ltd. | 2712806 | 6401302 | 3688496 | 25605208 |
| 5 | 1768 dtd. 30.12.10 | 212003103 dtd. 01.09.11 | Taurian Iron & Steel Co. Pvt. Ltd. | Ventakesh Iron & Alloys (Ind.) Ltd. | 1738502 | 9083605 | 7345103 | 36334420 |
| 6 | 63 dtd. 18.01.11 | 211003114 dtd. 23.01.11 | Taurian Iron & Steel Co. Pvt. Ltd. | Sri Venkatesh Iron & Alloys Ltd. | 1768349 | 7238668 | 5470319 | 28954672 |
| 7 | 1285 dtd. 29.05.09 | 212002156 dtd. 06.04.09 | Neo Metaliks Ltd. | Neo Metaliks Ltd. | 2342409 | 4359711 | 2017302 | 17438844 |
| 8* | 2175 dtd. 27.07.09 | 211001613 dtd. 29.08.09 | Krishna Traders | Krishna Traders | 2918208 | 3605518 | 687310 | 14422072 |
| TOTAL | | | | | | | 29591943 | 180890116 |

* This case was erroneously included in the list of irregular booking of iron ore

Annexure XII - (Para 3.1.4)
Extent of check and works selected for review

| Sr. No | Zones | Category of Work | Status of Works | Extent of check | Minimum | No. of Works in the Zone | No. of works/ units selected | Name of works selected |
|--------|----------------------|------------------|----------------------|-----------------|---------|--------------------------|--|---|
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 |
| 1 | CR | Gauge conversion | On going works | 20% | 1 | 0 | 0 | |
| | CR | | Completed physically | 50% | 1 | 1 | 1 | Miraj -Latur |
| | CR | New line | On going works | 20% | 1 | 4 | 1 | Baramati- Lonand |
| | CR | | Completed physically | 50% | 1 | 1 | 1 | Shrithi |
| | CR | Doubling | On going works | 20% | 1 | 5 | 1 | Panvel- Pen |
| | CR | | Completed physically | 50% | 1 | 0 | 0 | |
| | CR | Track renewal | On going works | 10% | 1 | 110 | 11 | 1.Mumbai - Kalyan - CTR - 7.4 Km, 2.Kalyan - Igatpuri - CTR - 7 Km & TRR - 3.25 Km, 3.Panvel - Roha - CTR - 6.5 Km & TRR - 0.5 Km, 4.Pune - Miraj - CTR - 4.97 Km, 5.Pune - Lonawala - CTR - 2.60 Km (P), 6.Pune - Kolhapur - TRR (S) - 9.70 Km & CTR (S) - 12.58 Km, 7.Gulbarga - Wadi - CTR - 4.6 Km & TRR 15.97 Km (P), 8.Daund - Solapur - TRR - (P) (35 Nos.) & TFR - 1.5 Km, 9.Manmad - Bhusawal - CTR - 10.24 Km, 10.Igatpuri - Manmad - CTR - 16.888 Km, 11.Igatpuri - Bhusawal - TRR - (53 Nos.), TBR - 3.13 Km & TFR - 13.75 Km |
| | CR | | Completed physically | 20% | 1 | 45 | 9 | 1.Panvel - Roha (Single Line)- TRR - 8.7 Km (P) (Km 136.00 to 144.78), 2.Kalyan - Lonawala - TBR - 9.4 Km, TFR - 25 Km & TTR (20 Nos), 3.Kalyan - Igatpuri (Down) - TBR - 15.3 Km & TTR - (16 Nos), 4.Igatpuri - Bhusawal - TBR - 43.362 Km, 5.Igatpuri - Manmad - TRR - (P) 21.755 Km (UP), 6.Pune - Daund - Ghorpuri Yard - CTR - 11.26 Km, 7.Daund - Solapur - TTR - (25 Nos), 8.Nagpur - Wardha - CTR - (P) - 10 Km, 9.Wardha - Balharshah - TSR - 7.4 Km |
| 2 | ER | Gauge Conversion | On-going | 20% | 1 | 2 | 1 | Bardhaman-Katwa |
| | ER | | Completed physically | 50% | 1 | 1 | 1 | KrishnaNagar-Shantipur |
| | ER | New Line | On-going | 20% | 1 | 1 | 1 | Tarekeshwar-Bishnupur |
| | ER | | Completed physically | 50% | 1 | 1 | 1 | Deoghar – Dumka Section |
| | ER | Doubling | On-going | 20% | 1 | 5 | 1 | Barasat-Sondalia |
| | ER | | Completed physically | 50% | 1 | 3 | 1 | Baruipur-Mograhat |
| | ER | Track Renewal | On-going | 10% | 1 | 10 | 1 | Azimganj - Bandel city CTR/S 90R |
| ER | Completed physically | | 20% | 1 | 5 | 1 | HWH-Dankuni (CTR/P) | |
| 3 | ECR | Gauge conversion | On- going works | 20% | 1 | 3 | 1 | 1 JYG-DBG-NKE |
| | ECR | | completed phsically | 50% | 1 | 0 | 0 | No such work found complete during the year 2009-10 to 2011-12. |
| | ECR | New line | On- going works | 20% | 1 | 11 | 2 | 1. MFP-SMI 2. Giridih - Koderma |
| | ECR | | Completed phsically | 50% | 1 | 1 | 1 | 1. Ara-Sasaram |
| | ECR | Doubling | On- going works | 20% | 1 | 5 | 1 | 1. Jehanabad - Bela |
| | ECR | | completed phsically | 50% | 1 | 6 | 3 | 1. Barauni - Tilrath bypass line, 2. Tilrath - Begusarai, 3. Begusarai - Khagaria |
| | ECR | Track renewal | On- going works | 10% | 1 | 26 | 3 | 1. SPJ-MFP(CTR), 2. MFP-SGL(CTR), 3. GHD-SEB(TRR). |
| ECR | Completed phsically | | 20% | 1 | 36 | 8 | 1. MFP-SPJ(TSR), 2. BJU-KIR, 3. BJU-RJO, 4. BCA-SPJ(TRR), 5. SGL-NKE(TSR), 6. SGL-NKE(TSR), 7. DLN-TRG(CTR), 8. MPO-MGS(TRR) | |

| Sr. No | Zones | Category of Work | Status of Works | Extent of check | Minimum | No. of Works in the Zone | No. of works/ units selected | Name of works selected |
|--------|----------------------|----------------------|----------------------|-----------------|---------|--------------------------|---|--|
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 |
| 4 | ECoR | Gauge | On- going works | 20% | 1 | 0 | 0 | |
| | ECoR | conversion | completed phsycially | 50% | 1 | 1 | 1 | Nuapada Gunupur(90 km) |
| | ECoR | New line | On- going works | 20% | 1 | 2 | 2 | 1.Khurda Road-Bolangir, 2.Lanjigarh-Junagarh (56 km) |
| | ECoR | | completed phsycially | 50% | 1 | 1 | 1 | Daitari - Keonjhar |
| | ECoR | Doubling | On- going works | 20% | 1 | 2 | 2 | 1.Jharsuguda-Rengali (25.60). 2.Vizianagaram-Kottavalasa (34.7 km) |
| | ECoR | | completed phsycially | 50% | 1 | 1 | 1 | SBP-Rengali (22.7) |
| | ECoR | Track renewal | On- going works | 10% | 1 | 60 | 6 | 1.Renewal of 21 sets Points and Crossings. Est. KUR/2/2007, 2.TRR(P) bet. RJGR-TLHR bet km 491.00 to 495.00. Est. KUR/241/2009, 3.Wat Myd 7 VSPS siding TRR(P) 9.3 km. Est. 129/WAT/2007, 4.VSPS siding TRR(S) 4.7 km. Est. 139/WAT/2010, 5.PSA-VSPS-DUV TBR 58 KM. Est.115/WAT/DRF/ 2009, 6.Raipur-Teruvai TRR(P) 13.32 km. |
| ECoR | completed phsycially | | 20% | 1 | 28 | 6 | 1.CTR(P) KUR-KPXR Dn Est. KUR/71/2009 , 2.CTR(P) JJKR-JKPR Up Km 336.65-339.65. Est. KUR/3/2010 , 3.CTR(P) Bridge approache of Br. 499, 514 & 521 Dn bet DNM to KIS. Est. KUR/01/2010, 4.CTR(P) Bridge approache of Br. 456, 557 & 568 Up bet JEN to DNM. Est. KUR/02/2010, 5.TBR KM 388-413 FROM KRPU-SPRD Est. 145/WAT/DRF/2005., 6.TBR KM 34.86 KM ON KK LINE BETWEEN KRPU-LKMR Est. 74/WAT/DRF/2010 | |
| 5 | NR | Gauge | On- going works | 20% | 1 | 0 | 0 | |
| | NR | conversion | completed phsycially | 50% | 1 | 0 | 0 | |
| | NR | New line | On- going works | 20% | 1 | 4 | 1 | Goindwal-TaranTaran(21.5 Km) |
| | NR | | completed phsycially | 50% | 1 | 1 | 1 | NangalDam – Amb andaura(44.25 Km) |
| | NR | Doubling | On- going works | 20% | 1 | 7 | 2 | 1. Dayabasti Grade Separator (6 Km), 2.(ii) Patch work of Barabanki- Burthwal(29 Km) |
| | NR | | completed phsycially | 50% | 1 | 2 | 1 | Sahibabad- Anand Vihar 3 rd and 4 th line |
| | NR | Track renewal | On- going works | 10% | 1 | 52 | 6 | 1.CTR(P) 16.14 Km, 2.SRE-LDH TRR 20.95 Km, 3.CTR(P) /7.30 Km-LKO-CNB, 4.JAT-UPH section 9.00 Km CTR(P) 5.CTR(P) 28.58 Km, 6.CTR (P) 30.80 Km |
| NR | completed phsycially | | 20% | 1 | 84 | 17 | 1.CTR(P) of 30.21 Km, 2.CTR(P) of 46.34 Km, 3.CTR(P) of 24.25 Km, 4.TSR(P) of 33.71 Km, 5.Jakhal-Hisar-CTR 37.91 Km, 6.BTI-SG NR CTR 44.62 Km, 7.CTR(P) 19.37 Kms KKP-FKA Section, 8.KKP-FKA 52.82 Kms CTR(P), 9.MGS-PBH-LKO-TRR(P) 10.11 Km, 10.ZBD-FD-LKO-TRR(P) 30.12 Km, 11.BSB-JNU Yard Line CTR(S) 6.15 Km, 12.LKO-Kanpur Yard-CTR(S) 6.15 Km, 13.Utratia-Alam Nagar Bye Pass CTR(P) 16.70 Km less SR-1.92, 14.FD-ALD CTR(P) 53.64 Km, 15. TSR 38.26, 16. TRR 19.55, 17.CTR(P) 10.94 Km (52 KG) | |
| NCR | Gauge | On- going works | 20% | 1 | 0 | 0 | | |
| | conversion | completed phsycially | 50% | 1 | 1 | 1 | Mathura - Achnera GC | |
| | New line | On- going works | 20% | 1 | 4 | 1 | Lalitpur-Khajuraho | |
| | | completed phsycially | 50% | 1 | 0 | 0 | | |
| | Doubling | On- going works | 20% | 1 | 1 | 1 | Panki-Bhaupur | |
| | completed phsycially | 50% | 1 | 1 | 1 | 1 | Tundla - Jamuna bridge | |

| Sr. No | Zones | Category of Work | Status of Works | Extent of check | Minimum | No. of Works in the Zone | No. of works/ units selected | Name of works selected |
|--------|-----------------|------------------|---------------------|-----------------|---------|--------------------------|---|--|
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 |
| 6 | NCR | Track renewal | On- going works | 10% | 1 | 169 | 17 | 1.JHS-Agra CTR 19.26KM & TRR 59.4KM(P), 2.Bina-JHS TRR 37.52KM & CTR 1KM, 3.Lalitpur-JHS CTR 45KM(P), 4.Manikpur-ALD TRR 26.3km & TSR(P) 17.3KM, 5.JHS-Bina 18.05KM, 6. JHS-Manikpur TSR 99.86KM, 7.Bina-Agra CTR(S) 3.5KM, 8. Bina-Agra TTR, 9. GWL-Bhind TRR 30KM, 10.Bina-Agra TTR 97Nos., 11.AGC-PWL CTR(P) 28.284KM, 12.MTJ-AWR TRR(P) 67.70KM, 13.AGC-PWL CTR 0.91KM, 14.CNB-TDL CTR 67.04KM, 15. TDL-GZB CTR 0.64KM, 16.CNB-TDL TRR 58.88KM, 17.NCR-Thick CMS crossing 428 Nos. |
| | NCR | | completed phsically | 20% | 1 | 69 | 14 | 1. Khaira-Bhimsen CTR 8.359KM, 2. Bina-AGC TRR(P) 16.92KM, 3.JHS-CNB CTR 39.97KM & TRR 17.94KM, 4.AGC-TKD CTR(P) 40.35KM, 5.AGC-TKC CTR(P) 5.90KM, 6.ALD-CNB CTR 26.67KM, 7.CNB-TDL CTR 20.61KM, 8. TDL-GZB CTR 23.94KM, 9.MGS-GZB CTR(S) 45KM, 10.ALD-CNB TRR 63.88KM, 11.MGS-GZB TBR 156.73KM, 12.MGS-GZB TBR 153KM, 13.TDL-GZB CTR 10.61KM, 14. MGS-GZB TTR 35Nos. |
| 7 | NER | Gauge conversion | On- going works | 20% | 1 | 3 | 1 | CPJ-Thawe- Chapra |
| | NER | New line | completed phsically | 50% | 1 | 1 | 1 | Aunrihar-Jaunpur |
| | NER | | On- going works | 20% | 1 | 0 | 1 | HATHUA- BHATNI |
| | NER | Doubling | completed phsically | 50% | 1 | 0 | 0 | |
| | NER | | On- going works | 20% | 1 | 4 | 1 | Barabanki-Burhwal |
| | NER | Track renewal | completed phsically | 50% | 1 | 8 | 4 | 1.Ekma - Jiradei, 2.Bhabhnan - Mankapur, 3.Mau-Indara, 4.Munderwa -Babhnan |
| | NER | | On- going works | 10% | 1 | 46 | 5 | 1.Salempur-Barhaj Bazzar(19.5Km), 2.Gonda-Mankapur (13Km)-P, 3. Burhwal-Barabanki (14Km)-P, 4.Bhatni- Aunnihar (59 Km)-S, 5.Gorakhpur-Gonda (58Km) |
| | NER | Track renewal | completed phsically | 20% | 1 | 28 | 6 | 1.Mau-Shahganj (35Km)-P, 2.Mau-Shahganj (25Km)-P, 3.Mau-Shahganj (9.35Km)-P, 4.Aunnihar-Jaunpur (27.5Km)-S, 5.Gorakhpur-Orwara (57 Km), 6.Munderwa-Gonda KY (93KM) |
| NER | On- going works | | 10% | 1 | 48 | 5 | 1.NBQ-Kamakhya TBR 90KM, 2. NBQ-Goalpara town-Kamakhya TWR 50KM, 3.NBQ-JPZ TWR-33KM, 4.CPK-HBN CTR(P)25.50KM, 5. GHY-FKG TBR 80KM | |
| 8 | NFR | Gauge conversion | On- going works | 20% | 1 | 5 | 1 | Katihar-Tejnarayanpur Project |
| | NFR | | completed phsically | 50% | 1 | 3 | 2 | (i) Aluabari-Siliguri Project (ii) Fakiragram-Dhubri Project |
| | NFR | New line | On- going works | 20% | 1 | 4 | 1 | New Mainaguri-Jogighopa project |
| | NFR | | completed phsically | 50% | 1 | 1 | 1 | New Coochbehar-Golokganj Section of New Mainaguri - Jogighopa project |
| | NFR | Doubling | On- going works | 20% | 1 | 0 | 0 | -- |
| | NFR | | completed phsically | 50% | 1 | 2 | 1 | New Guwahati-Digaru Section |
| | NFR | Track renewal | On- going works | 10% | 1 | 48 | 5 | 1.NBQ-Kamakhya TBR 90KM, 2. NBQ-Goalpara town-Kamakhya TWR 50KM, 3.NBQ-JPZ TWR-33KM, 4.CPK-HBN CTR(P)25.50KM, 5. GHY-FKG TBR 80KM |
| | NFR | | completed phsically | 20% | 1 | 32 | 7 | 1.New Bongaigaon-Rangiya-Agthori TFR 96.28KM, 2. New Bongaigaon-Rangiya-Agthori TRR, 3.RNY/RPAN-TBRT, 4. GHY-LMG TTR-35 sets 10KM, 5.LMG-DMV TRR 10KM, 6.LMG-FKG TTR 38SETS, 7. GHY-YardLine TRR 5.8KM |

| Sr. No | Zones | Category of Work | Status of Works | Extent of check | Minimum | No. of Works in the Zone | No. of works/ units selected | Name of works selected |
|--------|-------|----------------------|----------------------|-----------------|---------|--------------------------|--|--|
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 |
| 9 | NWR | Gauge conversion | On- going works | 40% | 1 | 3 | 1 | SGNR-SRPR GC |
| | NWR | | completed phsycially | 50% | 1 | 2 | 1 | BKN-SDLP-RTGH-DNA GC |
| | NWR | New line | On- going works | 20% | 1 | 2 | 1 | DO-GGC new line (1 to 41 km) |
| | NWR | | completed phsycially | 50% | 1 | 2 | 1 | AII- Pushkar |
| | NWR | Doubling | On- going works | 20% | 1 | 5 | 1 | RE-HSI |
| | NWR | | completed phsycially | 50% | 1 | 3 | 2 | DO- JP & DO-BKI |
| | NWR | Track renewal | On- going works | 10% | 1 | 63 | 7 | 1. CTR (P) SOG-BTI 3.27 Km & TRR 1.33 Km 2. CTR (P) SOG-BTI 8.27 Km HSR-BTI & BTI bye pass line 3. CTR 14.66 Km Merta Raod- Merta City 4. CTR 5.166 Km Asapura Gomat- Pokaran 5. TRR 8.30 km Merta- BKN 6. CTR(P) JP-FL-30 Km 7. CTR (p) HSR 9.78 Km & RE-HSR TRR 3 Km TSR 41.4 Km |
| NWR | | completed phsycially | 20% | 1 | 25 | 5 | 1. TBR 73.79 Km MD-PNU 2. TSR 10.30 Km SWM-JP 3. TRR 24.30 Km ROK-BNW 4. CTR 21 Km & TSR 10 Km HSR-BTI 5. CTR 41 Km, TRR 32.4 Km & TSR 10.7 Km HSR-BTI | |
| 10 | SR | Gauge conversion | On- going works | 20% | 1 | 6 | 2 | 1. Quilon-Tirunelveli-Tiruchendur & Tenkasi-Virudhunagar(95%), 2.Dindigul-Pollachi-Palghat & Pollachi-Coimbatore(66%) |
| | SR | | completed phsycially | 50% | 1 | 3 | 2 | 1.Tiruchchirappalli-Manamadurai, 2.Villupuram-Katpadi |
| | SR | New line | On- going works | 20% | 1 | 1 | 1 | 1. Karur-Salem (87%) |
| | SR | | completed phsycially | 50% | 1 | 0 | 0 | |
| | SR | Doubling | On- going works | 20% | 1 | 15 | 3 | 1.Calicut-Mangalore(97%), 2.Chengalpattu-Villupuram (52%), 3.Mavelikara-Chengannur Patch Doubling (95%) |
| | SR | | completed phsycially | 50% | 1 | 6 | 3 | 1.Irugar-Coimbatore2. Ernakulam-Mulanturuthi and (3) Madurai-Dindigul |
| | SR | Track renewal | On- going works | 10% | 1 | 128 | 13 | 1.AJJ-RU CTR (P), 2.MAS-GDR CTR (P), 3.MTP-UAM CTR (P), 4.JTJ-ED CTR (P), 5.VM-PDY TRR (P), 6.AJJ-JTJ TRR (P), 7.MS-VM TRR (P), 8.MAS-AJ TRR (P), 9.DG-MDU TRR (P), 10.MDU-MEJ TRR (P), 11.VM-TPJ TRR (P), 12.ERS-TVC TRR, 13.SRR-ERS TRR (P) |
| SR | | completed phsycially | 20% | 1 | 57 | 12 | 1.SRR-ERS TRR, 2.TVC-NCJ TRR, 3.NCJ-TEN TRR, 4.ERS-TVC TRR, 5.MAS-AJJ CTR, 6.AJJ-JTJ TRR, 7.AJJ-JTJ CTR (PB 308), 8.AJJ-JTJ CTR (PB 313), 9.AJJ-RU CTR, 10.JTJ-ED TRR (P) (280.067-287.286 KM), 11.JTJ-ED TRR (P) (380-386.75 KM), 12.MVN-TNHP TSR (S) | |
| SCR | SCR | Gauge conversion | On- going works | 40% | 1 | 0 | 0 | 0 |
| | SCR | | completed phsycially | 50% | 1 | 2 | 1 | DMM-PAK GC Project |
| | SCR | New line | On- going works | 20% | 1 | 13 | 1 | NDL-YA New Line Project |
| | SCR | | completed phsycially | 50% | 1 | 3 | 1 | JPTN-MLCV New Line Project |
| | SCR | Doubling | On- going works | 20% | 1 | 2 | 1 | RGPM-MMZ Triple line project |
| | SCR | | completed phsycially | 50% | 1 | 2 | 1 | COA-SLO Doubling Project |

| Sr. No | Zones | Category of Work | Status of Works | Extent of check | Minimum | No. of Works in the Zone | No. of works/ units selected | Name of works selected |
|--------|-------|--------------------------------------|----------------------|-----------------|---------|--------------------------|------------------------------|--|
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 |
| 11 | SCR | Track renewal | On- going works | 10% | 1 | 197 | 20 | 1.BZA-VSKP TFR=48.76KM TBR-118.62KM, 2.BZA-VSKP CTR(P)6.50KM bet.NASP-BBM, 3.BZA-VSKP CTR(P) 12.29KM & TRR(P)14.04KM bet. KVR-THY, 4.BZA-VSKP CTR(S)1.913KM & TRR (S) 3.48KM in Yard Line, 5.BZA-VSKP TRR, 6.BZA-VSKP CTR(P) 14.01KM & TRR(P) 9.910KM, 7. SC-KZJ CTR(P) 15.19KM & TRR(P)7.25KM, 8.Wadi-SC CTR(P) 5.5KM & TRR(P) 3.82KM, 9. Wadi-SC CTR(P) 10KM, 10.Guntur-nADOIKUDI CRT(P) 31.25KM, 11.Tenali-Guntur CTR(P)4.85KM, 12.Nallapadu-Nandyal CTR(P) 8.5KM, 13.SC-Dhone TRR(P) 5KM, 14.Nadikude-Macherla TSR(P)18.56KM, 15.SC-KZJ CTR(S) 11.5KM, 16.Guntur-KCC CTR(P) 3KM, 17.Sanathnagar-Maula TRR(P) 2.10KM, 18.Gudivada-Machilipatnam TRR(P) 2.10KM, 19.Tenali-Repalle TRR(P) 9.46KM, 20.Guntur-Nadikude CTR(P) 2.40KM |
| | SCR | | completed phsycially | 20% | 1 | 123 | 25 | 1.BZA-VSKP TBR 36KM, 2.BZA-GDV0BVVM CTR(S) 2.70KM & TSR(P) 3.40KM, 3.BZA-NS & GDV-MTM 2.40KM, 4.BZA-NS & GDV-MTM 2.40, 5.Vijayawada-Visakhapatnam CTR 24.39KM, 6.Vijayawada-Visakhapatnam TTR, TFR 66.20KM, 7.Samalkot-Kakinada Port(SL) TRR(P) 4.86KM, 8.Vijayawada-VSKP TRR(P) 32.86KM, 9.Gudur-BZA TRR 139.77KM, 10.Gudur-BZA-BVVM(SL) TBR 36KM, 11.Gudur-Vijayawada, BZA-VSKP & BZA-BVVM(SL) TBR 50KM, 12.BZA-VSKP CTR(P) 3.17KM & TRR(P) 20.26KM, 13.BZA-GDV-BVVM CTR(S) 2.70KM & TSR(P) 3.40KM, 14.BVVM-NS & GDV-MTM CTR(S) 2.40KM, 15.GDR-BZA, BZA-BVVM (SL) & SLO-COA (SL) TRR 200KM, 16.Manubolu-Krishna Canal TRR(P) 79.64KM, 17.Balharsha-Vijayawada CTR(S), 18.BPQ-BZA TRR(P) 4.58KM, 19.SC-Wadi CTR(S) 1.60KM, 20.SC-Wadi TSR(P) 23.095KM, 21.SC-KZJ TTR 16.50KM, 22.SC-Wadi TTR 54.164KM, 23.Dornakal-Manugur TTR, 24.DKJ-Manugur CTR(S), 25.Sanathnagar-Moula Ali Bye Pass Line CTR(P) 2.35KM & TRR(P) 3.26KM |
| | SCR | Engineering depot | | 20% | 1 | 6 | 1 | KZJ P. Way Depot |
| | SCR | Sleeper factory (Railways, Private & | | 20% | 1 | 12 | 2 | Kondapalli, Wadiyaram |
| 12 | SER | Gauge conversion | On- going works | 20% | 1 | 3 | 1 | Rupsa-Bangriposi |
| | SER | New line | completed phsycially | 50% | 1 | 0 | 0 | |
| | SER | | On- going works | 20% | 1 | 5 | 1 | Tamluk - Digha |
| | SER | | completed phsycially | 50% | 1 | 0 | 0 | |
| | SER | Doubling | On- going works | 20% | 1 | 5 | 1 | Muri North outer cabin (Muri) |
| | SER | | completed phsycially | 50% | 1 | 6 | 3 | 1.Gokulpur-MDN, 2. ADA-JOC, 3.TKPR-SRC |
| | SER | | On- going works | 10% | 1 | 77 | 8 | 1. Ballichak-Kharagpur CTR 15.36KM(P), 2. JOC-Anara TRR 14.64KM, 3. Muri-Kotshila TRR 22.5KM(P), 4.Rajkharwan-Mahalimarup & Sini CTR-6KM(S), 5. Fulleswar-Birshibpur TRR 3KM (P), 6. Muri-Kotshila TRR 16KM(S), 7. Tata-Badampahar CTR 4.5KM(S), 8. Uluberia-Kharagpur TRR 8 KM(P) |

| Sr. No | Zones | Category of Work | Status of Works | Extent of check | Minimum | No. of Works in the Zone | No. of works/ units selected | Name of works selected |
|--------|--------------------------------------|----------------------|----------------------|-----------------|---------|--------------------------|---|--|
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 |
| | SER | Track renewal | completed phsycially | 20% | 1 | 71 | 15 | 1. Gamaharia-Kandra TRR 7.45KM(P), 2. RKSJN-CKP TRR(P)5.86KM at KM 295.94-30.8, 3. CKP-SONUA CTR 2.1KM(P), 4.Andul-Fuleswar 6.65KM CTR(P) and Sankrail - Abada 1.6KM TRR(P), 5.Mecheda-Panskura-Birshibpur CTR(P) 4.2KM, 6.SRC-Bakranayabazar CTR(P) 10KM, 7.Ghatsila - Asanboni 22.4KM CTR(P), 8.Bokaro Steel City - Tupkadih CTE(P) 3KM, 9.Purulia-Biramdih TRR 33KM, 10.Madhukunda-Damodar TRR 4.71KM, 11.Midnapore-Piardooba TSR(P) 17.1KM, 12.Bero-Burnpur CTR(P) with New 60Kg Rails, 13.Kanaroma-Tati TRR(P), 14. Chandil - Hesalong TRR(P), 15.Muri-KSX TRR(P) |
| 13 | SECR | Gauge conversion | On- going works | 20% | 1 | 4 | 1 | Gondia-Balaghat , Balaghat-Katangi |
| | SECR | New line | completed phsycially | 50% | 1 | 0 | 0 | |
| | SECR | Doubling | On- going works | 20% | 1 | 2 | 0 | |
| | SECR | | completed phsycially | 50% | 1 | 0 | 0 | |
| | SECR | Doubling | On- going works | 20% | 1 | 4 | 1 | Champa Bye Pass line |
| | SECR | | completed phsycially | 50% | 1 | 3 | 2 | 1. Bilaspur-Salka Road Patch Doubling, 2.Bhilai-Durg third line |
| | SECR | Track renewal | On- going works | 10% | 1 | 15 | 2 | 1.NGP-DUG CTR(P) 2.5 KM, 2.Raipur Divn. CTR(S) 20 Km |
| | SECR | | completed phsycially | 20% | 1 | 47 | 10 | 1.Anuppur - Ambikapur CTR(S)-9.1KM, 2.Yard lines CTR(S) 15.23 KM, 3.Boridand-Chirimiri CTR(S), 4.APR-Bishrampur CTR 7.53 KM, 5.JSG-BSP CTR 4.7 KM, 6.Anuppur-Katni -TRR(P)-19 KM, 7.JSG-BSP(UP) TRR (P) - 6 KM, 8.BSP-DUGCTR(P) 8.15 KM, 9.NGP-DUG CTR(S) 6.73 KM, 10.DUG-NGP TRR(P) 15.44 KM |
| SECR | Engineering depot | | 20% | 1 | 3 | 1 | Bilaspur Engg. Depot | |
| SECR | Sleeper factory (Railways, Private & | | 20% | 1 | 3 | 1 | Kargi Road (Bilaspur division) | |
| 14 | SWR | Gauge conversion | On- going works | 20% | 1 | 1 | 1 | |
| | SWR | New line | completed phsycially | 50% | 1 | 2 | 1 | |
| | SWR | | On- going works | 20% | 1 | 3 | 1 | |
| | SWR | | completed phsycially | 50% | 1 | 0 | 0 | |
| | SWR | Doubling | On- going works | 20% | 1 | 3 | 1 | |
| | SWR | | completed phsycially | 50% | 1 | 1 | 1 | |
| | SWR | Track renewal | On- going works | 10% | 1 | 26 | 3 | 1.SBC-TK TSR 30KM, 2. SBC-DMM CTR(P) 14KM, 3.TRR(S) 18.58KM, TRR 4.4KM TFR 19KM |
| SWR | | completed phsycially | 20% | 1 | 29 | 6 | 1.Hubli-Londa CTR 28.74KM, 2.Hubli-Bellary TRR(P), 3.SBC-TK TSR 30KM, 4.JRU-RDG TRR(P) 38.74KM, 5.RRB-SMET TRR 12KM, 6.RRB-SMET CTR 9.7KM | |
| 15 | WR | Gauge conversion | On- going works | 20% | 1 | 4 | 1 | Rajpipla – Ankleshwar (62.89 km) |
| | WR | New line | completed phsycially | 50% | 1 | 2 | 1 | Pratapnagar – Chhota Udaipur (99.27km) |
| | WR | | On- going works | 20% | 1 | 2 | 0 | Progress of both the works is below 40%, hence no work selected |
| | WR | | completed phsycially | 50% | 1 | 0 | 0 | 0 |
| | WR | Doubling | On- going works | 20% | 1 | 5 | 0 | Progress of all the works is below 40%, hence no work selected |
| | WR | | completed phsycially | 50% | 1 | 3 | 2 | 1. Kalapipal – Phanda (41.49km) 2. Gandhidham – Adipur (8km) |
| | WR | Track renewal | On- going works | 10% | 1 | 30 | 3 | 1. Ujjain – Bhopal – CTR – 11.72 km. 2. Maksi – Dewas – TRR (P) – 10KM. 3. Ahmedabad - Viramgam - CTR - 5.796 km (P) |

| Sr. No | Zones | Category of Work | Status of Works | Extent of check | Minimum | No. of Works in the Zone | No. of works/ units selected | Name of works selected |
|--------|-------|------------------|----------------------|-----------------|---------|--------------------------|------------------------------|---|
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 |
| | WR | | completed physically | 20% | 1 | 49 | 10 | 1.Through Sleeper Renewal 47.99 bet. Chanderia and Neemuch 2.Viramgam - Hapa Complete Track Renewal 12.82km. 3. Viramgam - Kanalous Complete Track Renewal 10 km 4. Ahmedabad-Palanpur Through Ballast Renewal 64.50 kms. 5.Kanalous-Porbandar (BG) Section Through Rail Renewal 884.25 to 924.00 = 39.75 km. 6. Rajkot-Wankaner Complete Track Renewal 8.20km. 7.Vasad - Kathana Through Rail Renewal 8.75km (Primary) 8. Anand-Cambay Through Sleeper Renewal TSR 17.25 km 9. Churchgate-Virar Through sleeper Renewal:TSR 55 km 10. Virar -Surat section Through Rail Renewal TRR on urgent basis |
| 16 | WCR | Gauge conversion | On- going works | 40% | 1 | 0 | 0 | |
| | WCR | conversion | completed physically | 50% | 1 | 0 | 0 | |
| | WCR | New line | On- going works | 20% | 1 | 3 | 1 | RMA -BPL new BG line (270 KMS) |
| | WCR | | completed physically | 50% | 1 | 0 | 0 | |
| | WCR | Doubling | On- going works | 20% | 1 | 0 | 0 | |
| | WCR | | completed physically | 50% | 1 | 0 | 0 | |
| | WCR | Track renewal | On- going works | 10% | 1 | 91 | 10 | 1. KTT-GGC sec - TTR 51, 2.KTT-COR Sec - TSR (P) 12.07 Km, 3.TSR-20.40 km (1298.00km to 1318.40 km), 4.TRR-3.05km DN (790.40 km to 793.45 km), 5.CTR(S)-5.41 km at DWG ,SMT,SCI & BHS, 6.ET-MKP TRR (P) 12.21 kms, 7.ET-MKP TRR (P) 16.20 Kms, TSR 5.94 Kms, 8.ET-MKP TSR (P) 5.40 Kms, 9.TBR 13.16 KM (760.00 to 773.16 km), 10.NAD-MTJ Sec - TBR 128.305 Km |
| | WCR | | completed physically | 20% | 1 | 78 | 16 | 1.KTT-COR Sec - TSR (P) 12.20 KM, 2.NAD-MTJ Sec-CTR 6.95 KM (P), 3.TWR 26.90 KM, 4.ET-MKP CTR 16.5 kms, 5.ET-MKP TRR 27.41 kms, 6.ET-MKP CTR (P) 8.10 Kms, 7.ET-MKP TRR (P) 12.65 Kms, 8.BIN-KTE TSR 4.95 kms & TSR 1.00 Kms, 9.ET-MKP TWR 40.80 kms, 10.ET-MKP- CTR(P) 12 Kms, 11.ET-MKP TBR 30 Kms, 12.TBR.46 km (1135.00 km to 1181.00 km) Bina- Maksi, 13.TRR(p)-3.44km (790.40 km to 793.84 km), 14.TBR-17.10 km 790.40 km to 830.00 up & DN), 15.TWR-37.87 km (1094.68km to 1108.00 km), 16.BIN-KNW-TTR- 56 nos |

Summary

| | | | | No. of Works in the all | No. of works/ units |
|------------------|----------------------|--|-------|-------------------------|---------------------|
| Gauge conversion | On going works | | | 34 | 11 |
| | Completed physically | | | 19 | 13 |
| New line | On going works | | | 61 | 16 |
| | Completed physically | | | 11 | 8 |
| Doubling | On going works | | | 68 | 17 |
| | Completed physically | | | 47 | 26 |
| Track renewal | On going works | | | 1148 | 120 |
| | Completed physically | | | 806 | 167 |
| | | | Total | 2194 | 378 |

| Zones | Particulars of material | Open line | | | | | | | Construction (During 2010-11) | | | | | | | Difference in rates | Extra expenditure if any |
|---|-------------------------|--------------------------|-----------|------------|----------|---------|-----------|--------|---------------------------------|-----------|------------|------------|------------|-----------|--------|---------------------|--------------------------|
| | | P.O. No. | Date | Basic rate | ED | ST | Total | Qty | P.O. No. | Date | Basic rate | ED | ST | Total | Qty | | |
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 | 18 |
| ECoR | Glued Joint 52 Kg | 35 | 25-Feb-11 | 6175 | 0 | 247.00 | 6422.00 | 9 | 1507 | 13-May-10 | 6429.76 | 531.741152 | 278.460046 | 7239.96 | 120 | 817.96 | 98155 |
| NR | CMS-Xing a)T-4734/1 | 5010216915 0752-36 | 14/Jun/10 | 187500 | 19312.50 | 8272.50 | 215085.00 | 183 | 187-S/534/CAO /C/P.Way/10-11 | 04/Jan/11 | 195000 | 20085.00 | 8603.40 | 223688.40 | 22 | 8603.40 | 189275 |
| NR | CMS-Xing b)3940 | 5010216915 0752-36 | 14/Jun/10 | 198500 | 20445.50 | 8757.82 | 227703.32 | 44 | 187-S/534/CAO /C/P.Way/10-11 | 04/Jan/11 | 204000 | 21012.00 | 9000.48 | 234012.48 | 2 | 6309.16 | 12618 |
| NR | GFN Liners T-3707 & | 5010221415 0797-36 | 1-Mar-11 | 23.4 | 0 | 1.17 | 24.57 | 400000 | 187-S/544/ CAO/C/P.Way/10 | 02/Feb/11 | 23.90 | 0 | 1.195 | 25.10 | 124498 | 0.52 | 65361 |
| NR | GFN Liners T-3706 | 5009218315 0738-36 | 20/Apr/10 | 7.17 | 0 | 0 | 7.17 | 262585 | 187-S/544/ CAO/C/P.Way/10 | 02/Feb/11 | 7.55 | 0 | 0.00 | 7.55 | 44422 | 0.38 | 16880 |
| NR | GFN Liners T-3706 | 5009218315 0739-36 | 30/Apr/10 | 7.17 | 0 | 0 | 7.17 | 262585 | 187-S/544/ CAO/C/P.Way/10 | 02/Feb/11 | 7.55 | 0 | 0.00 | 7.55 | 44422 | 0.38 | 16880 |
| NFR | GFN Liner T-3707 &3708 | W/362/PWF /1264/TP/32 | 21-Sep-10 | 22.50 | 0 | 0 | 22.50 | 576666 | SC/2009/1/0301/ OT/20756 | 25-Feb-11 | 25 | 0 | 0 | 25.00 | 134474 | 2.50 | 336185 |
| NFR | ERC T-3701 | W/362/PWF /1263/TP/31 | 3-Aug-10 | 39 | 3.21 | 1.69 | 43.90 | 180000 | SC/2009/1/0301/ OT/19029 | 5-Mar-10 | 47.33 | 4.87 | 2.088 | 54.29 | 203625 | 10.39 | 2115257 |
| NFR | CMS X-ing 1 in 12 for | W/362/PWF /1261/TP/29 | 3-Jun-10 | 189500 | 19518.5 | 8360.74 | 217379.24 | 113 | SC/2009/1/0331/ OT/19505 | 4-Jun-10 | 192499.88 | 19827.4876 | 8493.09471 | 220820.46 | 44 | 3441.22 | 151414 |
| SR | CMS X-ing 1in12 for | 12485 | 31-May-10 | 160000 | 13184 | 6927.36 | 180111.36 | 30 | 58003 | 22-Apr-10 | 174000 | 14338 | 7534 | 195871.50 | 8 | 15760.14 | 126081 |
| SCR | | 25 of 10-11 | 21-Dec-10 | 22.07 | 0 | 0.99 | 23.06 | 423524 | 346 | 9-Mar-11 | 23.60 | 0 | 1.062 | 24.66 | 80430 | 1.60 | 128596 |
| SCR | | 25 of 10-11 | 21-Dec-10 | 22.07 | 0 | 0.99 | 23.06 | | 346 | 9-Mar-11 | 23.60 | 0 | 1.062 | 24.66 | 175256 | 1.60 | 280208 |
| SCR | GFN liner T-3707,3708 | 25 of 10-11 | 21-Dec-10 | 22.07 | 0 | 0.99 | 23.06 | | 346 | 9-Mar-11 | 23.60 | 0 | 1.062 | 24.66 | 182618 | 1.60 | 291979 |
| SCR | | 25 of 10-11 | 21-Dec-10 | 22.07 | 0 | 0.99 | 23.06 | | 362 | 20-May-11 | 22.58 | 0 | 1.0161 | 23.60 | 283750 | 0.53 | 151225 |
| SCR | | 25 of 10-11 | 21-Dec-10 | 22.07 | 0 | 0.99 | 23.06 | | 368 | 28-Jun-11 | 22.58 | 0 | 1.0161 | 23.60 | 310991 | 0.53 | 165743 |
| SCR | | 07 of 10-11 | 14-Jun-10 | 16.55 | 1.70465 | 2.28 | 20.54 | 115591 | 317 | 12-Jul-10 | 21.20 | 0 | 0 | 21.20 | 200000 | 0.66 | 132704 |
| SCR | GRSP T-3711 | 07 of 10-11 | 14-Jun-10 | 16.55 | 1.70465 | 2.28 | 20.54 | | 317 | 12-Jul-10 | 21.20 | 0 | 0 | 21.20 | 100000 | 0.66 | 66352 |
| SCR | | 07 of 10-11 | 14-Jun-10 | 16.55 | 1.70465 | 2.28 | 20.54 | | 317 | 12-Jul-10 | 21.20 | 0 | 0 | 21.20 | 100000 | 0.66 | 66352 |
| SER | GRSP/DRG. No.3711 | CE/TP/2010 /005/10032 | 4-Feb-11 | 20.9 | 2.1527 | 2.88 | 25.93 | 280996 | CE/CON/GRC/07 /2011 | 10/Feb/11 | 34 | 0 | 0 | 34.00 | 8000 | 8.07 | 64526 |
| SER | Comb. Of GFN Liner T | CE/TP/2009 /039/10025 | 16-Nov-10 | 24.12 | 0 | 0.96 | 25.08 | 580001 | CE/CON/GRC/07 /2011 | 10/Feb/11 | 47 | 0 | 0 | 47.00 | 5000 | 21.92 | 109576 |
| WR | CMS Xing 1:12 60 Kg | 0088059 & 088060 | 7-Jul-10 | 188000 | 15491 | 7520.00 | 211011.00 | 22 | 88245 | 6-Aug-10 | 190000 | 19570 | 9500 | 219070.00 | 29 | 8059.00 | 233711 |
| WR | CMS Xing 1:12 52 Kg | 88061 | 20-Jul-10 | 149136 | 15361 | 5965 | 170462.05 | 39 | 88245 | 6-Aug-10 | 184094.45 | 18961.73 | 9204.72 | 212260.90 | 10 | 41798.85 | 417989 |
| WR | CMS Xing 1:12 52 Kg | 088094, 0088095 | 14-Oct-10 | 174500 | 17802 | 7625 | 199927.25 | 222 | 88275 | 18-Oct-10 | 184094.45 | 18961.73 | 8122.24 | 211178.42 | 8 | 11251.17 | 90009 |
| Extra Exp. Incurred by Construction Organization | | | | | | | | | | | | | | | | Total | 5327075 |
| 39285228 | | | | | | | | | | | | | | | | | |

Annexure XIV - (Para 3.1.5.2-iv)

Extensions in delivery periods granted and Liquidated Damages recovered in contracts

| Sr. No. | Zones | Name of work | Description of material | Supply order/ P.O Nos & Date | | Last date of receipt of | Original DP | Extended DP | | Reasons for extention | LD charges (in ₹) | | | Extention in days | | | |
|---------|--------------|---|------------------------------------|---|-----------------------------|-------------------------|--|--------------------------------------|--------------------------|---|-------------------|-----------|---|-------------------|-----------|---|-----|
| | | | | | | | | With LD | without LD | | Due | Recovered | Outstandig | | | | |
| 1 | 2 | 3 | 4 | 5 | | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | | | |
| 1 | CR | Panvel - Pen Doubling | Ballast | PNVL-PEN-ROHA/Rates/09 | | 18-May-11 | 23-Aug-10 | | 31-Dec-11 | Repeated extensions up to 31.12.2011 were granted as supply of ballast was not possible during monsoon season. upto 31.12.11. | 0 | 0 | 0 | 488 | | | |
| 2 | ECR | JYG-DBG-NKE | GFN liner T-3702, 3706, 3707, 3708 | 14/10/0114/000105 | | 19-Jun-12 | 8-Nov-11 | 31-Jul-12 | | World wide shortage of GFN powder and non-issue of road permits. | 127148 | 127148 | 0 | 263 | | | |
| | ECR | Giridih - Koderma | GFN liner T-3702, 3706, 3707, 3708 | 14/10/0114/000105 | | 19-Jun-12 | 18-Nov-11 | 31-Jul-12 | | | 127148 | 127148 | 0 | 253 | | | |
| | ECR | Jehanabad-Bela | GFN liner T-3702, 3706, 3707, 3708 | 14/10/0114/000105 | | 19-Jun-12 | 18-Nov-11 | 31-Jul-12 | | | 127148 | 127148 | 0 | 253 | | | |
| | ECR | Begusarai - Khagaria | ERC T-3701 | 05/08/0074/000078,79,80 | | 20-May-09 | 19-Dec-09 | 7-Mar-10 | | Due to delay in inspection. | 121091 | 121091 | 0 | 78 | | | |
| 3 | ECoR | Mazda Concrete Products (Sleeper Factory), Kaipdar Road | PSC Sleeper(60 Kg) | W-7/W582/ CONC/Mazda/ CS-160/ KPXR/4057 | 25-Nov-08 | 31-Jan-11 | 14-Jan-09 | | 14-Oct-09 | The original ordered quantity was revised that necessaitated the extention of DP. | 0 | 0 | 0 | 270 | | | |
| | ECoR | | | | 25-Nov-08 | 31-Jan-11 | 14-Jan-09 | | 31-Jan-11 | (i) Poor progress of RVNLin lifting the sleepers and ECoR Const. (ii)Production effected due to space constraint on account of huge accumulation of sleepers. (iii) Problem of cash flow of plant on this account. (iv) pending diversion order from Railway Board. | 0 | 0 | 0 | 737 | | | |
| | ECoR | | | | 10-Feb-10 | | 25-Dec-11 | | 30-Jun-12 | (i) Poor progress in lifting of sleeper. (ii)Production effected due to space constraint on account of huge accumulation of sleepers. | 0 | 0 | 0 | 185 | | | |
| | ECoR | | | | 10-Feb-10 | | 25-Dec-11 | | 31-Jan-13 | The original ordered quantity was revised invoking plus 30% option clause that necessitated the amendment in original DP. . | 0 | 0 | 0 | 396 | | | |
| | ECoR | | | | Gannon Dunkerley & Co. Ltd. | PSC Sleeper(60 Kg) | W-7/W582/CONC /Gannon/ CS-160/ RGDA/5012 | 11-Dec-08 | 31-Aug-10 | 14-Jan-09 | | 14-Jul-09 | The original ordered quantity was revised that necessitated amending of DP. | 0 | 0 | 0 | 180 |
| | ECoR | | | | | | | 11-Dec-08 | 31-Aug-10 | 14-Jan-09 | 31-Aug-10 | | Reasons cited by the supplier such as poor supply of cement and explosives, etc. were not agrred by Railway. | 23,29,589 | 23,29,590 | 0 | 587 |
| | ECoR | | | | | | | 9-Feb-10 | work in progress | 25-Dec-11 | | 31-Oct-12 | (i)Payment withheld due to non-availability of funds (ii) huge accumulation of sleepers in the factory premises (iii) time required by railway administration for despatch of sleepers. | 0 | 0 | 0 | 306 |
| | ECoR | | | | CTR(P) KUR- | Glued Joint 60 Kg | CE/ECoR/10-11/W- | 25-Nov-10 | 15-Apr-12 | 24-Sep-11 | 15-Apr-12 | | Poor supply of material | 67246 | 67246 | 0 | 201 |
| ECoR | KPXR Dn Est. | | 7/629/Tender/09- | 25-Nov-10 | 15-Apr-12 | 24-Sep-11 | | 23-Jan-12 | Delayed supply of Rails | 0 | 0 | 0 | 119 | | | | |
| ECoR | Wat Myd 7 | GFN Liner T-3702 | CE/ECoR/2007- | 18-Jan-08 | 3-Feb-09 | 17-Aug-08 | | 27-Dec-08 | Poor supply of material, | 95919 | 95919 | 0 | 130 | | | | |
| ECoR | VSPS siding | | 08/W-7/629/ Tender/ | 18-Jan-08 | 3-Feb-09 | 17-Aug-08 | 3-Feb-09 | Due to labour and power problem etc. | 166 | | | | | | | | |

| Sr. No. | Zones | Name of work | Description of material | Supply order/ P.O Nos & Date | | Last date of receipt of | Original DP | Extended DP | | Reasons for extention | LD charges (in ₹) | | | Extention in days |
|---------|-------|--|--|---|-----------|-------------------------|-------------|-------------|------------|---|-------------------|-----------|------------|-------------------|
| | | | | | | | | With LD | without LD | | Due | Recovered | Outstandig | |
| 1 | 2 | 3 | 4 | 5 | | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 |
| 4 | NR | Ballast depot at Janghai in the section of Sr. DEN-II/LKO | Ballast | 48WA/Ten/ Works/24/Sr. DEN-II/JNH-Depot/2009-10/ 336 | | 16-Jul-11 | 29-Jan-11 | | 31-Jul-11 | Due to increase of quantity by 49% | 0 | 0 | 0 | 182 |
| | NR | Ballast depot at Chaukhandi in the section of Sr. DEN-II/LKO | Ballast | 48WA/Ten/Works /10/Sr.DEN-II/ CHH- Depot /2009-10/271 | | 15-Jul-11 | 5-Sep-10 | | 17-Jun-11 | 1.Due to non availability of DMT 2. Due to non payment of supply of ballast by Railway 3. blockage of heavy vehicle | 0 | 0 | 0 | 282 |
| | NR | Estimate No. 232/02= 4024 cum related to work CTR (S) 15.44 Km | Ballast | 48WA/Ten/ Works/02/DEN-II/JNH Depot/LKO - 2008-09 | | 30-Jun-10 | 3-May-09 | 3-Mar-10 | 30-Jun-10 | Family problem, non availability of truck due to election .and poor condition of road. | 2223594 | 7572 | 2216022 | 417 |
| | NR | Ballast is not procured workwise | Stone Ballast 65 mm | 128-W/280/397/Sr. DEN-I/UMB/2008-09 (Pt-I) | | 30-Apr-10 | 13-Nov-09 | | 15-May-10 | Shortage of ballast in market due to closure of mines as per Court's order and non-availability of DMT | 0 | 0 | 0 | 182 |
| | NR | Ballast is not procured workwise | Stone Ballast 65 mm | 128-W/280/397/Sr. DEN-I/UMB/2008-09 (Pt-II) | | 30-Apr-10 | 13-Nov-09 | | 15-May-10 | | 0 | 0 | 0 | 182 |
| | NR | Ballast is not procured workwise | Stone Ballast 65 mm | 128-W/280/395/Sr. DEN-I/UMB/2008-09 (Pt-I) | | 6-Jan-11 | 13-Nov-09 | | 25-Jan-11 | Non-availability of ballast in market and shortage of space at depot | 0 | 0 | 0 | 432 |
| | NR | Ballast is not procured workwise | Stone Ballast 65 mm | 128-W/280/395/Sr. DEN-I/UMB/2008-09 (Pt-II) | | 2-May-10 | 13-Nov-09 | | 15-May-10 | Though the supply was in time, extension was granted to train out the ballast due to non-availability of DMT | 0 | 0 | 0 | 182 |
| | NR | Ballast is not procured workwise | Stone Ballast 65 mm | 128-W/280/396/Sr. DEN-I/UMB/2008-09 | | 21-Apr-10 | 13-Nov-09 | | 15-May-10 | Shortage of ballast in market due to closure of mines as per Court's order and non-availability of DMT | 0 | 0 | 0 | 182 |
| | NR | Ballast is not procured workwise | Stone Ballast 65 mm | 128-W/280/245/Sr. DEN-I/UMB/2009-10 | | 7-Dec-10 | 28-Sep-10 | | 13-Dec-10 | Due to scarcity of electricity and shortage of raw material (bolders) | 0 | 0 | 0 | 75 |
| | NR | Ballast is not procured workwise | Stone Ballast 65 mm | 128-W/280/126/Sr. DEN-I/UMB/2010-11 | | 8-Nov-11 | 23-Sep-11 | | 15-Nov-11 | Though supply was in time, extension was granted for loading of ballast. | 0 | 0 | 0 | 52 |
| | NR | Ballast is not procured workwise | Stone Ballast 65 mm | 128-W/280/244/Sr. DEN-II/UMB/2009-10 | | 25-Jun-11 | 23-Jun-10 | | 30-Jun-11 | Non-availability of DMT to train out the ballast from depot | 0 | 0 | 0 | 367 |
| | NR | Ballast is not procured workwise | Stone Ballast 65 mm | 128-W/280/15/Sr. DEN-III/UMB/2011-12 | | 1-Feb-12 | 10-Nov-11 | | 28-Feb-12 | The contractor could not supply the ballast due to ban on miming. | 0 | 0 | 0 | 108 |
| | NR | BBK-BUW patch doubling | Stone Ballast 65 mm | 658-A/cs/Dy.CE/C-I/LKO | 24/09/10 | 31-Mar-11 | 23-Jan-11 | | 2-Apr-11 | Due to non avallibility of transport and shortage of labour. | 0 | 0 | 0 | 69 |
| | NR | CTR (P) of 46.34 Kms. | Machine crushed stone ballast of 65 mm gauge | Agreement number 1/DRM/MB/PRI | 2.6.2010. | 26-Jan-11 | 16-Nov-10 | | 31-Jan-11 | Due to flooding of mines in rainy season | 0 | 0 | 0 | 75 |

| Sr. No. | Zones | Name of work | Description of material | Supply order/ P.O Nos & Date | | Last date of receipt of | Original DP | Extended DP | | Reasons for extention | LD charges (in ₹) | | | Extention in days |
|---------|-------|-------------------------------------|------------------------------|--|-----------------|-------------------------|-------------|-------------|------------|---|------------------------|-----------|------------|-------------------|
| | | | | | | | | With LD | without LD | | Due | Recovered | Outstandig | |
| 1 | 2 | 3 | 4 | 5 | | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 |
| 5 | NCR | MTJ-AH Gauge conversion | Ballast 65mm | 380-w/29/CE/C/MTJ-AH/07 | 04.10.07 | 31-Mar-11 | 3-Apr-09 | | 31-Mar-11 | Due to non-formation of track linking and CRS sanction. | 0 | 0 | 0 | 718 |
| | NCR | | Glued Joints 60kg/52kg | 319-w/32/HQC/ALD/P.w ay/09.10 | 16.07.10 | 14-Jul-12 | 15-Apr-11 | 14-Jul-12 | | Due to stopping of rolling stock by Bhilai steel plant | 807696 | 807696 | 0 | 449 |
| | NCR | | Metal Liner T-373/8 | 319-w/28/HQC/ALD/P.w ay/08.09 | 16.7.10 | 17-Oct-10 | 15-Oct-10 | 30-Oct-10 | | due to shortage of power and labour | 87251 | 87251 | 0 | 15 |
| | NCR | | CMS Xing lin12 for 60kg/52kg | 319-w/31/HQC/ALD/P.w ay/08.09 | 14.10.09 | 31-Jan-11 | 13-Apr-10 | 31-Jan-11 | | More time was taken in inspection and there were power cuts.&cut of power supply. | 4886195 | 4886195 | 0 | 288 |
| | NCR | TDL-JAB Doubling | Ballast 65mm | Cont. Agreeemt No.CEN/Misc/CNB/105/08-09 | 3.2.09 | 10-Apr-11 | 2-Sep-09 | | 10-Apr-11 | non-availability of ground for ballast | 0 | 0 | 0 | 578 |
| | NCR | | Glued Joints 60kg/52kg | 319-w/13/HQC/ALD/P.way/06.07 | 27.9.07 | 1-May-09 | 26-Mar-08 | 24-Jun-08 | | Due to delay in supply of rails . | 73668 | 73668 | 0 | 88 |
| | NCR | | GFN Liner T.3704 | 319-w/11/HQC/ALD/P.way/06.07 | 13.6.07 | 1-Sep-09 | 12-Dec-07 | 15-Jan-08 | | due to material in transit | 83706 | 83706 | 0 | 33 |
| | NCR | | CMS Xing lin12 for 60kg/52kg | 319-w/15/HQC/ALD/P.way/06.07 | 2.8.07 | 1-Oct-09 | 1-Oct-08 | 1-Feb-09 | | due to inflation in rate & non availability of correct specification. | 353270 | 353270 | 0 | 120 |
| | NCR | Panki - Bhaupur doubling (3rd line) | Glued joint 60 Kg T-5843 | 319-W /33/ HQC/ALD/P.Way/0910/ (Eastern track) | 22.7.10 | 1-Feb-12 | 21-Jan-11 | 30-Jun-12 | | Reasons are not available on records | 0 | 0 | 0 | 519 |
| | 6 | NER | Munderwa-Babhnan | GFN Liner T-7302, T-3707 & T-3708 | NE/Con/PW/OT-65 | 13-Mar-08 | 28-Feb-09 | 26-Aug-08 | 1-Mar-09 | | Due to kanwaria season | 239913 | 239913 | 0 |
| NER | | CPJ-THE | Metal liner T-3742 & T-3742 | NE/Con/PW/OT-19 | 7-Aug-07 | 16-Apr-10 | 30-Dec-07 | 7-May-10 | | Kolkata Bandh | 1591754 | 1591754 | 0 | 847 |
| NER | | Mankapur-Babhnan | GRSP T-3703 & 3711 | NE/Con/PW/OT-63 | 12-Feb-08 | 14-Jul-10 | 29-Sep-08 | 4-Aug-10 | | Production and inspection stopped by RDSO LKO | 4468201 | 4468201 | 0 | 665 |
| 7 | NFR | ALUABARI-SILIGURI | GFN Liner- T-3707& T-3708 | SC/2008/0573/17129 | NA | 3-Mar-09 | 6-Jan-09 | 3-Mar-09 | | | 122580 | 122580 | 0 | 57 |
| | NFR | | Glued joint 60 kg/52 kg | SC/2008/1/0681/OT/18460 | | 14-Jun-11 | 8-Feb-10 | 30-Jun-11 | | | 330593 | 330593 | 0 | 502 |
| | NFR | NEW MAINAGURI-JOGIGHOPA | GRSP T-3711 | SC/2009/1/0370/OT/20468 | 21-Dec-10 | 29-Nov-11 | 28-Jun-11 | 14-Dec-11 | | | 93501 | 93501 | 0 | 166 |
| | NFR | TRACK DEPOT-BONGAIGAON | GFN Liner- T-3707& T-3708 | W/362/PWF/1264/T P/328 | | 7-May-12 | 21-Mar-11 | 21-May-12 | | | 195899 | 195899 | 0 | 420 |
| | NFR | TRACK DEPOT-BONGAIGAON | ERC T-3701 | W/362/PWF/1263/T P/315 | 3-Aug-10 | 29-Oct-12 | 3-May-11 | | 29-Oct-12 | delayed RDSO's inspection | 0 | 0 | 0 | 536 |
| | NFR | | ERC T - 3701 | W/362/PWF/1263/W-2A/316 | 3-Aug-10 | 3-Aug-11 | 3-May-11 | 17-Feb-12 | | supply was delayed | 839478 | 839478 | 0 | 284 |
| | NFR | TRACK DEPOT-BONGAIGAON | Metal liner T-3741 & 3742 | W/362/PWF/1267/T P/295 | 4-Jun-10 | 31-Mar-11 | 4-Mar-11 | | 31-Mar-11 | delayed RDSO's inspection | 0 | 0 | 0 | 27 |

| Sr. No. | Zones | Name of work | Description of material | Supply order/ P.O Nos & Date | | Last date of receipt of | Original DP | Extended DP | | Reasons for extention | LD charges (in ₹) | | | Extention in days |
|---------|-------|------------------------------|------------------------------------|------------------------------|-----------|-------------------------|-------------|-------------|------------|---|-------------------|-----------|------------|-------------------|
| | | | | | | | | With LD | without LD | | Due | Recovered | Outstandig | |
| 1 | 2 | 3 | 4 | 5 | | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 |
| | NFR | | Metal liner T-3740 | W/362/PWF/1298/T P/339 | 4-Nov-10 | 14-Jun-11 | 4-May-11 | | 14-Jun-11 | DO | 0 | 0 | 0 | 40 |
| | NFR | TRACK DEPOT-BONGAIGAON | GRSP T-3711 | W/362/PWF/1309/T P/357 | 3-Feb-11 | 3-Mar-12 | 3-Nov-11 | | 3-Mar-12 | DO | 0 | 0 | 0 | 120 |
| | NFR | | GRSP T-3703 | W/362/PWF/1366/T P/302 | 29-Sep-10 | 9-Feb-11 | 15-Dec-10 | | 9-Feb-11 | DO | | | | 54 |
| | NFR | | GRSP T-3711 | W/362/PWF/1269/T P/301 | 23-Jun-10 | 25-Dec-10 | 24-Dec-10 | | 25-Dec-10 | DO | | | | 1 |
| | NFR | | GRSP -T-3703 | W/362/PWF/1283/T P/351 | 22-Dec-10 | 2-Jul-11 | 24-Jun-11 | | 2-Jul-11 | DO | | | | 8 |
| | NFR | TRACK DEPOT-BONGAIGAON | GRSP -T-3703 | W/362/PWF/1310/T P/359 | 11-Mar-11 | 10-Jun-12 | 10-Mar-12 | 22-Jun-12 | | not on record | 0 | 0 | 0 | 102 |
| | NFR | | CMS X-ing 1 in 12 for 60kg/52kg | W/362/PWF/1261/T P/294 | 3-Jun-10 | 9-Feb-11 | 3-Feb-11 | | 9-Feb-11 | delayed RDSO's inspection | | | | 6 |
| | NFR | | CMS X-ing 1 in 12 for 60kg/52kg | W/362/PWF/1261/T P/304 | 14-Jul-10 | 30-Jun-12 | 14-Mar-11 | | 30-Jun-12 | delayed RDSO's inspection | | | | 466 |
| | NFR | Sleeper Factory Bongaigaon | PSC sleeper for BG Drg. No. T-2496 | CA No. CE/CS-24of 2010 | 23-Apr-10 | 24-May-12 | 25-Dec-11 | 30-Jun-12 | | not on record | 8387635 | 2500500 | 5887135 | 185 |
| | NWR | DO-GGC new line (1 to 41 km) | Ballast of 50 mm size | DO/GGC/NL/26 | 7-Apr-11 | 18-May-12 | 7-Apr-12 | | 31-Mar-13 | Non- availability of site and long rainy season | 0 | 0 | 0 | 354 |
| | NWR | HSI-RE doubling | Ballast of 50 mm size | HSI/RE/Doub.1 | 25-Aug-08 | 29-Nov-10 | 22-Jan-11 | | 31-Mar-12 | The contractor did not supplied full ordered quantity The shortage was made good by SSE/Depot/BKI. Penalty was not imposed eventhough extra expenditure on transportation | 0 | 0 | 0 | 429 |
| | NWR | AII- Pushkar | Gluid joints | CAO/C/PW/07/187 | 18-Dec-08 | 24-Jun-09 | 17-Jun-09 | | 24-Jun-09 | Site was not available and progress of work was poor. | 0 | 0 | 0 | 7 |
| | NWR | AII- Pushkar | ERC 3701 | CAO/C/PW/08/183 | 22-Sep-08 | 16-Aug-09 | 21-Jul-09 | | 16-Aug-09 | same as above | 0 | 0 | 0 | 25 |
| | NWR | AII- Pushkar | Metal liner 3741-42 | CAO/C/PW/ 10/220 | 20-Dec-10 | 28-May-11 | 19-Apr-11 | | 13-Jun-11 | same as above | 0 | 0 | 0 | 54 |
| | NWR | AII- Pushkar | Ballast of 65 mm | AMP/NL/T/8R | 11-Jul-08 | 11-Aug-11 | 31-Mar-10 | | 11-Aug-11 | Non- availability of ballast in quarry | 0 | 0 | 0 | 491 |
| | NWR | DO-GGC new line (1 to 41 km) | Ballast of 65 mm | DO/GGC/NL/26 | 7-Apr-11 | 18-May-12 | 7-Apr-12 | | 18-May-12 | work was progressing | 0 | 0 | 0 | 41 |
| | NWR | JP- DO doubling | Ballast of 65 mm | JP-DO/Doub./T/6 | 3-Oct-06 | 28-Feb-10 | 3-Jan-07 | | 28-Feb-10 | Site was not available and progress of work was poor. | 0 | 0 | 0 | 1135 |
| | NWR | HSI-RE doubling | GRSP T-3711 | RO. WHS/631/ RO/15 | 11-Mar-10 | 15-May-10 | 31-Mar-10 | | 15-May-10 | not on record | 0 | 0 | 0 | 45 |
| | NWR | BKN-SDLP-RTGH-DNA GC | Ballast of 65 mm | Const./BKN/44/2007-08 | 17-Jan-08 | 17-Sep-09 | 21-Nov-08 | | 17-Sep-09 | Shortage of power and non- availability of skilled labour at quarry | 0 | 0 | 0 | 296 |
| | NWR | BKN-SDLP-RTGH-DNA GC | Ballast of 65 mm | Const./BKN/43/2007-08 | 22-Jan-08 | 13-Oct-09 | 21-Nov-08 | | 13-Oct-09 | same as above | 0 | 0 | 0 | 322 |
| | NWR | BKN-SDLP-RTGH-DNA GC | Ballast of 65 mm | Const./BKN/42 R1/2007-08 | 23-Jan-08 | 31-Jan-10 | 22-Jun-09 | | 31-Jan-10 | Shortage of labour, shortage of transporation due to election | 0 | 0 | 0 | 219 |
| | NWR | BKN-SDLP-RTGH-DNA GC | Ballast of 65 mm | Const./BKN/41/2007-08 | 2-Apr-08 | 30-Sep-09 | 28-Feb-09 | | 30-Sep-09 | Shortage of raw material in quarry,and increase in quantity. | 0 | 0 | 0 | 210 |

| Sr. No. | Zones | Name of work | Description of material | Supply order/ P.O Nos & Date | | Last date of receipt of | Original DP | Extended DP | | Reasons for extention | LD charges (in ₹) | | | Extention in days |
|---------|------------------------------|----------------------|-------------------------|------------------------------|-----------|-------------------------|-------------|-------------|---|--|-------------------|-----------|------------|-------------------|
| | | | | | | | | With LD | without LD | | Due | Recovered | Outstandig | |
| 1 | 2 | 3 | 4 | 5 | | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 |
| 8 | NWR | BKN-SDLP-RTGH-DNA GC | Ballast of 65 mm | Const./BKN/40R/2007-08 | 23-Jul-08 | 14-Aug-10 | 22-Jun-09 | | 14-Aug-10 | Shortage of specified ballast, power, and labour due to assembly election | 0 | 0 | 0 | 412 |
| | NWR | BKN-SDLP-RTGH-DNA GC | Ballast of 65 mm | Const./BKN/39/2007-08 | 30-Aug-08 | 30-Sep-11 | 29-Jul-09 | | 30-Sep-11 | Non- availability of good quality of ballast and increase in quantity of ballast | 0 | 0 | 0 | 781 |
| | NWR | BKN-SDLP-RTGH-DNA GC | Ballast of 65 mm | Const./BKN/39R1/2007-08 | 30-Aug-08 | 13-Sep-10 | 29-Jul-09 | | 13-Sep-10 | Shortage of specified ballast, power, labour due to assembly election | 0 | 0 | 0 | 404 |
| | NWR | BKN-SDLP-RTGH-DNA GC | Ballast of 65 mm | Const./BKN/38/2007-08 | 22-Jan-08 | 20-Jun-09 | 21-Dec-08 | | 20-Jun-09 | Shortage of power cut & extra ballast obtained | 0 | 0 | 0 | 179 |
| | NWR | BKN-SDLP-RTGH-DNA GC | Ballast of 65 mm | Const./BKN/47/2007-08 | 23-Jan-08 | 30-Apr-10 | 22-Sep-08 | | 30-Apr-10 | Non- availability of labour, shortage of space in depot | 0 | 0 | 0 | 578 |
| | NWR | BKN-SDLP-RTGH-DNA GC | Ballast of 65 mm | Const./BKN/38/2008-09 | 22-Feb-09 | 10-Aug-10 | 19-Oct-09 | | 10-Aug-10 | Due to rain & filling of water in quarry and extra order for 5789.053 cum | 0 | 0 | 0 | 291 |
| | NWR | BKN-SDLP-RTGH-DNA GC | Ballast of 65 mm | Const./BKN/45/2007-08 | 6-Feb-08 | 30-Sep-11 | 5-Jan-09 | | 30-Sep-11 | Quarry of ballast stopped due to rain water | 0 | 0 | 0 | 985 |
| | NWR | BKN-SDLP-RTGH-DNA GC | Ballast of 50 mm size | Const./BKN/46/2007-08 | 15-Mar-08 | 5-Jan-10 | 14-Jan-09 | | 31-Jan-10 | Non-availability of space for stacking & shortage of ballast in that area | 0 | 0 | 0 | 377 |
| | NWR | BKN-SDLP-RTGH-DNA GC | Ballast of 60 mm | JU/Cons/2007-08/03R | 16-Jan-08 | 31-Mar-09 | 17-Oct-08 | | 31-Mar-09 | Non availability of labour, Assembly election, heavy rain | 0 | 0 | 0 | 164 |
| | NWR | BKN-SDLP-RTGH-DNA GC | Ballast of 60 mm | JU/Cons/2007-08/04 | 24-Oct-07 | 30-Jul-09 | 19-Sep-08 | | 30-Jul-09 | Assembly election, shortage of labour | 0 | 0 | 0 | 311 |
| | NWR | BKN-SDLP-RTGH-DNA GC | Ballast of 60 mm | JU/Cons/2007-08/05 | 24-Oct-07 | 19-Jul-09 | 19-Sep-08 | | 19-Jul-09 | Non availability of labour, assembly election, heavy rain | 0 | 0 | 0 | 300 |
| | NWR | BKN-SDLP-RTGH-DNA GC | Ballast of 60 mm | JU/Cons/2007-08/06 | 16-Jan-08 | 31-Oct-09 | 17-Oct-08 | | 31-Oct-09 | Shortage of labour, heavy rain | 0 | 0 | 0 | 374 |
| | NWR | SGNR-SRPR GC | Ballast of 60 mm | Const/BKN/58/2007-08 | 9-Apr-08 | 31-Jan-12 | 8-Oct-08 | | 31-Jan-12 | Labour shortage due to Election, NAREGA, road vehicle, extra work, | 0 | 0 | 0 | 1193 |
| | NWR | SGNR-SRPR GC | Ballast of 60 mm | Const/BKN/59(R-1)/2007-08 | 24-Oct-08 | 30-Aug-10 | 23-Jun-09 | | 30-Aug-10 | extra work, non- availability of site | 0 | 0 | 0 | 427 |
| | NWR | SGNR-SRPR GC | Ballast of 60 mm | Const/BKN/52(R)/2007-08 | 8-Aug-08 | 9-Jan-12 | 7-Apr-09 | | 9-Jan-12 | Labour shortage due to Election, NAREGA, road vehicle, extra work, | 0 | 0 | 0 | 992 |
| | NWR | SGNR-SRPR GC | Ballast of 60 mm | Const/BKN/53(R)/2007-08 | 30-Aug-08 | 12-Jan-12 | 29-Apr-09 | | 12-Jan-12 | Water of rain in quarry , road vehicle, extra work, | 0 | 0 | 0 | 973 |
| | NWR | SGNR-SRPR GC | GRSP T-3711 | Const/BKN/54(R)/2007-08 | 8-Aug-08 | 30-Jun-10 | 7-Apr-09 | | 30-Jun-10 | Labour shortage due to Election, NAREGA, extra work, | 0 | 0 | 0 | 443 |
| | NWR | SGNR-SRPR GC | Metal liner 3741-42 | Const/BKN/55(R)/2007-08 | 8-Aug-08 | 9-Aug-10 | 7-Apr-09 | | 9-Aug-10 | | 0 | 0 | 0 | 482 |
| NWR | DO-GGC new line (1 to 41 km) | Ballast of 65 mm | DO/GGC/NL/26 | 7-Apr-11 | 18-May-12 | 7-Apr-12 | | 18-May-12 | Non- availability of site and long rainy season | 0 | 0 | 0 | 41 | |

| Sr. No. | Zones | Name of work | Description of material | Supply order/ P.O Nos & Date | | Last date of receipt of | Original DP | Extended DP | | Reasons for extention | LD charges (in ₹) | | | Extention in days |
|---------|--------|--------------------------|-------------------------|--------------------------------|-----------|-------------------------|-------------|-------------|---|---|-------------------|-----------|------------|-------------------|
| | | | | | | | | With LD | without LD | | Due | Recovered | Outstandig | |
| 1 | 2 | 3 | 4 | 5 | | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 |
| | NWR | JP- DO doubling | Ballast of 65 mm | JP-DO/Doub/T/SR | 3-Oct-06 | 28-Feb-10 | 3-Jan-07 | | 28-Feb-10 | Non-availability of plots, slow progrss by worker | 0 | 0 | 0 | 1135 |
| | NWR | HSI-RE doubling | Gluid joints | CAO/NWR/JP/S-436/Rails Vol. VI | 3-Nov-09 | 30-Jul-10 | 31-Mar-10 | | 30-Jul-10 | Non- supply of rails | 0 | 0 | | 120 |
| | NWR | TBR 73.79 Km MD-PNU | Ballast of 50 mm | 21/ABR/2008 | 23-May-08 | 22-Oct-09 | 22-May-09 | - | 22-Oct-09 | Due slow progress of worker and Non-availability of site | 0 | 0 | 0 | 150 |
| 9 | SR | CGL-VM DLG | Ballast | Agt.No.4 | 6-Sep-08 | 20-Feb-10 | 17-Jan-10 | | 31-Mar-10 | Rain and shortage of quarry explosive material | 0 | 0 | 0 | 74 |
| | SR | VM-KPD GC | Ballast | Agt.No.173 | 20-Jan-09 | 24-Jun-09 | 21-May-09 | | 31-Aug-09 | Labour problem and increase in quantity | 0 | 0 | 0 | 100 |
| | SR | VM-KPD GC | Ballast | Agt.No.277 | 15-Feb-10 | 14-Dec-10 | 20-Oct-10 | | 31-Dec-10 | Increase in quantity | 0 | 0 | 0 | 71 |
| | SR | VM-KPD GC | Ballast | Agt.No.50 | 18-Jul-07 | 18-Sep-09 | 30-Oct-07 | | 20-Sep-09 | Rain | 0 | 0 | 0 | 680 |
| | SR | DG-MDU | Ballast | Agt.No.15 | 29-Aug-08 | 20-Oct-09 | 20-Mar-08 | | 31-Oct-09 | Non-availability of space at the Depot., non-placement of wagons for loading and unloading, operation of extra quantity | 0 | 0 | 0 | 581 |
| | SR | DG-MDU | Ballast | Agt.No.69 | 2-Dec-08 | 13-Apr-10 | 10-Jan-09 | | 31-May-10 | Heavy rain, shortage of blasting material, non-availability/shortage of skilled labour | 0 | 0 | 0 | 501 |
| | SR | DG-POY | Ballast | Agt.No.5 | 19-Sep-08 | 14-Dec-09 | 5-Apr-09 | | 14-Dec-09 | Power cut, lorry strike, non-availability of diesel and explosive | 0 | 0 | 0 | 249 |
| | SR | DG-POY | Ballast | Agt.No.25 | 20-Jan-10 | 5-Aug-11 | 25-May-10 | | 31-Aug-11 | Delay in issue of booking instructions, approval of new items | 0 | 0 | 0 | 456 |
| | SR | DG-POY | Ballast | Agt.No.17 | 30-Nov-10 | 26-Dec-11 | 21-Jan-11 | | 31-Dec-11 | Heavy rain, shortage of blasting material, shortage of skilled labour | 0 | 0 | 0 | 340 |
| | SR | DG-MDU | Ballast | Agt.No.42 | 21-Nov-07 | 13-Jul-09 | 2-Sep-08 | | 31-Jul-09 | Non-availability of space at the Depot., heavy rain and operation of extra quantity | 0 | 0 | 0 | 329 |
| | SR | MVLK=CNGR | Ballast | Agt.No.23 | 25-Nov-10 | 11-Oct-11 | 9-Nov-10 | | 30-Nov-11 | Heavy rain and labour problem | 0 | | 0 | 381 |
| | SR | MVLK=CNGR | Ballast | Agt.No.3 | 26-Feb-11 | In progress | 11-Sep-10 | | 30-Jun-12 | Heavy rain and labour problem | 0 | | | 649 |
| | SR | CGL-VM DLG | Glued joints 60Kg | 45341 | 25-Jun-09 | 10-Jun-11 | 24-Dec-09 | | 27-Sep-11 | Non-availability of 60 kg fish plates with RDSO approved firm | 0 | 0 | 0 | 633 |
| | SR | CGL-VM DLG | Glued joints 60Kg | 45342 | 25-Jun-09 | 29-Jan-10 | 24-Dec-09 | | 24-Feb-10 | Delay in receipt of Inspection Certificate and non-availability of truck to despatch the materials due to Bandh, road roko etc. | 0 | 0 | 0 | 60 |
| | SR | CGL-VM DLG | GRSP T-3711 | 58026 | 20-Apr-11 | 31-Jul-12 | 19-Dec-11 | | 31-Jul-12 | Cancellation of order due to stoppage of production, inspection by RDSO and subsequent revocation of cancellation | 0 | 0 | 0 | 222 |
| SR | DG-POY | Glued joints 52Kg | 45581 | 1-Sep-09 | 30-Nov-11 | 30-Jan-10 | | 30-Jun-11 | Non-issue of free rails by Railway and non-availability of 13 metre long rails with FBW/AJJ | 0 | 0 | 0 | 510 | |
| 10 | SCR | NDL - YA | GRSP T-3703,3711 | 21/09-10 | 11-Jan-10 | 20-Aug-11 | 18-Sep-10 | 31-Aug-11 | contractor's failure in supplying the material | 492404 | 492404 | 0 | 343 | |
| | SCR | NDL - YA & RGPM - MMZ | Glued joints 60Kg/ 52Kg | 27/11-12 | 30-Jan-12 | 23-Jul-12 | 29-May-12 | 29-Jul-12 | | 397921 | 397921 | 0 | 60 | |
| | SCR | DMM -PAK | ERC T-3701 | 19/08-09 | 30-Jun-08 | 6-Apr-09 | 9-Dec-08 | 22-Apr-09 | | 5000 | 5000 | 0 | 133 | |
| | SCR | RGPM - MMZ & JPTN - MLCV | GFN liner T-3706 | 25/11-12 | 1-Dec-11 | 5-Jun-12 | 7-Mar-12 | 30-Jun-12 | | 70464 | 70464 | 0 | 113 | |

| Sr. No. | Zones | Name of work | Description of material | Supply order/ P.O Nos & Date | | Last date of receipt of | Original DP | Extended DP | | Reasons for extention | LD charges (in ₹) | | | Extention in days |
|---------|------------------------------|------------------------------------|--------------------------------|--------------------------------|-----------|-------------------------|-------------|-------------|--|---|-------------------|-----------|------------|-------------------|
| | | | | | | | | With LD | without LD | | Due | Recovered | Outstandig | |
| 1 | 2 | 3 | 4 | 5 | | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 |
| 11 | SER | Tata-Badampahar CTR 4.5 Km.(S) | 60 Kg. GRSP | CE/TP/2009/014/B/10029 | 26-Oct-09 | 6-Dec-11 | 10-Jun-10 | 6-Dec-11 | 26-Jul-11 | Extension was granted on account of rejection of materials by the RDSO | 176167 | 176167 | 0 | 406 |
| 12 | SECR | Gondia-Jabalpur including | GFN Liner T 3702, 3706 | 38 | 13-Dec-06 | 16-May-07 | 12-May-07 | 16-May-07 | | not available on record | 0 | 0 | 0 | 4 |
| | SECR | Balaghat-Katangi | GFN Liner T 3702, 3706 | 68 | 25-Aug-08 | 24-Mar-09 | 24-Dec-08 | | 24-Mar-09 | Delayed inspection by RDSO/LKO | 0 | 0 | 0 | 90 |
| | SECR | Bhilai-Durg third line | GRSP T 3703, 3711 | 48 | 20-Jul-07 | 25-Oct-07 | 19-Oct-07 | 29-Jan-08 | | Not on redcord | 96422 | 96422 | 0 | 100 |
| | SECR | | Glued Joints 60 kg | 57 | 20-Nov-07 | 26-Aug-09 | 2-Jan-09 | 30-Nov-09 | 30-Aug-09 | Delayed supply of rails to the supplier. | 0 | 0 | 0 | 238 |
| | SECR | | CMS Crossing 1 in 12 for 60 kg | 59 | 30-Nov-07 | 3-Feb-10 | 29-Nov-08 | 7-Apr-10 | 30-Aug-09 | Increase of raw materials, power supply problem | 66949 | 66949 | 0 | 271 |
| | SECR | | CMS Crossing 1 in 12 for 60 kg | 64 | 29-Feb-08 | 18-Aug-09 | 27-Jan-09 | | 27-Aug-09 | Breakdown of instruments, lockout | 0 | 0 | 0 | 210 |
| | SECR | | GFN Liner T 3702, 3706 | 68 | 25-Aug-08 | 24-Mar-09 | 24-Dec-08 | | 24-Mar-09 | Delayed inspection by RDSO/LKO | 0 | 0 | 0 | 90 |
| | SECR | | Glued Joints 60 kg | 57 | 20-Nov-07 | 26-Aug-09 | 2-Jan-09 | 30-Nov-09 | 30-Aug-09 | Delayed supply of rails to the supplier. | 0 | 0 | 0 | 238 |
| | SECR | Bilaspur-Salka Road Patch Doubling | CMS Crossing 1 in 12 for 60 kg | 64 | 29-Feb-08 | 18-Aug-09 | 27-Jan-09 | | 27-Aug-09 | Breakdown of instruments, lockout | 0 | 0 | 0 | 210 |
| | SECR | Champa Bye Pass line | GFN Liner T 3702, 3706 | 68 | 25-Aug-08 | 24-Mar-09 | 24-Dec-08 | | 24-Mar-09 | Delayed inspection by RDSO/LKO | 0 | 0 | 0 | 90 |
| | SECR | | CMS Crossing 1 in 12 for 60 kg | 59 | 30-Nov-07 | 3-Feb-10 | 29-Nov-08 | 7-Apr-10 | 30-Aug-09 | Increase of raw materials, power supply problem | 66949 | 66949 | 0 | 271 |
| | SECR | | CMS Crossing 1 in 12 for 60 kg | 64 | 29-Feb-08 | 18-Aug-09 | 27-Jan-09 | | 27-Aug-09 | Breakdown of instruments, lockout | 0 | 0 | 0 | 210 |
| SECR | Anuppur-Katni - TRR(P)-19 Km | Glued Joints 60 kg | 169 | 8-Oct-09 | 2-Nov-10 | 7-May-10 | | 7-Nov-10 | Heavy rains, flood, cyclone | 0 | 0 | 0 | 180 | |
| SECR | NGP-DUG CTR(S) 6.73 Km | ERC T 3701 | 143 | 10-Apr-08 | 12-Aug-09 | 9-Feb-09 | 31-Aug-09 | | Delay in receipt of raw materials and inspection of finished product | 0 | 0 | 0 | 202 | |
| 13 | SWR | SMET-TLGP GC | Ballast | UCC 72485 | | 20-May-10 | 12-Sep-07 | 30-Jun-10 | 30-Jun-08 | delay in completionof balance work | 113000 | 113000 | 0 | 288 |
| | SWR | Hubli Hebsur DL | Ballast | UCC 72748 | | 26-Dec-09 | 20-Jul-08 | 31-Dec-09 | 31-Mar-09 | Practical problems connected to Quarry | 10000 | 10000 | 0 | 251 |
| | SWR | Kottur-Harihar NL | Ballast | UCC 73046 | | 13-May-10 | 28-Jul-09 | 15-May-10 | 31-Jan-10 | delay in completing balance work | 1115244 | 1115244 | 0 | 183 |
| | SWR | SMET-TLGP GC | Ballast | UCC 72487 | | 20-Mar-09 | 18-Oct-07 | 31-May-09 | 30-Jun-08 | delay in completion of balance work | 190000 | 190000 | 0 | 252 |
| | SWR | RMGM-MYS DL | GFN liners | W.503/CN/BNC/ST/TF/56 A /00394 | | 4-Apr-12 | 6-Jan-12 | 3-Jul-12 | | delay in supply by contractor. | 29388 | 29388 | 0 | 177 |
| | SWR | RMGM-MYS DL | GFN liners | W.503/CN/BNC/ST/TF/56 A /00391 | | 4-Apr-12 | 22-Dec-11 | 19-Apr-12 | | delay in supply by contractor. | 63534 | 63534 | 0 | 117 |
| | SWR | RMGM-MYS DL | GFN liners | W.503/CN/BNC/ST/TF/56 A /00393 | | 4-Apr-12 | 6-Jan-12 | 2-Jun-12 | | delay in supply by Contractor. | 73411 | 73411 | 0 | 146 |
| 14 | WR | PRTN-CTD GC Work | Metal Liner | 17/2008/8067/3/88233 | 16-Feb-09 | 10-Jan-09 | 15-Aug-09 | 15-Nov-09 | | delay in supply by Contractor. | 9098 | 9098 | 0 | 90 |
| | WR | | Ballast | Dy.CE/C/BRC/PRT N-CTD/56 | 12-Jul-09 | 1-Feb-11 | 17-Jan-10 | | 15-Jul-10 | non-availabilty of Railway's land at most of the locations for ccess supply, dumping and stacking of ballast. | 0 | 0 | 0 | 178 |
| | WR | | Ballast | Dy.CE/C/BRC/PRT N-CTD/13 | 20-Jul-10 | 1-Apr-10 | 22-Aug-08 | | 30-Apr-10 | | 0 | 0 | 0 | 608 |

| Sr. No. | Zones | Name of work | Description of material | Supply order/ P.O Nos & Date | | Last date of receipt of | Original DP | Extended DP | | Reasons for extention | LD charges (in ₹) | | | Extention in days |
|--------------|-------|-------------------------------------|-------------------------|----------------------------------|----------|-------------------------|-------------|-------------|------------|---|-------------------|-----------------|----------------|-------------------|
| | | | | | | | | With LD | without LD | | Due | Recovered | Outstandig | |
| 1 | 2 | 3 | 4 | 5 | | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 |
| | WR | ADI-PNU TBR 64.50KM | Ballast | DRM/ADI/113/2005- 06 | - | 1-May-11 | 15-Aug-07 | | 31-May-11 | Non availability of vacant space and hoopers for loading of already supplied ballast. | 0 | 0 | 0 | 1366 |
| 15 | WCR | KTT-COR Sec - TSR (P) 12.20KM | ERC T 3701 | WCR/TP/ 2009/156R/ ERC/314 | 7-Jun-10 | 17-Jun-11 | 6-Jun-11 | 23-Sep-11 | | delay in supply on contractio's account | 286392 | 286392 | 0 | 107 |
| Total | | | | | | | | | | | 28712977 | 20609820 | 8103157 | |

Note: Col. 15 has been calculated through MS Excel formula @days360

Annexure XV - (Para 3.1.5.2-iv)

Non recovery of Risk & Cost amount from defaulting contractors

| Sr. No. | Zone | Description of material | P.O. No. & date | Name of the supplier | Quantity to be supplied | Actually supplied | Short supply (col. 6-7) | Rate (in Rs.) | R&C P.O. No. & date | Rate | Recoverable R&C amount (Col. 11-Col.9)xCol.8 (in Rs.) | Amount recovered from defaulting supplier | Amount yet to be recovered (Col. 12-Col.13) (in Rs.) | Remarks if any |
|---------|------|-------------------------|--|---|-------------------------|-------------------|-------------------------|---------------|---|---------------|---|---|--|--|
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 |
| 1 | ECoR | Ballast (50 mm) | CA No. 03/CE/C/1/BBS/VSKP/2007 dtd. 12.02.2007 | M/s Lakshmi Agencies, Hyderabad | 30000 | 13117.76 | 16882 | Not available | 30/CE/C/1/BBS/VSKP/09 dt. 09.12.2009 | Not available | 5041488 | 0 | 5041488 | The contract was terminated and awarded to M/s Srinivasa Edifice Pvt. Ltd, Vijayawads vide CA No. 30/CE/ C/1/BBS/VSKP/09 dtd. 09.12.2009 . The Risk & Coast amount was of Rs. 50,41,488/- . On Arbitration, nil award was published by arbitrators. Subsequently the agency has approached court of law. |
| 2 | NCR | Glued joints | 2006/23/1 Shyama Shyam dt. 14.3.2007 | M/s Sh yama Shyam Glutech Corp. Agra | 207 | 200 | 7 | 6151 | R&C 16/1/2011 Shyama Shyam dt 25.4.2012 | 6329 | 1246 | 0 | 1246 | Risk and cost contract has again been awarded to the defaulting contractor on 25.4.2012. |
| | | | | | 20 | | 20 | 6350 | | 6523 | 3460 | | 3460 | |
| | | | | | 2116 | 310 | 1806 | 6300 | | 6473 | 312438 | 0 | 312438 | |
| | | | | | 275 | | 275 | 6200 | | 6373 | 47575 | | 47575 | |
| 3 | NER | GRSP T-3711 | NE/Con./PW/OT-28 Dated 6-10-08 | M/s EASTERN TRACK UDYOG LIMITED, KOLKATA | 710695 | 209000 | 501695 | 18.90 | NE/Con./PW/OT-10 to 14 Dt. 2-2-10 | 19.94 | 521763 | 0 | 521763 | Penalty of Rs. 1,00,000 was also imposed on the defaulting firm for defective supply of 109000 nos. of GRSP. |
| 4 | SCR | GRSP T-3703,3711 | 10/08-09/CAO/ C/SC/ST dt.15.05.2009 | M/s.Easatern Track Udyog Pvt. Ltd., Kolkata | 346775 | Nil | 462366 | 18.6 | 02/10-11/CAO /C/SC/St dt.13.04.2010 | 21.24 | 1138577 | 0 | 1138577 | The firm has filed a Court Case against Risk & Cost . |
| | | | | | 115591 | | | | | | | | | |
| | SCR | ERC T-3701 | 48/07-08/CAO/ C/SC/ST dt.05.11.2007 | M/s.Rajdin Industries, Bangalore | 203558 | 91700 | 111858 | 45.1 | - | | 504480 | 0 | 504480 | |
| | SCR | ERC T-3701 | 38/08-09/CAO/ C/SC/ST dt.28.01.2009 | M/s.Asra Steels, Noida | 200000 | Nil | 200000 | 63.33 | 25/09-10/CAO /C/SC/St dt.10.03.2010 | | 1000000 | 0 | 1000000 | |
| | SCR | ERC T-3701 | 39/08-09/CAO/ C/SC/ST dt.28.01.2009 | M/sSiddhartha Meal Fabrications, Faridabad | 100000 | Nil | 100000 | 62.59 | 26/09-10/CAO /C/SC/St dt.10.03.2010 | | 625900 | 0 | 625900 | |
| | | | | | | | | | | Total | 9196927 | 0 | 9196927 | |

Annexure-XVI- (Para 3.1.5.4-i)

Payment made due to application of PVC during extended period

| Zone | Name of work | Supply order No. & date | | Description of material | Original Date of Completion | Extended Date of Completion | Payment made under PVC during extended period | | | Remarks |
|------|--|---|------------|-------------------------|-----------------------------|---|---|--|----------------------|--|
| | | | | | | | Runing bill No. | Date | Amount Paid (in Rs.) | |
| 1 | 2 | 3 | | 4 | 5 | 6 | 7 | 8 | 9 | 10 |
| ECR | JYG-DBG-NKE | ECR/CAO/C/WT /19/M/934 | 13.4.10 | Ballast | 12.4.11 | 30.06.12 | 2nd | 2.12.11 | 1460362 | nil |
| ECR | | | | | | | 3rd | 25.5.12 | 2119143 | |
| NR | Ballast depot at Chaukhandi in the section of Sr. DEN-II/LKO | 48 WA/Ten/Works/10/Sr. DEN-II/CHH-Depot/2009-10/271 | NA | Ballast | 05.09.2010 | 31.01.11 with PVC & upto 30.04.11 without PVC | IV V VI VII | 19.11.10 09.12.10 29.12.10 16.03.11 | 1297624 | Out of Rs 20.20 lakh paid as PVC, an amount of Rs. 12.98 lakh pertains to extended period of DOC. |
| NCR | Kanpur- TDL CTR 67.04 KM(P) (Estt.no. 145/09) | Acceptance letter no. 22-w/929/bills | 9.2.2010 | Ballast | 8.2.2011 | 31.10.12 | CC no. 503 (9th bill) | 21.11.11 | 1597814 | nil |
| NCR | | | | | | | CC no. 528 (11th bill) | 7.4.12 | 704520 | nil |
| NCR | | | | | | | CC no. 534 (12th bill) | 30.5.12 | 1558884 | nil |
| NER | HATHUA- BHATNI | CAO/Con/GKP/1103 | 29.8.08 | Ballast | 27.5.09 | 15.6.10 | XIV | 7.5.11 | 1514957 | nil |
| NER | | CAO/Con/GKP/1109 | 29.8.08 | Ballast | 27.5.09 | 15.5.10 | XVI | 24.4.10 | 1939216 | nil |
| NER | CPJ-Thawe- Chapra (PART COMPLETED) | Dy.CE/Con./NE/GKP/26 | 20.12.10 | Ballast | 6.5.11 | 15.9.11 | VII | 26.11.11 | 1130630 | nil |
| NER | | Dy.CE/Con./NE/GKP/19 | 20.12.10 | Ballast | 15.11.10 | 31.3.11 | XI | 29.07.11 | 1510968 | nil |
| NER | | Dy.CE/Con./NE/GKP/20 | 26.07.10 | Ballast | 14.11.10 | 15.2.11 | V | 16.06.11 | 1450695 | nil |
| NER | | Dy.CE/Con./NE/GKP/24 | 14.10.10 | Ballast | 14.11.10 | 15.2.11 | V | 16.06.11 | 1672387 | nil |
| NER | | CAO/CON/GKP/1157 | 25.1.11 | Ballast | 25.3.11 | 30.6.11 | VIII | 17.11.2011 | 863735 | nil |
| NER | | Dy.CE/Con./NE/GKP/17 | 23.06.2010 | Ballast | 15.11.10 | 30.6.11 | IX | 24.4.2012 | 1177482 | nil |
| NER | | Dy.CE/Con./NE/GKP/18 | 8.07.2010 | Ballast | 23.1.11 | 15.3.12 | VI | 10.04.2012 | 1105550 | nil |
| NER | Aunrihar-Jaunpur | Dy.CE/Con./BSB/26 | 15.5.10 | Ballast | 26.6.10 | 31.7.11 | VI | 21.9.10 | 416137 | nil |

| Zone | Name of work | Supply order No. & date | | Description of material | Original Date of Completion | Extended Date of Completion | Payment made under PVC during extended period | | | | Remarks |
|------|-----------------------|-------------------------|------------|-------------------------|-----------------------------|-----------------------------|---|------------|----------------------|-----|---|
| | | | | | | | Runing bill No. | Date | Amount Paid (in Rs.) | | |
| 1 | 2 | 3 | | 4 | 5 | 6 | 7 | 8 | 9 | | 10 |
| NER | Barabanki-Burhwal | Dy.CE/Con/LJN/32 | 22.4.10 | Ballast | 16.10.10 | 31.1.12 | XV | 19.4.12 | 3750187 | nil | |
| NER | | Dy.CE/Con/LJN/35 | 21.5.10 | Ballast | 16.10.10 | 31.7.11 | VII | 19.1.12 | 3865547 | nil | |
| NER | | CAO/Con./GKP/1158 | 31.01.11 | Ballast | 25.7.11 | 28.2.12 | XVII | 4.10.11 | 2685690 | nil | |
| NER | Bhabhnan - Mankapur | Dy.CE/Con./G/G KP/01 | 31.12.2008 | Ballast | 5.8.2009 | 31.10.2010 | XX | 02.09.2010 | 1722296 | nil | |
| NER | | Dy.CE/Con./G/G KP/17 | 23.3.2010 | Ballast | 01.10.2010 | 31.8.2011 | XI | 3.8.2011 | 977634 | nil | |
| NER | | Dy.CE/Con./G/G KP/21 | 18.5.2010 | Ballast | 03.11.2010 | 30.6.2011 | XII | 26.6.2011 | 2318678 | nil | |
| NER | | Dy.CE/Con./G/G KP/27 | 23.10.2010 | Ballast | 03.11.2010 | 31.10.2011 | IX | 10.7.2011 | 1832511 | nil | |
| NER | Munderwa - Babhnan | DyCE/CON/NW/GKP/01 | 9.01.2009 | Ballast | 20.10.08 | 31.3.10 | IX | 5.08.10 | 3436779 | nil | |
| NER | | DyCE/CON/NW/GKP/14 | 22.09.2009 | Ballast | 28.3.10 | 18.1.11 | IV | 24.02.11 | 409954 | nil | |
| NER | | DyCE/CON/NW/GKP/08 | 1.05.2009 | Ballast | 22.5.10 | 28.2.11 | II | 30.05.11 | 871972 | nil | |
| NER | | DyCE/CON/NW/GKP/17 | 23.2.10 | Ballast | 25.5.10 | 28.2.11 | II | 30.5.2011 | 871922 | nil | |
| NER | Salempur-Barhaj (CTR) | DRM/W/24 | 20.4.11 | Ballast | 13.11.11 | 15.4.12 | FCC | 10.5.2012 | 2102288 | nil | |
| NER | | DRM/W/261 | 7.3.11 | Ballast | 2.7.11 | 10.1.12 | FCC | 8.5.2012 | 727160 | nil | |
| NER | Mau-Shahganj | DRM/W/73 | 20.8.09 | Ballast | 23.11.09 | 25.1.10 | FCC | 3.6.10 | 1067167 | nil | |
| NWR | TBR 73.79 Km. MD-PNU | 21/ABR/2008 | 10.12.07 | Ballast | 22.5.2009 | 22.10.09 | 14, 15 & 16 | 25-Feb-10 | 150230 | | Extention due to additional quantity ordered . |
| NWR | SDLP-RTGH-BKN-DNA | Const/BKN/45/2007-08 | 8.2.08 | Ballast | 1.5.2009 | 30.9.11 | 19th | 30.3.2012 | 5563 | | Ballast production stopped due to rain water in Quarry. |
| NWR | AII - PUSKAR | AMP/NL/T/8-R | 11.7.08 | Ballast | 10.8.2009 | 20.8.11 | 10th | | 3211537 | | Site not available, slow progress of workers |
| NWR | | | | | | | 11th | | | | |
| NWR | | | | | | | 12th | | | | |
| NWR | | | | | | | 13th to 17th | | | | |
| NWR | | | | | | | 18th to 22nd | | | | |
| NWR | | | | | | | 23rd to 25th | | | | |
| NWR | | | | | | | 26th & 27th (Final) | | | | |

| Zone | Name of work | Supply order No. & date | | Description of material | Original Date of Completion | Extended Date of Completion | Payment made under PVC during extended period | | | Remarks | |
|------|--|--------------------------------|---------------|------------------------------|-----------------------------|--|---|--------------------|----------------------|--|--|
| | | | | | | | Runing bill No. | Date | Amount Paid (in Rs.) | | |
| 1 | 2 | 3 | | 4 | 5 | 6 | 7 | 8 | 9 | 10 | |
| SCR | GC (DMM-PAK) | NA | NA | Ballast 65mm/50mm | 9.1.2009 | 30.11.2009 (upto Agt.Qty) 17.04.2010 (Extra Qty) | - | - | 550180 | | |
| SER | TRR(P) for 5.86 Km. at Km.295.94-301.80 (Dn) between RKSJN-ckp station. | CE/TP/2009/017/B/10038 | 11.12.09 | 60 Kg. GFN Liner | 20.03.10 | 20.04.10 | CF/4787 | 2.9.10 | 20343 | Extension granted without Denial clause due to problems in transportation at Harduar due to Maha Kumbh Mela. | |
| SER | | | | | | | CF/4788 | | 8154 | | |
| SER | | | | | | | CF/4789 | | 6551 | | |
| SER | | CE/TP/2009/017/B/10037 | 11.12.09 | | 20.03.10 | 20.04.10 | CF/4786 | 2.9.10 | 21112 | | |
| SER | Purulia-Biramdih-TRR-33 Km (P) at Km 323-334 (Up) 336-355 (Up) 356-359 (Up). | CE/TP/2009/001/A/10034 | 27.10.09 | 52/60 Kg. 1 in 12 cms x-ing. | 31.08.10 | 03.09.11 | CF/04991 | 5.9.11 | 1312151 | Extension granted without Denial Clause to avail lower rate from the contractors. | |
| WR | Pratapnagar-Chottaudepur GC | T. No. DyCE/C/BRC /PRTN-CTD/56 | 12/7/2009 | Ballast | 17.01.2010 | 15.2.11 | 4th to 7th | Dec-09 to Feb-10 | 219345 | 1. Railway Land not available at most of the locations for cess supply, dumping and stacking of ballast. | |
| WR | | | | | | | 8th to 9th | March-10 to May-10 | 314584 | | |
| WR | | | | | | | 10th & 11th | Sept-10 to Nov-10 | 317069 | | |
| WR | | | | | | | 12th & 13th (Final) | Dec-10 to Feb-11 | 144307 | | |
| WR | | T. No. DyCE/C/BRC /PRTN-CTD/13 | 20.7.06 | Ballast | 22.08.2008 | 30.4.10 | 19th R/ Bill to 41st Final Bill | | 7070655 | 1. Railway Land not available at most of the locations for cess supply, dumping and stacking of ballast. 2. Due to excess variation in quantity. | |
| WR | ADI – PNU TBR 64.50 kms. | T. No. DRM/ADI/113 /2005-06 | Not available | Ballast | 15.08.2007 | 31.5.11 | 2nd | 5.10.2009 | 318451 | 1.Non availability of vacant space 2. Non availability of hoopers for loading of already supplied ballast. | |
| | | | | | | | | 3rd | 25.11.2009 | 827916 | |
| | | | | | | | | 4th | 18.3.2009 | 279046 | |
| | | | | | | | | 5th | 21.4.2011 | 2784836 | |
| | | | | | | | | 6th | 27.6.2011 | 2383165 | |

| Zone | Name of work | Supply order No. & date | | Description of material | Original Date of Completion | Extended Date of Completion | Payment made under PVC during extended period | | | Remarks |
|------|--------------|-----------------------------|--------|-------------------------|-----------------------------|-----------------------------|---|--------------|-----------------|---|
| 1 | 2 | 3 | | 4 | 5 | 6 | 7 | 8 | 9 | 10 |
| WCR | RMA-BPL | DyCE/KTT/RMA BPL/ballast | 7.5.10 | Ballast | 6.3.2011 | 6.6.11 | XM/227 | 30.8.2011 | 218414 | Quantity of ballast was increased and date of completion was extended on railway account. |
| | | | | | | | | Total | 68323496 | |

Annexure-XVII

(Para 3.1.5.5-ii)

Misclassification/irregular booking of expenditure incurred on procurement of P.way material

| Railway | Details of Instances of Misclassification/irregular booking of expenditure | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
|---|--|--------|----------------------------------|--|-------|------------------|------|----------------------------------|---------------------------------------|------|-----|--------|-------------------------------------|------|--------|---------|-------------------------------------|------|--------|---------|--------------------|-------|--------|---------|---|-------|-------|----------|---------------------|-------|-------|---------|---------------------|------|--------|---------|-------------------------------|------|-------|---------|--|-------|-------|----------|--------------------------------------|------|-----|---------|--------------|--|--|-----------------|
| NWR- | <p>(i). Out of the quantity of ballast supplied for a sanctioned work (TBR 73.79 km in AII-PNU section), 49423 cum ballast was unloaded and utilized on other work in another section of Ajmer Division. The cost of this quantity of ballast (Rs.2.28 crore) was not credited to the sanctioned work.</p> <p>(ii). As per the detailed estimates of following works, the cost of ballast was chargeable to revenue. However, after the completion of track renewal works, a sum of ₹ 5.76 crore was not transferred from capital/DRF to revenue.</p> <table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: center;">Works</th> <th style="text-align: center;">ballast(in Cum)</th> <th style="text-align: center;">Rate</th> <th style="text-align: center;">Amount chargeable to revenue (₹)</th> </tr> </thead> <tbody> <tr> <td>CTR (P) SOG-BTI 3.27 Km & TRR 1.33 Km</td> <td style="text-align: center;">1308</td> <td style="text-align: center;">655</td> <td style="text-align: right;">856740</td> </tr> <tr> <td>CTR 14.66 Km Merta Road- Merta City</td> <td style="text-align: center;">5864</td> <td style="text-align: center;">454.62</td> <td style="text-align: right;">2665892</td> </tr> <tr> <td>CTR 5.166 Km Asapura Gomat- Pokaran</td> <td style="text-align: center;">2666</td> <td style="text-align: center;">454.62</td> <td style="text-align: right;">1212017</td> </tr> <tr> <td>CTR(P) JP-FL-30 Km</td> <td style="text-align: center;">12000</td> <td style="text-align: center;">455.01</td> <td style="text-align: right;">5460120</td> </tr> <tr> <td>CTR (p) HSR 9.78 Km & RE-HSR TRR 3 Km TSR 41.4 Km</td> <td style="text-align: center;">20472</td> <td style="text-align: center;">692.4</td> <td style="text-align: right;">14174813</td> </tr> <tr> <td>TBR 73.79 Km MD-PNU</td> <td style="text-align: center;">22137</td> <td style="text-align: center;">381.5</td> <td style="text-align: right;">8445266</td> </tr> <tr> <td>TSR 10.30 Km SWM-JP</td> <td style="text-align: center;">4000</td> <td style="text-align: center;">494.56</td> <td style="text-align: right;">1978240</td> </tr> <tr> <td>CTR 21 Km & TSR 10 Km HSR-BTI</td> <td style="text-align: center;">7750</td> <td style="text-align: center;">724.4</td> <td style="text-align: right;">5614100</td> </tr> <tr> <td>CTR 41 Km, TRR 32.4 Km & TSR 10.7 Km HSR-BTI</td> <td style="text-align: center;">20680</td> <td style="text-align: center;">724.4</td> <td style="text-align: right;">14980592</td> </tr> <tr> <td>CTR 8.27 km Suchan Kotli & Buragudha</td> <td style="text-align: center;">3308</td> <td style="text-align: center;">655</td> <td style="text-align: right;">2166740</td> </tr> <tr> <td>Total</td> <td></td> <td></td> <td style="text-align: right;">57554520</td> </tr> </tbody> </table> | | | | Works | ballast(in Cum) | Rate | Amount chargeable to revenue (₹) | CTR (P) SOG-BTI 3.27 Km & TRR 1.33 Km | 1308 | 655 | 856740 | CTR 14.66 Km Merta Road- Merta City | 5864 | 454.62 | 2665892 | CTR 5.166 Km Asapura Gomat- Pokaran | 2666 | 454.62 | 1212017 | CTR(P) JP-FL-30 Km | 12000 | 455.01 | 5460120 | CTR (p) HSR 9.78 Km & RE-HSR TRR 3 Km TSR 41.4 Km | 20472 | 692.4 | 14174813 | TBR 73.79 Km MD-PNU | 22137 | 381.5 | 8445266 | TSR 10.30 Km SWM-JP | 4000 | 494.56 | 1978240 | CTR 21 Km & TSR 10 Km HSR-BTI | 7750 | 724.4 | 5614100 | CTR 41 Km, TRR 32.4 Km & TSR 10.7 Km HSR-BTI | 20680 | 724.4 | 14980592 | CTR 8.27 km Suchan Kotli & Buragudha | 3308 | 655 | 2166740 | Total | | | 57554520 |
| Works | ballast(in Cum) | Rate | Amount chargeable to revenue (₹) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| CTR (P) SOG-BTI 3.27 Km & TRR 1.33 Km | 1308 | 655 | 856740 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| CTR 14.66 Km Merta Road- Merta City | 5864 | 454.62 | 2665892 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| CTR 5.166 Km Asapura Gomat- Pokaran | 2666 | 454.62 | 1212017 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| CTR(P) JP-FL-30 Km | 12000 | 455.01 | 5460120 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| CTR (p) HSR 9.78 Km & RE-HSR TRR 3 Km TSR 41.4 Km | 20472 | 692.4 | 14174813 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| TBR 73.79 Km MD-PNU | 22137 | 381.5 | 8445266 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| TSR 10.30 Km SWM-JP | 4000 | 494.56 | 1978240 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| CTR 21 Km & TSR 10 Km HSR-BTI | 7750 | 724.4 | 5614100 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| CTR 41 Km, TRR 32.4 Km & TSR 10.7 Km HSR-BTI | 20680 | 724.4 | 14980592 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| CTR 8.27 km Suchan Kotli & Buragudha | 3308 | 655 | 2166740 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Total | | | 57554520 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| NER: | <p>(i). Railway booked Track material worth ₹ 15.37 crore and Rs 17.16 crore to Capital (New lines, Gauge conversion and doubling) in the 2009-10 and 2010-11 though the material was used in track renewal works sanctioned under DRF. Also the expenditure of ₹ 2.80 crores relating to Bhabhanan- Mankapur doubling was irregularly booked (2009-10) to Mau- Indara doubling.</p> <p>(ii). Cost of P. Way material (₹ 1.52 crores) used (2009-10) in track renewal works of Varanasi Division was irregularly booked to Ekma- Jiradei doubling project.</p> | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| WR | <p>In Kalapipal- Phanda doubling project, there was irregular debit of Rs 18.14 crore as cost of 14961.85 MT 60 kg rails was booked instead of 5862.10 MT actually used.</p> <p>(i) Railway procured (2011-12) 9196.857 MT of 60 kg rails against two indents</p> | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

| | |
|-----|--|
| SWR | <p>(RMGM-MYS doubling -7847 MT and KQZ-CBP new line- 1559.339 MT). Against it, rails actually received at sites were 1614.215 MT in RMGM-MYS and 3949.748 MT in KQZ-CBP. However, costs of 5661.413 MT and 809.409 MT rails were debited to RMGM-MYS and KQZ-CBP works respectively involving irregular debit of ₹18.76 crore.</p> <p>Further for KQZ-CBP New line project, 3632.894 MT rails valuing ₹ 21.84 crore were received though no indent had been placed. The cost of rails was debited to RMGM-MYS doubling and Tumkur - Rayadurg new line projects.</p> <p>(ii). Expenditure (₹ 84.15 crore) incurred on procurement of Rails and Sleepers for Track Renewals was booked (2009-10) to Capital instead of DRF.</p> <p>(iii). Rails costing ₹ 43.88 crore which were received for Kolar-Chikabbapur and Shimoga- Talaguppa works and were sent for welding to flush butt plant, were diverted to SR and no adjustment of cost was made.</p> |
| WCR | <p>There was irregular re-appropriation of Rs 6.06 crore between revenue and capital on account of rails (52kg) procured for RMA-BPL new line.</p> |
| SCR | <p>Due to paucity of funds, Railway booked (2011-12) cost of P. Way items pertaining to one project to another project– (GRSP for T/outs 1 in 16-11 sets, 1 in 12-53 sets and D'switch-32sets- total value Rs0.15 crore of NDL-YA New Line work to Jagital-Mortbad New line and Rails -95 Nos value Rs0.53 crore of HX-SBC New line to NDL-YA New line).</p> |
| NR | <p>(i). Though Open line received and consumed P. Way materials (value Rs.145.59 crore), the amount was debited (2010-11) to on going projects of construction organization and the adjustment memos debiting the amount were accepted by Northern Railway Construction without receipt of material.</p> <p>(ii). A sum of Rs10 crore was credited to Chandigarh-Ludhiana New BG rail link and debited to Jind-Sonepat (91179) – Deposit Work to adjust the cost of rails (52 kg) stated to be supplied from one work to another through JV No. 203156776 and 203156777 in June, 2011 whereas there was no transfer of material.</p> <p>(iii). Cost 923 sleepers (Rs 0.16 crore) utilized in track renewal of yard line under SSE (P.Way), Barnala were required to be debited to Grant No. 16 (DRF-Track Renewal) instead of Grant No. 04 as done though JV No. 193084095 of September 2011.</p> <p>(iv). Payment on account of Price Variation Clause (Rs.54,83,516) made to the firm for the supply of PRC sleepers to Ambala Division was minus credited to Grant No. 09 (09-350) and credited to Grant No. 16 (DRF-3100) through JV No. 193054279 of March 2012 (SSE/ Barnala for track renewal work TSR-21.40km and SSE/Abohar for track renewal work/Panipat.) Grant No.09 relates to Operating Expenses-traffic.</p> |

Annexure XVIII

(Para 3.1.5.6)

Excess/short/irregular utilization of procured/arranged P. way material

| Utilization | Details of noticed cases |
|--------------------------|---|
| Excess utilisation | <p>(i). On NFR, ballast (1.92 lakh cum) was required for spreading in Gauge converted stretch of 87.60 km in Aluabari- Siliguri GC work after allowing an extra quantity @ 8% for shrinkage. However, the construction organization procured 2.53 lakh cum ballast during March 2009 to November 2010. As such, 0.85 lakh cum ballast costing Rs13.37 crore was procured and utilized in excess of requirement.</p> <p>(ii).NWR-work- TRR 24.3 KM Rohtak-Bhiwani sections-excess utilization of 1933.4 Rm rails (cost Rs.0.60 crore).</p> <p>(iii) WR-CTR8.20 KM between Rajkot-Wakaner-excess utilization of 8239.70 cum-cost Rs.0.24 crore.</p> <p>(iv). SR-Chengalput-Billupuram doubling- excess utilization 67790 ERC, 14800 GRSP and 135400 GFN Liners-cost Rs.0.47 crore.</p> <p>(v). SECR-Excess utilization of 272 glued joints of 60 kg in Bhilai-Durg new line and 388 Nos. in Bilaspur-Salka Road doubling- total cost ₹ 1.57 crore.</p> |
| Short Utilisation | <p>NWR- (i). In TRR 24.30 km in Rohtak- Bhiwani Section, 9720 cum ballast was to be utilized. However, no ballast was indented/ procured/ inserted in the track.</p> <p>(ii). 'CTR of 5.166 km in AQG- POK section, six CMS X-ings (1:12) 60Kg' were to be provided. However, neither X-ings were procured nor inserted in the track.</p> <p>(iii).TSR of 10.300 km in Jaipur – Sawai Madhopur section had been shown as complete. However, against 15862 sleepers to be utilised as per norms, 6114 sleepers only had been shown as utilized. This also indicated that other accessories required to be laid during sleepers laying (GRSP -19,496 Nos, ERCs- 38,992 Nos and GFN Liners -38992 Nos) were not utilized.</p> |
| Irregular utilisation | <p>(i) On NR, though CTR of 16.14 km between Bareilly-Rampur section located on 'B' class route permitted to carry CC+ 6+2T loaded wagons was sanctioned with 60 kg rails, Rail Renewal was carried out with 52 kg rails without sanction to Material Modification.</p> <p>(ii). On NR, in TSR work of 33.71 km long section (Dhampur- Roorkee), GFN liners were utilized for Metal liners and over a patch of 6.38 kms, sleepers were laid at the rate of 1538 sleepers per km instead of prescribed 1660 sleepers per km.</p> <p>(iii).On NR, 52kg second hand rails were to be utilized on Churaru Takrala- Amb Andhaura New line work as per sanctioned Detailed Estimate. However, construction organization utilized 60kg second hand rails and 52 kg new rails resulting in total extra expenditure of Rs 0.78 crore.</p> <p>(iv).Though Merta Road –Merta City on NWR and Salempur- Barhaj Bazar on NER are uneconomical branch lines, their CTR works were sanctioned by utilizing 60 kg new rails, sleeper @ 1660 per km and 300 mm ballast cushion instead of sleeper density @ 1540 and ballast cushion of 250 mm. Neither any goods traffic was running on these sections nor there was any proposal in works programme for construction of any goods line. The traffic density was also below 5GMT. The works were being executed that would result in extra expenditure of Rs4.34 crore.</p> <p>(v).On NWR, provision of 552 MT of 60 Kg new rails was made in the Detailed Estimate for CTR- 3.27 km and TRR -1.33 km of Suratgarh- Bhatinda section. However, due to non- receipt of 60 kg rails, 5957.17 R/Meter of 52 Kg new rails were got transferred from SSE/P. Way/ Bhatinda out of which, 5342.68 R/Meter was used in 3.27 Km track between Bhatinda and Gurusar Sohnewala (from 1.22Km to 4.49 Km) and the balance quantity of 614.49 R/Meter returned. The deviation in utilization was not regularized that would have an impact on the quality of the route besides additional handling and transportation. Further, although the quantity indented was stated to be received and consumed according to Sr. DEN/Bikaner's letter dated 29 April 2010, as per the sectional register of SSE/P. Way/ Suratgarh, TRR (141 to 142.33 km) ibid had not been carried out as rails of 52 kg had been stated to be laid in 2006.</p> |

Annexure XIX

(Para 3.1.5.6-i)

Non recovery of cost of P.Way material issued to RVNL and other agencies

| Sr. No. | Zones | Name of work/ depot | Description of material | To whom issued | Date of Issue | Cost of material issued to party (in ₹) | Amount recovered (in ₹) | Outstanding (in ₹) |
|--------------|-------|-----------------------------|--------------------------|---------------------|---------------|---|-------------------------|--------------------|
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 |
| 1 | NCR | SSE/P.WAY/KRJ | Ballast | RVNL/KRJ | 1-9-2011 | 4899892 | 0 | 4899892 |
| 2 | NWR | AII- Pushkar | PSC Sleepers 60Kg T-2496 | AM(P) RVNL JP | 25-12-2010 | 152852 | 0 | 152852 |
| 3 | SR | CGL-VM doubling | 90R rails | M/s.RVNL chennai | 8-7-2009 | 4929143 | 0 | 4929143 |
| 4 | WR | Bharuch-Samni-Dehej GC work | 52 KG SH rails | RVNL, Mumbai | 8/4/2011 | 2848439 | 2323112 | 525327 |
| 5 | WCR | Open line depot, BPL | M S Liner 60kg | RVNL,BPL at Vidisha | 25-10-11 | 921270 | 0 | 921270 |
| Total | | | | | | 13751596 | 2323112 | 11428484 |

Say Rs 1.14 crore

| Annexure XX (Ref. Para 4.1.8.1 & (i & ii) of report) (Figures in number) | | | | | | | | | | | |
|--|--------------|--------------------|------------------|------------------------|----------------------|-----------------------|---------------------|---|---|--|---|
| Statement showing the homing capacity and holding of loco sheds-diesel and electric (Broad guage) Railway wise | | | | | | | | | | | |
| Year | Railways | No of sheds Diesel | No of sheds Elec | Homing capacity-Diesel | Homing capacity-Elec | Actual holding Diesel | Actual holding Elec | Excess(+)/Less(-) holding over Homing Capacity for Diesel (Col.7-Col.5) | Excess(+)/Less(-) holding over Homing Capacity For Electric (Col.8-Col.6) | shortage in homing capacity % of Diesel locos (=100*col.9/col.5) | shortage in homing capacity % of Electric locos (=100*col.10/col.6) |
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 |
| 2009-10 | CR | 3 | 3 | 192 | 340 | 266.82 | 434.88 | 74.82 | 94.88 | 38.97 | 27.91 |
| 2009-10 | ECoR | 1 | 2 | 150 | 250 | 203.5 | 228.02 | 53.5 | -21.98 | 35.67 | -8.79 |
| 2009-10 | ECR | 3 | 2 | 137 | 240 | 211 | 296 | 74 | 56 | 54.01 | 23.33 |
| 2009-10 | ER | 5 | 2 | 305 | 200 | 340.17 | 214 | 35.17 | 14 | 11.53 | 7.00 |
| 2009-10 | NCR | 2 | 2 | 89 | 240 | 152 | 342 | 63 | 102 | 70.79 | 42.50 |
| 2009-10 | NER | 1 | 0 | 100 | 0 | 162 | 0 | 62 | 0 | 62.00 | Not Applicable |
| 2009-10 | NEFR | 3 | 0 | 240 | 0 | 239.41 | 0 | -0.59 | 0 | -0.25 | Not Applicable |
| 2009-10 | NR | 3 | 2 | 320 | 270 | 480.86 | 281.07 | 160.86 | 11.07 | 50.27 | 4.10 |
| 2009-10 | NWR | 2 | 0 | 170 | 0 | 196.5 | 0 | 26.5 | 0 | 15.59 | Not Applicable |
| 2009-10 | SCR | 5 | 3 | 385 | 320 | 453 | 434 | 68 | 114 | 17.66 | 35.63 |
| 2009-10 | SECR | 1 | 1 | 100 | 150 | 103.42 | 160.3 | 3.42 | 10.3 | 3.42 | 6.87 |
| 2009-10 | SER | 3 | 3 | 260 | 345 | 294 | 411 | 34 | 66 | 13.08 | 19.13 |
| 2009-10 | SR | 4 | 3 | 271 | 290 | 347 | 298.23 | 76 | 8.23 | 28.04 | 2.84 |
| 2009-10 | SWR | 2 | 0 | 225 | 0 | 303 | 0 | 78 | 0 | 34.67 | Not Applicable |
| 2009-10 | WCR | 2 | 3 | 301 | 300 | 360.5 | 429.46 | 59.5 | 129.46 | 19.77 | 43.15 |
| 2009-10 | WR | 3 | 2 | 300 | 250 | 316 | 279 | 16 | 29 | 5.33 | 11.60 |
| 2009-10 | TOTAL | 43 | 28 | 3545 | 3195 | 4429.18 | 3807.96 | 884.18 | 612.96 | 24.94 | 19.18 |
| 2010-11 | CR | 3 | 3 | 192 | 340 | 248.54 | 466.82 | 56.54 | 126.82 | 29.45 | 37.30 |
| 2010-11 | ECoR | 1 | 2 | 150 | 250 | 203.25 | 260.31 | 53.25 | 10.31 | 35.50 | 4.12 |
| 2010-11 | ECR | 3 | 2 | 137 | 240 | 221 | 303.2 | 84 | 63.2 | 61.31 | 26.33 |
| 2010-11 | ER | 5 | 2 | 302 | 200 | 349.67 | 218 | 47.67 | 18 | 15.78 | 9.00 |
| 2010-11 | NCR | 2 | 2 | 89 | 240 | 152 | 366 | 63 | 126 | 70.79 | 52.50 |
| 2010-11 | NER | 2 | 0 | 125 | 0 | 187 | 0 | 62 | 0 | 49.60 | Not Applicable |
| 2010-11 | NEFR | 3 | 0 | 240 | 0 | 262.42 | 0 | 22.42 | 0 | 9.34 | Not Applicable |
| 2010-11 | NR | 3 | 2 | 320 | 270 | 486.52 | 300 | 166.52 | 30 | 52.04 | 11.11 |
| 2010-11 | NWR | 2 | 0 | 170 | 0 | 187.5 | 0 | 17.5 | 0 | 10.29 | Not Applicable |
| 2010-11 | SCR | 5 | 3 | 385 | 320 | 456 | 453 | 71 | 133 | 18.44 | 41.56 |
| 2010-11 | SECR | 1 | 1 | 100 | 150 | 108.66 | 158.92 | 8.66 | 8.92 | 8.66 | 5.95 |
| 2010-11 | SER | 3 | 3 | 260 | 345 | 287 | 428 | 27 | 83 | 10.38 | 24.06 |
| 2010-11 | SR | 4 | 3 | 271 | 290 | 336 | 330.04 | 65 | 40.04 | 23.99 | 13.81 |
| 2010-11 | SWR | 2 | 0 | 225 | 0 | 315 | 0 | 90 | 0 | 40.00 | Not Applicable |
| 2010-11 | WCR | 2 | 3 | 301 | 320 | 367.83 | 447.2 | 66.83 | 127.2 | 22.20 | 39.75 |
| 2010-11 | WR | 3 | 2 | 350 | 250 | 345 | 278 | -5 | 28 | -1.43 | 11.20 |
| 2010-11 | TOTAL | 44 | 28 | 3617 | 3215 | 4513.39 | 4009.49 | 896.39 | 794.49 | 24.78 | 24.71 |
| 2011-12 | CR | 3 | 3 | 192 | 370 | 239.39 | 482.76 | 47.39 | 112.76 | 24.68 | 30.48 |
| 2011-12 | ECoR | 1 | 2 | 150 | 250 | 198.25 | 271.89 | 48.25 | 21.89 | 32.17 | 8.76 |
| 2011-12 | ECR | 3 | 2 | 137 | 240 | 227 | 322.4 | 90 | 82.4 | 65.69 | 34.33 |
| 2011-12 | ER | 5 | 2 | 302 | 200 | 341.92 | 225 | 39.92 | 25 | 13.22 | 12.50 |
| 2011-12 | NCR | 2 | 2 | 89 | 300 | 133 | 366 | 44 | 66 | 49.44 | 22.00 |
| 2011-12 | NER | 2 | 0 | 125 | 0 | 191 | 0 | 66 | 0 | 52.80 | Not Applicable |
| 2011-12 | NEFR | 3 | 0 | 240 | 0 | 272.92 | 0 | 32.92 | 0 | 13.72 | Not Applicable |
| 2011-12 | NR | 3 | 2 | 390 | 270 | 482.7 | 331.42 | 92.7 | 61.42 | 23.77 | 22.75 |
| 2011-12 | NWR | 2 | 0 | 170 | 0 | 191.41 | 0 | 21.41 | 0 | 12.59 | Not Applicable |
| 2011-12 | SCR | 5 | 3 | 385 | 320 | 479 | 471 | 94 | 151 | 24.42 | 47.19 |
| 2011-12 | SECR | 1 | 1 | 100 | 175 | 120.33 | 177 | 20.33 | 2 | 20.33 | 1.14 |
| 2011-12 | SER | 3 | 3 | 260 | 345 | 301 | 438 | 41 | 93 | 15.77 | 26.96 |
| 2011-12 | SR | 4 | 3 | 271 | 290 | 358 | 354.31 | 87 | 64.31 | 32.10 | 22.18 |
| 2011-12 | SWR | 2 | 0 | 225 | 0 | 322 | 0 | 97 | 0 | 43.11 | Not Applicable |
| 2011-12 | WCR | 2 | 3 | 301 | 360 | 355.33 | 481.29 | 54.33 | 121.29 | 18.05 | 33.69 |
| 2011-12 | WR | 3 | 2 | 350 | 250 | 374 | 292 | 24 | 42 | 6.86 | 16.80 |
| 2011-12 | TOTAL | 44 | 28 | 3687 | 3370 | 4587.25 | 4213.07 | 900.25 | 843.07 | 24.42 | 25.02 |

Annexure XXI- Refer Para 4.1.8.1 (ii) of the report
Homing capacity and Actual holding of locomotives in different sheds **(Figures in Numbers)**

| Type | Rly | Shed | 2009-10 | | | | 2010-11 | | | | 2011-12 | | | |
|--------|--------------|----------------------|-----------------|----------------|--|--|-----------------|----------------|--|---|-----------------|----------------|---|--|
| | | | Homing Capacity | Actual Holding | Excess(+)/Less(-) holding over Homing Capacity (Col.5-Col.4) | % of holding in excess of homing capacity (=col.6/col.4 x 100) | Homing Capacity | Actual Holding | Excess(+)/Less(-) holding over Homing Capacity (Col.9-Col.8) | % of holding in excess of homing capacity (=col.10/col.8 x 100) | Homing Capacity | Actual Holding | Excess(+)/Less(-) holding over Homing Capacity for DIESEL (Col.13-Col.12) | % of holding in excess of homing capacity (=col.14/col.12 x 100) |
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 |
| Diesel | CR | Kurla Jn (CLA) | 50 | 69.58 | 19.58 | 39.2 | 50 | 64.16 | 14.16 | 28.3 | 50 | 57.83 | 7.83 | 15.7 |
| | CR | Kalyan (KYN) | 42 | 80.2 | 38.20 | 91.0 | 42 | 66.7 | 24.70 | 58.8 | 42 | 65.9 | 23.90 | 56.9 |
| | CR | Pune | 100 | 117.04 | 17.04 | 17.0 | 100 | 117.68 | 17.68 | 17.7 | 100 | 115.66 | 15.66 | 15.7 |
| | ECoR | Vishakhapatnam(VSKP) | 150 | 203.5 | 53.50 | 35.7 | 150 | 203.25 | 53.25 | 35.5 | 150 | 198.25 | 48.25 | 32.2 |
| | ECR | Mughalsarai(MGS) | 20 | 35 | 15.00 | 75.0 | 20 | 33 | 13.00 | 65.0 | 20 | 33 | 13.00 | 65.0 |
| | ECR | Patratu (PTRU) | 67 | 90 | 23.00 | 34.3 | 67 | 100 | 33.00 | 49.3 | 67 | 104 | 37.00 | 55.2 |
| | ECR | Samastipur Jn(SPJ) | 50 | 66 | 16.00 | 32.0 | 50 | 68 | 18.00 | 36.0 | 50 | 70 | 20.00 | 40.0 |
| | ER | Andal (UDL) | 100 | 114.17 | 14.17 | 14.2 | 100 | 122.67 | 22.67 | 22.7 | 100 | 119.92 | 19.92 | 19.9 |
| | ER | Bardhaman (BWN) | 60 | 75 | 15.00 | 25.0 | 60 | 76 | 16.00 | 26.7 | 60 | 74 | 14.00 | 23.3 |
| | ER | Howrah(HWH) | 60 | 72 | 12.00 | 20.0 | 60 | 75 | 15.00 | 25.0 | 60 | 74 | 14.00 | 23.3 |
| | ER | Jamapur (JMP) | 60 | 54 | -6.00 | -10.0 | 60 | 54 | -6.00 | -10.0 | 60 | 52 | -8.00 | -13.3 |
| | ER | Sealdah (SDAH) | 25 | 25 | 0.00 | 0.0 | 22 | 22 | 0.00 | 0.0 | 22 | 22 | 0.00 | 0.0 |
| | NCR | Agra Cantt (AGC) | 14 | 34 | 20.00 | 142.9 | 14 | 34 | 20.00 | 142.9 | 14 | 12 | -2.00 | -14.3 |
| NCR | Jhansi (JHS) | 75 | 118 | 43.00 | 57.3 | 75 | 118 | 43.00 | 57.3 | 75 | 121 | 46.00 | 61.3 | |

| Type | Rly | Shed | 2009-10 | | | | 2010-11 | | | | 2011-12 | | | |
|------|------|------------------------|-----------------|----------------|--|--|-----------------|----------------|--|---|-----------------|----------------|---|--|
| | | | Homing Capacity | Actual Holding | Excess(+)/Less(-) holding over Homing Capacity (Col.5-Col.4) | % of holding in excess of homing capacity (=col.6/col.4 x 100) | Homing Capacity | Actual Holding | Excess(+)/Less(-) holding over Homing Capacity (Col.9-Col.8) | % of holding in excess of homing capacity (=col.10/col.8 x 100) | Homing Capacity | Actual Holding | Excess(+)/Less(-) holding over Homing Capacity for DIESEL (Col.13-Col.12) | % of holding in excess of homing capacity (=col.14/col.12 x 100) |
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 |
| | NEFR | Malda Town (MLDT) | 60 | 57 | -3.00 | -5.0 | 60 | 60.01 | 0.01 | 0.0 | 60 | 70 | 10.00 | 16.7 |
| | NEFR | New Guwahati (NGC) | 80 | 96.41 | 16.41 | 20.5125 | 80 | 94.41 | 14.41 | 18.0125 | 80 | 96.92 | 16.92 | 21.15 |
| | NEFR | Siliguri Jn (SGUJ) | 100 | 86 | -14.00 | -14.0 | 100 | 108 | 8.00 | 8.0 | 100 | 125 | 25.00 | 25.0 |
| | NER | Gonda (GD) | 100 | 162 | 62.00 | 62.0 | 100 | 162 | 62.00 | 62.0 | 100 | 160 | 60.00 | 60.0 |
| | NER | Izzatnagar (IZN) | 0 | 0 | 0.00 | 0.0 | 25 | 25 | 0.00 | 0.0 | 25 | 31 | 6.00 | 24.0 |
| | NR | Alambagh Lucknow (AMV) | 100 | 161.32 | 61.32 | 61.3 | 100 | 161.75 | 61.75 | 61.8 | 100 | 156.93 | 56.93 | 56.9 |
| | NR | Ludhiana (LDH) | 140 | 170 | 30.00 | 21.4 | 140 | 171 | 31.00 | 22.1 | 140 | 170 | 30.00 | 21.4 |
| | NR | Tughlakabad (TKD) | 80 | 149.54 | 69.54 | 86.9 | 80 | 153.77 | 73.77 | 92.2 | 150 | 155.77 | 5.77 | 3.8 |
| | NWR | Abu Road (ABR) | 80 | 100.58 | 20.58 | 25.7 | 80 | 95.08 | 15.08 | 18.9 | 80 | 91.83 | 11.83 | 14.8 |
| | NWR | Bhagat ki Kothi (BGKT) | 90 | 95.92 | 5.92 | 6.6 | 90 | 92.42 | 2.42 | 2.7 | 90 | 99.58 | 9.58 | 10.6 |

| Type | Rly | Shed | 2009-10 | | | | 2010-11 | | | | 2011-12 | | | |
|------|------|------------------------|-----------------|----------------|--|--|-----------------|----------------|--|---|-----------------|----------------|---|--|
| | | | Homing Capacity | Actual Holding | Excess(+)/Less(-) holding over Homing Capacity (Col.5-Col.4) | % of holding in excess of homing capacity (=col.6/col.4 x 100) | Homing Capacity | Actual Holding | Excess(+)/Less(-) holding over Homing Capacity (Col.9-Col.8) | % of holding in excess of homing capacity (=col.10/col.8 x 100) | Homing Capacity | Actual Holding | Excess(+)/Less(-) holding over Homing Capacity for DIESEL (Col.13-Col.12) | % of holding in excess of homing capacity (=col.14/col.12 x 100) |
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 |
| | SCR | Vijayawada (BZA) | 35 | 28 | -7.00 | -20.0 | 35 | 28 | -7.00 | -20.0 | 35 | 31 | -4.00 | -11.4 |
| | SCR | Guntakal (GTL) | 100 | 194 | 94.00 | 94.0 | 100 | 95 | -5.00 | -5.0 | 100 | 102 | 2.00 | 2.0 |
| | SCR | Gooty (GY) | 100 | 136 | 36.00 | 36.0 | 100 | 136 | 36.00 | 36.0 | 100 | 140 | 40.00 | 40.0 |
| | SCR | Kazipet (KZJ) | 100 | 143 | 43.00 | 43.0 | 100 | 143 | 43.00 | 43.0 | 100 | 149 | 49.00 | 49.0 |
| | SCR | Mawla Ali (MLY) | 50 | 52 | 2.00 | 4.0 | 50 | 54 | 4.00 | 8.0 | 50 | 57 | 7.00 | 14.0 |
| | SECR | Raipur (R) | 100 | 103.42 | 3.42 | 3.4 | 100 | 108.66 | 8.66 | 8.7 | 100 | 120.33 | 20.33 | 20.3 |
| | SER | Bondamunda (BNDM) | 100 | 122 | 22.00 | 22.0 | 100 | 122 | 22.00 | 22.0 | 100 | 130 | 30.00 | 30.0 |
| | SER | Bokaro (BKSC) | 60 | 55 | -5.00 | -8.3 | 60 | 57 | -3.00 | -5.0 | 60 | 60 | 0.00 | 0.0 |
| | SER | Kharagpur (KGP) | 100 | 117 | 17.00 | 17.0 | 100 | 108 | 8.00 | 8.0 | 100 | 111 | 11.00 | 11.0 |
| | SR | Erode (ED) | 100 | 132 | 32.00 | 32.0 | 100 | 122 | 22.00 | 22.0 | 100 | 119 | 19.00 | 19.0 |
| | SR | Ernakulam (ERS) | 20 | 57 | 37.00 | 185.0 | 20 | 58 | 38.00 | 190.0 | 20 | 59 | 39.00 | 195.0 |
| | SR | Ponmalai (GOC) | 90 | 92 | 2.00 | 2.2 | 90 | 85 | -5.00 | -5.6 | 90 | 106 | 16.00 | 17.8 |
| | SR | Tondiarpet (TNP) | 61 | 66 | 5.00 | 8.2 | 61 | 71 | 10.00 | 16.4 | 61 | 74 | 13.00 | 21.3 |
| | SWR | Krishnarajapuram (KJM) | 125 | 138 | 13.00 | 10.4 | 125 | 143 | 18.00 | 14.4 | 125 | 141 | 16.00 | 12.8 |

| Type | Rly | Shed | 2009-10 | | | | 2010-11 | | | | 2011-12 | | | |
|----------|--------------|----------------------|-----------------|----------------|--|--|-----------------|----------------|--|---|-----------------|----------------|---|--|
| | | | Homing Capacity | Actual Holding | Excess(+)/Less(-) holding over Homing Capacity (Col.5-Col.4) | % of holding in excess of homing capacity (=col.6/col.4 x 100) | Homing Capacity | Actual Holding | Excess(+)/Less(-) holding over Homing Capacity (Col.9-Col.8) | % of holding in excess of homing capacity (=col.10/col.8 x 100) | Homing Capacity | Actual Holding | Excess(+)/Less(-) holding over Homing Capacity for DIESEL (Col.13-Col.12) | % of holding in excess of homing capacity (=col.14/col.12 x 100) |
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 |
| | SWR | Hubli (UBL) | 100 | 165 | 65.00 | 65.0 | 100 | 172 | 72.00 | 72.0 | 100 | 181 | 81.00 | 81.0 |
| | WCR | Itarsi (ET) | 141 | 164.5 | 23.50 | 16.7 | 141 | 171.83 | 30.83 | 21.9 | 141 | 168.33 | 27.33 | 19.4 |
| | WCR | New Katni Jn (NKJ) | 160 | 196 | 36.00 | 22.5 | 160 | 196 | 36.00 | 22.5 | 160 | 187 | 27.00 | 16.9 |
| | WR | Ratlam (RTM) | 100 | 127 | 27.00 | 27.0 | 100 | 125 | 25.00 | 25.0 | 100 | 123 | 23.00 | 23.0 |
| | WR | Sabarmati (SBIB) | 50 | 39 | -11.00 | -22.0 | 100 | 71 | -29.00 | -29.0 | 100 | 97 | -3.00 | -3.0 |
| | WR | Vatva (VTA) | 150 | 150 | 0.00 | 0.0 | 150 | 149 | -1.00 | -0.7 | 150 | 154 | 4.00 | 2.7 |
| Electric | CR | Ajni | 120 | 149 | 29.00 | 24.2 | 120 | 169 | 49.00 | 40.8 | 120 | 169 | 49.00 | 40.8 |
| | CR | Bhusawal (BSL) | 120 | 149.88 | 29.88 | 24.9 | 120 | 153.82 | 33.82 | 28.2 | 150 | 158.76 | 8.76 | 5.8 |
| | CR | Kalyan (KYN) | 100 | 136 | 36.00 | 36.0 | 100 | 144 | 44.00 | 44.0 | 100 | 155 | 55.00 | 55.0 |
| | ECoR | Angul (ANGL) | 100 | 60 | -40.00 | -40.0 | 100 | 94 | -6.00 | -6.0 | 100 | 101 | 1.00 | 1.0 |
| | ECoR | Vishakhapatnam(VSKP) | 150 | 168.02 | 18.02 | 12.0 | 150 | 166.31 | 16.31 | 10.9 | 150 | 170.89 | 20.89 | 13.9 |
| | ECR | Gomoh (GMO) | 100 | 147 | 47.00 | 47.0 | 100 | 154.2 | 54.20 | 54.2 | 100 | 163.4 | 63.40 | 63.4 |
| | ECR | Mughalsarai(MGS) | 140 | 149 | 9.00 | 6.4 | 140 | 149 | 9.00 | 6.4 | 140 | 159 | 19.00 | 13.6 |
| | ER | Asansol (ASN) | 100 | 127 | 27.00 | 27.0 | 100 | 129 | 29.00 | 29.0 | 100 | 129 | 29.00 | 29.0 |
| | ER | Howrah(HWH) | 100 | 87 | -13.00 | -13.0 | 100 | 89 | -11.00 | -11.0 | 100 | 96 | -4.00 | -4.0 |
| | NCR | Kanpur (CNB) | 120 | 167 | 47.00 | 39.2 | 120 | 181 | 61.00 | 50.8 | 150 | 182 | 32.00 | 21.3 |
| NCR | Jhansi (JHS) | 120 | 175 | 55.00 | 45.8 | 120 | 185 | 65.00 | 54.2 | 150 | 184 | 34.00 | 22.7 | |

| Type | Rly | Shed | 2009-10 | | | | 2010-11 | | | | 2011-12 | | | |
|------|------|-------------------|-----------------|----------------|--|--|-----------------|----------------|--|---|-----------------|----------------|---|--|
| | | | Homing Capacity | Actual Holding | Excess(+)/Less(-) holding over Homing Capacity (Col.5-Col.4) | % of holding in excess of homing capacity (=col.6/col.4 x 100) | Homing Capacity | Actual Holding | Excess(+)/Less(-) holding over Homing Capacity (Col.9-Col.8) | % of holding in excess of homing capacity (=col.10/col.8 x 100) | Homing Capacity | Actual Holding | Excess(+)/Less(-) holding over Homing Capacity for DIESEL (Col.13-Col.12) | % of holding in excess of homing capacity (=col.14/col.12 x 100) |
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 |
| | NR | Ghaziabad (GZB) | 150 | 162.07 | 12.07 | 8.0 | 150 | 177 | 27.00 | 18.0 | 150 | 182.42 | 32.42 | 21.6 |
| | NR | Ludhiana (LDH) | 120 | 119 | -1.00 | -0.8 | 120 | 123 | 3.00 | 2.5 | 120 | 149 | 29.00 | 24.2 |
| | SCR | Vijayawada (BZA) | 120 | 170 | 50.00 | 41.7 | 120 | 194 | 74.00 | 61.7 | 120 | 196 | 76.00 | 63.3 |
| | SCR | Kazipet (KZJ) | 100 | 111 | 11.00 | 11.0 | 100 | 108 | 8.00 | 8.0 | 100 | 113 | 13.00 | 13.0 |
| | SCR | Lallguda (LGD) | 100 | 153 | 53.00 | 53.0 | 100 | 151 | 51.00 | 51.0 | 100 | 162 | 62.00 | 62.0 |
| | SECR | Bhilai (BIA) | 150 | 160.3 | 10.30 | 6.9 | 150 | 158.92 | 8.92 | 5.9 | 175 | 177 | 2.00 | 1.1 |
| | SER | Bondamunda (BNDM) | 175 | 175 | 0.00 | 0.0 | 175 | 189 | 14.00 | 8.0 | 175 | 189 | 14.00 | 8.0 |
| | SER | Santragachi (SRC) | 50 | 52 | 2.00 | 4.0 | 50 | 57 | 7.00 | 14.0 | 50 | 70 | 20.00 | 40.0 |
| | SER | Tata | 120 | 184 | 64.00 | 53.3 | 120 | 182 | 62.00 | 51.7 | 120 | 179 | 59.00 | 49.2 |
| | SR | Arakkonam (AJJ) | 120 | 136.27 | 16.27 | 13.6 | 120 | 119.31 | -0.69 | -0.6 | 120 | 129.7 | 9.70 | 8.1 |
| | SR | Erode (ED) | 120 | 151 | 31.00 | 25.8 | 120 | 151.43 | 31.43 | 26.2 | 120 | 163.29 | 43.29 | 36.1 |
| | SR | Royapuram (RPM) | 50 | 10.96 | -39.04 | -78.1 | 50 | 59.3 | 9.30 | 18.6 | 50 | 61.32 | 11.32 | 22.6 |
| | WCR | Tuglakabad (TKD) | 100 | 152.84 | 52.84 | 52.8 | 100 | 157.77 | 57.77 | 57.8 | 120 | 174.82 | 54.82 | 45.7 |
| | WCR | New Katni (NKJ) | 100 | 130.29 | 30.29 | 30.3 | 100 | 134.78 | 34.78 | 34.8 | 120 | 138.56 | 18.56 | 15.5 |
| | WCR | Itarsi (ET) | 100 | 146.33 | 46.33 | 46.3 | 120 | 154.65 | 34.65 | 28.9 | 120 | 167.91 | 47.91 | 39.9 |
| | WR | Baroda (BRCY) | 150 | 168 | 18.00 | 12.0 | 150 | 168 | 18.00 | 12.0 | 150 | 168 | 18.00 | 12.0 |
| | WR | Valsad (BL) | 100 | 111 | 11.00 | 11.0 | 100 | 110 | 10.00 | 10.0 | 100 | 124 | 24.00 | 24.0 |

Annexure -XXII (a) (Ref. Para 4.1.8.2 of the report)

Statement showing shortfall in maintenance schedule in 2011-12 (Diesel)

| Rly | Shed | M4 schedule of diesel locomotives | | | | | | | M12 schedule of diesel locomotives | | | | | | | M 24 diesel locomotives | | | | | | | | | |
|------|--------|-----------------------------------|---|---------------------------|-------------------------|-------------------------------------|--|---|------------------------------------|------------------------|---|---------------------------|-------------------------|--|--|---|----------------------|------------------------|---|---------------------------|-------------------------|--|--|---|----------------------|
| | | No. of locomotives due | No. of locomotives attended as per schedule | No. of cases of shortfall | percentage of shortfall | Reason for shortfall | No. of locomotives not attended at all | No. of locomotives dead due to non-carrying out of maintenance schedule | Reasons (if any) | No. of locomotives due | No. of locomotives attended as per schedule | No. of cases of shortfall | percentage of shortfall | Reason for shortfall | No. of locomotives not attended at all | No. of locomotives dead due to non-carrying out of maintenance schedule | Reasons (if any) | No. of locomotives due | No. of locomotives attended as per schedule | No. of cases of shortfall | percentage of shortfall | Reason for shortfall | No. of locomotives not attended at all | No. of locomotives dead due to non-carrying out of maintenance schedule | Reasons (if any) |
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 | 18 | 19 | 20 | 21 | 22 | 23 | 24 | 25 | 26 |
| CR | Kalyan | 74 | 74 | 0 | 0.00 | | 0 | 0 | | 29 | 29 | 0 | 0.00 | Shortage holding capacity and manpower | 0 | 0 | | 14 | 13 | 1 | 7.14 | Shortage holding capacity and manpower | 1 | 0 | shortage of manpower |
| ECoR | VSKP | 369 | 245 | 124 | 33.60 | late arrival of loco and bunching | 0 | 0 | | 92 | 55 | 37 | 40.22 | late arrival of loco and bunching | 0 | 0 | | 41 | 27 | 14 | 34.15 | late arrival of loco and bunching | 0 | 0 | |
| ECR | MGS | 62 | 55 | 7 | 11.29 | less berthing capacity | 0 | 0 | | 19 | 18 | 1 | 5.26 | less berthing capacity | 0 | 0 | | 6 | 10 | 0 | 0.00 | | 0 | 0 | |
| ER | Andal | 104 | 67 | 37 | 35.58 | Nonavailability of manpower | 0 | 0 | | 60 | 47 | 13 | 21.67 | Nonavailability of manpower | 0 | 0 | | 19 | 16 | 3 | 15.79 | Nonavailability of manpower | 0 | 0 | |
| NCR | JHS | 223 | 162 | 61 | 27.35 | Not Av. | 12 | 0 | | 56 | 16 | 40 | 71.43 | Not Av. | 21 | 0 | | 31 | 6 | 25 | 80.65 | Not Av. | 10 | 0 | |
| NER | Gd | 93 | 123 | 0 | 0.00 | | 0 | 0 | | 69 | 40 | 29 | 42.03 | multiple Annexed | 29 | 23 | Online under traffic | 39 | 25 | 14 | 35.90 | multiple Annexed | 14 | 23 | multiple Annexed |
| NEFR | NGC | 140 | 81 | 18 | 12.86 | late arrival of loco | 18 | 0 | | 34 | 30 | 4 | 11.76 | overloading in major schedule | 4 | 2 | overdue | 18 | 16 | 2 | 11.11 | overloading in major schedule | 2 | 2 | overdue |
| NR | LDH | 297 | 297 | 0 | 0.00 | | 0 | 0 | | 71 | 71 | 0 | 0.00 | | 0 | 0 | | 48 | 48 | 0 | 0.00 | | 0 | 0 | 0 |
| NWR | ABR | 182 | 121 | 61 | 33.52 | shortage of manpower | 0 | 0 | | 45 | 36 | 9 | 20.00 | shortage of manpower | 0 | 5 | | 22 | 13 | 9 | 40.91 | shortage of manpower | 0 | 1 | |
| SCR | KZJ | 274 | 274 | 0 | | | 0 | 0 | | 75 | 75 | 0 | 0.00 | | 0 | 0 | | 29 | 29 | 0 | 0.00 | | 0 | 0 | |
| SECR | R | 150 | 94 | 56 | 37.333 | shortage of manpower | 0 | 1 | No | 33 | 22 | 11 | 33.3333 | shortage of manpower | 0 | 0 | | 26 | 9 | 17 | 65.385 | shortage of manpower | 0 | 1 | |
| SER | BNDM | 192 | 190 | 2 | 1.0417 | | 0 | 0 | | 48 | 44 | 4 | 8.33333 | | 0 | 0 | | 28 | 20 | 8 | 28.571 | | 0 | 0 | |
| SR | GOC | 154 | 132 | 22 | 14.29 | shunting and inferior loco not sent | 0 | 0 | | 30 | 26 | 0 | 0.00 | | 4 | 0 | | 19 | 14 | 5 | 26.32 | due to transfer of locos from Erode shed for m24 | 0 | 0 | |
| SWR | KJM | 48 | 48 | 0 | 0.00 | | 0 | 0 | | 49 | 49 | 0 | 0.00 | | 0 | 0 | | 25 | 25 | 0 | 0.00 | | 0 | 0 | |
| WCR | NKJ | 384 | 236 | 148 | 38.54 | shortage of manpower | 0 | 0 | | 96 | 77 | 19 | 19.79 | | 0 | 0 | | 48 | 46 | 2 | 4.17 | | 0 | 0 | |
| WR | VTA | 108 | 108 | 0 | 0.00 | | 0 | 0 | | 56 | 56 | 0 | 0.00 | | 0 | 0 | | 25 | 25 | 0 | 0.00 | | 0 | 0 | |
| | | 2854 | 2307 | 536 | 18.78 | | 30 | 1 | 0 | 862 | 691 | 167 | 19.37 | | 58 | 7 | 0 | 438 | 342 | 100 | 22.83 | | 27 | 4 | 0 |

| Rly | Shed | M48 IOH of diesel locomotives* | | | | | | | Total of schedules reviewed | | | | | | |
|------|--------|--------------------------------|---|---------------------------|-------------------------|---|--|---|-----------------------------|------------------------|---------------------------------------|---------------------------|-------------|--|---|
| | | No. of locomotives due | No. of locomotives attended as per schedule | No. of cases of shortfall | percentage of shortfall | Reason for shortfall | No. of locomotives not attended at all | No. of locomotives dead due to non-carrying out of maintenance schedule | Reasons (if any) | No. of locomotives due | No. of locos attended as per schedule | No. of cases of shortfall | % shortfall | No. of locomotives not attended at all | No. of locomotives dead due to non-carrying out of maintenance schedule |
| 1 | 2 | 27 | 28 | 29 | 30 | 31 | 32 | 33 | 34 | 35 | 36 | 37 | 38 | 39 | 40 |
| CR | Kalyan | 9 | 9 | 0 | 0.00 | Shortage of holding capacity and manpower | 0 | 0 | | 126 | 125 | 1 | 0.79 | 1 | 0 |
| ECoR | VSKP | 7 | 2 | 5 | 71.43 | late arrival of loco and bunching | 0 | 0 | | 509 | 329 | 180 | 35.36 | 0 | 0 |
| ECR | MGS | 3 | 3 | 0 | 0.00 | | 0 | 0 | | 90 | 86 | 8 | 8.89 | 0 | 0 |
| ER | Andal | 13 | 10 | 3 | 23.08 | Nonavailib | 0 | 0 | | 196 | 140 | 56 | 28.57 | 0 | 0 |
| NCR | JHS | 12 | 2 | 10 | 83.33 | Not Av. | 2 | 0 | 0 | 322 | 186 | 136 | 42.24 | 45 | 0 |
| NER | Gd | 13 | 11 | 2 | 15.38 | multiple Annexed | 2 | 23 | | 214 | 199 | 45 | 21.03 | 45 | 23 |
| NEFR | NGC | 8 | 6 | 2 | 25.00 | overloading in major schedule | 2 | 1 | | 200 | 133 | 26 | 13.00 | 26 | 5 |
| NR | LDH | 23 | 23 | 0 | 0.00 | | 0 | 0 | 0 | 439 | 439 | 0 | 0.00 | 0 | 0 |
| NWR | ABR | 11 | 8 | 3 | 27.27 | shortage of manpower | 0 | 0 | | 260 | 178 | 82 | 31.54 | 0 | 6 |
| SCR | KZJ | 15 | 15 | 0 | 0.00 | | 0 | 0 | | 119 | 393 | 0 | 0.00 | 0 | 0 |
| SECR | R | 9 | 3 | 6 | 66.667 | shortage of manpower | 0 | 1 | | 218 | 128 | 90 | 41.28 | 0 | 3 |
| SER | BNDM | 17 | 2 | 15 | 88.235 | | 0 | 0 | | 285 | 256 | 29 | 10.18 | 0 | 0 |
| SR | GOC | 15 | 14 | 1 | 6.67 | | 0 | 0 | | 218 | 186 | 28 | 12.84 | 4 | 0 |
| SWR | KJM | 19 | 19 | 0 | 0.00 | | 0 | 0 | | 141 | 141 | 0 | 0.00 | 0 | 0 |
| WCR | NKJ | 24 | 16 | 8 | 33.33 | | 0 | 0 | | 552 | 375 | 177 | 32.07 | 0 | 0 |
| WR | VTA | 24 | 24 | 0 | 0.00 | | 0 | 0 | | 213 | 213 | 0 | 0.00 | 0 | 0 |
| | | 222 | 167 | 55 | 24.77 | | 6 | 2 | 0 | 4102 | 3244 | 858 | 20.92 | 121 | 37 |

Annexure -XXII (b) (Ref. Para 4.1.8.2 of report)

Statement showing shortfall in maintenance schedule in 2011-12 (Electric)

| Railway | Shed | IC | | | | AOH | | | | IOH | | | |
|---------|---------|------------------------|---|-----------------------------|--|------------------|---|-----------------------------|--|------------------------|---|-----------------------------|--|
| | | No. of locomotives due | No. of locomotives attended as per schedule | Shortfall in schedule (4-5) | Reason for shortfall | No. of locos due | No. of locomotives attended as per schedule | Shortfall in schedule (4-5) | Reason for shortfall | No. of locomotives due | No. of locomotives attended as per schedule | Shortfall in schedule (4-5) | Reason for shortfall |
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 |
| CR | Ajni | 191 | 191 | 0 | | 71 | 73 | 0 | | 26 | 26 | 0 | |
| ECoR | VSKP | 362 | 362 | 0 | | 82 | 78 | 4 | extended for watch | 29 | 29 | 0 | |
| ECR | GMO | 160 | 156 | 4 | not sent by traffic Dept. | 75 | 75 | 0 | | 17 | 17 | 0 | |
| ER | Asansol | 266 | 274 | 0 | | 43 | 44 | 0 | | 22 | 24 | 0 | |
| NCR | CNB | 285 | 280 | 5 | Not av. | 98 | 83 | 15 | Not av. | 14 | 9 | 5 | Not av. |
| NR | GZB | 286 | 282 | 4 | increased loco holding | 32 | 30 | 2 | increased loco holding | 23 | 22 | 1 | increased loco holding |
| SCR | BZA | 383 | 381 | 2 | Non availability of loco | 65 | 65 | 0 | | 19 | 19 | 0 | |
| SECR | BIA | 368 | 362 | 6 | Shortage of manpower | 77 | 66 | 11 | Shortage of manpower | 20 | 13 | 7 | Shortage of manpower |
| SER | Tata | 364 | 362 | 2 | Shortage of manpower, inadequate homing capacity | 115 | 100 | 15 | Shortage of manpower, inadequate homing capacity | 19 | 21 | 0 | Shortage of manpower, inadequate homing capacity |
| SR | AJJ | 271 | 269 | 2 | locos were not sent to shed | 93 | 85 | 8 | locos were not sent to shed | 24 | 23 | 1 | locos were not sent to shed |
| WCR | ET | 324 | 321 | 3 | Non availability of loco | 90 | 83 | 7 | manpower shortage | 28 | 23 | 5 | manpower shortage |
| WR | BRCY | 404 | 404 | 0 | | 67 | 66 | 1 | due to transfer of loco to FLS/Valsad | 27 | 28 | 0 | |

Annexure -XXIII(a) (Ref. Para 4.1.8.3 (a) of report)
Statement showing overdue locomotives sent for POH to the workshop

| Type | Rly | Shed | 2009-10 | | | | | | | 2010-11 | | | | | | | 2011-12 | | | | | | | |
|--------------|-------|--------------------|--------------------------|---|---|-------------------------------------|--|-------------------------------|--------------|--------------------------|---|---|-------------------------------------|--|-----------|---|--------------------------|---|---|-------------------------------------|--|----------|---|-------|
| | | | No. of locomotives POHed | No. of locomotives send for POH as per schedule | No. of locomotives send overdue for POH | Average period of overdue (in days) | The range of overdue minimum and maximum in days | Reasons | Defualter | No. of locomotives POHed | No. of locomotives send for POH as per schedule | No. of locomotives send overdue for POH | Average period of overdue (in days) | The range of overdue minimum and maximum in days | Reasons | Defualter | No. of locomotives POHed | No. of locomotives send for POH as per schedule | No. of locomotives send overdue for POH | Average period of overdue (in days) | The range of overdue minimum and maximum in days | Reasons | Defualter | |
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 | 18 | 19 | 20 | 21 | 22 | 23 | 24 | |
| Diesel | CR | Parel | 2 | 2 | 0 | 0 | 0 | | | 5 | 5 | 0 | 0 | 0 | NIL | NIL | 5 | 5 | 0 | 0 | 0 | NIL | NIL | |
| | ECR | Mughalsarai | 1 | 1 | 0 | 0 | 0 | NIL | NIL | 1 | 1 | 0 | 0 | 0 | NIL | NIL | 4 | 4 | 0 | 0 | 0 | NIL | NIL | |
| | ECoR | Vishakhapatnam | 29 | 29 | 0 | 0 | 0 | NIL | NIL | 21 | 21 | 0 | 0 | 0 | NIL | NIL | 27 | 27 | 0 | 0 | 0 | NIL | NIL | |
| | ER | Andal | 11 | 9 | 2 | 225 | 120 to 330 | capacity constraint in JMP WS | | | 9 | 9 | 0 | 0 | 0 | NIL | NIL | 15 | 15 | 0 | 0 | 0 | NIL | NIL |
| | NCR | Jhansi | 6 | 2 | 4 | 72.25 | 33 to 132 | NA | Shed | | 14 | 10 | 4 | 108.5 | 52 to 224 | NA | Shed | 10 | 8 | 2 | 36.5 | 22 to 51 | NA | Shed |
| | NEFR | New Guwahati | 14 | 14 | 0 | 0 | 0 | NIL | NIL | | 9 | 3 | 6 | 121.33 | 14 to 283 | NO room at POH shop but utilised in operation without any trouble | | 16 | 5 | 11 | 87.18 | 3 to 195 | NO room at POH shop but utilised in operation without any trouble | |
| | NER | Gonda | 15 | 13 | 2 | 83 | 58 to 108 | online under optg. | Traffic dept | | 27 | 27 | 0 | 0 | 0 | NIL | NIL | 7 | 4 | 3 | 57 | 23 to 90 | | |
| | NR | Ludhiana | 10 | 7 | 3 | 40 | 30 to 50 | Utilised in traffic | Optg. | | 12 | 11 | 1 | 30 | 30 | Utilised in operation | Optg. | 9 | 9 | 0 | 0 | 0 | NIL | NIL |
| | NWR | Abu Road | 22 | 22 | 0 | 0 | 0 | NIL | NIL | | 20 | 19 | 1 | 42 | 42 | on line without failure | | 12 | 12 | 0 | 0 | 0 | NIL | NIL |
| | SCR | Kazipet | 14 | 14 | 0 | 0 | | NIL | NIL | | 15 | 15 | 0 | 0 | 0 | | | 13 | 13 | 0 | 0 | 0 | NIL | NIL |
| | SECR | Raipur | 1 | 1 | 0 | 0 | 0 | NIL | NIL | | 1 | 1 | 0 | 0 | 2 | | | 3 | 3 | 0 | 0 | 8 | | |
| | SER | Bondamunda | 0 | 0 | 0 | 0 | 0 | NIL | NIL | | 2 | 2 | 0 | 0 | 0 | | | 2 | 2 | 0 | 0 | 0 | NIL | NIL |
| | SR | Ponmalai (GOC) | 8 | 8 | 0 | 0 | 0 | NIL | NIL | | 14 | 14 | 0 | 0 | 0 | NIL | NIL | 11 | 11 | 0 | 0 | 0 | NIL | NIL |
| | SWR | Krishnaraj nagaram | 4 | 4 | 0 | 0 | 0 | NIL | NIL | | 4 | 4 | 0 | 0 | 0 | | | 9 | 9 | 0 | 0 | 0 | NIL | NIL |
| | WCR | New Katni Jn | 21 | 18 | 3 | 90 | 3-5month | Utilised in operation | Optg. | | 22 | 17 | 5 | 60 | 10 to 60 | Utilised in operation | Optg. | 19 | 19 | 0 | 60 | 30-90 | Utilised in operation | Optg. |
| WR | Vatva | 4 | 4 | 0 | 0 | | NIL | NIL | | 1 | 1 | 0 | 0 | | NIL | NIL | 0 | 0 | 0 | | | NIL | NIL | |
| TOTAL | | | 162 | 148 | 14 | 510.25 | 0 | 0 | 0 | 177 | 160 | 17 | 361.83 | 74 | 0 | 0 | 162 | 146 | 16 | 240.68 | 8 | 0 | 0 | |

| Type | Rly | Shed | 2009-10 | | | | | | | 2010-11 | | | | | | | 2011-12 | | | | | | |
|------------|-----------|----------------|--------------------------|---|---|-------------------------------------|--|---------|-----------|--------------------------|---|---|-------------------------------------|--|----------------------------------|-----------|--------------------------|---|---|-------------------------------------|---|--------------------|-----------|
| | | | No. of locomotives POHed | No. of locomotives send for POH as per schedule | No. of locomotives send overdue for POH | Average period of overdue (in days) | The range of overdue minimum and maximum in days | Reasons | Defualter | No. of locomotives POHed | No. of locomotives send for POH as per schedule | No. of locomotives send overdue for POH | Average period of overdue (in days) | The range of overdue minimum and maximum in days | Reasons | Defualter | No. of locomotives POHed | No. of locomotives send for POH as per schedule | No. of locomotives send overdue for POH | Average period of overdue (in days) | The range of overdue minimum and maximum in days | Reasons | Defualter |
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 | 18 | 19 | 20 | 21 | 22 | 23 | 24 |
| Electrical | CR | Bhusawal | 3 | 3 | 0 | 0 | 0 | NIL | NIL | 3 | 3 | 0 | 0 | 0 | | | 3 | 3 | 0 | 0 | 0 | NIL | NIL |
| | ECR | Gomoh | 11 | 11 | 0 | 0 | 0 | NIL | NIL | 10 | 8 | 2 | 49 | | Awaiting acceptance from ELW/BSL | | 16 | 16 | 0 | 0 | 0 | NIL | NIL |
| | ECoR | Vishakhapatnam | 21 | 21 | 0 | 0 | 0 | NIL | NIL | 12 | 12 | 0 | 0 | 0 | | | 18 | 18 | 0 | 0 | 0 | NIL | NIL |
| | ER | Asansol | 24 | 21 | 3 | 300 | 210 to 360 | | | 8 | 8 | 0 | 0 | 0 | | | 8 | 8 | 0 | 0 | 0 | NIL | NIL |
| | NCR | Kanpur | 16 | 15 | 1 | 1 | 1 | NA | shed | 24 | 17 | 7 | 33.27 | 6 to 86 | NA | Shed | 19 | 17 | 2 | 44.5 | 5 to 84 | NA | Shed |
| | NR | Ghaziabad | 12 | 12 | 0 | 0 | 0 | NIL | NIL | 18 | 17 | 1 | 270 | 270 | Not demanded by WS | Shed | 22 | 21 | 1 | 130 | 130 | Not demanded by WS | Shed |
| | SCR | Vijayawada | 18 | 18 | 0 | 0 | 0 | NIL | NIL | 19 | 19 | 0 | 0 | | NIL | NIL | 17 | 17 | 0 | 0 | | NIL | NIL |
| | SECR | Bhilai | 14 | 14 | 0 | 0 | 0 | NIL | NIL | 3 | 3 | 0 | 0 | 0 | NIL | NIL | 9 | 8 | 1 | 14 | | | |
| | SER | Tata | 22 | 22 | 0 | 0 | 0 | NIL | NIL | 19 | 19 | 0 | 0 | 0 | NIL | NIL | 1 | 1 | 0 | 0 | 0 | NIL | NIL |
| | SR | Perambur | 8 | 8 | 0 | 0 | 0 | NIL | NIL | 8 | 8 | 0 | 0 | 1 to 12 | NIL | NIL | 10 | 10 | 0 | 0 | 0 | NIL | NIL |
| WCR | Itarsi | 16 | 16 | 0 | 0 | 0 | NIL | NIL | 15 | 15 | 0 | 0 | 0 | | | 13 | 13 | 0 | 0 | 0 | NIL | NIL | |
| WR | Baroda Yd | 9 | 9 | 0 | 0 | | NIL | NIL | 23 | 19 | 4 | 55 | 33 to 202 | locos had not completed 1.5 years of IOH | | 21 | 17 | 4 | 46 | 8 to 214 | utilised in traffic as locos had not completed 1.5 years of IOH | | |
| TOTAL | | | 174 | 170 | 4 | 301 | 1 | 0 | 0 | 162 | 148 | 14 | 407.27 | 270 | 0 | 0 | 157 | 149 | 8 | 234.5 | 130 | 0 | 0 |

Annexure -XXIII (b) (Ref. Para 4.1.8.3 (b) of report)

Statement showing locomotives online overdue for POH

| Type | Railway | Shed | As on 31 March 2010 | | | | | As on 31 March 2011 | | | | | As on 31 March 2012 | | | | |
|---------------|---------|--------------|---------------------------|------------------------------------|---------------------------|--|-----------------------------------|---------------------------|------------------------------------|---------------------------|--|-----------------------------------|---------------------------|------------------------------------|---------------------------|--|------------------------------------|
| | | | No. of locomotives online | No. of locomotives overdue for POH | Average period of overdue | The range of overdue minimum and maximum | Reasons | No. of locomotives online | No. of locomotives overdue for POH | Average period of overdue | The range of overdue minimum and maximum | Reasons | No. of locomotives online | No. of locomotives overdue for POH | Average period of overdue | The range of overdue minimum and maximum | Reasons |
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 | 18 |
| Diesel loco | ER | Andal | 121 | 0 | 0 | 0 | | 123 | 2 | 7.5 month | 4 m to 11 m | Capacity constraint at JMP WS | 118 | 0 | 0 | 0 | |
| | NCR | Jhansi | 99 | 4 | 112.5days | 30d-210d | Not Av. | 99 | 0 | 0 | 0 | | 108 | 6 | 95 days | 5d-187 d | |
| | NER | Gonda | 144 | 2 | 83 days | 58 d- 108 d | On line under Optg. | 145 | 0 | 0 | 0 | | 149 | 3 | 57 days | 23 d-90 d | |
| | NEFR | NGC | 77.41 | 1 | 5 month | 5 m | POH shops were overloaded | 75.41 | 1 | 3 month | 3 m | POH shops were overloaded | 77.92 | 2 | 11 months | 10 m- 12 m | |
| | NR | Ludhiana | 145.83 | 3 | 40 days | 30-50 d | Being Utilised in operation | 145.83 | 1 | 30 days | 30 d | Being Utilised in operation | 145.83 | 0 | 0 | 0 | |
| | NWR | Abu Road | 91.53 | 0 | 0 | 0 | | 85.51 | 1 | 42 days | 1-42 d | | 81.54 | 0 | 0 | 0 | |
| | WCR | New Katni Jn | 196 | 3 | 3 month | 3m-5m | Under utilisation with Optg.Dept. | 195 | 5 | 2 month | 10d- 2m | Under utilisation with Optg.Dept. | 188 | 16 | 2 months 1m-3m | | Under utilisation with Optg.Dept . |
| | | | 874.77 | 13 | 0 | 0 | 0 | 868.75 | 10 | 0 | 0 | 0 | 868.29 | 27 | 0 | 0 | 0 |
| Electric loco | ER | Asansol | 129 | 3 | 10 m | 7m-12m | Due to operational exigencies | 129 | 0 | 0 | 0 | - | 131 | 0 | 0 | 0 | - |
| | NR | Ghaziabad | 149.78 | 0 | 0 | 0 | - | 137.23 | 1 | 270 days | 270d | Not demanded by WS | 145.71 | 1 | 130 days | 130 d | - |
| | WR | BRCY | 168 | 0 | 0 | 0 | - | 168 | 1 | 213 days | 213 d | - | 168 | 0 | 0 | 0 | - |

Annexure-XXIV (Ref. Para 4.1.8.4 (i) of the report)
Statement showing locomotive failure per locomotive on line

| 1 | 2 | Type of traction | 2009-10 | | | 2010-11 | | | 2011-12 | | | Locomotives on line | No. of failures | failure per locomotives on line |
|----------|------|------------------|---------------------|-----------------|---------------------------------|---------------------|-----------------|---------------------------------|---------------------|-----------------|---------------------------------|---------------------|-----------------|---------------------------------|
| | | | locomotives on line | No. of failures | failure per locomotives on line | locomotives on line | No. of failures | Failure per locomotives on line | locomotives on line | No. of failures | failure per locomotives on line | | | |
| | | | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 |
| Diesel | CR | | 182.19 | 153 | 0.84 | 204.46 | 170 | 0.83 | 225.19 | 134 | 0.60 | 611.8355 | 457 | 0.75 |
| | ECoR | | 158.9 | 101 | 0.64 | 156.8 | 67 | 0.43 | 158.43 | 51 | 0.32 | 474.13 | 219 | 0.46 |
| | ECR | | 185 | 189 | 1.02 | 202 | 209 | 1.03 | 208 | 147 | 0.71 | 595 | 545 | 0.92 |
| | ER | | 277 | 230 | 0.83 | 277 | 226 | 0.82 | 267 | 165 | 0.62 | 821 | 621 | 0.76 |
| | NCR | | 118 | 322 | 2.73 | 115.67 | 301 | 2.60 | 122.5 | 308 | 2.51 | 356.17 | 931 | 2.61 |
| | NER | | 144 | 276 | 1.92 | 166 | 343 | 2.07 | 175 | 312 | 1.78 | 485 | 931 | 1.92 |
| | NEFR | | 220.41 | 394 | 1.79 | 243.42 | 412 | 1.69 | 272.92 | 513 | 1.88 | 736.75 | 1319 | 1.79 |
| | NR | | 504.8 | 525 | 1.04 | 518.9 | 537 | 1.03 | 538 | 506 | 0.94 | 1561.7 | 1568 | 1.00 |
| | NWR | | 138.44 | 214 | 1.55 | 146.54 | 266 | 1.82 | 146.68 | 241 | 1.64 | 431.6575 | 721 | 1.67 |
| | SCR | | 446 | 119 | 0.27 | 451 | 128 | 0.28 | 468 | 137 | 0.29 | 1365 | 384 | 0.28 |
| | SECR | | 66.87 | 51 | 0.76 | 73.02 | 53 | 0.73 | 79.62 | 77 | 0.97 | 219.51 | 181 | 0.82 |
| | SER | | 252.9 | 93 | 0.37 | 246.8 | 88 | 0.36 | 257 | 70 | 0.27 | 756.7 | 251 | 0.33 |
| | SR | | 366 | 95 | 0.26 | 350 | 129 | 0.37 | 370 | 126 | 0.34 | 1086 | 350 | 0.32 |
| | SWR | | 284 | 107 | 0.38 | 297 | 141 | 0.47 | 302 | 158 | 0.52 | 883 | 406 | 0.46 |
| | WCR | | 360.5 | 226 | 0.63 | 367.83 | 303 | 0.82 | 355.33 | 269 | 0.76 | 1083.66 | 798 | 0.74 |
| WR | | 247 | 240 | 0.97 | 274 | 327 | 1.19 | 306 | 335 | 1.09 | 827 | 902 | 1.09 | |
| | | | 3952.01 | 3335.00 | | 4090.44 | 3700.00 | | 4251.67 | 3549.00 | 0.83 | 12294.11 | 10584 | 0.86 |
| Electric | CR | | 420.92 | 114 | 0.27 | 436.8 | 115 | 0.26 | 469.68 | 94 | 0.20 | 1327.4 | 323 | 0.24 |
| | ECoR | | 155.8 | 56 | 0.36 | 155.54 | 42 | 0.27 | 158.81 | 40 | 0.25 | 470.15 | 138 | 0.29 |
| | ECR | | 296 | 191 | 0.65 | 303 | 276 | 0.91 | 322 | 252 | 0.78 | 921 | 719 | 0.78 |
| | ER | | 217 | 104 | 0.48 | 219 | 114 | 0.52 | 227 | 83 | 0.37 | 663 | 301 | 0.45 |
| | NCR | | 161.9 | 303 | 1.87 | 177.2 | 309 | 1.74 | 195.6 | 302 | 1.54 | 534.7 | 914 | 1.71 |
| | NR | | 236.51 | 188 | 0.79 | 255.37 | 193 | 0.76 | 268.48 | 209 | 0.78 | 760.36 | 590 | 0.78 |
| | SCR | | 428 | 45 | 0.11 | 445 | 60 | 0.13 | 465 | 91 | 0.20 | 1338 | 196 | 0.15 |
| | SECR | | 160.3 | 99 | 0.62 | 158.92 | 89 | 0.56 | 177 | 87 | 0.49 | 496.22 | 275 | 0.55 |
| | SER | | 383.1 | 115 | 0.30 | 415.7 | 117 | 0.28 | 435 | 117 | 0.27 | 1233.8 | 349 | 0.28 |
| | SR | | 306 | 76 | 0.25 | 333 | 88 | 0.26 | 371 | 79 | 0.21 | 1010 | 243 | 0.24 |
| | WCR | | 429.46 | 199 | 0.46 | 447.2 | 244 | 0.55 | 481.29 | 253 | 0.53 | 1357.95 | 696 | 0.51 |
| | WR | | 258 | 46 | 0.18 | 264 | 44 | 0.17 | 271 | 42 | 0.15 | 793 | 132 | 0.17 |
| | | | | 3452.99 | 1536 | | 3610.73 | 1691 | | 3841.86 | 1649 | | 10905.58 | 4876 |

Annexure-XXV Ref.para 4.1.8.4 (ii) Statement showing locomotives failures within 180 days of POH

| Railway | Shed | 2009-10 | | | | 2010-11 | | | | 2011-12 | | | |
|---------|----------|--------------------------------|---|--|---|--------------------------------|---|--|---|--------------------------------|---|--|---|
| | | Total No. of locomotives POHed | No. of locomotives which failed within 30 days of POH along with reason | No. of locomotives which failed within 31 days to 60 days of POH along with reason | No. of locomotives which failed within 61 days to 180 days of POH along with reason | Total No. of locomotives POHed | No. of locomotives which failed within 30 days of POH along with reason | No. of locomotives which failed within 31 days to 60 days of POH along with reason | No. of locomotives which failed within 61 days to 180 days of POH along with reason | Total No. of locomotives POHed | No. of locomotives which failed within 30 days of POH along with reason | No. of locomotives which failed within 31 days to 60 days of POH along with reason | No. of locomotives which failed within 61 days to 180 days of POH along with reason |
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 |
| CR | Kalyan | 60 | 5 | 2 | 5 | 70 | 3 | 0 | 6 | 64 | 6 | 0 | 7 |
| ECoR | VSKP | 29 | 25 | 16 | 38 | 21 | 18 | 9 | 19 | 27 | 29 | 10 | 36 |
| ECR | MGS | 1 | 0 | 0 | 0 | 1 | 0 | 0 | 0 | 4 | 3 | 0 | 0 |
| ER | Andal | 9 | 0 | 0 | 0 | 9 | 0 | 0 | 0 | 15 | 3 | 2 | 2 |
| NCR | JHS | 6 | 2 | 2 | 7 | 14 | 7 | 2 | 28 | 10 | 0 | 0 | 6 |
| NER | Gd | 15 | 9 | 7 | 9 | 27 | 13 | 9 | 19 | 7 | 1 | 2 | 1 |
| NEFR | NGC | 21 | 6 | 6 | 9 | 14 | 3 | 3 | 8 | 25 | 3 | 8 | 14 |
| NR | LDH | 10 | 8 | 6 | 8 | 12 | 8 | 4 | 7 | 9 | 6 | 0 | 5 |
| NWR | Ajmer | 22 | 6 | 2 | 3 | 20 | 3 | 1 | 6 | 12 | 2 | 2 | 9 |
| SCR | KZJ | 14 | 0 | 0 | 1 | 15 | 1 | 0 | 1 | 13 | 0 | 0 | 8 |
| SECR | R | 1 | 1 | 0 | 0 | 1 | 1 | 0 | 0 | 3 | 0 | 0 | 2 |
| SER | BNDM | 0 | 0 | 0 | 0 | 2 | 1 | 0 | 0 | 2 | 1 | 1 | 2 |
| SR | GOC | 102 | 1 | 0 | 2 | 112 | 1 | 5 | 4 | 86 | 4 | 4 | 5 |
| SWR | KJM | 4 | 2 | 2 | 4 | 4 | 2 | 2 | 4 | 9 | 0 | 0 | 2 |
| WCR | NKJ | 21 | 1 | 2 | 3 | 22 | 2 | 2 | 1 | 19 | 7 | 1 | 6 |
| WR | VTA | 4 | 0 | 3 | 7 | 1 | 0 | 1 | 0 | 0 | 0 | 0 | 0 |
| | | 319 | 66 | 48 | 96 | 345 | 63 | 38 | 103 | 305 | 65 | 30 | 105 |
| CR | BSL | 60 | 4 | 3 | 4 | 58 | 3 | 8 | 15 | 45 | 0 | 2 | 17 |
| ECoR | VSKP | 21 | 7 | 4 | 2 | 12 | 3 | 0 | 0 | 18 | 1 | 1 | 0 |
| ECR | GMO | 11 | 8 | 1 | 1 | 10 | 1 | 4 | 2 | 16 | 3 | 4 | 4 |
| ER | ASN | 21 | 1 | 1 | 0 | 11 | 0 | 1 | 2 | 16 | 0 | 2 | 1 |
| NCR | CNB | 16 | 9 | 3 | 17 | 24 | 11 | 7 | 23 | 19 | 13 | 5 | 23 |
| NR | GZB | 12 | 0 | 2 | 2 | 18 | 4 | 0 | 7 | 22 | 2 | 3 | 10 |
| SCR | BZA | 20 | 8 | 0 | 11 | 19 | 0 | 1 | 15 | 16 | 1 | 1 | 1 |
| SECR | BIA | 14 | 1 | 1 | 16 | 3 | 2 | 0 | 4 | 9 | 5 | 6 | 23 |
| SER | Tata | 22 | 1 | 1 | 2 | 19 | 2 | 0 | 3 | 1 | 0 | 0 | 0 |
| SR | Perambur | 53 | 0 | 2 | 4 | 59 | 3 | 3 | 2 | 49 | 4 | 1 | 2 |
| WCR | ET | 16 | 3 | 4 | 9 | 15 | 5 | 5 | 9 | 13 | 7 | 7 | 13 |
| WR | BRCY | 14 | 11 | 8 | 20 | 25 | 8 | 13 | 18 | 14 | 8 | 2 | 10 |
| | | 280 | 53 | 30 | 88 | 273 | 42 | 42 | 100 | 238 | 44 | 34 | 104 |

Annexure -XXVI Ref. para 4.1.8.5 Cause-wise analysis of locomotives failures in selected sheds (16 Diesel and 12 Electric) in three years

| Type | Railway | sheds reviewed | 2009-10 | | | | | 2010-11 | | | | | 2011-12 | | | | |
|------------|--------------|-----------------|--|---|--------------------|------------------|--|--|---|--------------------|------------------|--|--|---|--------------------|------------------|--|
| | | | No. of failures due to Primary factors | | | | | No. of failures due to Primary factors | | | | | No. of failures due to Primary factors | | | | |
| | | | Total No. of locomotives failures | Bad Workmanship in sheds and Worksh ops | Defective Material | Defective Design | Others Misc. including Mismanagement by crew | Total No. of locomotives failures | Bad Workmanship in sheds and Worksh ops | Defective Material | Defective Design | Others Misc. including Mismanagement by crew | Total No. of locomotives failures | Bad Workmanship in sheds and Worksh ops | Defective Material | Defective Design | Others Misc. including Mismanagement by crew |
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 | 18 |
| Diesel | CR | KYN | 18 | 0 | 9 | 0 | 9 | 29 | 0 | 8 | 0 | 21 | 24 | 0 | 18 | 0 | 6 |
| | ECoR | VSKP | 101 | 30 | 63 | 0 | 8 | 67 | 8 | 52 | 0 | 7 | 51 | 8 | 35 | 0 | 8 |
| | ECR | MGS | 41 | 7 | 12 | 2 | 20 | 48 | 10 | 23 | 2 | 13 | 46 | 12 | 27 | 2 | 5 |
| | ER | Andal | 52 | 0 | 29 | 0 | 23 | 46 | 0 | 34 | 0 | 12 | 76 | 0 | 51 | 0 | 25 |
| | NCR | JHS | 248 | 0 | 173 | 0 | 75 | 242 | 0 | 151 | 0 | 91 | 241 | 0 | 167 | 0 | 74 |
| | NER | Gd | 713 | 260 | 280 | 2 | 171 | 681 | 282 | 257 | 0 | 142 | 540 | 210 | 183 | 0 | 147 |
| | NEFR | NGC | 134 | 25 | 42 | 0 | 67 | 116 | 19 | 33 | 0 | 64 | 100 | 27 | 32 | 0 | 41 |
| | NR | LDH | 772 | 198 | 189 | 82 | 303 | 728 | 186 | 179 | 81 | 282 | 729 | 183 | 171 | 76 | 299 |
| | NWR | ABR | 174 | 25 | 122 | 0 | 27 | 258 | 42 | 157 | 0 | 59 | 259 | 74 | 140 | 0 | 45 |
| | SCR | KZJ | 41 | 10 | 27 | 0 | 4 | 44 | 5 | 32 | 0 | 7 | 35 | 3 | 29 | 0 | 3 |
| | SECR | R | 51 | 3 | 42 | 0 | 6 | 53 | 9 | 38 | 0 | 6 | 77 | 15 | 51 | 0 | 11 |
| | SER | BNDM | 37 | 10 | 22 | 1 | 4 | 39 | 14 | 16 | 1 | 8 | 28 | 6 | 18 | 3 | 1 |
| | SR | GOC | 24 | 8 | 13 | 0 | 3 | 34 | 7 | 21 | 0 | 6 | 30 | 11 | 15 | 0 | 4 |
| | SWR | KJM | 93 | 27 | 55 | 0 | 11 | 109 | 16 | 73 | 1 | 19 | 123 | 22 | 86 | 1 | 14 |
| WCR | NKJ | 175 | 37 | 100 | 7 | 31 | 243 | 42 | 133 | 8 | 60 | 221 | 54 | 118 | 5 | 44 | |
| WR | VTA | 189 | 57 | 95 | 0 | 37 | 193 | 58 | 89 | 0 | 46 | 158 | 42 | 101 | 0 | 15 | |
| | Total | 16 sheds | 2863 | 697 | 1273 | 94 | 799 | 2930 | 698 | 1296 | 93 | 843 | 2738 | 667 | 1242 | 87 | 742 |
| Electrical | CR | Ajni | 346 | 0 | 227 | 0 | 119 | 434 | 0 | 253 | 0 | 181 | 442 | 0 | 259 | 0 | 183 |
| | ECoR | VSKP | 56 | 0 | 23 | 0 | 33 | 42 | 0 | 19 | 0 | 23 | 40 | 0 | 15 | 0 | 25 |
| | ECR | GMO | 64 | 5 | 49 | 0 | 10 | 113 | 14 | 78 | 0 | 21 | 129 | 0 | 81 | 0 | 48 |
| | ER | ASN | 53 | 0 | 16 | 0 | 37 | 69 | 0 | 27 | 0 | 42 | 36 | 0 | 13 | 0 | 23 |
| | NCR | CNB | 101 | 0 | 29 | 0 | 72 | 103 | 0 | 41 | 0 | 62 | 111 | 0 | 36 | 0 | 75 |
| | NR | GZB | 51 | 4 | 42 | 0 | 5 | 62 | 3 | 45 | 0 | 14 | 70 | 3 | 53 | 0 | 14 |
| | SCR | BZA | 158 | 49 | 46 | 0 | 63 | 200 | 61 | 66 | 0 | 73 | 326 | 60 | 154 | 0 | 112 |
| | SECR | BIA | 99 | 33 | 41 | 0 | 25 | 90 | 3 | 42 | 1 | 44 | 94 | 10 | 57 | 5 | 22 |
| | SER | Tata | 43 | 10 | 21 | 0 | 12 | 57 | 17 | 22 | 0 | 18 | 35 | 5 | 15 | 0 | 15 |
| | SR | AJJ | 69 | 46 | 12 | 0 | 11 | 35 | 22 | 7 | 0 | 6 | 31 | 16 | 7 | 0 | 8 |
| | WCR | ET | 70 | 0 | 22 | 0 | 48 | 85 | 0 | 28 | 0 | 57 | 88 | 0 | 34 | 0 | 54 |
| | WR | BRCY | 25 | 1 | 8 | 0 | 16 | 39 | 10 | 14 | 0 | 15 | 32 | 6 | 11 | 0 | 15 |
| | Total | 12 sheds | 1135 | 148 | 536 | 0 | 451 | 1329 | 130 | 642 | 1 | 556 | 1434 | 100 | 735 | 5 | 594 |

Annexure-XXVII (Ref. Para 4.1.8.6 (i) of the report)

Statement showing Enroute Detention due to locomotives failures

| Railway | 2009-10 | | | | 2010-11 | | | | 2011-12 | | | | total | | |
|---------|--------------------------------------|--|--|--------------------------------------|--------------------------------------|--|--|---------------|--------------------------------------|--|--|--------------------------------------|--------------------------------------|--|--|
| | Total No. of cases enroute detention | No. of Detention attributed to locomotives failure | Percentage of locomotives failure to total detention | Reasons | Total No. of cases enroute detention | No. of Detention attributed to locomotives failure | Percentage of locomotives failure to total detention | Reasons | Total No. of cases enroute detention | No. of Detention attributed to locomotives failure | Percentage of locomotives failure to total detention | Reasons | Total No. of cases enroute detention | No. of Detention attributed to locomotives failure | Percentage of locomotives failure to total detention |
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 |
| CR | 2964 | 168 | 5.67 | Not available | 2918 | 172 | 5.89 | Not available | 16045 | 177 | 1.10 | Not available | 21927 | 517 | 2.36 |
| ECoR | 8400 | 1330 | 15.83 | various types of equipment failure | 9454 | 1427 | 15.09 | various types | 9193 | 1294 | 14.08 | various types of equipment failure | 27047 | 4051 | 14.98 |
| ECR | 505 | 254 | 50.30 | various types of equipment failure | 577 | 244 | 42.29 | various types | 486 | 263 | 54.12 | various types of equipment failure | 1568 | 761 | 48.53 |
| ER | 478 | 247 | 51.67 | equipment failure | 387 | 293 | 75.71 | equipment fa | 388 | 259 | 66.75 | equipment failure | 1253 | 799 | 63.77 |
| NCR | 50159 | 558 | 1.11 | equipment failure | 55682 | 551 | 0.99 | equipment fa | 54210 | 543 | 1.00 | equipment failure | 160051 | 1652 | 1.03 |
| NER | 10880 | 477 | 4.38 | not available | 7727 | 454 | 5.88 | not available | 6893 | 440 | 6.38 | not available | 25500 | 1371 | 5.38 |
| NEFR | 1026 | 328 | 31.97 | not available | 2318 | 578 | 24.94 | not available | 2349 | 418 | 17.79 | not available | 5693 | 1324 | 23.26 |
| NR | 54291 | 2214 | 4.08 | Bad workmanship, Defective materials | 86516 | 2339 | 2.70 | Bad workmar | 87485 | 2231 | 2.55 | Bad workmanship, Defective materials | 228292 | 6784 | 2.97 |
| NWR | 16491 | 621 | 3.77 | Bad workmanship | 10257 | 925 | 9.02 | Bad workmar | 8003 | 808 | 10.10 | Bad workmanship | 34751 | 2354 | 6.77 |
| SCR | 2994 | 253 | 8.45 | equipment failure | 2880 | 214 | 7.43 | equipment fa | 3821 | 225 | 5.89 | equipment failure | 9695 | 692 | 7.14 |
| SECR | 24285 | 1700 | 7.00 | loco failure | 25613 | 1821 | 7.11 | loco failure | 20138 | 1182 | 5.87 | loco failure | 70036 | 4703 | 6.72 |
| SER | 345 | 61 | 17.68 | loco failure | 450 | 43 | 9.56 | loco failure | 862 | 40 | 4.64 | loco failure | 1657 | 144 | 8.69 |
| SR | 1629 | 139 | 8.53 | not available | 717 | 126 | 17.57 | not available | 907 | 144 | 15.88 | not available | 3253 | 409 | 12.57 |
| SWR | 21883 | 155 | 0.71 | not available | 9236 | 184 | 1.99 | not available | 8369 | 202 | 2.41 | not available | 39488 | 541 | 1.37 |
| WCR | 448 | 149 | 33.26 | Defective material | 459 | 127 | 27.67 | Defective ma | 479 | 127 | 26.51 | Defective material | 1386 | 403 | 29.08 |
| WR | 13648 | 464 | 3.40 | Not available | 14562 | 601 | 4.13 | Not available | 12348 | 490 | 3.97 | Not available | 40558 | 1555 | 3.83 |
| | 210426 | 9118 | 4.333114729 | | 229753 | 10099 | 4.395590047 | | 231976 | 8843 | 3.812032279 | | 672155 | 28060 | 4.174632339 |

Annexure-XXVIII (Ref. Para 4.1.8.6 (ii) of report)

Statement showing Unscheduled repairs in selected sheds (16 diesel and 12 Electrical) for period- January to March of three years

| Railway | Jan'10 to March '10 | | | | | | | | | Jan'11 to March '11 | | | | | | | Jan'12 to March '12 | | | | | | | | | |
|--------------|---|----------|-----------------|---|---------------------------------|-----------------------------------|---------------------|--|--|---|-----------------|---|---------------------------------|-----------------------------------|--------------------------------------|--|--|---|-----------------|---|---------------------------------|-----------------------------------|--------------------------------------|--|--|----------|
| | Total No. of locomotives undertaken unscheduled repairs | | | Reason for unscheduled repair | Period of last scheduled repair | Time taken for unscheduled repair | Loss of engine days | Loss of earning capacity due to detention of locomotives | Extra expenditure on unscheduled repairs | Total No. of locomotives undertaken unscheduled repairs | | Reason for unscheduled repair | Period of last scheduled repair | Time taken for unscheduled repair | Loss of engine days and cost thereof | Loss of earning capacity due to detention of locomotives | Extra expenditure on unscheduled repairs | Total No. of locomotives undertaken unscheduled repairs | | Reason for unscheduled repair | Period of last scheduled repair | Time taken for unscheduled repair | Loss of engine days and cost thereof | Loss of earning capacity due to detention of locomotives | Extra expenditure on unscheduled repairs | |
| | Shed | Home Rly | Foreign Railway | | | | | | | Home Rly | Foreign Railway | | | | | | | Home Rly | Foreign Railway | | | | | | | Home Rly |
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 | 18 | 19 | 20 | 21 | 22 | 23 | 24 | 25 | 26 | |
| CR | KYN | 7 | | | same month | 84 hours | 3.50 | 480480 | | 12 | | | 7 to 30 days | 362 hrs | 15.08 | 2443500.00 | | 7 | | | 7 to 30 days | 182 hr | 7.58 | 1412320.00 | | |
| ECoR | VSKP | 117 | | | | 12367 hours | 515.29 | 70739011 | | 79 | | | | 6342 hr | 264.25 | 42808500.00 | | 67 | | | | 3726 hr | 155.25 | 28913760.00 | | |
| ECR | MGS | 0 | 156 | Reason | | 715 hr | 29.79 | 4089800 | | 7 | 154 | | | 697hr | 29.04 | 4704750.00 | | 5 | 156 | | | 723 hr | 30.13 | 5610480.00 | | |
| ER | Andal | 141 | | NA | | NA | | 0 | | 166 | | | | | | 0.00 | | 150 | | | | | | 0.00 | | |
| NCR | JHS | 35 | 17 | | | 152 days 5 hr | 152.20 | 20894016 | 1308625 | 28 | 30 | | | 102 days 4 hr | 102.17 | 16551540.00 | 1271712 | 33 | 56 | | | 148 days 7 hr | 148.29 | 27617529.60 | 902178 | |
| NER | GD | 22 | | | | 53 days | 53.00 | 7275840 | 214332 | 49 | | | | 617 days | 617.00 | 99954000.00 | 2495148 | 40 | | | | 396 days | 396.00 | 73751040.00 | 1601424 | |
| NEFR | NGC | 65 | | | | 2592 hr | 108.00 | 14826240 | | 47 | | | | 2937 hr | 122.38 | 19824750.00 | | 37 | | | | 2171.3 hr | 90.47 | 16849288.00 | | |
| NR | LDH | 10 | | defective material | 0-12 days | 60 hrs | 2.50 | 343200 | 88000 | 5 | | material defect | 1 day to 22 days | 60 hrs | 2.50 | 405000.00 | 87000 | 5 | 0 | | 1 day to 5 day | 34 hr | 1.42 | 263840.00 | 37000 | |
| NWR | ABR | 59 | 42 | | | 2536.5 hr | 105.69 | 14508780 | | 54 | 56 | | | 2119.66 hr | 88.32 | 14307705.00 | | 52 | 41 | | | 2718.42 hr | 113.27 | 21094939.20 | | |
| SCR | KZJ | 21 | | Equipment failure | 15 to 30 days | 1539 hr | 64.13 | 8803080 | 2700000 | 26 | | Equipment failure | 15 to 30 days | 1041 hr | 43.38 | 7026750.00 | 3100000 | 39 | 35 | Equipment failure | 15 to 30 days | 1983 hr | 82.63 | 15388080.00 | 8700000 | |
| SECR | R | 27 | | defective material | | 858 hrs | 35.75 | 4907760 | | 6 | | defective material | | 244.6 hr | 10.19 | 1651050.00 | | 22 | | defective material | | 1139.55 hr | 47.48 | 8842908.00 | | |
| SER | BNDM | 175 | 3 | Air/ lubricating oil leakage, other defects | | 8928 hr | 373.00 | 51205440 | | 129 | | Air/ lubricating oil leakage, other defects | | 8688 hr | 362.00 | 58644000.00 | | 82 | 2 | Air/ lubricating oil leakage, other defects | | 6552 hr | 273.00 | 50843520.00 | | |
| SR | GOC | 6 | | various defects | | 154 days | 154.00 | 21141120 | | 9 | | | | 630 days | 630.00 | 102060000.00 | | 1 | | | | 38 days | 38.00 | 7077120.00 | | |
| SWR | KJM | 73 | 26 | Equipment failure | | 286 days | 286.00 | 39262080 | | 64 | 14 | Equipment failure | | 225 days | 225.00 | 36450000.00 | | 99 | 22 | Equipment failure | | 309 days | 309.00 | 57548160.00 | | |
| WCR | NKJ | 16 | | defective material | | 262 days | 262 | 35967360 | 4919371 | 10 | | defective material | | 221 days | 221 | 35802000 | 7811897 | 27 | | defective material | | 740 days | 740 | 137817600 | 5952361 | |
| WR | VTA | 35 | 85 | various defects | | 1364 hrs | 56.83 | 7802080 | | 9 | 73 | various defects | | 210 hr | 8.75 | 1417500.00 | | 17 | 37 | | | 214 hr | 8.92 | 1660640.00 | | |
| Diesel total | | 16 | 809 | 329 | 0 | 0 | 0 | 2201.678 | 302246287 | 9230328 | 700 | 327 | 0 | 0 | 0 | 2741.056 | 444051045 | 14765757 | 683 | 349 | 0 | 0 | 0 | 2441.426 | 454691224.8 | 17192963 |
| 3 yr total | | | 1138 | | 3197 | | | 7384.16 | 1200988557 | 41189048 | 1027 | | | | | | | 1032 | | | | | | | | |

| Railway | Jan'10 to March'10 | | | | | | | | | Jan'11 to March'11 | | | | | | | Jan'12 to March'12 | | | | | | | | | |
|----------------------|---|----------|-----------------|--|---------------------------------|-----------------------------------|---------------------|--|--|---|-----------------|--|---------------------------------|-----------------------------------|--------------------------------------|--|--|---|-----------------|-------------------------------|--|-----------------------------------|--------------------------------------|--|--|----------|
| | Total No. of locomotives undertaken unscheduled repairs | | | Reason for unscheduled repair | Period of last scheduled repair | Time taken for unscheduled repair | Loss of engine days | Loss of earning capacity due to detention of locomotives | Extra expenditure on unscheduled repairs | Total No. of locomotives undertaken unscheduled repairs | | Reason for unscheduled repair | Period of last scheduled repair | Time taken for unscheduled repair | Loss of engine days and cost thereof | Loss of earning capacity due to detention of locomotives | Extra expenditure on unscheduled repairs | Total No. of locomotives undertaken unscheduled repairs | | Reason for unscheduled repair | Period of last scheduled repair | Time taken for unscheduled repair | Loss of engine days and cost thereof | Loss of earning capacity due to detention of locomotives | Extra expenditure on unscheduled repairs | |
| | Shed | Home Rly | Foreign Railway | | | | | | | Home Rly | Foreign Railway | | | | | | | Home Rly | Foreign Railway | | | | | | | |
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 | 18 | 19 | 20 | 21 | 22 | 23 | 24 | 25 | 26 | |
| Electric locomotives | | | | | | | | | | | | | | | | | | | | | | | | | | |
| CR | Ajni | 43 | 55 | | | 3744.25 hr | 156.00 | 28941120 | | 55 | 40 | | 4914 hr | 205.00 | 38474400.00 | | | 49 | 44 | | | 3850.35 hr | 160.43 | 32111919.00 | | |
| ECoR | VSKP | 56 | 176 | | | 1141 | 47.54 | 8819930 | | 98 | 126 | | 2103 | 87.63 | 16445460.00 | | | 56 | 169 | | | 1152 | 48.00 | 9607680.00 | | |
| ECR | GMO | 125 | N. Avl. | N. Avl. | N. Avl. | 2220 | 92.50 | 17160600 | | 97 | 73 | | 7065 | 294.38 | 55248300.00 | | | 87 | 56 | | | 5281 | 220.04 | 44043540.00 | | |
| ER | ASN | 72 | N. Avl. | N. Avl. | | | | 0 | | 47 | | | | | 0.00 | | | 46 | | | | | | 0.00 | | |
| NCR | CNB | 100 | 98 | | | 236 days | 236.00 | 43782720 | 1147637 | 30 | 111 | | 146 days 2 hr | 146.00 | 27401280.00 | 1443676 | | 122 | 104 | | | 466 days | 466.00 | 93274560.00 | 2096954 | |
| NR | GZB | 290 | 145 | | | 4529 hrs | 188.71 | 35009170 | | 260 | 160 | | 5252 hrs | 218.83 | 41070640.00 | | | 219 | 154 | | | 5089 hrs | 212.04 | 42442260.00 | | |
| SCR | BZA | 255 | 170 | Equipment failure | 40 to 45 days | 27625 hr | 1151.04 | 213541250 | 36100000 | 217 | 177 | Equipment failure | 40 to 45 days | 25610 hr | 1067.08 | 200270200.00 | 36300000 | | 192 | 155 | Equipment failure | 40 to 45 days | 22555 hrs | 939.79 | 188108700.00 | 32200000 |
| SECR | BIA | 175 | | defective material | | 6117.03 hr | 254.88 | 47284642 | | 188 | | defective material | | 9881.81 hr | 411.74 | 77275754.20 | | | 175 | | defective material | | 7184.34 hr | 299.35 | 59917395.60 | |
| SER | Tata | 173 | 189 | Electrical, mechanical and pneumatic defects | | 11280 hr | 470.00 | 87194400 | | 111 | 221 | Electrical, mechanical and pneumatic defects | | 9879.5 hr | 411.65 | 77257690.00 | | | 162 | 162 | Electrical, mechanical and pneumatic defects | | 12822.47 hr | 534.27 | 106939399.80 | |
| SR | AJJ | 310 | 263 | various defects | | NOT AVAILABLE | | 0 | | 137 | 147 | various defects | | Not Avl. | | 0.00 | | 110 | 260 | various defects | | Not Avl. | | 0.00 | | |
| WCR | ET | 23 | 99 | | | 603 hr | 25.13 | 4661190 | NA | 34 | 121 | | 691 hr | 28.79 | 5403620.00 | | | 40 | 111 | | | 1288 hr | 58.67 | 10741920.00 | | |
| WR | BRCY | 168 | 34 | various defects | | NOT AVAILABLE | | 0 | | 189 | 54 | various defects | | Not Avl. | | 0.00 | | 165 | 79 | various defects | | Not Avl. | | 0.00 | | |
| Electrical total | | 12 | 1790 | 1229 | 0 | 0 | 3361 | 2621.798 | 486395022 | 37247637 | 1463 | 1230 | 0 | 0 | 9168 | 2871.095 | 538847344.2 | 37743676 | 1423 | 1294 | 0 | 0 | 6433 | 2938.593 | 587187374.4 | 34296954 |

Annexure-XXIX (Ref. Para 4.1.9.1 (a) of the report)

Statement showing POH capacity of locomotives workshop (Diesel and Electric) Broad guage

| Type | Railways | Name of workshop, (With year of establishment) | Installed POH capacity | Type of locomotives | 2009-10 | | | | 2010-11 | | | | 2011-12 | | | |
|------------|--------------|--|------------------------|--|---------------|------------|--------------------------|---|---------------|------------|----------------------------|--|---------------|------------|--------------------------|--|
| | | | | | Target of POH | Actual POH | Difference (Col.7-Col.6) | Reasons for shortfall | Target of POH | Actual POH | Difference (Col.11-Col.10) | Reasons for shortfall | Target of POH | Actual POH | Difference (Col.7-Col.6) | Reasons for shortfall |
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 |
| Diesel | CR | Parel, 1879 | 72 | WDM2, WDM3, WDM3A, WDG 2, WDG3, WDG 3A, WDG 6 | 57 | 60 | 3 | Not applicable | 63 | 70 | 7 | Not applicable | 59 | 64 | 5 | Not applicable |
| | ER | Jamalpur, 1862 | 72 | BG Diesel locos | 52 | 51 | -1 | - | 47 | 43 | -4 | - | 48 | 55 | 7 | Not applicable |
| | NR | Charbagh, Lucknow, 1975 | 66 | WDM2, WDM4, WDS4 | 61 | 43 | -18 | Poor feed, Non-availability of Engine Block, Crank Shaft | 58 | 49 | -9 | Poor feed, Non-availability of Engine Block, Crank Shaft | 47 | 22 | -25 | Poor feed, Non-availability of Engine Block, Crank Shaft |
| | NWR | Ajmer, 1979 | 36 | WDM2, 3A, WDG3A | 24 | 22 | -2 | other works carried out viz WDG6 loco for RITES, DEMU DTC, Spl. Repairs etc | 20 | 20 | 0 | Not applicable | 14 | 12 | -2 | other works carried out viz WDG6 loco for RITES, DEMU DTC, Spl. Repairs etc. |
| | SER | Kharagpur, 1963 | 84 | WDM2, WDM2A, WDM3A, WDG3, WDS6 | 69 | 56 | -13 | less feed | 53 | 63 | 10 | Not applicable | 51 | 56 | 5 | Not applicable |
| | SR | Ponmalai, 1928 | 120 | WDM2, WDM2A, WDM3D, WDG3A, WDS6, WDP 3A, YDM4 | 77 | 95 | 18 | Not applicable | 82 | 119 | 37 | Not applicable | 79 | 97 | 18 | Not applicable |
| | TOTAL | | | 6 | 450 | 340 | 327 | -13 | | 323 | 364 | 41 | | 298 | 306 | 8 |
| Electrical | CR | Bhusawal, 1974 | 126 | WAM4, WAG5, WAG7, WAP1, WAP4, WAP 5, WAP 7, WAG9/3 phase, WCAM 1/2/3 | 60 | 60 | 0 | Not applicable | 58 | 58 | 0 | Not applicable | 45 | 45 | 0 | Not applicable |
| | ER | Kanchrapara, 1863 | 72 | Electrical locos | 75 | 75 | 0 | Not applicable | 78 | 78 | 0 | Not applicable | 66 | 66 | 0 | Not applicable |
| | SER | Kharagpur, 1986 | 60 | WAM4, WAG5, WAG7, WAP4 | 64 | 70 | 6 | Not applicable | 57 | 56 | -1 | less feed | 42 | 42 | 0 | Not applicable |
| | SR | Perambur, 1932 | 60 | WAM4, WAP4 | 53 | 53 | 0 | Not applicable | 59 | 59 | 0 | Not applicable | 49 | 49 | 0 | Not applicable |
| | WR | Dahod, 1926 | 54 | Electrical locos | 60 | 62 | 2 | Not applicable | 54 | 55 | 1 | Not applicable | 40 | 40 | 0 | Not applicable |
| | TOTAL | | | 5 | 372 | 0 | 312 | 320 | 8 | 0 | 306 | 306 | 0 | 0 | 242 | 242 |

Annexure -XXX (Ref. Para 4.1.9.1 (b) & 4.1.9.2) of the report)
Statement showing extra time taken for POH in workshops in three years

| Loco shed | Railway | Workshop | 2009-10 | | | | | | | 2010-11 | | | | | | |
|-----------|--------------|----------|-----------------------------|-------------------------|-------------------------------------|---|--------------------------------------|---|--|-------------------------|-------------------------------------|---|--------------------------------------|---|--|--|
| | | | POH time prescribed in days | Total locomotives POHed | No of locomotives POHed within time | No. locomotives POHed beyond permissible time | Avarage time taken in excess in days | locomotives days lost due to extra time taken for POH | Revenue loss due to extra detention (in Rs.) | Total locomotives POHed | No of locomotives POHed within time | No. locomotives POHed beyond permissible time | Avarage time taken in excess in days | locomotives days lost due to extra time taken for POH | Revenue loss due to extra detention (in Rs.) | |
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | |
| Diesel | CR | Parel | 18 | 60 | 4 | 56 | 11.27 | 631.12 | 86640153.6 | 70 | 9 | 61 | 11.06 | 674.66 | 109294920 | |
| | ER | JMP | 23 | 51 | 15 | 36 | 9.47 | 340.92 | 46801497.6 | 43 | 15 | 28 | 8.17 | 228.76 | 37059120 | |
| | NR | Charbagh | 30 | 43 | 29 | 14 | 16 | 224 | 30750720 | 49 | 21 | 28 | 5.61 | 157.08 | 25446960 | |
| | NWR | Ajmer | 35 | 22 | 5 | 17 | 7.24 | 123.08 | 16896422.4 | 20 | 5 | 15 | 4.27 | 64.05 | 10376100 | |
| | SER | KGP | 21 | 56 | 17 | 39 | 10.95 | 427.05 | 58625424 | 63 | 0 | 63 | 19.963 | 1257.669 | 203742378 | |
| | SR | Ponmalai | 30 | 102 | 57 | 45 | 9.96 | 448 | 61501440 | 112 | 71 | 41 | 8.146341 | 334 | 54108000 | |
| | TOTAL | | | 334 | 127 | 207 | | 2194.17 | 301215658 | 357 | 121 | 236 | | 2716.219 | 440027478 | |
| Electric | CR | Bhusawal | 35 | 60 | 58 | 2 | 4 | 8 | 1484160 | 58 | 57 | 1 | 1 | 1 | 187680 | |
| | ER | KPA | 24, 30 | 75 | 11 | 64 | 6.85 | 438.4 | 81331968 | 78 | 4 | 74 | 8.04 | 594.96 | 111662093 | |
| | NR | Charbagh | 28 | 15 | 9 | 6 | 12 | 72 | 13357440 | 15 | 8 | 7 | 7.6 | 53.2 | 9984576 | |
| | SER | KGP | 28 | 70 | 61 | 9 | 4.33 | 38.97 | 7229714.4 | 56 | 44 | 12 | 4.96 | 59.52 | 11170713.6 | |
| | SR | Perambur | 28, 30 | 62 | 36 | 26 | 17.751 | 461.52 | 85621190.4 | 65 | 48 | 17 | 5.62 | 95.47 | 17917809.6 | |
| | WR | Dahod | 100, 28 | 62 | 54 | 8 | 46.50 | 372 | 69013440 | 55 | 50 | 5 | 4.8 | 24 | 4504320 | |
| | TOTAL | | | 344 | 229 | 115 | | 1390.89 | 258037913 | 327 | 211 | 116 | | 828.15 | 155427192 | |

Annexure -XXXI(a) (Ref. Para 4.1.9.3 of the report)

Statement showing more time taken in three maintenance schedules in 16 selected sheds in March 2012(Diesel)

| | | M12 schedule of diesel locomotives (12 monthly) | | | | | | | | M24 schedule of diesel locomotives (biennially) | | | | | | | | M48 IOH of diesel locomotives | | | | | | | | |
|---------|-------|---|--|---------------------|---|---|--|------------------------------------|--|---|--|---------------------|---|---|---------------------|------------------------------------|--|-------------------------------|--|---------------------|---|---|---------------------|------------------------------------|------------------------------|-----------------------------------|
| Railway | Shed | No. of locomotives attended | Repair Time fixed for the schedule in days | No of cases delayed | Minimum time taken for the schedule in days | Maximum time taken for the schedule in days | loss of engine days due to excess time taken | loss of potential earning capacity | Broad reasons of delay | No. of locomotives attended | Repair Time fixed for the schedule in days | No of cases delayed | Minimum time taken for the schedule in days | Maximum time taken for the schedule in days | loss of engine days | loss of potential earning capacity | Broad reasons of delay | No. of locomotives attended | Repair Time fixed for the schedule in days | No of cases delayed | Minimum time taken for the schedule in days | Maximum time taken for the schedule in days | loss of engine days | loss of potential earning capacity | Broad reasons of delay | |
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 | 18 | 19 | 20 | 21 | 22 | 23 | 24 | 25 | 26 | |
| CR | KYN | 0 | 0 | 0 | 0 | 0 | 0 | 0 | nil | 3 | 25 | 2 | 25 | 32 | 12 | 2234880 | Non scheduled work | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | nil |
| ECOR | VSKP | 8 | 3 | 5 | 5.4 | 6.0 | 12.61 | 2348486.4 | Late arrival, waiting for booking and out of course repair | 7 | 15 | 5 | 16.9 | 29.25 | 45.26 | 8429222.4 | Late arrival, waiting for booking and out of course repair | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | Late arrival, waiting for booking |
| ECR | MGS | 2 | 6 | 0 | 4 days Avg | | | 0 | 0 | 0 | 0 | 0 | 0 | | | 0 | nil | 1 | 11 | 1 | 31 | 31 | 20 | 3724800 | nil | |
| ER | Andal | 3 | 6 | 3 | 9 | 27 | 30 | 5587200 | Non availability of manpower | 2 | 16 | 2 | 22 | 27 | 17 | 3166080 | Non availability of manpower | 1 | 18 | 1 | 29 | 29 | 11 | 2048640 | Non availability of manpower | |
| NCR | JHS | 1 | 4 | 1 | 35.3 | 35.3 | 31.3 | 5829312 | | 1 | 16 | 1 | 67.3 | 67.3 | 51.3 | 9554112 | | 2 | 21 | 2 | 64 | 91 | 113 | 21045120 | | |
| NER | Gd | 6 | 5 | 6 | 9 | 19 | 54 | 10056960 | extra work | 2 | 16 | 2 | 37 | 75 | 80 | 14899200 | extra work | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | nil |
| NEFR | NGC | 2 | 10 | 2 | 14 | 15 | 9 | 1676160 | non scheduled work | 1 | 18 | 1 | 29 | 29 | 11 | 2048640 | non scheduled work | 1 | 23 | 1 | 39 | 39 | 16 | 2979840 | non scheduled work | |
| NR | LDH | 10 | 3 | 2 | 3 | 5 | 4 | 744960 | out of course repair | 4 | 18 to 20 | 1 | 26 | 26 | 6 | 1117440 | out of course repair | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | out of course repair |
| NWR | ABR | 2 | 4 | 2 | 11 | 17 | 20 | 3724800 | manpower shortage | 2 | 16 | 2 | 25 | 44 | 37 | 6890880 | manpower shortage | 1 | 25 | 1 | 46 | 46 | 21 | 3911040 | manpower shortage | |
| SCR | KZJ | 4 | 3 | 0 | | | | 0 | nil | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 4 | 14 | 0 | 0 | 0 | 0 | 0 | 0 | nil |
| SECR | R | 1 | No | | 5.6 | | | 0 | nil | 3 | | | 22.25 | 35.5 | 25 | 4656000 | | 0 | 0 | | | | | | 0 | nil |
| SER | BNDM | 1 | 3 | 1 | 3 | 3 | 0 | 0 | nil | 1 | 18 | 0 | 16 | | | 0 | 0 | 1 | 18 | 0 | | | | | 0 | nil |
| SR | GOC | 4 | 4 | 3 | 4 | 8 | 6 | 1117440 | out of course repair | 2 | 20 | 2 | 34 | 36 | 35 | 6518400 | out of course repair | 2 | 20 | 2 | 34 | 80 | 75 | 13968000 | out of course repair | |
| SWR | KJM | 3 | 8 | 0 | 6 | 8 | | 0 | nil | 1 | 24 | 0 | 24 | 24 | | 0 | | 0 | 26 | 0 | 0 | 0 | 0 | 0 | 0 | nil |
| WCR | NKJ | 8 | standard time | 0 | 8 | 17 | 8 | 1489920 | out of course repair | 4 | | | 16.75 | 26.5 | | 0 | out of course repair | 3 | | 0 | 18 | 21 | 0 | 0 | 0 | out of course repair |
| WR | VTA | 4 | standard time | 1 | 5 | 11 | 3 | 558720 | out of course repair | 3 | | 3 | 18 | 40 | 25 | 4656000 | out of course repair | 1 | | 1 | 28 | 28 | 2 | 372480 | out of course repair | |
| | | 59 | | 26 | | 177.91 | | 33133958.4 | | 36 | | 21 | | 344.56 | | 64170854.4 | | 17 | | 9 | | 258 | | 48049920 | 0 | |

* Calculation of Money value in col. 8, 16 and 24 are based on All India Engine hour cost prescribed by Railway Board for Diesel locomotives Rs. 5720, Rs. 6750 and Rs. 7760 per hour respectively for 2009-10, 2010-11 and 2011-12. Ref. Rly Board Rate Circular No.31 of 2009, 13 of 2010 and 19 of 2011 respectively.

* Calculation of Money value in col. 8, 16 and 24 are based on All India Engine hour cost prescribed by Railway Board for Electrical locos Rs. 7730, Rs.7820 and Rs. 8340 per hour respectively for 2009-10, 2010-11 and 2011-12. Ref. Rly Board Rate Circular No.31 of 2009, 13 of 2010 and 19 of 2011 respectively.

Annexure -XXXI(b) (Ref. Para 4.1.9.3 of report)

Statement showing more time taken in three maintenance schedules in 12 selected sheds in March 2012(Electric)

| Statement showing more time taken in three maintenance schedules in 12 selected sheds in March 2012(Electric) | | | | | | | | | | | | | | | | | | | | | | | | | | |
|---|------|-----------------------------|-----------------------------|---------------------|-------------------------------------|-------------------------------------|---------------------|------------------------------------|---|-----------------------------|---|---------------------|-------------------------------------|-------------------------------------|---------------------|------------------------------------|---|-----------------------------|-----------------------------|---------------------|-------------------------------------|-------------------------------------|---------------------|------------------------------------|---|---|
| IC | | | | | | | | | | AOH | | | | | | | | IOH | | | | | | | | |
| Railway | Shed | No. of locomotives attended | Time fixed for the schedule | No of cases delayed | Minimum time taken for the schedule | Maximum time taken for the schedule | loss of engine days | loss of potential earning capacity | Broad reasons of delay | No. of locomotives attended | Time fixed for the schedule | No of cases delayed | Minimum time taken for the schedule | Maximum time taken for the schedule | loss of engine days | loss of potential earning capacity | Broad reasons of delay | No. of locomotives attended | Time fixed for the schedule | No of cases delayed | Minimum time taken for the schedule | Maximum time taken for the schedule | loss of engine days | loss of potential earning capacity | Broad reasons of delay | |
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 | 18 | 19 | 20 | 21 | 22 | 23 | 24 | 25 | 26 | |
| CR | Ajni | 12 | 8 hr | 12 | 32.4 hr | 1535.25 hr | 127 | 25420320 | infrastructure/staff constraint, want of material, late arrival of loco | 5 | 6 days/144 hr | 5 | 280.45 hr | 519.5 hr | 46 | 9207360 | infrastructure/staff constraint, want of material, late arrival of loco | 4 | 216/ 264 hr | 4 | 498.15 hr | 528 hr | 47 | 9407520 | infrastructure/staff constraint, want of material, late arrival of loco | |
| ECOR | VSKP | 23 | 8 hr | 23 | 18.45 hr | 87.58 hr | 28.708 | 5746193.28 | Tyre turning, testing repairs, axle box attention | 6 | 5 working days for goods 6 for coaching | 4 | 5 working days | 8 working days | 20.26 | 4055241.6 | 2 locos were taken pallelly | 12 | 3 working days | 2 | 11 days | 14.94 days | 4.99 | 998798.4 | | |
| ECR | GMO | 7 | 8 hr | 0 | 8 hr | 8 hr | | 0 | Nil | 9 | 6 days | 0 | | | | 0 | | 0 | 11 days | 0 | | | | 0 | | |
| ER | ASN | 25 | 8 hr | 25 | NA | NA | NA | 0 | NA | 5 | 6 days | 4 | | | NA | 0 | | 2 | 9 days | 2 | | | NA | 0 | | |
| NCR | CNB | 22 | 8 hr | 22 | 27.15 hr | 480 hr | 83.23 | 16659316.8 | shortage of transformor oil, repair of traction motors, carrying out of WRP | 6 | 6 days | 6 | 9 days | 16 days | 33 | 6605280 | shortage of transformor oil, repair of traction motors, carrying out of WRP | 1 | 11 days | 1 | 13 days | 13 days | 2 | 400320 | shortage of transformor oil, repair of traction motors, carrying out of WRP | |
| NR | GZB | 20 | 8 hr | 20 | 17 hr | 72 hr | 19.46 | 3895113.6 | Unscheduled repair | 3 | 6 days | 3 | 8 days | 14 days | 13 | 2602080 | Unscheduled repair | 2 | 9 days | 2 | 10 days | 18 days | 10 | 2001600 | Unscheduled repair | |
| SCR | BZA | 29 | 8 hr | 0 | 8 hr | 8 hr | 0 | 0 | | 4 | 8 days | 0 | 8 days | | | 0 | | 1 | 10 days | 0 | 10 days | | | 0 | | |
| SECR | BIA | 28 | 8 hr | 20 | 8 hr | 72 hr | 46.33 | 9273412.8 | shortage of manpower | 3 | 6 days | 0 | | | | 0 | | 4 | 9 days | 0 | | | | 0 | | |
| SER | Tata | 34 | 8 hr | 34 | 19 hr | 48 hr | 51 | 10208160 | replacement of UST failed, shortage of manpower, less homing capacity | 10 | 6 days | 10 | 8 days | 20 days | 67 | 13410720 | replacement of UST failed, shortage of manpower, less homing capacity | 2 | 9 days | 2 | 13 days | 15 days | 10 | 2001600 | replacement of UST failed, shortage of manpower, less homing capacity | |
| SR | AJJ | 15 | 8 hr | 15 | 24 hr | 120 hr | 21 | 4203360 | Wheel turning and heavy repair | 5 | 6 days | 4 | 9 | 11 | 20 | 4003200 | Non-receipt of wheel sets and traction motor | 4 | 9 days | 4 | 10 | 11 | 6 | 1200960 | | |
| WCR | ET | 22 | 8 hr | 0 | 8 hr | 8 hr | 0 | 0 | | 8 | 6 days | 8 | 7.84 days | 10.27 days | 34.16 | 6837465.6 | ELS/ET is working in 2 shifts | 2 | 6 days | 2 | 8.14 days | 8.65 days | 4.79 | 958766.4 | ELS/ET is working in 2 shifts | |
| WR | BRCY | 38 | | 0 | | | | 0 | | 6 | | 0 | 5 days | 12 | 13 | 2602080 | | 1 | | 0 | 9 days | | 3 | 600480 | | |
| | | 275 | | 0 | 171 | 0 | 0 | 376.728 | 75405876.48 | 0 | 70 | 0 | 44 | 9 | 23 | 246.42 | 49323427.2 | 0 | 26 | 0 | 19 | 10 | 11 | 87.78 | 17570044.8 | 0 |
| | | 371 | | 234 | | | | 710.928 | 142299348.5 | | | | | | | | | | | | | | | | | |

* Calculation of Money value in col. 8, 16 and 24 are based on All India Engine hour cost prescribed by Railway Board for Diesel locomotives Rs. 5720, Rs. 6750 and Rs. 7760 per hour respectively for 2009-10, 2010-11 and 2011-12. Ref. Rly Board Rate Circular No.31 of 2009, 13 of 2010 and 19 of 2011 respectively.

* Calculation of Money value in col. 8, 16 and 24 are based on All India Engine hour cost prescribed by Railway Board for Electric locos Rs. 7730, Rs.7820 and Rs. 8340 per hour respectively for 2009-10, 2010-11 and 2011-12. Ref. Rly Board Rate Circular No.31 of 2009, 13 of 2010 and 19 of 2011 respectively.

Annexure-XXXII (Ref. Para 4.1.9.5 of the report)

Statement showing of detention of locomotives in exchange yards awaiting entry into workshop for POH in three years

| Type | Railway | Workshop | 2009-10 | | | | | | 2010-11 | | | | | | 2011-12 | | | | | |
|--------|--------------|-------------------|---|--|--------------------------------------|------------------------|--|--|---|--|--------------------------------------|------------------------|--|--|---|--|--------------------------------------|------------------------|--|--|
| | | | No. of locomotives detained in yard more than a day | average time of detentions in yard (in Days) | The range of delay minimum - maximum | Total detention (days) | Revenue loss due to detention (in Rs.) | Reasons | No. of locomotives detained in yard more than a day | average time of detentions in yard (in Days) | The range of delay minimum - maximum | Total detention (days) | Revenue loss due to detention (in Rs.) | Reasons | No. of locomotives detained in yard more than a day | average time of detentions in yard (in Days) | The range of delay minimum - maximum | Total detention (days) | Revenue loss due to detention (in Rs.) | Reasons |
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 | 18 | 19 | 20 | 21 |
| Diesel | CR | Parel | 34 | 3.38 | 1 to 12 | 114.92 | 15776218 | Due to ghat section and very busy suburban section over mumbai div.for want of crew, path and spare loco in case of dead locos | 42 | 4.31 | 1 to 19 | 181.02 | 29325240 | Due to ghat section and very busy suburban section over mumbai div.for want of crew, path and spare loco in case of dead locos | 41 | 7.17 | 1 to 35 | 293.97 | 54748972.8 | Due to ghat section and very busy suburban section over mumbai div.for want of crew, path and spare loco in case of dead locos |
| | ER | Jamalpur | | | NA | 0 | 0 | | 25 | 5.8 | 1 to 10 | 145 | 23490000 | delay in entry clearance by WS | 48 | 5.6 | 1 to 20 | 268.8 | 50061312 | delay in entry clearance by WS |
| | NR | Charbagh, Lucknow | 0 | | | 0 | 0 | | 0 | | | | 0 | | 0 | | | 0 | 0 | |
| | NWR | Ajmer | 0 | 0 | 0 | 0 | 0 | | 2 | 4 | 2 to 6 | 8 | 1296000 | NA | 0 | 0 | 0 | 0 | 0 | 0 |
| | SER | KGP | 30 | 4.46 | 2 to 12 | 133.8 | 18368064 | want of berth, incoming of non-programmed loco, incoming checks | 41 | 5.85 | 2 to 18 | 239.85 | 38855700 | want of berth, incoming of non-programmed loco, incoming checks | 31 | 3.64 | 2 to 8 | 112.84 | 21015322 | want of berth, incoming of non-programmed loco, incoming checks |
| | SR | Ponmalai | 25 | 3.36 | 2 to 13 | 84 | 11531520 | NA | 74 | 5.18 | 2 to 14 | 383 | 62046000 | NA | 76 | 6.895 | 2 to 24 | 524 | 97589760 | NA |
| | TOTAL | | 6 | 89 | | 332.72 | 45675802 | | 184 | | | | 956.87 | 155012940 | | 196 | | | 1199.61 | 223415366.4 |
| | SER | KGP | 12 | 2.33 | 2 to 4 | 27.96 | 5187139.2 | want of berth | 8 | 2.37 | 2 to 3 | 18.96 | 3558412.8 | want of berth | 7 | 2.28 | 2 to 4 | 15.96 | 3194553.6 | want of berth |
| | SR | Perambur | 23 | 7.5 | 2 to 6 | 172.6 | 32020752 | NA | 9 | 4.78 | 2 to 10 | 43 | 8070240 | NA | 14 | 2.82 | 2 to 7 | 39.5 | 7906320 | NA |
| | | | 11 | 1.73 | 1 to 4 | 19 | 3524880 | Non acceptance of loco inside Workshop | 9 | 1.3 | 1 to 2 | 12 | 2252160 | Non acceptance of loco inside Workshop | 11 | 1.64 | 1 to 8 | 18 | 3602880 | Non acceptance of loco inside Workshop |
| | TOTAL | | 5 | 46 | | 219.56 | 40732771 | | 26 | | | 73.96 | 13880812.8 | | 32 | | | 73.46 | 14703753.6 | |

Annex - XXXIII (Ref. Para 4.1.9.6 of the report)

Statement showing detention of locomotives in exchange yards of five workshops after POH for dispatch in three years.

| Type | Railway | Workshop | 2009-10 | | | | | | 2010-11 | | | | | | 2011-12 | | | | | |
|--------|---------|----------|---|--|--------------------|-------------------|--|--|---|--|--------------------|-------------------|--|---|---|--|--------------------|-------------------|--|---|
| | | | No. of locomotives detained in yard more than a day | average time of detentions in yard (in Days) | The range of delay | Detention in days | Revenue loss due to detention (in Rs.) | Reasons and defaulter | No. of locomotives detained in yard more than a day | average time of detentions in yard (in Days) | The range of delay | Detention in days | Revenue loss due to detention (in Rs.) | Reasons and defaulter | No. of locomotives detained in yard more than a day | average time of detentions in yard (in Days) | The range of delay | Detention in days | Revenue loss due to detention (in Rs.) | Reasons and defaulter |
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 | 18 | 19 | 20 | 21 |
| Diesel | CR | Parel | 35 | 8.08 | 1 to 24 | 282.8 | 38822784 | required to be sent for trial in non M/E train traffic section and due to crew requirement, path, banking engine and guard | 45 | 8.47 | 1 to 27 | 381.15 | 61746300 | required to be sent for trial in non M/E train traffic section and due to crew requirement, path, banking engine and guard etc. | 28 | 11.66 | 2 to 21 | 326.48 | 60803635.2 | required to be sent for trial in non M/E train traffic section and due to crew requirement, path, banking engine and guard etc. |
| | ER | Jamalpur | | | | 0 | 0 | Not applicable | 30 | 4.2 | 2 to 8 | 126 | 20412000 | Delay by Power control/MLD | 39 | 5.43 | 1 to 9 | 211.77 | 39440044.8 | Delay by Power control/MLD |
| | SR | Ponmalai | 0 | 0 | 0 | 0 | 0 | Not applicable | 1 | 5 | 5 | 5 | 810000 | want of crew | 1 | 4 | 4 | 4 | 744960 | want of crew |
| | Total | | 35 | | | 282.8 | 38822784 | | 76 | | | 512.15 | 82968300 | | 68 | | | 542.25 | 100988640 | |
| | SR | Perambur | 60 | 10.36 | 2 to 40 | 621.6 | 115319232 | NA | 61 | 7.239 | 2 to 20 | 441.6 | 82879488 | NA | 53 | 8.981 | 2 to 68 | 476 | 95276160 | NA |
| | WR | Dahod | 1 | 1 | 1 | 1 | 185520 | NA | 0 | 0 | 0 | 0 | 0 | Not applicable | 0 | 0 | 0 | 0 | 0 | Not applicable |
| | Total | | 61 | | | 622.6 | 115504752 | | 61 | | | 441.6 | 82879488 | | 53 | | | 476 | 95276160 | |
| | | | | | | total | 154327536 | | | | | | 165847788 | | | 516440124 | | | 196264800 | |

Annexure-XXXIV (Ref. Para 4.1.9.7 of the report)

Statement showing loss on account of delay in transfer of dead locomotives to shed

| Railway | Name of shed | 2009-10 | | | | 2010-11 | | | | 2011-12 | | | |
|----------|--------------|---------------------------|--|----------------------|---------------------------------------|---------------------------|---|----------------------|---------------------------------------|---------------------------|---|----------------------|---------------------------------------|
| | | No. of cases/ locomotives | Time booked under MTO/ Dead outage (Hrs) | loss of engine hours | loss of earning capacity (in crores) | No. of cases/ locomotives | Time booked under MTO/ Dead Outage (Hrs.) | loss of engine hours | loss of earning capacity (in crores) | No. of cases/ locomotives | Time booked under MTO/ Dead Outage (Hrs.) | loss of engine hours | loss of earning capacity (in crores) |
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 |
| CR | KYN | 52 | 3473 | 2225 | 1.27 | 91 | 5857 | 3673 | 2.48 | 64 | 4065 | 2529 | 1.96 |
| ECoR | VSKP | 44 | 2059 | 2059 | 1.18 | 76 | 6180 | 6180 | 4.17 | 20 | 803 | 803 | 0.62 |
| ECR | MGS | 13 | 62.05 | 62.05 | 0.04 | 11 | 30.5 | 30.5 | 0.02 | 18 | 64.15 | 64.15 | 0.05 |
| ER | 4 sheds | | | | 0.00 | | | | 0.00 | | | | 0.00 |
| NCR | JHS | 443 | 28328 | 18381 | 10.51 | 441 | 27468 | 17223 | 11.63 | 361 | 23185 | 15571 | 12.08 |
| NER | Gd | 65 | N. Avl | 3216 | 1.84 | 126 | N. Avl | 12336 | 8.33 | 91 | N. Avl | 5472 | 4.25 |
| NEFR | NGC | 69 | 4290.67 | 2963.52 | 1.70 | 46 | 2302.93 | 1321.52 | 0.89 | 25 | 2529.42 | 1988.81 | 1.54 |
| NR | LDH | 145 | N. Avl | | 0.00 | 152 | N. Avl | | 0.00 | 162 | N. Avl | | 0.00 |
| NWR | ABR | | N. Avl | | 0.00 | 258 | N. Avl | 6930.59 | 4.68 | 234 | N. Avl | 6537.57 | 5.07 |
| SCR | KZJ | 36 | 3000 | 3000 | 1.72 | 34 | 3048 | 3048 | 2.06 | 26 | 2280 | 2280 | 1.77 |
| SECR | R | 48 | 1737.6 | 1737.6 | 0.99 | 25 | 2006.4 | 2006.4 | 1.35 | 42 | 2868 | 2868 | 2.23 |
| SER | BNDM | 156 | 4129.1 | 4129.1 | 2.36 | 145 | 3577.25 | 3577.25 | 2.41 | 27 | 1622.55 | 1622.55 | 1.26 |
| SR | GOC | N. Avl | | | 0.00 | | | | 0.00 | | | | 0.00 |
| SWR | KJM | 32 | 1136 | 1136 | 0.65 | 28 | 956 | 956 | 0.65 | 16 | 625 | 625 | 0.49 |
| WCR | NKJ | 341 | N. Avl | | 0.00 | 449 | N. Avl | | 0.00 | 370 | N. Avl | | 0.00 |
| WR | VTA | 109 | 7318 | 5183 | 2.96 | 166 | 11571 | 8196 | 5.53 | 134 | 12893 | 9132 | 7.09 |
| Diesel | | 1553 | 55533.42 | 44092.27 | 25.22 | 2048 | 62997.08 | 65478.26 | 44.20 | 1590 | 50935.12 | 49493.08 | 38.41 |
| CR | Ajni | 14 | 716 | 380 | 0.29 | 7 | 413.1 | 245.1 | 0.19 | 2 | 126.25 | 78.25 | 0.07 |
| ECoR | VSKP | 6 | 313 | 313 | 0.24 | 11 | 287 | 287 | 0.22 | 19 | 484 | 484 | 0.40 |
| ECR | GMO | 271 | N. Avl | | 0.00 | 198 | | | 0.00 | 152 | | | 0.00 |
| ER | 2 sheds | | | | 0.00 | | | | 0.00 | | | | 0.00 |
| NCR | CNB | 24 | 2856 | 2280 | 1.76 | 39 | 6216 | 5280 | 4.13 | 65 | 10368 | 8808 | 7.35 |
| NR | GZB | N. Avl | N. Avl | | 0.00 | N. Avl | N. Avl | | 0.00 | N. Avl | N. Avl | | 0.00 |
| SCR | BZA | N. Avl | N. Avl | | 0.00 | N. Avl | N. Avl | | 0.00 | N. Avl | N. Avl | | 0.00 |
| SECR | BIA | 57 | 845 | 845 | 0.65 | 70 | 1214 | 1214 | 0.95 | 64 | 1341 | 1341 | 1.12 |
| SER | Tata | 198 | 0 | | 0.00 | 242 | 0 | | 0.00 | 243 | 0 | | 0.00 |
| SR | AJJ | 31 | N. Avl | 1608 | 1.24 | 68 | N. Avl | 7848 | 6.14 | 97 | N. Avl | 7752 | 6.47 |
| WCR | ET | 30 | N. Avl | | 0.00 | 24 | N. Avl | | 0.00 | 45 | N. Avl | | 0.00 |
| WR | BRCY | 16 | 1032 | 657 | 0.51 | 19 | 744 | 474 | 0.37 | 24 | 816 | 520 | 0.43 |
| Electric | | 647 | 5762 | 6083 | 4.70 | 678 | 8874.1 | 15348.1 | 12.00 | 711 | 13135.25 | 18983.25 | 15.83 |

* Calculation of Money value in col. 6, 10 and 14 are based on All India Engine hour cost prescribed by Railway Board for Diesel locos Rs. 5720, Rs. 6750 and Rs. 7760 per hour respectively for 2009-10, 2010-11 and 2011-12. Ref. Rly Board Rate Circular No.31 of 2009, 13 of 2010 and 19 of 2011 respectively.

* Calculation of Money value in col. 6, 10 and 14 are based on All India Engine hour cost prescribed by Railway Board for Electrical locos Rs. 7730, Rs.7820 and Rs. 8340 per hour respectively for 2009-10, 2010-11 and 2011-12. Ref. Rly Board Rate Circular No.31 of 2009, 13 of 2010 and 19 of 2011 respectively.

Electric

| | | | | | | | | | | | | | |
|------|---------|-----|------|------|------|-----|--------|---------|-------|-----|----------|----------|-------|
| CR | Ajni | 14 | 716 | 380 | 0.29 | 7 | 413.1 | 245.1 | 0.19 | 2 | 126.25 | 78.25 | 0.07 |
| ECoR | VSKP | 6 | 313 | 313 | 0.24 | 11 | 287 | 287 | 0.22 | 19 | 484 | 484 | 0.40 |
| NCR | CNB | 24 | 2856 | 2280 | 1.76 | 39 | 6216 | 5280 | 4.13 | 65 | 10368 | 8808 | 7.35 |
| SECR | BIA | 57 | 845 | 845 | 0.65 | 70 | 1214 | 1214 | 0.95 | 64 | 1341 | 1341 | 1.12 |
| SR | AJJ | 31 | | 1608 | 1.24 | 68 | | 7848 | 6.14 | 97 | | 7752 | 6.47 |
| WR | BRCY | 16 | 1032 | 657 | 0.51 | 19 | 744 | 474 | 0.37 | 24 | 816 | 520 | 0.43 |
| | 2009-10 | 148 | 5762 | 6083 | 4.70 | 214 | 8874.1 | 15348.1 | 12.00 | 271 | 13135.25 | 18983.25 | 15.83 |

Annexure XXXV- (Refer Para 4.1.9.8 of the report) Ineffective percentage of locomotives in different sheds

(Figures in Percent)

| Diesel | Rly | Shed | 2009-10 | | | | 2010-11 | | | | 2011-12 | | | |
|--------|------|------------------------|---------------------------|------------------------|----------------------------|---|---------------------------|------------------------|----------------------------|---|---------------------------|------------------------|------------------------------|---|
| | | | Target of ineffectiveness | Actual ineffectiveness | Difference (Col.5- col.4) | % of actual ineffectiveness (Col.5/col.4*100) | Target of ineffectiveness | Actual ineffectiveness | Difference (Col.9- col.8) | % of actual ineffectiveness (Col.9/col.8*100) | Target of ineffectiveness | Actual ineffectiveness | Difference (Col.13- col.12) | % of actual ineffectiveness (Col.13/col.12*100) |
| | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 |
| | CR | Kurla Jn (CLA) | 10 | 13.53 | 3.53 | 135.3 | 10 | 15.66 | 5.66 | 156.6 | 10 | 10.32 | 0.32 | 103.2 |
| | CR | Kalyan (KYN) | 10 | 8.24 | -1.76 | 82.4 | 10 | 8.3 | -1.7 | 83.0 | 10 | 8.1 | -1.9 | 81.0 |
| | CR | Pune | 10 | 9.74 | -0.26 | 97.4 | 10 | 9.48 | -0.52 | 94.8 | 10 | 9.3 | -0.7 | 93.0 |
| | ECoR | Vishakhapatnam(VS KP) | 10 | 8.27 | -1.73 | 82.7 | 10 | 8.11 | -1.89 | 81.1 | 10 | 6.44 | -3.56 | 64.4 |
| | ECR | Mughalsarai(MGS) | 10 | 7.97 | -2.03 | 79.7 | 10 | 8.42 | -1.58 | 84.2 | 10 | 8.53 | -1.47 | 85.3 |
| | ECR | Patratu (PTRU) | 10 | 4.55 | -5.45 | 45.5 | 10 | 9.46 | -0.54 | 94.6 | 10 | 8.95 | -1.05 | 89.5 |
| | ECR | Samastipur Jn(SPJ) | 10 | 4.55 | -5.45 | 45.5 | 10 | 6.4 | -3.6 | 64.0 | 10 | 7.22 | -2.78 | 72.2 |
| | ER | Andal (UDL) | 10 | 5.75 | -4.25 | 57.5 | 10 | 6.06 | -3.94 | 60.6 | 10 | 6.61 | -3.39 | 66.1 |
| | ER | Bardhaman (BWN) | 12.5 | 6.44 | -6.06 | 51.5 | 12.5 | 7.21 | -5.29 | 57.7 | 12.5 | 8.43 | -4.07 | 67.4 |
| | ER | Howrah(HWH) | 12.5 | 7.76 | -4.74 | 62.1 | 12.5 | 9.22 | -3.28 | 73.8 | 12.5 | 10.61 | -1.89 | 84.9 |
| | ER | Jamalpur (JMP) | 10 | 5.96 | -4.04 | 59.6 | 10 | 6.8 | -3.2 | 68.0 | 10 | 6.2 | -3.8 | 62.0 |
| | ER | Sealdah (SDAH) | 10 | 12.04 | 2.04 | 120.4 | 10 | 11 | 1 | 110.0 | 10 | 4.87 | -5.13 | 48.7 |
| | NCR | Agra Cantt (AGC) | 12.5 | 9.19 | -3.31 | 73.5 | 12.5 | 12.62 | 0.12 | 101.0 | 10 | 12.68 | 2.68 | 126.8 |
| | NCR | Jhansi (JHS) | 10 | 9.82 | -0.18 | 98.2 | 10 | 9.64 | -0.36 | 96.4 | 10 | 9.91 | -0.09 | 99.1 |
| | NEFR | Malda Town (MLDT) | 10 | 7.81 | -2.19 | 78.1 | 10 | 6.04 | -3.96 | 60.4 | 10 | 8.36 | -1.64 | 83.6 |
| | NEFR | New Guwahati (NGC) | 10 | 10.79 | 0.79 | 107.9 | 10 | 9.71 | -0.29 | 97.1 | 10 | 10.34 | 0.34 | 103.4 |
| | NEFR | Siliguri Jn (SGUJ) | 10 | 7.8 | -2.20 | 78.0 | 5 | 4.4 | -0.6 | 88.0 | 5 | 0.36 | -4.64 | 7.2 |
| | NER | Gonda (GD) | 10 | 12.66 | 2.66 | 126.6 | 10 | 12.8 | 2.8 | 128.0 | 10 | 9.46 | -0.54 | 94.6 |
| | NER | Izzatnagar (IZN) | | | 0.00 | | 10 | 6.16 | -3.84 | 61.6 | 10 | 7.61 | -2.39 | 76.1 |
| | NR | Alambagh Lucknow (AMV) | 10.00 | 7.76 | -2.24 | 77.6 | 10 | 8.03 | -1.97 | 80.3 | 10 | 8.75 | -1.25 | 87.5 |
| | NR | Ludhiana (LDH) | 10.00 | 7.08 | -2.92 | 70.8 | 10 | 6.38 | -3.62 | 63.8 | 10 | 7.22 | -2.78 | 72.2 |
| | NR | Tughlakabad (TKD) | 11.21 | 8.40 | -2.81 | 74.9 | 11.02 | 8.36 | -2.66 | 75.9 | 10.65 | 7.67 | -2.98 | 72.0 |
| | NWR | Abu Road (ABR) | 10 | 9.05 | -0.95 | 90.5 | 10 | 9.57 | -0.43 | 95.7 | 10 | 10.29 | 0.29 | 102.9 |

| Diesel | Rly | Shed | 2009-10 | | | | 2010-11 | | | | 2011-12 | | | |
|--------|------|------------------------|---------------------------|------------------------|----------------------------|---|---------------------------|------------------------|----------------------------|---|---------------------------|------------------------|------------------------------|---|
| | | | Target of ineffectiveness | Actual ineffectiveness | Difference (Col.5- col.4) | % of actual ineffectiveness (Col.5/col.4*100) | Target of ineffectiveness | Actual ineffectiveness | Difference (Col.9- col.8) | % of actual ineffectiveness (Col.9/col.8*100) | Target of ineffectiveness | Actual ineffectiveness | Difference (Col.13- col.12) | % of actual ineffectiveness (Col.13/col.12*100) |
| | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 |
| | NWR | Bhagat ki Kothi (BGKT) | 10 | 6.38 | -3.62 | 63.8 | 10 | 6.42 | -3.58 | 64.2 | 10 | 6.22 | -3.78 | 62.2 |
| | SCR | Vijayawada (BZA) | 10 | 5.72 | -4.28 | 57.2 | 10 | 4.77 | -5.23 | 47.7 | 10 | 5.62 | -4.38 | 56.2 |
| | SCR | Guntakal (GTL) | 10 | 5.72 | -4.28 | 57.2 | 10 | 4.77 | -5.23 | 47.7 | 10 | 5.62 | -4.38 | 56.2 |
| | SCR | Gooty (GY) | 10 | 5.72 | -4.28 | 57.2 | 10 | 4.77 | -5.23 | 47.7 | 10 | 5.62 | -4.38 | 56.2 |
| | SCR | Kazipet (KZJ) | 10 | 5.72 | -4.28 | 57.2 | 10 | 4.77 | -5.23 | 47.7 | 10 | 5.62 | -4.38 | 56.2 |
| | SCR | Mawla Ali (MLY) | 10 | 5.72 | -4.28 | 57.2 | 10 | 4.77 | -5.23 | 47.7 | 10 | 5.62 | -4.38 | 56.2 |
| | SECR | Raipur (R) | 10 | 7.94 | -2.06 | 79.4 | 10 | 6.04 | -3.96 | 60.4 | 10 | 7.51 | -2.49 | 75.1 |
| | SER | Bondamunda (BNDM) | 10 | 6.38 | -3.62 | 63.8 | 10 | 6.11 | -3.89 | 61.1 | 10 | 6.6 | -3.4 | 66.0 |
| | SER | Bokaro (BKSC) | 10 | 6.79 | -3.21 | 67.9 | 10 | 5.66 | -4.34 | 56.6 | 10 | 5.9 | -4.1 | 59.0 |
| | SER | Kharagpur (KGP) | 10 | 4.54 | -5.46 | 45.4 | 10 | 5.47 | -4.53 | 54.7 | 10 | 7 | -3 | 70.0 |
| | SR | Erode (ED) | 10 | 6.64 | -3.36 | 66.4 | 10 | 6.49 | -3.51 | 64.9 | 10 | 9.39 | -0.61 | 93.9 |
| | SR | Ernakulam (ERS) | 10 | 4.79 | -5.21 | 47.9 | 10 | 7.82 | -2.18 | 78.2 | 10 | 9.82 | -0.18 | 98.2 |
| | SR | Ponmalai (GOC) | 10 | 4.89 | -5.11 | 48.9 | 10 | 7.17 | -2.83 | 71.7 | 10 | 9.89 | -0.11 | 98.9 |
| | SR | Tondiarpet (TNP) | 10 | 7.15 | -2.85 | 71.5 | 10 | 8.19 | -1.81 | 81.9 | 10 | 7.34 | -2.66 | 73.4 |
| | SWR | Krishnarajapuram (KJM) | 10 | 5.96 | -4.04 | 59.6 | 10 | 7.11 | -2.89 | 71.1 | 10 | 7.31 | -2.69 | 73.1 |
| | SWR | Hubli (UBL) | 5 | 3.77 | -1.23 | 75.4 | 5 | 3.81 | -1.19 | 76.2 | 5 | 4.25 | -0.75 | 85.0 |
| | WCR | Itarsi (ET) | 10 | 8.55 | -1.45 | 85.5 | 10 | 9.3 | -0.7 | 93.0 | 10 | 9.79 | -0.21 | 97.9 |
| | WCR | New Katni Jn (NKJ) | 10 | 10.10 | 0.10 | 101.0 | 10 | 10.24 | 0.24 | 102.4 | 10 | 9.43 | -0.57 | 94.3 |
| | WR | Ratlam (RTM) | 10 | 5.5 | -4.50 | 55.0 | 10 | 6.64 | -3.36 | 66.4 | 10 | 6.48 | -3.52 | 64.8 |
| | WR | Sabarmati (SBIB) | 5 | 14.95 | 9.95 | 299.0 | 5 | 8.76 | 3.76 | 175.2 | 5 | 7.08 | 2.08 | 141.6 |
| | WR | Vatva (VTA) | 10 | 9.28 | -0.72 | 92.8 | 10 | 6.58 | -3.42 | 65.8 | 10 | 7.06 | -2.94 | 70.6 |

Annexure-XXXVI (Ref. Para 4.1.9.9 of the report)

| Comparison of cost of POH with all India average. | | | | | | | | | | | | | | | | | | | Unit cost in lakhs of Rs. | | | | |
|---|---------|----------|--|-----------------------------|-------------------------------|--------------------|-------------------------|-------------------|--|-----------------------------|-------------------------------|--------------------|-------------------------|-------------------|---|-----------------------------|-------------------------------|--------------------|---------------------------|--|--|--|--|
| Traction | Railway | Workshop | 2009-10 | | | | | | 2010-11 | | | | | | 2011-12 | | | | | | | | |
| | | | Type of locomotives | All India average unit cost | Average unit cost of the unit | Difference in rate | No of locomotives POHed | Extra Expenditure | Type of locomotives | All India average unit cost | Average unit cost of the unit | Difference in rate | No of locomotives POHed | Extra Expenditure | Type of locomotives | All India average unit cost | Average unit cost of the unit | Difference in rate | No of locomotives POHed | | | | |
| Diesel | CR | Parel | WDM2, WDS4 | 74.82 | 72.21 | -2.61 | 60 | | WDM2, WDS4 | 75.82 | 70.08 | -5.74 | 70 | | WDM2 | 88.56 | 97.03 | 8.47 | 64 | | | | |
| | ER | JMP | WDM 2, WDM 3A, WDG3A, WDM 3C, WDS 6, WDM6R, WDM6, WDA6 | 74.82 | 53.71 | -21.11 | 51 | | WDM 2, WDM 3A, WDG3A, WDS 6R, WDM2B | 75.82 | 63.93 | -11.90 | 43 | | WDM 2, WDM 3A, WDG3A, WDM 3C, WDS 6R | 88.56 | 71.05 | -17.52 | 55 | | | | |
| | NR | Charbagh | Diesel | 74.82 | 89.08 | 14.26 | 99 | | Diesel | 75.82 | 85.68 | 9.86 | 109 | | Diesel | 88.56 | 110.61 | 22.05 | 114 | | | | |
| | NWR | Ajmer | BG Diesel | 74.82 | 73.64 | -1.18 | 22 | | BG Diesel | 75.82 | 80.24 | 4.42 | 20 | | BG Diesel | 88.56 | 89.83 | 1.27 | 12 | | | | |
| | SER | KGP | WDM 2, WDM 2A, WDM3A, WDG3A, WDS 6 | 74.82 | 72.75 | -2.07 | 56 | | WDM 2, WDM 2A, WDM3A, WDG3A, WDS 6 | 75.82 | 69.52 | -6.30 | 63 | | WDM 2, WDM 2A, WDM3A, WDG3A, WDS 6 | 88.56 | 77.36 | -11.20 | 56 | | | | |
| | SR | GOC | BG Diesel | 74.82 | 87.55 | 12.73 | 95 | | BG Diesel | 75.82 | 85.50 | 9.68 | 119 | | BG Diesel | 88.56 | 85.50 | -3.06 | 97 | | | | |
| | | | | | | | 383 | | | | | | 424 | | | | | 398 | | | | | |
| Electric | CR | BSL | WAM4, WAG 5/7, WAP 1/4, WCAG1, WCAM 1/3, WAG 9/3 Ph | 69.56 | 71.68 | 2.12 | 117 | | WAM4, WAG 5/7, WAP 1/4, WCAM 1/3, WAG 9/3 Ph | 70.26 | 80.31 | 10.05 | 118 | | WAM4, WAG 5/7, WAP 1/4, WCAM 1/3, WAG 9/3 Ph, WAP 5 | 79.41 | 89.40 | 9.99 | 107 | | | | |
| | ER | KPA | WAP4, WAM4, WAG5, WAG 7 | 69.56 | 79.56 | 10.00 | 75 | | WAP4, WAM4, WAG5, WAG 7, WAP 1 | 70.26 | 80.95 | 10.69 | 78 | | WAP4, WAM4, WAG5, WAG 7 | 79.41 | 94.09 | 14.68 | 66 | | | | |
| | SER | KGP | WAP4, WAM4, WAG5, WAG 7 | 69.56 | 61.10 | -8.46 | 70 | | WAP4, WAM4, WAG5, WAG 7 | 70.26 | 67.81 | -2.45 | 56 | | WAP4, WAM4, WAG5, WAG 7 | 79.41 | 79.45 | 0.04 | 42 | | | | |
| | SR | PER | WAM, WAG, WAP | 69.56 | 74.76 | 5.20 | 53 | | WAM, WAG, WAP | 70.26 | 58.85 | -11.41 | 59 | | WAM, WAG, WAP | 79.41 | 70.95 | -8.46 | 49 | | | | |
| | WR | Dahod | WAG5 | 69.56 | 60.73 | -8.83 | 62 | | WAG5 | 70.26 | 63.36 | -6.90 | 55 | | WAG5 | 79.41 | 63.14 | -16.27 | 40 | | | | |
| | | | | | | | 377 | | | | | | 366 | | | | | | 304 | | | | |

Annexure-XXXVII (Ref. Para 4.1.9.10 of the report)

Statement showing infrastructure upgradation and execution during last five years

| Railway | Shed/Work shop | Details of works sanctioned (More than ₹ 1 Cr) | No. of works completed | Financial Progress of ongoing works | Physical Progress of ongoing works | Reason for delay in execution | Consequence of non-completion of work | Status of utilisation of asset in case of completed works |
|----------------|---|--|-------------------------------|--|--|--|---|---|
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 |
| NWR | Diesel Workshop Ajmer | Ajmer Workshop POH of BG Diesel locomotive (year of sanction 2003-04) PB Item no. 250 of 2011- | 1 | 100% | 100% | Delay due to delay in completion of civil work and procurement of machine like fork lift and Arc welding etc. | Work completed | All assets are being utilized in POH/IOH of BG locomotives. |
| NWR | Diesel Loco Workshop Ajmer | Modernisation of loco workshop Ajmer (P.B. item no. 203 of 2008-09) (Sanctioned cost 58.73 crores) | Work in progress | 12.30 crores till 31.03.12 (20%) | 25% | M&P, Civil & Electrical work are under progress. Total work sanctioned for Rs. 58.73 crores for modernization of Ajmer Diesel loco | There is no shortfall indicated in respect of POH of Diesel BG locomotives is to be done by the shop. | Work in progress. |
| SCR | ELS/BZA | Augmentation of homing capacity of | Completed | 100 | | No delay | | |
| WR | Dahod | Dahod Workshop facilities for Periodical overhauling / Mid-Term Rehabilitation of 54 Electric Locos and Rehabilitation of 450 wagons per annum | Under progress | Civil 100% | Civil 100% | One major M&P against Mechanical Sub estimate i.e.EOT Crane Cap-5 Ton is under procurement with COFMOW. | Nil | Most of the assests are being utilised except for crane related work which is carried out through existing EOT crane. |
| | | | | Mech 75.95% | Mech 0.8% | | | |
| | ELS-BRCY | Augumentation of homing capacity of Electric Loco Shed, BRCY from 120 to 150 Locos. | Under progress | 75% | 75% | Procurement of two OHE Cranes & one Pick & carry Crane is progress | Nil | All assests are being utilised except for crane related work which is carried out through existing EOT crane. |
| ELS-BRCY | Augumentation of homing capacity of Electri Loco Shed, BRC from 150 to 175 locos. | Work frozen | 0% | 0% | Work not executed due to shortage of funds | Holding of Locos is more than Homing capacity. | N. Appl. | |
| SECR | Diesel Loco Shed/Raipur | 1. Expansion of capacity to WDG-4 Locos | Work in progress | 46% | 49% | No delay | N/A | N/A |
| | Electrical Loco Shed/Bhilai | 1.Augumentation of ELS/Bhilai for enhancing loco hauling for 150 locos | Completed | 100% | Completed | Completed | N/A | Assets utilised |
| | | 2.Maintenance facilities for homing of WAG 9 - 3phase electric locos | Completed | 100% | Completed | Completed | N/A | Assets utilised |

| Railway | Shed/Work shop | Details of works sanctioned (More than ₹ 1 Cr) | No. of works completed | Financial Progress of ongoing works | Physical Progress of ongoing works | Reason for delay in execution | Consequence of non-completion of work | Status of utilisation of asset in case of completed works |
|---------|----------------|--|--|-------------------------------------|------------------------------------|---|--|--|
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 |
| Central | DLS/KYN | Augmentation of infrastructure for holding of 60 locos. Sanctioned cost : Detailed estimate sanctioned on 27-11-07 : Target date of completion of project : | Rs. 360.84 lakh Rs. 650.45 lakh 30-6-2010. | NIL | 66% | 70% | Non availability of funds | Holding capacity being less than required causes detention of locomotives for schedule |
| | | Upgradation & modification of Bogie & Heavy Repair shed with Allied facilities for maintenance of 60 locos at KYN Diesel loco shed including reconditioning of dilapidated pits Abstract cost : Detailed estimate sanctioned on 8-11-11 : | Rs. 250.00 lakh Rs. 327.69 lakh | NIL | NIL | NIL | NIL (sanctioned in the year 2011-12) TC under progress | Not applicable |
| | ELS/Ajni | AQ TRS Homing capacity from 120 to 175 loco appeared in pink book vide item no.359 chargeable to capital PH 42 with estimated cost of Rs.9,18,50,000/- sanctioned vide LC/Works/GS/383 dtd.11-12-2009 with revised cost of | | Work in progress | 17% | Civil Work not yet started. However expdr as per Works Register incurred upto March 2012 was Rs.1,63,30,000 | Less Budget Grant (work not started by the contractor) | Locos getting delayed for repairs |
| | MGS/DSL | Augmentation of DSL shed to enhance maintenance facility from 20 to 50 loco holding ,Project Cost- 4.50 Crore | nil | | Approx.10% civil work is completed | work is running within DOC | | |

| Railway | Shed/Work shop | Details of works sanctioned (More than ₹ 1 Cr) | No. of works completed | Financial Progress of ongoing works | Physical Progress of ongoing works | Reason for delay in execution | Consequence of non-completion of work | Status of utilisation of asset in case of completed works |
|-----------------------|-----------------------------|---|------------------------|-------------------------------------|---|---|--|---|
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 |
| ECR | GMO/ELS | Augmentation of Loco holding of ELS/GMO from 100 to 120 locomotives. Project cost-3.44 crore Year of sanction-06-07 , TDC-31.3.2013 | nil | 35.00 | 20.00 | | Hardship to maintain augmented holding | |
| | | Augmentation of Loco holding of ELS/GMO from 120 to 175 locomotives. Project cost-14.25 crore, Year of sanction-11-12, TDC-31.03.2014 | nil | 0.00 | 0.00 | Estimate under vetting. | | not applicable |
| SR | GOC shed | Creation of infrastructure facilities to home and maintain WDP4/WDG4 locos (Item No.600 of PB 09-10 - Rs.1431 lakhs) | In progress | Rs.199 lakhs (March 2012) | 25% | Delay in handing over site, delay in finalising GAD for catwalk arrangements, heavy seepage of water during the excavation of earthwork, non-availability of regular power. | | Not applicable |
| | Electric Loco shed/AJJ | P.B. 497 2009-10 &524/2010-11 Augmentating additional infrastructure facilities to increase the holding from 120 to150 PB Item 524/10-11 -Rs 9,64,45,000 | Dropped | | Work dropped since the existing Loco shed and building become very old and as such it is found that mere expansion alone will not be sufficient | | | Not applicable |
| South Eastern Railway | Diesel Loco Shed/Bondamunda | Augmentation of facilities for heavy repair of Diesel Locos at Diesel Loco Shed at Bondamunda. Year of sanction: 2007-08. Sanction cost- Rs. 1,18,26,000/ | Completed in 2011-12 | ₹ 10043000 | Work completed | No Delay | - | Being utilised |

| Railway | Shed/Work shop | Details of works sanctioned (More than ₹ 1 Cr) | No. of works completed | Financial Progress of ongoing works | Physical Progress of ongoing works | Reason for delay in execution | Consequence of non-completion of work | Status of utilisation of asset in case of completed works |
|---------|--------------------------|---|---|-------------------------------------|------------------------------------|--|---------------------------------------|---|
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 |
| | Electric Loco Shed/ TATA | Extension of heavy & light lifting Bay and creation of maintenance facility for homing of WAG 9 locomotives at ELS/TATA. Year of sanction: 2010-11. Sanctioned amount- Rs. 9.67 crore | M&P requisition prepared and under process. | ₹ 97,000/- (0.10%) | Work sanctioned | Fund crunch | NA | NA |
| Eastern | KPA Workshop | Augmentation of Shop capacity for POH of electric locomotive from 72 to 96 nos. per year. The sanctioned cost was Rs. 6.98 crore & the work sanctioned in 2008-09. | Not yet completed | Rs. 1.60 crore | 97% (civil work only) | Delay in tendering , finalisation of tender etc. | Not effected the Workshop activities. | Does not arise. |
| | Andal Diesel Shed | Extention of Andal shed for homing 120 diesel locos with other infrastructural improvement. The sanctioned cost was Rs. 3.09 crore in 2009 10 | Not yet completed | Rs. 0.04 crore | 60% | LOA issued on 30.10.2010 | Not available. | |
| | Asansol Electric shed | Complete drainage system of ELS/Asansol including MEMU shed.The work sanctioned in 2008-09. | Completed on 31.5.2010 | | 100% | | | |

| Railway | Shed/Work shop | Details of works sanctioned (More than ₹ 1 Cr) | No. of works completed | Financial Progress of ongoing works | Physical Progress of ongoing works | Reason for delay in execution | Consequence of non-completion of work | Status of utilisation of asset in case of completed works | |
|----------|---|--|---|-------------------------------------|--|---|--|---|----------------------------------|
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | |
| ECoRLY | ELS/ VSKP | Rs.13.07 Cr. | Under progress | Under progress | Under progress | Civil works are under progress | Under progress | Under progress | |
| | | Rs.2.05 Cr. | Nil | Nil | Nil | Detailed estimate sent to HQ for technical approval | ... | ... | |
| | DLS/ VSKP | Augmentation of infrastructural facilities at DLS/VSKP (Proposal Consists a covered shed f 60x18 mtrs and 20x7 mtrs of service building) Sanctined under planhead 42 vide Pink book Item no. 321 of 2006-07 Rs.2,01,66,934/- | all most all works are in final stage. | | | final stage | | Nil | Under utilisation |
| | | Drainage arrangement and renovation of shed roof at DLS/VSKP. Sanctioned under planhead 42 vide Pink bok Item No.255 of 2007-08 Valuing Rs.3.20 Cr. | It consist of civil works . It is under progress. | | | Under progress. | Work awarded to M/s. S.V. Enterprises/HYD. After completion of some works contractor left the contract hence re-tendering doneand openedon 02.02.2012. Tender awarded to M/s. R. Ram Mohan Rao, Vizag warksis going on | Nil | Completed works are under usage. |
| | Automatic CNC under floor Wheel Lathe. Sanctioned under planhead 41 videproposal of 2009-0 Rly. Board letter No. 2009/M(M&P)/1063NA/AL dated 28.07.2009 Rs. 6.11.92.765/- | All most all works are completed. | 80% payment done. | | Materila received on 24.02.2011 and commissioning done on 28.05.2001 | NIL | NIL | Under utilisation | |
| NEF | NGC | NIL | NIL | NIL | NIL | NIL | NIL | NIL | |
| Northern | Diesel Shed, AMV, LKO | Augmentation of holding of Shed (100-175) locomotives of facilities for maintenace of GM Locos | In progress | 33.33% | 40% | Due to Non-availability of funds | Proper maintenance of WDG4 locos are badly suffered | Work in progress, hence, not applicable | |
| | ELS/ LDH | Augmentation of ELS/LDH Loco holding capacity from 120 to 150 Pink Book item no. 473 of 2007-08 Rs, 51690143/- | In progress | 60% | 95% (Civil Work) | Delay in procurement of M&P | Affecting the maintenance of loco | Work in progress, hence, not applicable | |

| Railway | Shed/Work shop | Details of works sanctioned (More than ₹ 1 Cr) | No. of works completed | Financial Progress of ongoing works | Physical Progress of ongoing works | Reason for delay in execution | Consequence of non-completion of work | Status of utilisation of asset in case of completed works |
|---------|------------------|--|------------------------|-------------------------------------|------------------------------------|---|---------------------------------------|---|
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 |
| | ELS/ LDH | Augmentation of ELS/LDH Loco holding capacity from 150 to 175 Pink Book item no. 652 of 2010-11 Rs. 8 Crore | Not started as yet | 0% | 0% | Detailed estimate is under Finance vetting | | Work not started, hence, not applicable |
| | Diesel Shed, LDH | Up-gradation of facilitate for holding of locomotives from 140 to 170 at Diesel Shed , Ludhiana pink book no. 630 of 2010-11 | Not started as yet | 0% | 0% | Detailed estimate is under Finance vetting | | Work not started, hence, not applicable |
| | Diesel Shed, TKD | Elimination of infrastructure inadequacies for the maintenance of locomotives at diesel loco shed/TKD PB item No. 577 WP 2006-07 (Sanctioned Cost Rs. 14.28 Crore) | Completed | 90% | 100% | NA | NA | Assets are being utilised |
| | Diesel Shed, TKD | Improving hostel accommodation at TKD PB item No. 518 WP 2007-08 (Sanctioned Cost Rs. 3.1 Crore) | Completed | 100% | 100% | NA | NA | Assets are being utilised |
| | Diesel Shed, TKD | Provision of diesel Out pit at Old Delhi Railway Stn. PB item no. 196, WP 2009-10 (Sanctioned Cost Rs. 1.62 Crore) | Not started as yet | 0% | 0% | The site plan was not approved from Operating at Division | | Work not started, hence, not applicable |
| | ELS/ GZB | Augmentation of Electric Locomotive at GZB, total sanctioned cost Rs. 21,90,45,898/- | In progress | 4% | 25% | Due to Non-availability of funds | Affecting the maintenance of loco | Work in progress, hence, not applicable |

| Railway | Shed/Work shop | Details of works sanctioned (More than ₹ 1 Cr) | No. of works completed | Financial Progress of ongoing works | Physical Progress of ongoing works | Reason for delay in execution | Consequence of non-completion of work | Status of utilisation of asset in case of completed works |
|---------|-------------------------------------|--|------------------------|--|--|----------------------------------|---------------------------------------|---|
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 |
| | ELS/ GZB | Augmentation of Electric Loco Shed from 150-175- Locomotive at GZB, total sanctioned cost Rs. 109664800/- (2010-11) | In progress | 0% | 15% | Due to Non-availability of funds | Affecting the maintenance of loco | Work in progress, hence, not applicable |
| | Loco Workshop, CB/LKO | Optimisation of capacity of shops, improvement in infrastructure, decongestion, crane gantries etc. | In progress | 66% | 75% (Civil Work) | Delay in procurement of M&P | Affecting the maintenance of loco | Work in progress, hence, not applicable |
| WCR | Diesel Loco Shed New Katni Junction | Extension of Light Schedule Repair Shed by 25 Mtrs. complete re-roofing of all the three sheds (HR, LSR, HSR) by Aluminum sheets and suitable flooring of the existing industrial floor of all the three sections. P.B-2012-13 .Item | Work is in progress | Civil:-64.63% Elec:- 21.03 % Mech:-4.29% | Civil:- 80% Elec:- Not known Mech:-NIL | Shortage of funds | Maintenance work is affected | NIL |
| | | Up- gradation of Diesel traction training for running and maintenance staff at diesel shed .Law .Book 12-13 Item No 801 (Plan Head-64) | Work is in progress | Civil:-5.50 % Elec:- To be start Mech:- Procurement of items are under process | Civil:- Not known Elec:- Not known Mech:-Not known | Shortage of funds | NIL | NIL |
| | Electrical loco Shed Itarsi | Augmentation of homing capacity of electric locos to 175 | Work is in progress | 10% | 7% | Due to delay in civil work | | |
| NCR | ELS/ CNB | Augmentation of homing capacity from 120 to 150 locos at ELS/CNB | Nil | 56% | 75% | Target date Dec. 2012 | Nil | Not Applicable |
| | | Augmentation of homing capacity from 150 to 175 locos at ELS/CNB | Nil | 6.60% | Nil | Work started | Nil | Not Applicable |
| | Diesel Shed JHS | Extension of maintenance facilities at Diesel Shed Jhansi (Estimated cost Rs.1.51 crore, P.B. item No. 243/2004-05) | One | Completed in July/2009 | | | | Extended maintenance facilities being utilised |

| Railway | Shed/Work shop | Details of works sanctioned (More than ₹ 1 Cr) | No. of works completed | Financial Progress of ongoing works | Physical Progress of ongoing works | Reason for delay in execution | Consequence of non-completion of work | Status of utilisation of asset in case of completed works |
|---------|----------------|---|------------------------|-------------------------------------|------------------------------------|---|--|---|
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 |
| NE | GD | Augmentation of homing capacity of Shed from 100 to 150 locos(pink Book Item No.214/2011-12) Cost Rs.13-19 crores | Under process | NIL | NIL | Estimate under vetting by Accounts Section | | Enhanced berthing capacity from 100 to 150 |
| | IZN | Creation of facilities for maintenance of 25 BG locomotives at Izatnagar PWP 2006-07 Pink Book Item no 222Cost Rs. 8.28 crore | under progress | 98% Fund allotted | 70% | Estimate under vetting by Accounts Section | Difficulty in maintenance of BG locos | N.A. |
| | IZN | Augmentation of homing capacity of Shed of additional 50 locos (pink Book Item No.213/2011-12) Cost Rs.15 crore | Work not yet started | NIL | NIL | Detailed estimate under Sanction at HQ | do | NA |
| SWR | KJM | Augmentation of homing capacity of the Loco shed from 125 to 150 locs | NIL | 82.42% | 85% | Non-receipt of mechanical item valued Rs.3.89 crore | Shed is managing the work with the existing resources, the commissioning of major mechanical item viz., drop pit table valued Rs.3,89 crore is expected to improve the outage of the shed. | Two major works viz, augmentation of homing capacity from 60 locos to 125 locos and creation of trip attention facilities at BNC were sanctioned prior to review period and completed during the review period i.e during 2008-09. these assets are fully under utilisation |