

<b>Contents</b>		
	<b>Subject</b>	<b>Page No.</b>
	<b>Preface</b>	<b>v</b>
	<b>Executive Summary</b>	<b>vi</b>
<b>Chapter-1</b>	<b>Pradhan Mantri Gram Sadak Yojana – An Overview</b>	<b>1</b>
1.1	Background	1
1.2	About the Programme	1
1.3	Source of funding	2
1.4	Funding pattern	3
1.5	Organisational arrangements	3
1.6	Achievements so far	5
<b>Chapter-2</b>	<b>Audit Approach and Organisation of Current Audit Findings</b>	<b>6</b>
2.1	Audit approach	6
2.1.1	Audit objectives	6
2.1.2	Audit methodology	6
2.1.3	Source of audit criteria	7
2.1.4	Scope and coverage of performance audit	7
2.1.5	Audit sampling	7
2.2	Previous audit findings	8
2.3	Organisation of current audit findings	11
2.4	Acknowledgement	11
<b>Chapter-3</b>	<b>Planning</b>	<b>12</b>
3.1	Introduction	12
3.2	District Rural Road Plan	13
3.2.1	Deficiency in District Rural Road Plan	13
3.3	Core Network	14
3.3.1	Deficiency in Core Network	14
3.3.2	Variation in road length	16
3.3.3	Non-approval of Core Network	16
3.3.4	Non-participation by Local Elected Representatives	16
3.3.5	Selection of inadmissible road project	17
3.4	Non-integration of Geographical Information System	17
3.5	Comprehensive New Connectivity Priority List/Comprehensive Upgradation Priority List	18

## Report No. 23 of 2016

	<b>Subject</b>	<b>Page No.</b>
<b>3.6</b>	Annual proposal	19
<b>3.6.1</b>	Non-preparation of annual proposals	19
<b>3.6.2</b>	Non-approval by District Panchayat and SLSC	20
<b>3.6.3</b>	Clearance of works in excess of allocation of funds	20
<b>3.6.4</b>	Works taken up beyond Core Network	22
	Conclusion and Recommendations	22
<b>Chapter-4</b>	<b>Programme Implementation</b>	<b>23</b>
<b>4.1</b>	Introduction	23
<b>4.2</b>	Detailed Project Reports	23
<b>4.2.1</b>	Transect Walks not organised	23
<b>4.2.2</b>	Works dropped/abandoned	24
<b>4.3</b>	Tendering process	26
<b>4.3.1</b>	Incorrect technical specifications	26
<b>4.3.2</b>	Irregularities in inviting tenders	27
<b>4.3.3</b>	Irregularities in award of contract	28
<b>4.3.4</b>	Delay in issuance/award of works	29
<b>4.4</b>	Execution of works	30
<b>4.4.1</b>	Non-provision of insurance cover	30
<b>4.4.2</b>	Non-recovery of mobilisation and equipment advance	30
<b>4.4.3</b>	Non-revalidation of bank guarantee	31
<b>4.4.4</b>	Deviation from approved technical specification	32
<b>4.4.5</b>	Non-construction of cross drainages and bridges	33
<b>4.4.6</b>	Non-use of locally available material	36
<b>4.4.7</b>	Supply of material departmentally	37
<b>4.4.8</b>	Delay in execution of works	38
<b>4.4.9</b>	Non-recovery of liquidated damages	38
<b>4.4.10</b>	Excess expenditure due to cost overrun	38
<b>4.4.11</b>	Works shown as completed without complete connectivity to targeted habitations	39
<b>4.4.12</b>	Incomplete works	41
<b>4.4.13</b>	Premature release of security deposit and performance security	41
<b>4.4.14</b>	Payment without execution/inflated measurement of works	42
<b>4.4.15</b>	Avoidable expenditure on construction of roads	44

	<b>Subject</b>	<b>Page No.</b>
4.4.16	Multiple connectivity of habitations	45
4.5	Maintenance of roads	45
4.5.1	Release and utilisation of maintenance fund	45
4.5.2	Diversion from maintenance fund	46
4.5.3	Maintenance of roads during defect liability period	46
4.5.4	Absence of zonal maintenance contract	47
	Conclusion and Recommendations	47-48
<b>Chapter-5</b>	<b>Fund Management</b>	<b>49</b>
5.1	Introduction	49
5.2	Progress during plan periods	50
5.3	Progress during last five years	52
5.3.1	Financial progress	52
5.3.2	Physical progress	52
5.4	Mismatch in financial reporting	53
5.5	Shortcomings in release of funds to states	54
5.6	Delay in transfer of funds by state governments	55
5.7	Non-release of fund under special allocation	55
5.8	Loss of interest	55
5.9	Non-availing of income tax exemption on interest earned	56
5.10	Diversion of funds	56
5.11	Discrepancies in accounts	57
5.12	Blockage of funds	58
	Conclusion and Recommendations	59
<b>Chapter-6</b>	<b>Quality Control, Monitoring and Evaluation</b>	<b>60</b>
6	Quality Control	60
6.1	First tier quality control mechanism	60
6.1.1	Deficiencies in first tier quality control mechanism	60
6.1.2	Non/Improper maintenance of quality control registers	61
6.1.3	Non-procurement of equipment	62
6.2	Second tier quality control mechanism	62
6.2.1	Shortfall in inspections by SQMs	62
6.2.2	Deficiencies noticed by SQMs	63
6.2.3	Evaluation of performance of SQMs	64

	<b>Subject</b>	<b>Page No.</b>
6.2.4	Non-conduct of Joint Inspection	64
6.3	Third tier quality control mechanism	64
6.3.1	Deficiencies noticed by NQMs	65
6.3.2	Delay in submission of ATRs	65
6.3.3	Pendency of action taken reports	66
6.3.4	Deficiencies in action taken reports	67
6.3.5	Non-holding of Performance Evaluation Committee Meetings	68
6.4	State Level Standing Committee	68
6.5	District Level Vigilance and Monitoring Committee	68
6.6	Grievance Redressal Mechanism	69
6.7	Social audit	69
	Conclusion and Recommendations	70
<b>Chapter-7</b>	<b>Joint Physical Verification</b>	<b>71</b>
7.1	Introduction	71
7.2	Summary of findings of joint physical verification	71
7.3	Irregularities in providing connectivity to habitations	72
7.4	Targeted habitations not connected	72
7.5	Incomplete/Poor construction of road works	73
7.6	Deficiencies in execution of works	74
7.7	Road work damaged due to poor/non-maintenance	75
	Conclusion	76
<b>Chapter-8</b>	<b>Online Management, Monitoring and Accounting System</b>	<b>77</b>
8.1	Introduction	77
8.2	Previous audit findings	78
8.3	Examination of the website	79
8.4	Non-implementation of modules in the States	79
8.5	Tardy updating of OMMAS database	80
8.6	Lack of application controls	80
8.7	IT Infrastructure in states	83
	Conclusion and Recommendation	84
	<b>Annexes</b>	<b>85-139</b>
	<b>Abbreviations and Glossary</b>	<b>141-144</b>