

**Report of the
Comptroller and Auditor General of India
ON
ECONOMIC (NON-PSUs) SECTOR**

for the year ended 31 March 2012

Government of Madhya Pradesh
Report No. 3 of the year 2013

TABLE OF CONTENTS

	Paragraph Number	Page Number
Preface		
Chapter I		
Introduction		
About this Report	1.1	1
Audited Entity profiles	1.2	1
Authority for Audit	1.3	2
Organisational Structure of the Accountant General (Economic and Revenue Sector Audit), Madhya Pradesh	1.4	2
Planning and conduct of Audit	1.5	3
Significant Audit Observations	1.6	3
Performance Audit and Thematic Audit	1.6.1	3
Thematic paras	1.6.2	4
Construction of minor irrigation schemes in Wainganga Basin	1.6.2.1	4
Distribution Network of Rani Avanti Bai Lodhi Sagar Project	1.6.2.2	4
Department Centric Audit	1.6.3	4
Audit of transactions	1.6.4	5
Non-Compliance with rules	1.6.4.1	5
Expenditure without propriety	1.6.4.2	6
Persistent and pervasive irregularities	1.6.4.3	7
Failure of oversight/governance	1.6.4.4	7
Recoveries at the instance of Audit	1.6.4.5	8
Lack of responsiveness of Government to Audit	1.7	8
Inspection reports outstanding	1.7.1	8
Constitution of Audit Committee	1.7.2	9
Follow up on Audit Reports	1.7.3	9
Paragraphs for discussion by the Public Accounts Committee	1.7.4	9
Government response to PAC's recommendations	1.7.5	9
Response of the departments to Draft Audit Reports	1.7.6	10
Chapter II		
Performance Audit		
<i>Public Works Department</i>		
Development of roads in Madhya Pradesh	2.1	13
<i>Water Resources Department</i>		
Construction of minor irrigation schemes in Wainganga Basin (Thematic paragraph)	2.2	43

	Paragraph Number	Page Number
<i>Narmada Valley Development Department</i>		
Distribution Network of Rani Avanti Bai Lodhi Sagar Project (Thematic paragraph)	2.3	64
Chapter III		
Department Centric Audit		
<i>Narmada Valley Development Department</i>		
Department centric audit of Narmada Valley Development Authority	3.1	85
Chapter IV		
Audit of Transactions		
Non compliance of the rules	4.1	113
<i>Forest Department</i>		
Abnormal delay in the realization of cess led to loss of interest to the Government	4.1.1	113
Loss of revenue due to sale below upset price	4.1.2	114
Expenditure on Eco-tourism activities without approval of the Central Government	4.1.3	115
Irregular Parking of funds	4.1.4	116
Irregular payment for purchase of wireless sets	4.1.5	117
<i>Narmada Valley Development Department</i>		
Loss due to non-deduction of value of turnkey contract on substitution of a component	4.1.6	118
Short recovery on excavated hard rock	4.1.7	119
Expenditure without Propriety	4.2	120
<i>Narmada Valley Development Department</i>		
Inadmissible payment of incentive	4.2.1	121
Excess payment on account of price adjustment	4.2.2	123
<i>Public Works Department</i>		
Wasteful expenditure due to defective planning	4.2.3	124
<i>Water Resources Department</i>		
Irregular execution of irrigation schemes having common command area	4.2.4	125
Persistence and Pervasive Irregularities	4.3	126
<i>Narmada Valley Development Department</i>		
Non-deduction of additional security deposit	4.3.1	126
Modification in price escalation clause entailing excess payment to contractor	4.3.2	127
Failure of oversight / governance	4.4	128
<i>Water Resources Department</i>		
Undue financial aid to contractors for unbalance rate items	4.4.1	128
Non/short recovery of liquidated damages	4.4.2	129
Irregular payment of price adjustment for steel	4.4.3	129
Poor planning resulting in idle expenditure	4.4.4	130
Non-execution of works according to specifications	4.4.5	131

	Paragraph Number	Page Number
Extra cost due to inadequate survey and estimation	4.4.6	132

APPENDICES

Appendix No.	Details	Page
1.1	Year-wise break-up of outstanding Inspection Reports (IRs) as of 30 June 2012	137
1.2	Details of Audit paragraphs in respect of which Departmental Replies were pending as of 30 September 2012	138
1.3	Paragraphs yet to be discussed by PAC as of 30 June 2012	138
1.4	Statement showing year-wise and department-wise position of Audit Report paragraphs/review on which departmental Action Taken Notes on PAC Reports are pending as of September-2012	139
2.1	Statement showing premature upgradation of roads under CRF and NABARD	140
2.2	Statement showing extra cost due to execution of BM plus SDBC instead of OGPC plus Seal Coat	141
2.3	Statement showing execution of work beyond the scope of DPR and IRC 37 specifications	143
2.4	Statement showing unnecessary widening led to extra cost	144
2.5	Statement showing execution of surface dressing instead of primer Coat	145
2.6	Statement showing inadmissible payment of tack coat	147
2.7	Statement showing excess payment to the contractor due to non-deployment of electronic sensor paver	148
2.8	Statement showing excess payment due to short deployment of technical staff	149
2.9	Statement showing non-imposition of liquidated damages	150
2.10	Statement showing inadmissible payment of Price Variation after agreed period	153
2.11	Statement showing non-recovery of mobilisation advance	154
2.12	Statement showing delay in completion of NABARD work	155

2.13	Statement showing undue financial aid to contractor due to non obtaining additional security for unbalance bid	158
2.14	Statement showing sub-standard execution of work of Bituminous Macadam under CRF	159
2.15	Statement showing wasteful expenditure on construction of MI schemes due to poor planning	160
2.16	Statement showing unfruitful expenditure on construction of MI schemes for want of land	163
2.17	Statement showing details of excess expenditure over Administrative Approval	168
2.18	Statement showing details of schemes in respect of which performance security were not obtained from the contractors	169
2.19	Statement showing details of non-recovery of additional security deposits for unbalanced items	172
2.20	Statement showing details of sampling for compressive strength tests of structure of MI schemes	173
2.21	Statement showing delay in award of work	174
2.22	Statement showing delay in completion of canal network due to contractors left the work incomplete	177
2.23	Statement showing canal works not completed in scheduled period	178
2.24	Statement showing excess payment due to inflated measurement	179
2.25	Statement showing avoidable payment of escalation beyond stipulated period	180
2.26	Statement showing avoidable loss to Government due to non-invoking of risk and cost clause	181
2.27	Statement showing the excess payment due to non-retention of additional security deposit for unbalanced items	182
2.28	Statement showing loss due to non-recovery of liquidated damages for delay	188
3.1	Statement showing project wise details for projected utilisation of Narmada water as per vision 2020	189
3.2	Statement showing details of major projects to be constructed in Narmada Basin as per reverse calendar 2007	191
3.3	Statement showing delay in environment clearances	193
3.4	Statement showing details of delay in acceptance of tenders	194
3.5	Statement showing details of delay in issue of work order	195
3.6	Statement showing details of delays in construction of dams and canals	200

3.7	Project wise details of turn keys contracts in NVDA	201
3.8	Statement showing details in ongoing turnkey contracts	202
3.9	Details of medium and minor irrigation projects of Water Resources Department	203
3.10	Details of the re-appropriation of water	206
3.11	Statement showing details of requirement of funds up to year 2020-21	207
3.12	Details of budget provisions and expenditure of NVDA	209
4.1	Statement showing loss of interest due to delay in realisation of Cess	210
4.2	Loss of revenue due to sale below upset price	210
4.3	Statement showing construction of in forest area for eco tourism development	211
4.4	Statement showing reduction of value of Turn Key contract on substitution of the deleted work of 'open trough'	213
4.5	Statement showing non-accountal & short recovery of hard rock	214
4.6	Statement showing skewed progress of work	215
4.7	Statement showing short/non-deduction of Additional Security Deposit (ASD)	216
4.8	Statement showing undue financial aid to contractor	217
4.9	Statement showing non/short recovery of liquidated damages	217
4.10	Statement showing excess payment of price-adjustment	218
4.11	Statement showing extra cost due to inadequate survey	219