



सत्यमेव जयते



Report of the
**Comptroller and Auditor
General of India**
on
Performance Audit of
Indira Awaas Yojana



Union Government (Civil)
Ministry of Rural Development
Report No. 37 of 2014
(Performance Audit)

Contents

Subject		Pages
	Preface	v
	Executive Summary	vii
Chapter 1	Indira Awaas Yojana – An Overview	01
Chapter 2	Audit Approach and Organisation of Audit Findings	08
2.1	Audit Approach	08
2.2	Organisation of audit findings	11
2.3	Acknowledgement	12
Chapter 3	Identification and Selection of Beneficiaries	13
3.1	Assessment of housing shortage by DRDAs	13
3.2	Procedure for preparation of Permanent Waitlist and Annual Plans	14
3.3	Selection of beneficiary	16
3.4	Allotment of houses	28
3.5	Preparation of inventory	29
Chapter 4	Construction of Houses and Quality	31
4.1	Physical target and achievement	31
4.2	Unfruitful expenditure on incomplete houses	32
4.3	Irregular construction of the IAY houses by contractors/ department	37
4.4	Non-approval of type design for the IAY houses	38
4.5	Formation of Committee to co-ordinate construction work	39
4.6	Cost effectiveness and durability of the IAY houses	39
4.7	Training seminars and workshops	39
4.8	Absence of quality inspection/technical supervision	41
Chapter 5	Financial Management	45
5.1	Funding and Cost-Sharing	45
5.2	Earmarking and utilisation of funds for SC/ST/Minority beneficiaries	46
5.3.	Deduction from Central allocation	48
5.4	Excess release of ₹ 163.14 crore due to overstatement of funds utilised	49
5.5	Mismatch in financial reporting	50
5.6	Non-accountal of interest on unspent balances	51
5.7	Operating bank accounts	52
5.8	Short release of state share	54

Subject		Pages
5.9	Delay in release of states' share to implementing agencies	54
5.10	Parking of funds	55
5.11	Inflated expenditure in Utilisation Certificates	57
5.12	Non-reconciliation of accounts	57
5.13	Pending Utilization Certificates	58
5.14	Diversion of funds and expenditure on inadmissible items	59
5.15	Earmarking of funds for Natural Calamities	59
5.16	Unaccounted expenditure or misappropriation of funds	61
5.17	Payment of assistance to beneficiaries	62
5.17.1	Payment of assistance on non- staggered basis	65
5.17.2	Delay in Payment/Non-payment of assistance to beneficiaries	65
5.17.3	Unauthorized deduction of ₹ 139.37 crore from assistance to beneficiaries	66
5.17.4	Irregularities in payments of assistance	66
5.17.5	Payments made through cash/bearer cheques/self cheques/construction committee/sarpanches	67
5.17.6	Double/Excess Payments to the beneficiaries	68
Chapter 6 Convergence with other schemes		69
6.1	Introduction	69
6.2	Absence of Convergence Activities	69
6.3	Monitoring of Convergence through Monthly Progress Report	75
6.4	Lack of awareness for Convergence	78
6.5	Conclusion	78
Chapter 7 Monitoring and Evaluation		81
7.1	Monitoring and Evaluation Framework	81
7.2	Monitoring at the Central level	81
7.3	State Level Monitoring	86
7.4	Close monitoring at grass root level	91
7.5	Impact Evaluation	91
Chapter 8 Scheme for Homestead Sites		94
8.1	Implementation of scheme for homestead site	94
8.2	Incentive for additional houses under homestead	96
Chapter 9 Joint Physical Inspection		100
9.1	Introduction	100
9.2	Awareness level of beneficiaries	101

Subject		Pages
9.3	Mode of payment	102
9.4	Display of IAY Board	102
9.5	Engagement of contractor in construction of house	103
9.6	Facilities at households	103
9.7	Expertise/information provided by Government/NGO	105
9.8	Convergence	106
9.9	Assistance from LIC	107
9.10	Quality of house-type design and desirable features	108
9.11	Scheme for Homestead Sites	108
Chapter 10 Conclusion		109
Annexes		111