

TABLE OF CONTENTS

Particulars	Reference to	
	Paragraph(s)	Page(s)
Preface	--	v
Executive Summary	--	vii-ix
Chapter-I: General	--	1-5
Introduction	1.1	1-2
Central Road Fund and its utilisation	1.2	2-3
Organisational Structure	1.3	3-4
Audit Objectives	1.4	4
Audit Criteria	1.5	4
Scope of Audit and Methodology	1.6	4-5
Acknowledgement	1.7	5
Chapter-II: Planning and Financial Management	--	7-10
Planning	2.1	7
Identification and prioritisation of works not based on periodical traffic survey	2.1.1	7-8
Selection of Road without ensuring encumbrance free land	2.1.2	8-9
Financial Management	2.2	9
Budget Provision in excess of requirement	2.2.1	9-10
Incorrect reporting of expenditure to GoI	2.2.2	10
Conclusion	--	10
Chapter-III: Preparation of Estimates and Technical Sanction	--	11-21
Introduction	3.1	11-12
Pavement Design	3.2	12
Estimation of Design Traffic	3.3	12
Lack of authenticity of traffic census data	3.3.1	13-14
Traffic census not conducted as per IRC norms	3.3.2	14
Light Commercial Vehicles counted for Design Traffic against IRC norms	3.3.3	14-15
Adoption of indicative values due to not conducting traffic census and axle load survey	3.3.4	15-16
CBR of subgrade not based on authentic test reports	3.4	16-17
Authentic and reliable evidence of existing crust not attached with estimates	3.5	17-18
Incorrect IRC specification adopted in computation of required crust overlay	3.6	18-19
Technical Sanction of Detailed Estimates	3.7	19

Particulars	Reference to	
	Paragraph(s)	Page(s)
Adherence of Timeline in issuing Technical Sanction	3.7.1	19-20
Proposed cost of works sent to GoI not based on estimates	3.7.2	20-21
Conclusion	--	21
Chapter-IV: Tendering, Award and Execution of Works	--	23-30
Introduction	4.1	23
Tendering Process	4.2	23
Tenders invited before Administrative Approval, Financial Sanction and Technical Sanction	4.2.1	23-25
Time period to bidders for submission of bids	4.2.2	25-26
Technical Bid Evaluation	4.3	26
Improper assessment of technical bids	4.3.1	26-27
Award of Contract	4.4	27
Acceptance of single tenders	4.4.1	27
Revision of BoQ	4.4.2	27-28
Insurance Cover not provided by the Contractors	4.4.3	28-29
Delay in completion of work	4.5	29
Conclusion	--	30
Chapter- V: Payment for Works and Accounting of Expenditure	--	31-39
Introduction	5.1	31
Advance Payments	5.2	31
Mobilisation Advance	5.2.1	31-32
Equipment/Machinery Advance	5.2.2	32
Secured Advance	5.2.3	33
Payments for Execution of Works	5.3	33
Payments without measurement	5.3.1	33-34
Measurement not as per prescribed method	5.3.2	34
Labour Cess not/less deducted	5.3.3	34-35
Accounting of Expenditure	5.4	35-36
Expenditure incurred during financial year not accounted for on actual works	5.4.1	36
Accounting of excess expenditure than actually incurred on works during financial year	5.4.2	36-37
Advances for supplies	5.4.2.1	37-38
Parking of funds outside Government account shown as actual expenditure	5.4.2.2	38-39
Conclusion	--	39

Particulars	Reference to	
	Paragraph(s)	Page(s)
Chapter-VI: Internal Control and Monitoring Mechanism	--	41-47
Introduction	6.1	41
Maintenance of important records	6.2	41
Works Abstract	6.2.1	41
Register of Works	6.2.2	42
Contractor's Ledger	6.2.3	42
Not ensuring Consignee Receipt Certificate (CRC) with vouchers	6.2.4	42-43
Documentation of important communications	6.3	43
Quality Control	6.4	43
Not including mandatory tests in estimates	6.4.1	43-44
Instructions for mandatory tests of material not adhered	6.4.2	44
Inspection of works	6.5	44-45
Road safety audit	6.6	45-46
Road safety items	6.7	46
Conclusion	--	47

Appendices	Number	Page(s)
Statement showing difference between expenditure as per utilisation certificates and expenditure as per accounts	2.1	49-50
Statement showing similar traffic data in different roads	3.1	51-60
Statement showing details of estimates not supported by traffic census	3.2	61
Statement showing deficiencies in traffic census	3.3	62
Statement showing avoidable expenditure due to inclusion of LCV in CVPD	3.4	63-64
Statement showing estimates not supported by CBR Test Report	3.5	65
Statement showing deficiencies in CBR Test Reports	3.6	66-68
Statement showing details of roads supported with evidence regarding existing crust	3.7	69
Statement showing delay in Technical Sanction	3.8	70-71
Statement showing NITs issued before administrative approval of GoI	4.1	72
Statement showing NITs issued before financial sanction of GoUP	4.2	73-74
Statement showing NITs issued before Technical Sanction	4.3	75-78

Appendices	Number	Page(s)
Statement showing Financial Bids opened before Technical Sanction	4.4	79-80
Statement showing period given to contractors less than prescribed limit for bidding	4.5	81-84
Statement showing acceptance of Single Bid	4.6	85
Statement showing cases in which downward revision of BoQ as per tender document was 50 <i>per cent</i> or more while entering into contract	4.7	86-87
Statement showing delay in completion of works	4.8	88-91
Statement showing Mobilisation Advance paid to contractors	5.1	92-94
Statement showing Equipment Advance without any evidence of purchase	5.2 A	95-96
Statement showing Equipment Advance paid for which Tax invoices/Proforma invoices produced	5.2 B	97
Statement showing Secured advance paid to contractors	5.3	98
Statement showing irregular payment made for collection of material for works	5.4	99
Statement showing payment made without measurement	5.5	99
Statement showing deduction of Labour Cess	5.6	100-101
Statement showing Labour Cess added in the bills before making deductions	5.7	102
Statement showing expenditure not accounted on actual work	5.8	103-106
Statement showing expenditure of other works accounted on CRF work	5.9	107-110
Statement showing list of works where road safety items were not provisioned separately in the detailed estimates	6.1	111
List of Abbreviations		113-114