

TABLE OF CONTENTS

Particulars	Reference	
	Paragraph	Page
Preface	-	v
Executive Summary	-	vii
Chapter-I		
Introduction		
Brief snapshot of the Chapter	-	1
Introduction	1.1	1
Organisational set-up	1.2	3
Audit objectives	1.3	4
Audit criteria	1.4	4
Audit scope and methodology	1.5	4
Components of the project	1.6	5
Past Performance Audit of the project	1.7	7
Structure of Report	1.8	7
Acknowledgement	1.9	8
Chapter-II		
Project Planning		
Brief snapshot of the Chapter	-	9
Introduction	2.1	9
Project formulation	2.2	9
Surveys and investigations	2.2.1	9
Topographical surveys	2.2.1.1	10
Hydrological surveys	2.2.1.2	13
Seismology studies	2.2.1.3	14
Time overrun and consequent cost overrun	2.2.2	16
Recommendation	-	18
Chapter-III		
Project Implementation		
Brief snapshot of the Chapter	-	19
Introduction	3.1	19
Financial Management	3.2	20
Allotment and expenditure	3.2.1	20
Tardy allocation of funds	3.2.2	20
Delay in release of fund for completion of gaps in AIBP portion	3.2.2.1	22
Undischarged liabilities	3.3	23
Land acquisition	3.4	23
Purchase of land <i>vis-a-vis</i> requirement	3.4.1	23
Slow pace of acquisition/purchase of land	3.4.1.1	24
Avoidable financial burden on purchase of land	3.4.1.2	25
Non-transfer of ownership of land	3.4.1.3	26
Contract Management	3.5	27
Delayed accord of technical sanctions	3.5.1	27
Overestimation due to incorrect rate analysis	3.5.2	28
Earthworks in canals	3.5.2.1	28

Particulars	Reference	
	Paragraph	Page
RCC/CC works in canals	3.5.2.2	30
Approval of designs and drawings of the canals	3.5.3	30
Award of contract without approving the design of canals	3.5.3.1	31
Award of work without approving drawings of masonry structures	3.5.3.2	32
Inadequate time for submission of bids	3.5.4	33
Excess and irregular expenditure	3.6	34
Excess expenditure on RCC/CC works	3.6.1	34
Excess payment of royalty to contractors	3.6.2	35
Excess payment to the contractor	3.6.3	35
Undue advantage to contractors	3.6.4	36
Quality Assurance	3.7	37
Quality testing of earth works	3.7.1	37
Quality testing of masonry works	3.7.2	39
Internal control	3.8	40
Internal Audit	3.8.1	40
Site inspections	3.8.2	41
Technical inspection by Technical Audit Cell	3.8.2.1	41
Site inspections by CEs and SEs	3.8.2.2	42
Documentation and evidencing	3.9	42
Improper maintenance of stock accounts	3.9.1	42
Non-maintenance of records of plant for mixing of concrete	3.9.2	43
Non submission of documents of technical bids	3.9.3	43
Other points of interest	3.10	44
Irregular provision in the cost estimates	3.10.1	44
Forest clearance not obtained for use of forest land	3.10.2	44
Advances to contractors	3.10.3	45
Mobilisation Advances	3.10.3.1	45
Machinery Advances	3.10.3.2	46
Pending adjustment of Miscellaneous Works Advances	3.10.4	47
Recommendation	-	48
Chapter-IV Project Deliverables		
Brief snapshot of the Chapter	-	49
Introduction	4.1	49
Completion and commissioning of project	4.2	50
Construction of canals	4.3	51
Incomplete construction of canals of Phase I and Phase II	4.3.1	51
Canals not constructed/partially constructed in Phase III	4.3.2	52
Construction of Outlets and Sumps	4.4	53
Utilisation of CCA	4.5	54
Arrangements for diversion of water from rivers	4.5.1	54

Particulars	Reference	
	Paragraph	Page
Release of water to canal network	4.5.1.1	56
Irrigation coverage	4.6	58
Development of command area	4.7	59
Non-execution of component of CAD&WM	4.7.1	62
Water User Association not formed	4.7.2	64
Maintenance of canals	4.8	64
Human resources availability	4.9	67
Recommendation	-	68

Appendices		
Number	Particulars	Page
1.1	Phases of Saryu Nahar Pariyojana	71
1.2	Components of Saryu Nahar Pariyojana	72
3.1	Details of financial statements of Saryu Nahar Pariyojana	73
3.2	Physical target and achievement	74
3.3	Undischarged financial liabilities on work in the test checked divisions	76
3.4	Undischarged financial liabilities on land in the test checked divisions	76
3.5	Year-wise increase in cost of land during 1999-2022	77
3.6	Non-transfer of ownership of land	78
3.7	Total number of SEs' level and EEs' level contract bonds	79
3.8	Six major works for construction of Rapti Main Canal (RMC) and its distribution system	80
3.9	Total selected works (SE level and EE level contract bonds)	81
3.10	Division-wise Notice Inviting Tender issued before Technical Sanction (SE level contracts)	82
3.11	Division-wise Notice Inviting Tender issued before Technical Sanction (EE level contracts)	82
3.12	Division-wise details of financial bids opened before Technical Sanction (TS)	83
3.13	Over estimation in earth work in six major works of Rapti Main Canal (RMC) and its distribution system	84
3.14	Delayed sanction of L-section of canals	86
3.15	Delayed approval of drawings of masonry structures	88
3.16	Division-wise details of tender notices of short periods	107
3.17	Excess cost of RCC/CC works in six major works of Rapti Main Canal (RMC) and its distribution system	108
3.18	Excess payment of royalty to contractors	110
3.19	Undue advantage to contractors	112
3.20	Quality test norms for earthwork and masonry structures	115
3.21(a)	Inspections by Chief Engineers	117
3.21(b)	Inspections by Superintending Engineers	117

Appendices		
Number	Particulars	Page
3.22	Delayed recovery of Mobilisation Advance (MA)	118
3.23	Non-hypothecation of machineries	119
3.24	Unadjusted miscellaneous advances	120
4.1	Release of water <i>vis-a-vis</i> demand	121
4.2	Creation of irrigation intensity in the test checked divisions	122
4.3(a)	Year-wise allotment and expenditure in Per Drop More Crop scheme	123
4.3(b)	Year-wise physical achievement in Per Drop More Crop scheme	125
4.4	Availability of human resources	126
	Abbreviations	127