

# Table of Contents

Description	Reference to	
	Paragraph Number	Page Number
<b>Preface</b>		ix
<b>Executive Summary</b>		xi
<b>Chapter I: Introduction</b>		
<b>Background of the Project</b>	1	1
Declaration as National Project	1.1	3
Organisational setup	1.2	4
Audit Objectives	1.3	5
Audit Criteria	1.4	5
Audit Scope and Methodology	1.5	5
Acknowledgement	1.6	7
<b>Chapter II: Financial Management and Environmental Aspects</b>		
<b>Financial Management</b>	2.1	9
Budget Allotment and Expenditure	2.1.1	9
Pendency of bills	2.1.2	13
Central Assistance to the Project	2.1.3	14
Delay in submission of requisite documents to PPA	2.1.3.1	15
Delay in Investment Clearance	2.1.3.2	16
<b>Status of the Project</b>	2.2	17
Status of Civil Works	2.2.1	18
Status of Land Acquisition	2.2.2	20
Status of Rehabilitation & Resettlement	2.2.3	21
<b>Environmental Aspects</b>	2.3	21
Non-compliance to conditions stipulated by Ministry of Environment & Forest	2.3.1	21
Construction of protective embankments in neighbouring States	2.3.2	22
Implementation of Lift Schemes without statutory approval	2.3.3	23
Non-maintenance of environmental and ecological balance	2.3.4	25
<b>Chapter III: Construction of Headworks and Powerhouse</b>		
<b>Construction of Headworks</b>	3.1	29
Planning Process	3.1.1	31
Non-adoption of planning tools for effective implementation of project	3.1.1.1	31
Non-adherence to the planned construction schedule led to damage of Diaphragm Wall	3.1.1.2	32
Grounding of works without prior approval of competent authority	3.1.1.3	35
Non-handing of clear title of land for execution of left side connectivities	3.1.1.4	37
Awarding of works	3.1.2	38
Pre-closure of work on the recommendation of expert committee which had no scope in National Project	3.1.2.1	38

Arbitrariness in selection of contract agency and undue benefit thereon	3.1.2.2	40
Execution of works	3.1.3	44
Delayed entrustment of works	3.1.3.1	44
Undue financial assistance to contract agencies	3.1.3.2	46
Avoidable liability towards expenditure on treatment of collapsed tunnel	3.1.3.3	50
Avoidable expenditure towards rectification works	3.1.3.4	50
Quality Control	3.1.4	51
Issuance of quality control certificates	3.1.4.1	52
<b>Construction of Powerhouse</b>	3.2	52
Execution of works by first contract agency	3.2.1	54
Incorrect inclusion of clause for payment of interest free advance in the agreement	3.2.1.1	55
Acceptance of bank guarantees with short validity period	3.2.1.2	55
Delay in claim for goods and service tax paid	3.2.1.3	56
Execution of works by second contract agency	3.2.2	57
Sanction of interest free advance	3.2.2.1	57
Advance procurement of Electro-Mechanical components	3.2.3	58
<b>Chapter IV: Construction of Canals</b>		
<b>Introduction</b>	4.1	61
<b>Construction of Right Main Canal</b>	4.2	62
Execution of works of Right Main Canal	4.2.1	63
Change in canal alignment after entrustment of work	4.2.1.1	63
Incorrect adoption of unit rate	4.2.1.2	64
<b>Construction of Left Main Canal</b>	4.3	65
Planning for construction of LMC	4.3.1	66
Improper assessment of revised quantities led to non-approval and stoppage of work	4.3.1.1	66
Stoppage of work due to pendency of Land Acquisition and R&R	4.3.1.2	67
Delayed decision in entrustment of works	4.3.1.3	68
Execution of Left Main Canal	4.3.2	68
Incorrect sanction towards additional structures	4.3.2.1	68
Non-settlement of accounts of the contract agencies	4.3.2.2	70
<b>Issues relating to both Right and Left Main Canal</b>	4.4	70
Delay in preparation of Detailed Project Reports for distributary network	4.4.1	70
Accountability and disposal of excavated earth	4.4.2	71
Non-disposal of spoil earth	4.4.2.1	71
Theft of spoil earth	4.4.2.2	72
Non-recovery of extra cost from original contract agency for completion of balance works	4.4.3	72
Diversion of project land for housing scheme	4.4.4	73
Non recovery of dues from contract agencies	4.4.5	74
<b>Chapter V: Land Acquisition</b>		
<b>Introduction</b>	5.1	75
Process of Land Acquisition	5.1.1	76
Status of Land Acquisition	5.1.2	77
<b>Planning process for Land Acquisition</b>	5.2	78

Slow progress of Land Acquisition	5.2.1	78
Lack of consistency in assessment of land	5.2.2	79
Decrease in extent of government and forest land for acquisition	5.2.3	81
Discrepancy in land assessment data	5.2.4	83
Inordinate delay in publication of Preliminary Notification and uploading in the government website	5.2.5	84
<b>Declaration and passing of Land Acquisition awards</b>	5.3	85
Passing of land awards without proper ownership records	5.3.1	86
<b>Payment of award compensation</b>	5.4	87
Incorrect interpretation of Act provisions led to excess fixation of land compensation	5.4.1	87
Deposit of compensation amount in the Authority Account	5.4.2	88
Non-maintenance of records of Authority Account	5.4.2.1	88
Payment of disputed amount to ineligible landowners	5.4.2.2	89
Payment of Land Acquisition compensation for ineligible land	5.4.3	90
Payment of Land Acquisition award compensation for Khalsa land	5.4.3.1	90
Avoidable financial burden due to delay in passing of awards	5.4.4	92
Delay in passing of awards for village site along with agricultural land	5.4.4.1	92
Inordinate delay in passing of awards after disposal of court cases	5.4.4.2	93
Delay in acquisition of assigned land	5.4.4.3	94
Payment of land compensation without validation	5.4.5	95
Payment of compensation amount for unclaimed land	5.4.5.1	95
Payment of compensation without ownership records	5.4.5.2	96
Land-to-land apportionment made more than the prescribed limit	5.4.6	96
<b>Chapter VI: Implementation of Rehabilitation and Resettlement</b>		
<b>Introduction</b>	6.1	99
Rehabilitation and Resettlement process	6.1.1	100
Status of Rehabilitation and Resettlement	6.1.2	101
<b>Identification of project affected habitations and displaced families</b>	6.2	104
Incorrect identification of habitations between contours	6.2.1	105
Inconsistency in data on Project Displaced Families	6.2.2	106
Delay in completion of census after issuing Preliminary Notification	6.2.3	107
Timelines for implementation and creation of web-based workflow of R&R Scheme	6.2.4	108
Implementation of R&R Schemes without time frame	6.2.4.1	108
Creation of web-based workflow for R&R activities	6.2.4.2	109
Non-inclusion of basic data in R&R Scheme	6.2.5	109
<b>Implementation of Rehabilitation &amp; Resettlement Benefits</b>	6.3	110
Land Acquisition for R&R activities	6.3.1	111
Pending acquisition of land for R&R colonies	6.3.1.1	111
Acquisition of unfit land for cultivation	6.3.1.2	112
Non-provisioning of amenities to R&R colonies	6.3.1.3	113
Land Acquisition towards land-to-land	6.3.2	114

Allotment of land under land-to-land	6.3.2.1	114
Allotment of land-to-land to ineligible beneficiaries	6.3.2.2	115
Allotment of land more than the permissible limit	6.3.2.3	116
Implementation of Rehabilitation & Resettlement cash benefits	6.3.3	117
Payment of cash benefits	6.3.3.1	117
Non-payment of additional R&R package to Project Displaced Families	6.3.3.2	118
Provisioning of housing units	6.3.4	119
Housing units kept vacant for want of essential amenities	6.3.4.1	119
Non-provision of additional common facilities	6.3.4.2	121
Unfruitful expenditure due to non-completion of compound wall	6.3.5	122
<b>Monitoring Mechanism and Other Issues</b>	6.4	123
Delayed formation of Project Administrator Office	6.4.1	124
Functioning of R&R units with meagre staff	6.4.2	124
Lack of effective mechanism for speedy disposal of grievances	6.4.3	124
Non conduct of Social Audits in R&R colonies	6.4.4	125
<b>Chapter VII: Beneficiary and Amenity Survey</b>		
<b>Introduction</b>	7.1	127
Data collection and sampling	7.1.1	128
Survey methodology and conduct of survey	7.1.2	129
<b>Beneficiary Survey Observations</b>	7.2	130
Land Award Compensation	7.2.1	130
Rehabilitation & Resettlement cash compensation	7.2.2	131
Provision of housing units and quality of construction	7.2.3	132
Stamp duty and registration fee for land or house allotted	7.2.4	133
Land-to-land allotment and irrigation facilities	7.2.5	133
Grievance Redressal	7.2.6	134
Skill Development Plan for Scheduled Caste and Tribal youth	7.2.7	135
<b>Outcomes of Amenity Survey</b>	7.3	135
Provisioning of roads with suitable transport facility	7.3.1	136
Provisioning of school for children	7.3.2	136
Playground for children	7.3.3	137
Availability of Anganwadi Centre and supplemental nutritional services	7.3.4	137
Primary health and Sub-health Centre	7.3.5	138
Provisioning of Safe Drinking Water	7.3.6	139
Provisioning of drainage system	7.3.7	140
Provisioning of tap connections to individual toilet points	7.3.8	140
Provisioning of irrigation facility	7.3.9	141
Provisioning of grazing land in R&R colonies	7.3.10	141
Provisioning of Drinking Water for cattle	7.3.11	141
Availability of Veterinary Service Centre	7.3.12	142
Forest Rights	7.3.13	143
Separate land earmarked for traditional tribal institutions	7.3.14	143
Provisioning of burial or cremation ground	7.3.15	143
Availability of Community Centres	7.3.16	144
Places of worship and chowpal/tree platform	7.3.17	144
Availability of Fair Price Shops	7.3.18	144

Establishment of Panchayat Offices	7.3.19	145
Establishment of Post Offices	7.3.20	145
Seed-cum-Fertiliser storage facility	7.3.21	146
Household electric connection	7.3.22	146
Security arrangements	7.3.23	147
<b>Other observations beyond the survey mandate</b>	7.4	148
Construction of Anganwadi Centres not in accordance with norms prescribed	7.4.1	148
Provisioning of livelihood security to resettled PDFs	7.4.2	148
Handing over of R&R colonies to the concerned Local Bodies	7.4.3	149
<b>Appendices</b>		151-196
<b>Glossary</b>		197-199
<b>Glossary of Technical Terms</b>		199