

**Ki daw: Ba jrong ka lyiur, ba jur lehnoh**

**Lap u CAG bym pat pyndep 193 tylli ki projek**

Shillong, Naiwieng 12

Ka shlem treikam jong u Comptroller & Auditor General of India (CAG) ka la lap ba ki la don haduh 193 tylli ki projek ki bym pat shym la lah ban pyndep haduh ka 31 tarik u Lber, 2019 ha ka jylla.

Katkum ka kaiphod jong u CAG ba la wanrah hapoh ka Jingdorbar Thawaiñ ha ka Sngi Palci jong ka Dorbar Tlang, la kdew ba ka jingmang pisa ...*Pule Sla 9*

**Lap u CAG bym pat pyndep 193**

ia kitei ki 193 tylli ki projek ka long haduh T. 3,281.30 klur, bad na kane, la pynkiew sha ka T. 3,358.97 klur. Ka jingpynlut ha kine ki projek baroh haduh u Lber 2019 ka long T.1,825.21 klur.

Na kine ki 193 tylli ki projek ki bym pat dep ban pyn-treikam, 25 tylli na ki, ki dei kiba la sdang hadien u snem 2017 bad dei ban dep ban pyntreikam ia ki hadien ka 31 tarik Lber, 2019.

Namarkata, na ki 168 tylli ki projek ki bym pat dep ban pyntreikam (193-25), la lap ba ka jingpyntrei ia 32 tylli kam pat dep wat la ka por ba la buh ban pyndep ka la kut. Don ki projek na kine ki 32 tylli ki la dei ban dep naduh 7 snem mynshuwa.

Shuh shuh la lap ruh ba na kine ki 32 tylli, 18 tylli ki projek la slem ban pyndep namar ka jingmih ki jingiaka-jia ha kaba iadei bad ki jaka ki puta, ka jingpynkylla ia ka rukom pyntreikam, ka jingwanrah ia ka rukom treikam bathymmai, ka jingbym don pisa, ka jingkiew ha ka liang ka jingpynlut, ka jingjrong palat ka lyiur bad ka jingduna ki sngi ban trei, ka jingduna ki tiar ki tar, bad ka jingdon ki lehnoh nalar kiwei pat.

Na kine ki 32 tylli ki projek, kiba bun ki dei jong ka tnat PWD ha kaba ki don 27 tylli.

U CAG u la lap ruh ba ka tarik ban pyndep ia ki projek la shu pynjlan na kawei ka por sha kawei pat khlem da ai ki daw kiba biang. La shem ba kam shym la don kano kano, ka jingthoh la ki kontraktor ki la pan por ne ki tnat treikam ki la ai jingmynjur ban pynjlan.

"Ki daw ba la ai da ki tnat treikam ba ka jrong palat ka lyiur bad ka duna ka por trei, ka jingjur ki seng lehnoh ki dei ki daw kiba ngi tip bad ki tnat treikam ki la dei ban sngewthuh ia kine ha por ba ki shna ia ki Detailed Project Report (DPR), hynrei ha kaba iadei bad ki kam kajia jaka, ka jingwanrah ia ka rukom trei bathymmai bad kiwei ka kdew ba ki tnat treikam kim shym la pynlut por ban trei minot ha ka por ba pynkhreh ia ki DPR," la ong ka kaiphod u CAG.

U CAG u la ai jingmut ba dei ban shim ia ki lad ki lynti ban pyndep noh ia ka jingpyntreikam ia kitei ki projek ba sahteng.

**The Reason: Prolonged summer, rise of underground outfits.**

**CAG found that 193 projects are incomplete.**

**Shillong November 12**

The office of the C&AG (CAG) has found that, there were 193 projects that have not been completed upto 31 March 2019 in the State.

As per the Report of the CAG that has been presented in the Meghalaya Legislative Assembly on Thursday of the December Session has pointed out that the amount sanctioned for implementation of these 193 projects amounts to ₹ 3,281.30 Crore and revised to ₹. 3,358.97 Crore. The expenditure incurred upto March 2019 stands at ₹. 1,825.21 Crore.

Of these 193 incomplete project, 25 projects have been started after 2017 and are to be completed after 31 March 2019.

Therefore, of the 168 projects that have not been completed (193-25), it was observed that, 32 projects have not been completed even after the lapse of the stipulated date of completion. From these 32 projects, some were supposed to be completed seven years ago. Furthermore, it was observed that of these 32 projects, 18 projects were delayed due to land dispute, change in scheme implementation, fund constraint, excess expenditure, long summer season and less working days, lack of materials and the presence of underground outfits amongst other things.

From these 32 projects, 27 projects belongs to Public Works Department.

The CAG observed that the date of completion of the projects were extended from time to time without giving and valid reasons. It was also noticed that there was no written documents to show that the contractor had asked for time extension or that the Department had agreed to such time extension.

“The reasons given by department attributing the delay to reasons such as prolonged summer, less working days, rise of underground outfits are reasons that the Department could

have taken into account when the Detailed Project Report (DPR) was prepared, but the reasons pertaining to land dispute, implementation to new working methods, etc. shows that the Department did not spend ample time on research when the DPR are being prepared” says the Report of the CAG.

The CAG has advised that appropriate steps should be taken to complete the implementation of the above projects.